

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sat 12/31/2022

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Wed 07/27/2022 EXT FORCE by IESO 05/18/2022

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRIDGE_345_138_BK_1

FWD

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

(Import)

1807 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

BECK_-NIAGARA_345_PA301

FWD

REV

Wed 02/09/2022 to Fri 06/17/2022 UPDATED by NYISO 06/16/2022

(Import) (Export)

0700 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY **900 MW 800 MW**
 Impacts Total Transfer Capability 1050 MW 900 MW
 TTC with All Lines In Service 1950 MW 1700 MW

W49TH_ST_345KV_6

FWD

Mon 03/21/2022 to Sun 06/19/2022 EXT FORCE by CONED 06/15/2022

(Import)

0809 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sun 06/19/2022 EXT FORCE by CONED 06/15/2022

(Import)

0811 Continuous 2359

SCH - PJM_HTP **450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 EXTENDED by NYSEG 05/31/2022

0500 Continuous 2359

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

GORDONRD-ROTTRDAM_230_31

FWD

Wed 04/27/2022 to Mon 10/31/2022 EXT FORCE by NYISO 05/17/2022

(Import)

1130 Continuous 2359

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYISO

SCH-IMO-NYISO_LIMIT_500

FWD

Sun 05/01/2022 to Fri 06/17/2022 UPDATED by NYISO 06/16/2022

(Import)

0001 Continuous 1700

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1400

FWD

Sun 05/01/2022 to Wed 07/27/2022 UPDATED by IESO 05/18/2022

(Import)

0001 Continuous 1600

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1600

FWD

Sun 05/01/2022 to Wed 07/27/2022 UPDATED by IESO 05/18/2022

(Import)

0001 Continuous 1600

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1200

REV

Sun 05/01/2022 to Wed 07/27/2022 UPDATED by IESO 05/18/2022

(Export)

0001 Continuous 1600

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400

Sun 05/01/2022 to Wed 07/27/2022
0001 Continuous 1600

UPDATED by IESO 05/18/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

1700 MW

SCH-NYISO-IMO_LIMIT_400

Wed 05/18/2022 to Fri 06/17/2022
0001 Continuous 1700

UPDATED by IESO 06/10/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

700 MW

MOSES__-ADIRNDCK_230_MA2

Tue 05/31/2022 to Thu 09/15/2022
0500 Continuous 1930

UPDATED by NYPA 05/04/2022

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 06/08/2022 to Sat 06/11/2022
0822 2359

Work scheduled by:

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_600

Thu 06/09/2022 to Thu 06/16/2022
0700 Continuous 2259

UPDATED by ISONE 06/04/2022

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 800 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Fri 06/17/2022
0700 Continuous 1600

UPDATED by ISONE 06/04/2022

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 1150 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

Thu 06/09/2022 to Fri 06/17/2022
2300 Continuous 0659

UPDATED by ISONE 06/04/2022

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 500 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83						FWD		
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	(Import)		
0001	Continuous	2359				SCH - NE - NY	350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1050 MW	
						TTC with All Lines In Service	1400 MW	
<hr/>								
CRICKVLY-PLSNTVLY_345_F83						FWD	REV	
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	(Import) (Export)		
0001	Continuous	2359				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
CRICKVLY-PLSNTVLY_345_F84						FWD		
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	(Import)		
0001	Continuous	2359				SCH - NE - NY	350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1050 MW	
						TTC with All Lines In Service	1400 MW	
<hr/>								
CRICKVLY-PLSNTVLY_345_F84						FWD	REV	
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	(Import) (Export)		
0001	Continuous	2359				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
SCH-NYISO-NE_LIMIT_600							REV	
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	(Export)		
0001	Continuous	2359				SCH - NE - NY	800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	1600 MW	
<hr/>								
HUDSONTP-W49TH_ST_345_Y56						FWD		
Sat 06/11/2022	to	Sun 06/12/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/10/2022</u>	(Import)		
0001	Continuous	0159				SCH - PJM_HTP	0 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW	
						TTC with All Lines In Service	660 MW	
<hr/>								
W49TH_ST_345KV_7						FWD		
Sat 06/11/2022	to	Sun 06/12/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/10/2022</u>	(Import)		
0001	Continuous	0159				SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW	
						TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Sat 06/11/2022 to Sun 06/12/2022 **EXTENDED** by **NGRID** **06/11/2022**
0630 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M55

Sun 06/12/2022 to Mon 06/13/2022 **EXTENDED** by **CE** **06/12/2022**
0200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022 **UPDATED** by **NYPA** **06/13/2022**
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

OAKDALE_-FRASER_345_32

Wed 06/15/2022 to Fri 06/17/2022 **CANCELLED** by **NYSEG** **06/15/2022**
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

SCH-NE-NYISO_LIMIT_600

Fri 06/17/2022 to Fri 06/17/2022 **UPDATED** by **ISONE** **06/04/2022**
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

SCH-IMO-NYISO_LIMIT_1300

Fri 06/17/2022 to Tue 06/28/2022 **UPDATED** by **IESO** **06/10/2022**
1700 Continuous 0600

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1600 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1000

Fri 06/17/2022 to Tue 06/28/2022 **UPDATED** by **IESO** **06/10/2022**
1700 Continuous 0600

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Sat 06/18/2022 to Sat 06/18/2022
0001 Continuous 1200

CANCELLED by LI 06/16/2022

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 06/18/2022 to Sat 06/18/2022
0001 Continuous 1200

CANCELLED by LI 06/16/2022

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

CRICKVLY-PLSNTVLY_345_F83

Sat 06/18/2022 to Sat 06/18/2022
0001 Continuous 2159

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - NE - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Sat 06/18/2022 to Sat 06/18/2022
0001 Continuous 2159

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
100 MW	100 MW
SCH - NPX_1385	
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

CRICKVLY-PLSNTVLY_345_F84

Sat 06/18/2022 to Sat 06/18/2022
0001 Continuous 2159

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - NE - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Sat 06/18/2022 to Sat 06/18/2022
0001 Continuous 2159

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
100 MW	100 MW
SCH - NPX_1385	
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 06/18/2022 to Sat 06/18/2022
0001 2159

Work scheduled by:

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_600

Sat 06/18/2022 to Sat 06/18/2022
0001 Continuous 2159
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

REV
(Export)

MARCY -EDIC 345 UE1-7

Sat 06/18/2022 to Sun 06/19/2022
0500 Continuous 1830
Work scheduled by: NYPA

UPDATED by NYPA 06/15/2022
ARR: 19&16

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 06/18/2022 to Tue 06/21/2022
2200 0200
Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

SCH-IMO-NYISO_LIMIT_1100

Mon 06/20/2022 to Fri 06/24/2022
0600 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 1950 MW

FWD
(Import)

SCH-NYISO-IMO_LIMIT_600

Mon 06/20/2022 to Fri 06/24/2022
0600 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

FRASER -GILBOA 345 GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

FWD
(Import)

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

CANCELLED by NGrid 06/13/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
1501 Continuous 1700

Work scheduled by: ISONE

UPDATED by NGRID 06/13/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DYSINGER-STA_255__345_DH1

Tue 07/05/2022 to Sat 07/09/2022
0700 Continuous 1900

Work scheduled by: NT

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	3200 MW

SAND_BAR-PLATSBRG_115_PV20

Wed 07/06/2022 to Fri 07/08/2022
0530 Continuous 2000

Work scheduled by: NYPA

UPDATED by NYPA 05/31/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2700 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

UPNY CONED

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

4100 MW

BECK__-PACKARD__230_BP76

Tue 07/12/2022 to Tue 07/12/2022

0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability 450 MW 550 MW

TTC with All Lines In Service 1950 MW 1700 MW

FWD

(Import) (Export)

1500 MW 1150 MW

PLSNTVLY-WOOD_ST__345_F31

Sun 07/24/2022 to Tue 07/26/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 06/07/2022

UPNY CONED

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

4000 MW

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 3200 MW

FWD

(Import)

2300 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

FWD

(Import)

2275 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

FWD

(Import)

2275 MW

NIAGARA_-DYSINGER_345_ND2

Mon 08/01/2022 to Fri 08/05/2022

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

FWD

(Import)

2700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022
0700 1700

DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 3200 MW

Work scheduled by:

DYSINGER-STA_255__345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022
0700 Continuous 1900

UPDATED by NT 05/23/2022

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

Work scheduled by: NT

MARCY_-EDIC__345_UE1-7

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATED by NYPA 05/25/2022

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**VOLNEY_-MARCY__345_19**

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATED by NYPA 05/25/2022

CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY__345_19**

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATED by NYPA 05/25/2022

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY__345_19 & GORDONRD-ROTTDAM_230_31**

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

Work scheduled by:

ARR: 19**FRASANNX-COOPERS__345_UCC2-41**

FWD

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

STLAWRNC-MOSES___230_L34P

Mon 08/15/2022 to Tue 04/18/2023

EXTENDED by IESO 05/18/2022

0400 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

EFISHKIL-WOOD_ST___345_F38

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022 UPDATED by CE 06/14/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0300

UPNY CONED **7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/07/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/10/2022 to Sat 09/10/2022
0130 Continuous 0200

UPDATEDby CONED 06/09/2022

Work scheduled by: ConEd

UPNY CONED

(Import)

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

(Import)

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4

FWD

Thu 09/15/2022 to Fri 09/16/2022
0001 0300

Work scheduled by:

SPR/DUN-SOUTH

(Import)

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Thu 09/15/2022 to Tue 11/29/2022
1931 Continuous 1800

UPDATEDby NYPA 05/04/2022

Work scheduled by: NYPA

MOSES SOUTH

(Import)

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBRK_345_W78

FWD

Fri 09/16/2022 to Wed 09/21/2022
2100 Continuous 0200

UPDATEDby CONED 06/07/2022

Work scheduled by: ConEd

UPNY CONED

(Import)

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 09/16/2022 to Wed 09/21/2022
2100 Continuous 0200

UPDATEDby CONED 06/07/2022

Work scheduled by: ConEd

UPNY CONED

(Import)

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS3

FWD

Fri 09/16/2022 to Wed 09/21/2022
2100 Continuous 0200

UPDATEDby CONED 06/07/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2550 MW

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

MARCY___-EDIC___345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

UPDATEDby NGRID 06/06/2022

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

(Import)

0800 Continuous 1600

10/04/2021

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

EASTVIEW-SPRNBK___345_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MILLWOOD_345KV_18

FWD

Sun 10/02/2022 to Tue 10/11/2022 CANCELLED by ConEd 06/15/2022

(Import)

0001 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CLRKSCRN-OAKDALE_345_36

FWD

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by NYSEG 04/20/2022

(Import)

0830 Continuous 1530

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/03/2022 to Fri 10/21/2022 UPDATED by LI 01/07/2022

(Import) (Export)

1000 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

EDIC_-N.SCTLND_345_14 & GORDONRD-ROTTDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 2359

CENTRAL EAST - VC

1645 MW

Impacts Total Transfer Capability 940 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

EDIC_-N.SCTLND_345_14

FWD

Mon 10/10/2022 to Tue 12/31/2030

(Import)

0700 Continuous 2359

CENTRAL EAST - VC

1695 MW

Impacts Total Transfer Capability 890 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Mon 10/17/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0031

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 10/17/2022 to Fri 11/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500 Continuous 1700

UPDATED**by NYPA****02/10/2022**

DYSINGER EAST

2700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

(Import)

0800 Continuous 1600

UPDATED**by CH****04/13/2022**

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800 Daily 1500

SCH - PJ - NY

2200 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

SCH - PJ - NY

Work scheduled by: NYSEG

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 10/31/2022 to Fri 11/04/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_____345_1-16

Tue 11/01/2022 to Thu 11/03/2022

0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/29/2021</u>
0700	Continuous	1900		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
MARCY___-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/29/2021</u>
0700	Continuous	1900		CENTRAL EAST - VC	1400 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1185 MW
				TTC with All Lines In Service	2585 MW
LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022		(Import)	(Export)
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
LEEDS___-HURLYAVE_345_301				FWD	
Mon 11/07/2022	to	Fri 12/09/2022		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	3715 MW
				TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK___345_W79				FWD	
Fri 11/25/2022	to	Fri 11/25/2022		(Import)	
2130	Continuous	2200		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW
MOSES___-ADIRNDCK_230_MA1				FWD	
Wed 11/30/2022	to	Wed 03/01/2023		(Import)	
0700	Continuous	1100		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
CLAY___-EDIC___345_1-16				FWD	
Fri 12/30/2022	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/09/2022</u>
0600	Continuous	1900		OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC					FWD		
Tue 01/03/2023	to	Tue 02/28/2023	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/30/2021</u>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	2550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 35 MW		
					TTC with All Lines In Service 2585 MW		
N.SCTLND-ALPS___345_2					FWD		
Mon 03/27/2023	to	Fri 05/19/2023	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/16/2022</u>	(Import)	
0700	Continuous	1900				SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 500 MW		
					TTC with All Lines In Service 1400 MW		
N.SCTLND-ALPS___345_2					FWD REV		
Mon 03/27/2023	to	Fri 05/19/2023	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/16/2022</u>	(Import) (Export)	
0700	Continuous	1900				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 100 MW		
					TTC with All Lines In Service 200 MW 200 MW		
PLSNTVLY_345KV_RNS4					FWD		
Sat 04/01/2023	to	Sat 04/01/2023				(Import)	
0700	Continuous	0730				UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW		
					TTC with All Lines In Service 7815 MW		
ATHENS__-PLSNTVLY_345_91					FWD		
Sat 04/01/2023	to	Sat 04/15/2023				(Import)	
0700	Continuous	1900				UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW		
					TTC with All Lines In Service 7815 MW		
MOTTHAVN-RAINEY___345_Q12					FWD		
Thu 04/13/2023	to	Sat 04/22/2023	<u>UPDATED</u>	<u>by CE</u>	<u>06/14/2022</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW		
					TTC with All Lines In Service 4600 MW		
PLSNTVLY_345KV_RNS4					FWD		
Sat 04/15/2023	to	Sat 04/15/2023				(Import)	
1830	Continuous	1900				UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW		
					TTC with All Lines In Service 7815 MW		

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS_-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

(Import) (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

(Import) (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 16, 2022 to Saturday ,December 16, 2023

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

UPDATEDby PJM01/11/2022

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

UPDATEDby PJM01/11/2022

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM