

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

 Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sat 12/31/2022

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY

2000 MW 1150 MW

Impacts Total Transfer Capability 250 MW 100 MW

TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

FWD

 Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

 Mon 04/30/2018 to Wed 07/27/2022 EXT FORCE by IESO 05/18/2022

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

FWD

 Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

(Import)

1807 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

BECK_-NIAGARA_345_PA301

FWD

REV

 Wed 02/09/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022

(Import) (Export)

0700 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

N.SCTLND-ALPS_345_2

FWD

 Tue 03/08/2022 to Fri 06/03/2022 UPDATED by NGRID 06/02/2022

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

SCH - NE - NY

750 MW

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
N.SCTLND-ALPS_____345_2							
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/02/2022</u>	SCH - NPX_1385	100 MW
0700	Continuous	1900				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
EGRDNCTY_345_138_AT1						FWD	
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2						FWD	
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49						FWD	
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	775 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_6						FWD	
Mon 03/21/2022	to	Thu 06/16/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/02/2022</u>	(Import)	
0809	Continuous	2359				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8						FWD	
Mon 03/21/2022	to	Thu 06/16/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/02/2022</u>	(Import)	
0811	Continuous	2359				SCH - PJM_HTP	450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	210 MW
						TTC with All Lines In Service	660 MW
FIVEMILE-STOLLERD_345_29							
Fri 04/01/2022	to	Tue 12/31/2030	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>05/31/2022</u>	SCH - PJ - NY	
0500	Continuous	2359				Impacts Total Transfer Capability	
Work scheduled by: NYSEG						TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-ROTTRDAM_230_31						FWD
Wed 04/27/2022	to	Mon 10/31/2022	<u>EXT FORCE</u>	<u>by NYISO</u>	<u>05/17/2022</u>	(Import)
1130	Continuous	2359				CENTRAL EAST - VC 2535 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 2585 MW
SCH-IMO-NYISO_LIMIT_500						FWD
Sun 05/01/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/29/2022</u>	(Import)
0001	Continuous	1700				SCH - OH - NY 800 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1150 MW
						TTC with All Lines In Service 1950 MW
SCH-IMO-NYISO_LIMIT_1400						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-IMO-NYISO_LIMIT_1600						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY 1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-IMO_LIMIT_400						REV
Wed 05/18/2022	to	Tue 06/28/2022	<u>FORCED</u>	<u>by IESO</u>	<u>05/05/2022</u>	(Export)
0001	Continuous	0600				SCH - OH - NY 700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 05/31/2022 to Thu 09/15/2022
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 05/04/2022

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-NE_LIMIT_800

Tue 05/31/2022 to Fri 06/03/2022
1500 Continuous 1900
Work scheduled by: ISONE

UPDATED by ISONE 05/26/2022

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Fri 06/03/2022 to Fri 06/03/2022
0001 0030
Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-NE_LIMIT_0

Fri 06/03/2022 to Fri 06/03/2022
0001 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 06/02/2022

REV
(Export)
SCH - NE - NY **200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 1600 MW

MARCY___-EDIC_____345_UE1-7

Fri 06/03/2022 to Fri 06/03/2022
0500 Continuous 2300
Work scheduled by: NYPA

UPDATED by NYPA 06/04/2022

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Fri 06/03/2022 to Fri 06/03/2022
1730 1800
Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_1000

Fri 06/03/2022 to Wed 06/08/2022
1900 Continuous 1600
Work scheduled by: ISONE

UPDATED by ISONE 05/26/2022

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Sat 06/04/2022 to Sat 06/04/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

CHAT_DC_GC1

Sun 06/05/2022 to Sun 06/05/2022

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ

06/05/2022

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/05/2022 to Sun 06/05/2022

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ

06/05/2022

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC2

Sun 06/05/2022 to Sun 06/05/2022

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ

06/05/2022

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/05/2022 to Sun 06/05/2022

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ

06/05/2022

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 06/05/2022 to Sun 06/05/2022

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ

06/05/2022

FWD

(Import)

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

MILLWOOD-EASTVIEW_345_W85

Sun 06/05/2022 to Wed 06/08/2022

0001 Continuous 2200

Work scheduled by: ConEd

CANCELLED by CE

06/03/2022

FWD

(Import)

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Mon 06/06/2022 to Tue 06/07/2022
1107 Continuous 2359
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 06/06/2022 to Tue 06/07/2022
1107 Continuous 2359
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 06/08/2022 to Thu 06/09/2022
0822 0300
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_600

Thu 06/09/2022 to Thu 06/16/2022 UPDATED by ISONE 06/04/2022
0700 Continuous 2259
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Fri 06/17/2022 UPDATED by ISONE 06/04/2022
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1150 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

Thu 06/09/2022 to Fri 06/17/2022 UPDATED by ISONE 06/04/2022
2300 Continuous 0659
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

HUDSONTP-W49TH_ST_345_Y56

Fri 06/10/2022 to Sat 06/11/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 06/10/2022 to Sat 06/11/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 06/11/2022 to Sun 06/12/2022 **UPDATED by CE 06/08/2022**
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

OAKDALE_-FRASER___345_32

Wed 06/15/2022 to Fri 06/17/2022
0800 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

SCH-NE-NYISO_LIMIT_600

Fri 06/17/2022 to Fri 06/17/2022 **UPDATED by ISONE 06/04/2022**
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

MARCY_-EDIC___345_UE1-7

Sat 06/18/2022 to Sun 06/19/2022
0600 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

FRASER_-GILBOA___345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)

SCH - OH - NY

Impacts Total Transfer Capability 1900 MW 1400 MW

TTC with All Lines In Service 1950 MW 1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

DYSINGER-STA_255_345_DH1

Tue 07/05/2022 to Sat 07/09/2022
0700 Continuous 1900

Work scheduled by: NT

FWD
(Import)

DYSINGER EAST 2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

SAND_BAR-PLATSBRG_115_PV20

Wed 07/06/2022 to Fri 07/08/2022
0530 Continuous 2000

Work scheduled by: NYPA

UPDATED by NYPA 05/31/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 07/11/2022 to Fri 07/15/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 07/11/2022 to Fri 07/22/2022

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

02/14/2022

BECK_-PACKARD_230_BP76

FWD

REV

Tue 07/12/2022 to Tue 07/12/2022

(Import) (Export)

0700 Daily(No Weekends) 1300

SCH - OH - NY **1500 MW 1150 MW**

Impacts Total Transfer Capability 450 MW 550 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NGrid

PLSNTVLY-WOOD_ST_345_F31

FWD

Sun 07/24/2022 to Tue 07/26/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

UPDATEDby CONED 06/07/2022

ROCHESTR-PANNELL_345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

FRASANX-COOPERS_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2275 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

MARCY_-FRASANX_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2275 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 08/01/2022 to Fri 08/05/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA 255_345_DH2

Mon 08/01/2022 to Fri 08/05/2022
0700 1700

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA 255_345_DH2

Mon 08/01/2022 to Fri 08/05/2022 UPDATED by NT 05/23/2022
0700 Continuous 1900

Work scheduled by: NT

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

MARCY_-EDIC_345_UE1-7

Sat 08/06/2022 to Sun 08/07/2022 UPDATED by NYPA 05/25/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sun 08/07/2022 UPDATED by NYPA 05/25/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sun 08/07/2022 UPDATED by NYPA 05/25/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY_-MARCY_345_19 & GORDONRD-ROTTDAM 230_31

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

STLAWRNC-MOSES__230_L34P

Mon 08/15/2022 to Tue 04/18/2023

EXTENDED by IESO 05/18/2022

0400 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Wed 09/07/2022 to Wed 09/07/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Wed 09/07/2022 to Wed 09/07/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/07/2022 to Wed 09/07/2022

(Import)

0001 Continuous 0030

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/07/2022 to Sat 09/10/2022

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 09/10/2022 to Sat 09/10/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 09/10/2022 to Sat 09/10/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 09/10/2022 to Sat 09/10/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

FRASER_-GILBOA_345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

EASTVIEW-SPRNBK_345_W64

Tue 09/13/2022 to Thu 09/15/2022 **CANCELLED by ConEd 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Tue 09/13/2022 to Thu 09/15/2022 **CANCELLED by ConEd 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Tue 09/13/2022 to Thu 09/15/2022 **CANCELLED by ConEd 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_M2

Thu 09/15/2022 to Tue 11/29/2022 **UPDATED by NYPA 05/04/2022**
1931 Continuous 1800
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

FWD

 Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

FWD

 Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS3

FWD

 Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FRASER__345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

Work scheduled by: NYSEG

CENTRAL EAST - VC

2550 MW

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

MARCY__-EDIC__345_UE1-7

FWD

 Mon 09/19/2022 to Sat 10/08/2022 UPDATED by NGRID 06/06/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

LEEDS__-HURLYAVE_345_301

FWD

 Mon 09/19/2022 to Fri 10/21/2022 10/04/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

FWD

 Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

 Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS5

FWD

 Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1

FWD

 Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

 Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

FWD

 Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

CLRKSCRN-OAKDALE_345_36

FWD

 Mon 10/03/2022 to Fri 10/07/2022 UPDATED by NYSEG 04/20/2022

(Import)

0830 Continuous 1530

Work scheduled by: NYSEG

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

 Mon 10/03/2022 to Fri 10/21/2022 UPDATED by LI 01/07/2022

(Import) (Export)

1000 Continuous 1500

Work scheduled by: LI

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022
0700 2359

(Import)

CENTRAL EAST - VC **1645 MW**

Impacts Total Transfer Capability 940 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14

FWD

Mon 10/10/2022 to Tue 12/31/2030
0700 Continuous 2359

(Import)

CENTRAL EAST - VC **1695 MW**

Impacts Total Transfer Capability 890 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022
0500 Continuous 1700

(Import)

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022 UPDATED by CH 04/13/2022
0800 Continuous 1600

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MAINESBG-WATRCURE_345_30

FWD

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

(Import)

SCH - PJ - NY **2200 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYSEG

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 10/31/2022 to Fri 11/04/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CLAY_-EDIC_____345_1-16

Tue 11/01/2022 to Thu 11/03/2022

0600 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 05/09/2022

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022

0700 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 12/29/2021

FWD

(Import)

CENTRAL EAST - VC

2300 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 08, 2022 to Friday , December 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)	
0700	Continuous	1900			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
MARCY___-N.SCTLND_345_18					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)	
0700	Continuous	1900			CENTRAL EAST - VC	1400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1185 MW
					TTC with All Lines In Service	2585 MW
LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022			(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
LEEDS___-HURLYAVE_345_301					FWD	
Mon 11/07/2022	to	Fri 12/09/2022			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
MOSES___-ADIRNDCK_230_MAI					FWD	
Wed 11/30/2022	to	Wed 03/01/2023			(Import)	
0700	Continuous	1100			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
CLAY___-EDIC___345_1-16					FWD	
Fri 12/30/2022	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>05/09/2022</u>	(Import)	
0600	Continuous	1900			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
FRASER___345_FRASER SVC					FWD	
Tue 01/03/2023	to	Tue 02/28/2023	<u>UPDATED</u>	<u>by NYPA</u> <u>12/30/2021</u>	(Import)	
0700	Continuous	1730			CENTRAL EAST - VC	2550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	35 MW
					TTC with All Lines In Service	2585 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/02/2023	to	Fri 10/06/2023		(Import)	(Export)
0600	Continuous	1800		SCH - NPX_CSC	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
HOMRC_NY-MAINS_NY_345_47					
Fri 12/08/2023	to	Fri 12/15/2023	<u>UPDATED</u>	<u>by PJM</u>	<u>01/11/2022</u>
0800	Continuous	1600			
Work scheduled by: PJM				SCH - PJ - NY	
				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
HOMR_NYW-PIERC_NY_345_48					
Fri 12/08/2023	to	Fri 12/15/2023	<u>UPDATED</u>	<u>by PJM</u>	<u>01/11/2022</u>
0800	Continuous	1600			
Work scheduled by: PJM				SCH - PJ - NY	
				Impacts Total Transfer Capability	
				TTC with All Lines In Service	