

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sat 12/31/2022

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Wed 07/27/2022 EXT FORCE by IESO 05/18/2022

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

FWD

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

(Import)

1807 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

GORDONRD-ROTTDAM_230_31

FWD

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022

(Import)

1130 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1400

FWD

Sun 05/01/2022 to Thu 06/30/2022 UPDATED by IESO 06/29/2022

(Import)

0001 Continuous 1930

Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1200						REV
Sun 05/01/2022	to	Thu 06/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>06/29/2022</u>	(Export)
0001	Continuous	1930				1500 MW
Work scheduled by: IESO						50 MW
						1550 MW
SCH-IMO-NYISO_LIMIT_1600						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				1900 MW
Work scheduled by: IESO						0 MW
						1900 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				1700 MW
Work scheduled by: IESO						-150 MW
						1550 MW
MOSES__-ADIRNDCK_230_MA2						FWD
Tue 05/31/2022	to	Thu 06/30/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/04/2022</u>	(Import)
0500	Continuous	1930				2100 MW
Work scheduled by: NYPA						1050 MW
						3150 MW
SCH-IMO-NYISO_LIMIT_1300						FWD
Fri 06/17/2022	to	Thu 06/30/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/29/2022</u>	(Import)
1700	Continuous	2000				1600 MW
Work scheduled by: IESO						300 MW
						1900 MW
SCH-NYISO-IMO_LIMIT_1000						REV
Fri 06/17/2022	to	Sun 07/03/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/29/2022</u>	(Export)
1700	Continuous	0759				1300 MW
Work scheduled by: IESO						250 MW
						1550 MW
FRASER__-GILBOA__345_GF5-35						FWD
Tue 06/21/2022	to	Sun 06/26/2022				(Import)
0700	Continuous	1530				2650 MW
Work scheduled by: NYPA						325 MW
						2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Sat 06/25/2022 to Sun 06/26/2022 CANCELLED by ISONE 06/26/2022
2230 Continuous 1900

Work scheduled by: ISONE

FWD
(Import)
800 MW
SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

SCH-NPX_1385-NYISO_LIMIT_0

Sat 06/25/2022 to Sun 06/26/2022 CANCELLED by ISONE 06/26/2022
2230 Continuous 1900

Work scheduled by: ISONE

FWD
(Import)
0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 200 MW

SCH-NYISO-NPX_1385_LIMIT_0

Sat 06/25/2022 to Sun 06/26/2022 CANCELLED by ISONE 06/26/2022
2230 Continuous 1900

Work scheduled by: ISONE

REV
(Export)
0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 200 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Thu 06/30/2022 UPDATED by NGRID 06/13/2022
0700 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_1100

Mon 06/27/2022 to Thu 06/30/2022 UPDATED by NGRID 06/13/2022
2300 Continuous 0659

Work scheduled by: ISONE

REV
(Export)
1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1600 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022 by NYPA 06/26/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
1150 MW
SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

SCH-IMO-NYISO_LIMIT_1500

Thu 06/30/2022 to Sun 07/03/2022 UPDATED by NYISO 06/29/2022
2001 Continuous 0759

Work scheduled by: IESO

FWD
(Import)
1800 MW
SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Fri 07/01/2022 to Fri 07/01/2022
0500 Continuous 1700

UPDATED by NYPA 06/29/2022

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

REV
(Export)
1150 MW
400 MW
1550 MW

SCH-IMO-NYISO_LIMIT_1400

Tue 07/05/2022 to Wed 07/27/2022
0500 Continuous 1600

UPDATED by IESO 06/29/2022

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

1700 MW
200 MW
1900 MW

SCH-NYISO-IMO_LIMIT_1200

Tue 07/05/2022 to Wed 07/27/2022
0500 Continuous 1600

UPDATED by IESO 06/29/2022

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

1500 MW
50 MW
1550 MW

MOSES__-ADIRNDCK_230_MA2

Tue 07/05/2022 to Thu 09/15/2022
0500 Continuous 1930

UPDATED by NYPA 05/04/2022

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

2100 MW
1050 MW
3150 MW

DYSINGER-STA_255__345_DH1

Tue 07/05/2022 to Sat 07/09/2022
0700 Continuous 1900

Work scheduled by: NT

FWD
(Import)
DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

2850 MW
350 MW
3200 MW

SAND_BAR-PLATSBURG_115_PV20

Wed 07/06/2022 to Fri 07/08/2022
0530 Continuous 2000

CANCELLED by NYPA 06/29/2022

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK__-PACKARD_230_BP76

Wed 07/06/2022 to Wed 07/06/2022
0700 Continuous 1600

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

1500 MW **1000 MW**
400 MW 550 MW
1900 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 07/11/2022 to Fri 07/15/2022

CANCELLED by NYPA 06/30/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 07/11/2022 to Fri 07/22/2022

02/14/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Thu 07/14/2022 to Thu 07/14/2022

UPDATED by NGRID 06/27/2022

(Import)

0800 Daily(No Weekends) 1000

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

OSWEGO_-ELBRIDGE_345_17

FWD

Thu 07/14/2022 to Thu 07/14/2022

UPDATED by NGRID 06/27/2022

(Import)

0800 Daily(No Weekends) 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Thu 07/14/2022 to Thu 07/14/2022

UPDATED by NGRID 06/27/2022

(Import)

1430 Daily(No Weekends) 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

PLSNTVLY-WOOD_ST_345_F31

FWD

Fri 07/15/2022 to Sun 07/17/2022

UPDATED by CONED 06/28/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BECK_-PACKARD_230_BP76

FWD

REV

Fri 07/15/2022 to Fri 07/15/2022

UPDATED by NGRID 06/29/2022

(Import) (Export)

0800 Daily(No Weekends) 1159

SCH - OH - NY

1500 MW 1000 MW

Impacts Total Transfer Capability 400 MW 550 MW

TTC with All Lines In Service 1900 MW 1550 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BECK___-PACKARD__230_BP76						
Fri 07/15/2022	to	Thu 09/01/2022	CANCELLED	by IESO	06/30/2022	
1200	Continuous	0900				
Work scheduled by: IESO					SCH - OH - NY	1500 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1900 MW
						1550 MW
MILLWOOD-EASTVIEW_345_W85					FWD	
Mon 07/18/2022	to	Wed 07/20/2022	UPDATED	by CE	06/28/2022	(Import)
0001	Continuous	2200				
Work scheduled by: ConEd					UPNY CONED	7550 MW
					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
COOPERS_-DOLSONAV_345_CCDA42					FWD	
Mon 07/18/2022	to	Fri 07/22/2022			(Import)	
0700	Continuous	1630			CENTRAL EAST - VC	2720 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_-PACKARD__230_62					FWD	
Wed 07/20/2022	to	Wed 07/20/2022			(Import)	
0700	Daily(No Weekends)	1600			SCH - OH - NY	1500 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1900 MW
ROCHESTR-PANNELL__345_RP1					FWD	
Mon 07/25/2022	to	Fri 07/29/2022			(Import)	
0500	Continuous	2100			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	3200 MW
FRASANNX-COOPERS__345_UCC2-41					FWD	
Mon 07/25/2022	to	Fri 08/05/2022			(Import)	
0700	Continuous	1700			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY___-FRASANNX_345_UCC2-41					FWD	
Mon 07/25/2022	to	Fri 08/05/2022			(Import)	
0700	Continuous	1700			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

FWD

Sat 07/30/2022 to Sun 07/31/2022

(Import)

0001 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255_345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0700 1700

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 3200 MW

Work scheduled by:

DYSINGER-STA_255_345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1900

UPDATED**by NT****05/23/2022**

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NT

MARCY_-EDIC_345_UE1-7

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 Continuous 1830

UPDATED**by NYPA****05/25/2022**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**VOLNEY_-MARCY_345_19**

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 Continuous 1830

UPDATED**by NYPA****05/25/2022**

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY_345_19**

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 Continuous 1830

UPDATED**by NYPA****05/25/2022**

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 08/08/2022 to Wed 08/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1800 MW	1300 MW
Impacts Total Transfer Capability	100 MW	250 MW
TTC with All Lines In Service	1900 MW	1550 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NIAGARA_-PACKARD__230_61

Wed 08/10/2022 to Wed 08/10/2022
1100 Daily(No Weekends) 1500

Work scheduled by: NGrid

	REV
	(Export)
SCH - OH - NY	1350 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1550 MW

STLAWRNC-MOSES__230_L34P

Mon 08/15/2022 to Tue 04/18/2023
0400 Continuous 2359

Work scheduled by: IESO

EXTENDED by IESO 05/18/2022

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	3415 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

UPDATED**by CE****06/14/2022**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Mon 09/05/2022 to Wed 09/07/2022

(Import)

0001 Continuous 0300

UPDATED**by CONED****06/27/2022**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Mon 09/05/2022 to Wed 09/07/2022

(Import)

0001 Continuous 0300

UPDATED**by CONED****06/27/2022**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 09/05/2022 to Fri 09/09/2022

(Import)

0001 Continuous 2200

UPDATED**by CONED****06/27/2022**

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 09/05/2022 to Sat 09/10/2022 **UPDATED by CONED 06/27/2022**

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

S.RIPLEY-DUNKIRK_230_68

Tue 09/06/2022 to Tue 09/06/2022

0730 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTRDAM_230_31

FWD

Thu 09/08/2022 to Mon 09/12/2022

0700 1000

Work scheduled by:

(Import)

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

FWD

Thu 09/08/2022 to Tue 12/31/2030 **UPDATED by NGRID 06/30/2022**

(Import)

0700 Continuous 2359

Work scheduled by: NGrid

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

FWD

Sat 09/10/2022 to Sat 09/10/2022 **CANCELLED by ConEd 06/28/2022**

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sat 09/10/2022 to Mon 09/12/2022 **CANCELLED by ConEd 06/28/2022**

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Sat 09/10/2022 to Sat 09/10/2022 **UPDATED by CONED 06/27/2022**

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/27/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/27/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_6

Mon 09/12/2022 to Mon 09/12/2022 CANCELLED by ConEd 06/28/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBRK_345KV_RNS3

Mon 09/12/2022 to Wed 09/14/2022
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FRASER_-GILBOA_345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
1200 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTRDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
1200 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Thu 09/15/2022 to Thu 09/15/2022
0001 Continuous 0031

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Thu 09/15/2022 to Fri 09/16/2022
0001 0300

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MA2

Thu 09/15/2022 to Tue 11/29/2022 UPDATED by NYPA 05/04/2022
1931 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W78

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS3

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0201 Continuous 0230

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER_345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MARCY_-EDIC_345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

UPDATED**by NGRID 06/06/2022**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

10/04/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Wed 09/21/2022 to Wed 09/21/2022

(Import)

2130 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_4

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

FWD

Mon 09/26/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0031

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

FWD

Mon 09/26/2022 to Wed 09/28/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Mon 09/26/2022 to Wed 09/28/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Wed 09/28/2022 to Wed 09/28/2022

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLRKSCRN-OAKDALE__345_36						FWD	
Mon 10/03/2022	to	Fri 10/07/2022	<u>UPDATED</u>	<u>by NYSEG</u>	<u>04/20/2022</u>	(Import)	
0830	Continuous	1530				CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import)	(Export)
1000	Continuous	1500				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
DUNWODIE_345KV_3						FWD	
Thu 10/06/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5						FWD	
Thu 10/06/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71						FWD	
Thu 10/06/2022	to	Thu 11/10/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK__345_W79						FWD	
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/18/2022</u>	(Import)	
0001	Continuous	0031				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93						FWD	
Mon 10/17/2022	to	Sat 11/26/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/18/2022</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022
0500 Continuous 1700

UPDATED

by NYPA

02/10/2022

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Tue 10/18/2022 to Fri 10/28/2022
0001 Continuous 0200

UPDATED

by CONED

06/18/2022

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022
0800 Continuous 1600

UPDATED

by CH

04/13/2022

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

LEEDS____345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

PORTER___-ROTTDAM_230_30 & MARCY___-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC **1300 MW**

Impacts Total Transfer Capability 1675 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Tue 11/01/2022 to Fri 11/04/2022

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT **0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

LEEDS___-HURLYAVE_345_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Tue 11/15/2022 to Thu 11/17/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 11/21/2022 to Sat 11/26/2022

UPDATEDby CONED 06/18/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

FWD

Mon 11/21/2022 to Thu 12/08/2022

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W79

FWD

Sat 11/26/2022 to Sat 11/26/2022

UPDATEDby CONED 06/18/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

FWD

Fri 12/02/2022 to Mon 12/12/2022

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Wed 12/07/2022 to Tue 12/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M54

FWD

Wed 12/14/2022 to Wed 12/14/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY____-EDIC____345_1-16

FWD

Fri 12/30/2022 to Sat 12/31/2022

UPDATED

by NGRID

05/09/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

FRASER____345_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023

UPDATED

by NYPA

12/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SPRNBK__345KV_RNS5

FWD

Wed 03/01/2023 to Fri 03/17/2023

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-W49TH_ST_345_M51

FWD

Wed 03/01/2023 to Sat 04/08/2023

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EDIC____-FRASER____345_EF24-40

FWD

Wed 03/01/2023 to Sat 04/15/2023

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD	
Mon 03/27/2023	to	Fri 05/19/2023	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/16/2022</u>	(Import)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2					FWD	REV
Mon 03/27/2023	to	Fri 05/19/2023	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/16/2022</u>	(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
PLSNTVLY_345KV_RNS4					FWD	
Sat 04/01/2023	to	Sat 04/01/2023				(Import)
0700	Continuous	0730				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
ATHENS__-PLSNTVLY_345_91					FWD	
Sat 04/01/2023	to	Sat 04/15/2023				(Import)
0700	Continuous	1900				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
MOTTHAVN-RAINEY_____345_Q12					FWD	
Thu 04/13/2023	to	Sat 04/22/2023	<u>UPDATED</u>	<u>by CE</u>	<u>06/14/2022</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RNS4					FWD	
Sat 04/15/2023	to	Sat 04/15/2023				(Import)
1830	Continuous	1900				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5					FWD	
Sun 04/16/2023	to	Sun 04/16/2023				(Import)
0700	Continuous	0730				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 30, 2022 to Saturday ,December 30, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CLAY___-EDIC___345_2-15

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY___345_Q12

Tue 04/25/2023 to Tue 04/25/2023
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_CSC	0 MW 0 MW
Impacts Total Transfer Capability	330 MW 330 MW
TTC with All Lines In Service	330 MW 330 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_CSC	0 MW 0 MW
Impacts Total Transfer Capability	330 MW 330 MW
TTC with All Lines In Service	330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

UPDATED**by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

UPDATED**by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM