

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 12/31/2022

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

2000 MW 1150 MW

Impacts Total Transfer Capability 250 MW 100 MW

TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Wed 07/27/2022 EXT FORCE by IESO 05/18/2022

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

BECK_-NIAGARA_345_PA301

Wed 02/09/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022

0700 Continuous 1700

Work scheduled by: IESO

FWD

(Import) (Export)

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

EGRDNCTY_345_138_AT2

Sat 03/12/2022 to Fri 06/10/2022 UPDATED by CE 06/10/2022

2148 Continuous 0148

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 03/12/2022 to Fri 06/10/2022 UPDATED by CE 06/10/2022

(Import)

2148 Continuous 0148

Work scheduled by: ConEd

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT1

FWD

Sat 03/12/2022 to Fri 06/10/2022 UPDATED by CE 06/10/2022

(Import)

2148 Continuous 2359

Work scheduled by: ConEd

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_6

FWD

Mon 03/21/2022 to Sat 06/18/2022 EXT FORCE by CONED 06/10/2022

(Import)

0809 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sat 06/18/2022 EXT FORCE by CONED 06/10/2022

(Import)

0811 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 EXTENDED by NYSEG 05/31/2022

0500 Continuous 2359

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

GORDONRD-ROTTTRDAM_230_31

FWD

Wed 04/27/2022 to Mon 10/31/2022 EXT FORCE by NYISO 05/17/2022

(Import)

1130 Continuous 2359

Work scheduled by: NYISO

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

SCH-IMO-NYISO_LIMIT_500

FWD

Sun 05/01/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022

(Import)

0001 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 1950 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-IMO-NYISO_LIMIT_1600						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY 1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-IMO_LIMIT_400						REV
Wed 05/18/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>06/10/2022</u>	(Export)
0001	Continuous	1700				SCH - OH - NY 700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 1700 MW
MOSES -ADIRNDCK_230_MA2						FWD
Tue 05/31/2022	to	Thu 09/15/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/04/2022</u>	(Import)
0500	Continuous	1930				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
SCH-NE-NYISO_LIMIT_1000						FWD
Fri 06/03/2022	to	Wed 06/08/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/26/2022</u>	(Import)
1900	Continuous	1600				SCH - NE - NY 1200 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1400 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 06/08/2022 to Sat 06/11/2022
0822 2359

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_600

Thu 06/09/2022 to Thu 06/16/2022 UPDATED by ISONE 06/04/2022
0700 Continuous 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Fri 06/17/2022 UPDATED by ISONE 06/04/2022
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1150 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

Thu 06/09/2022 to Fri 06/17/2022 UPDATED by ISONE 06/04/2022
2300 Continuous 0659

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Sat 06/11/2022 to Sat 06/11/2022 UPDATED by ISONE 06/10/2022
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **350 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Sat 06/11/2022 to Sat 06/11/2022 UPDATED by ISONE 06/10/2022
0001 Continuous 2359

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

CRICKVLY-PLSNTVLY_345_F84

Sat 06/11/2022 to Sat 06/11/2022 UPDATED by ISONE 06/10/2022
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **350 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CRICKVLY-PLSNTVLY_345_F84							
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	SCH - NPX_1385	100 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_600							REV
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	SCH - NE - NY	800 MW
0001	Continuous	2359				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1600 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
Sat 06/11/2022	to	Sun 06/12/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/10/2022</u>	SCH - PJM_HTP	0 MW
0001	Continuous	0159				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7						FWD	
Sat 06/11/2022	to	Sun 06/12/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/10/2022</u>	SCH - PJM_HTP	300 MW
0001	Continuous	0159				Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
PIERCBRK-FIVEMILE_345_37							
Sat 06/11/2022	to	Sun 06/12/2022	<u>EXTENDED</u>	<u>by NGRID</u>	<u>06/11/2022</u>	SCH - PJ - NY	
0630	Continuous	1800				Impacts Total Transfer Capability	
Work scheduled by: NGrid						TTC with All Lines In Service	
W49TH_ST-E13THSTA_345_M55						FWD	
Sun 06/12/2022	to	Mon 06/13/2022	<u>EXTENDED</u>	<u>by CE</u>	<u>06/12/2022</u>	SPR/DUN-SOUTH	3800 MW
0200	Continuous	0200				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
NIAGARA_-DYSINGER_345_ND1						FWD	
Mon 06/13/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/13/2022</u>	DYSINGER EAST	2700 MW
0500	Continuous	2100				Impacts Total Transfer Capability	500 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3200 MW

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32

Wed 06/15/2022 to Fri 06/17/2022

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

SCH-NE-NYISO_LIMIT_600

Fri 06/17/2022 to Fri 06/17/2022

0700 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 06/04/2022

FWD

(Import)

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

MARCY_-EDIC___345_UE1-7

Sat 06/18/2022 to Sun 06/19/2022

0600 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FRASER_-GILBOA___345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022

0700 Continuous 0759

Work scheduled by: ISONE

UPDATEDby NGRID 06/13/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA___345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import) (Export)

REV

SCH - OH - NY

1900 MW 1400 MW

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

CANCELLEDby NGrid 06/13/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022 UPDATED by NGRID 06/13/2022

1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

DYSINGER-STA_255_345_DH1

Tue 07/05/2022 to Sat 07/09/2022

0700 Continuous 1900

Work scheduled by: NT

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

SAND_BAR-PLATSBRG_115_PV20

Wed 07/06/2022 to Fri 07/08/2022 UPDATED by NYPA 05/31/2022

0530 Continuous 2000

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

HURLYAVE-ROSETON_345_303

Mon 07/11/2022 to Fri 07/22/2022 02/14/2022

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

BECK____-PACKARD_230_BP76

Tue 07/12/2022 to Tue 07/12/2022

0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY

1500 MW 1150 MW

Impacts Total Transfer Capability 450 MW 550 MW

TTC with All Lines In Service 1950 MW 1700 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Sun 07/24/2022 to Tue 07/26/2022

UPDATEDby CONED 06/07/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 3200 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0700 1700

Work scheduled by:

DYSINGER EAST

2500 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 3200 MW

DYSINGER-STA_255__345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1900

Work scheduled by: NT

UPDATEDby NT05/23/2022

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC____345_UE1-7

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATED by NYPA 05/25/2022

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

VOLNEY__-MARC____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATED by NYPA 05/25/2022

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

VOLNEY__-MARC____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATED by NYPA 05/25/2022

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY__-MARC____345_19 & GORDONRD-ROTTDAM_230_31

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

UPDATED by NYPA 05/25/2022

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

UPDATED by NYPA 05/25/2022

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

UPDATED by NYPA 05/25/2022

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES____230_L34P

Mon 08/15/2022 to Tue 04/18/2023
0400 Continuous 2359

EXTENDED by IESO 05/18/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST_345_F38

Thu 09/01/2022 to Sat 09/03/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 09/01/2022 to Sat 09/03/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 09/01/2022 to Sat 09/03/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Wed 09/07/2022 to Wed 09/07/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0300

UPNY CONED **7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/07/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0130 Continuous 0200

UPNY CONED **7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2450 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Tue 09/13/2022 to Thu 09/15/2022 **CANCELLED** **by ConEd** **06/08/2022**

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 09/13/2022 to Thu 09/15/2022 **CANCELLED** **by ConEd** **06/08/2022**

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Tue 09/13/2022 to Thu 09/15/2022 **CANCELLED** **by ConEd** **06/08/2022**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Thu 09/15/2022 to Fri 09/16/2022

(Import)

0001 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

MOSES__-ADIRNDCK_230_MA2

FWD

Thu 09/15/2022 to Tue 11/29/2022 **UPDATED** **by NYPA** **05/04/2022**

(Import)

1931 Continuous 1800

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W78

FWD

Fri 09/16/2022 to Wed 09/21/2022 **UPDATED** **by CONED** **06/07/2022**

(Import)

2100 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 09/16/2022 to Wed 09/21/2022 **UPDATED** **by CONED** **06/07/2022**

(Import)

2100 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER__345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2550 MW

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

MARCY__-EDIC__345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022 UPDATED by NGRID 06/06/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

LEEDS__-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

EASTVIEW-SPRNBK__345_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK -EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

MILLWOOD_345KV_18

Sun 10/02/2022 to Tue 10/11/2022
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CLRKSCRN-OAKDALE__345_36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530

UPDATED by NYSEG 04/20/2022

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

UPDATED by LI 01/07/2022

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTDAM_230_31

Mon 10/10/2022 to Mon 10/31/2022
0700 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1645 MW**
Impacts Total Transfer Capability 940 MW
TTC with All Lines In Service 2585 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

Mon 10/10/2022 to Tue 12/31/2030
0700 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1695 MW**
Impacts Total Transfer Capability 890 MW
TTC with All Lines In Service 2585 MW

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022
0001 Continuous 0031

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 10/17/2022 to Fri 11/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

PANNELL_-CLAY____345_1

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

Mon 10/24/2022 to Fri 11/04/2022
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 04/13/2022

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2200 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PANNELL -CLAY__345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CLAY__-EDIC__345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 05/09/2022

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

0700 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2300 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2585 MW

LEEDS____345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

0700 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

0700 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **1400 MW**
 Impacts Total Transfer Capability 1185 MW
 TTC with All Lines In Service 2585 MW

LINDN_CG-LNDVFT____345_V-3022

Tue 11/01/2022 to Fri 11/04/2022

0800 Continuous 1500

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM_VFT **0 MW** **0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

LEEDS__-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBRK____345_W79

Fri 11/25/2022 to Fri 11/25/2022

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MOSES__-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023

0700 Continuous 1100

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

UPDATED by NGRID 05/09/2022

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER____345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

UPDATED by NYPA 12/30/2021

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2550 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 2585 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS____-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS____-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 04/30/2023 to Sun 04/30/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Monday ,June 13, 2022 to Wednesday,December 13, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service