

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 12/31/2022

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 100 MW
TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Wed 07/27/2022 EXT FORCE by IESO 05/18/2022

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

BECK_-NIAGARA_345_PA301

Wed 02/09/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022

0700 Continuous 1700

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

N.SCTLND-ALPS_345_2

Tue 03/08/2022 to Fri 06/03/2022 UPDATED by NGRID 06/02/2022

0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
N.SCTLND-ALPS_____345_2							
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/02/2022</u>	SCH - NPX_1385	100 MW
0700	Continuous	1900				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
EGRDNCTY_345_138_AT1						FWD	
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2						FWD	
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49						FWD	
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	775 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_6						FWD	
Mon 03/21/2022	to	Thu 06/16/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/02/2022</u>	(Import)	
0809	Continuous	2359				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8						FWD	
Mon 03/21/2022	to	Thu 06/16/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>06/02/2022</u>	(Import)	
0811	Continuous	2359				SCH - PJM_HTP	450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	210 MW
						TTC with All Lines In Service	660 MW
FIVEMILE-STOLLERD_345_29							
Fri 04/01/2022	to	Tue 12/31/2030	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>05/31/2022</u>	SCH - PJ - NY	
0500	Continuous	2359				Impacts Total Transfer Capability	
Work scheduled by: NYSEG						TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-ROTTRDAM_230_31

FWD

Wed 04/27/2022 to Mon 10/31/2022 EXT FORCE by NYISO 05/17/2022

(Import)

1130 Continuous 2359

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYISO

SCH-IMO-NYISO_LIMIT_500

FWD

Sun 05/01/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022

(Import)

0001 Continuous 1700

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1400

FWD

Sun 05/01/2022 to Wed 07/27/2022 UPDATED by IESO 05/18/2022

(Import)

0001 Continuous 1600

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1600

FWD

Sun 05/01/2022 to Wed 07/27/2022 UPDATED by IESO 05/18/2022

(Import)

0001 Continuous 1600

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1200

REV

Sun 05/01/2022 to Wed 07/27/2022 UPDATED by IESO 05/18/2022

(Export)

0001 Continuous 1600

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1400

REV

Sun 05/01/2022 to Wed 07/27/2022 UPDATED by IESO 05/18/2022

(Export)

0001 Continuous 1600

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

CHAT_DC_GC2

FWD

Sun 05/01/2022 to Thu 06/02/2022 UPDATED by HQ 05/26/2022

(Import)

0500 Continuous 1300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 05/01/2022 to Thu 06/02/2022
0500 Continuous 1300

UPDATED by HQ 05/26/2022

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV

(Export)

SCH-NYISO-HQ_LIMIT_500

Sun 05/01/2022 to Thu 06/02/2022
0500 Continuous 1300

UPDATED by HQ 05/26/2022

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV

(Export)

SCH-NYISO-IMO_LIMIT_400

Wed 05/18/2022 to Fri 06/17/2022
0001 Continuous 1700

FORCED by IESO 05/05/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

REV

(Export)

MOSES__-ADIRNDCK_230_MA2

Tue 05/31/2022 to Thu 09/15/2022
0500 Continuous 1930

UPDATED by NYPA 05/04/2022

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD

(Import)

2100 MW

PANNELL_-CLAY____345_2

Tue 05/31/2022 to Thu 06/02/2022
0700 Continuous 1500

Work scheduled by: RGE

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD

(Import)

1300 MW

SCH-NYISO-NE_LIMIT_800

Tue 05/31/2022 to Fri 06/03/2022
1500 Continuous 1900

UPDATED by ISONE 05/26/2022

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

REV

(Export)

1000 MW

SPRNBK_-TREMONT__345_X28

Wed 06/01/2022 to Wed 06/01/2022
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

4200 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Wed 06/01/2022 to Thu 06/02/2022

0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBRK_-TREMONT__345_X28

Wed 06/01/2022 to Wed 06/01/2022

1730 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

Fri 06/03/2022 to Fri 06/03/2022

0001 0030

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SCH-NYISO-NE_LIMIT_0

Fri 06/03/2022 to Fri 06/03/2022

0001 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 06/02/2022

REV

(Export)

SCH - NE - NY

200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 1600 MW

MARCY_-EDIC____345_UE1-7

Fri 06/03/2022 to Fri 06/03/2022

0500 Continuous 2300

Work scheduled by: NYPA

UPDATEDby NYPA 06/04/2022**ARR: 19&16**

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

Fri 06/03/2022 to Fri 06/03/2022

1730 1800

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_1000

Fri 06/03/2022 to Wed 06/08/2022

1900 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 05/26/2022

FWD

(Import)

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Sat 06/04/2022 to Sat 06/04/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sun 06/05/2022 to Sun 06/05/2022

(Import)

0001 Continuous 0200

CANCELLED by HQ 06/05/2022

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 06/05/2022 to Sun 06/05/2022

(Export)

0001 Continuous 0200

CANCELLED by HQ 06/05/2022

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC2

FWD

Sun 06/05/2022 to Sun 06/05/2022

(Import)

0001 Continuous 0200

CANCELLED by HQ 06/05/2022

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sun 06/05/2022 to Sun 06/05/2022

(Export)

0001 Continuous 0200

CANCELLED by HQ 06/05/2022

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Sun 06/05/2022 to Sun 06/05/2022

(Import)

0001 Continuous 0200

CANCELLED by HQ 06/05/2022

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MILLWOOD-EASTVIEW_345_W85

FWD

Sun 06/05/2022 to Wed 06/08/2022

(Import)

0001 Continuous 2200

CANCELLED by CE 06/03/2022

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Mon 06/06/2022 to Tue 06/07/2022

(Import)

1107 Continuous 2359

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Mon 06/06/2022 to Tue 06/07/2022

(Export)

1107 Continuous 2359

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

HUDSONTP-W49TH_ST_345_Y56

FWD

Thu 06/09/2022 to Sat 06/11/2022

(Import)

0001 Continuous 0200

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Thu 06/09/2022 to Sat 06/11/2022

(Import)

0001 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_600

FWD

Thu 06/09/2022 to Thu 06/16/2022

(Import)

0700 Continuous 2259

UPDATEDby ISONE 06/04/2022

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

FROST_BR-LONG_MTN_345_352

FWD

Thu 06/09/2022 to Fri 06/17/2022

(Import)

0700 Continuous 1600

UPDATEDby ISONE 06/04/2022

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_300

FWD

Thu 06/09/2022 to Fri 06/17/2022

(Import)

2300 Continuous 0659

UPDATEDby ISONE 06/04/2022

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Fri 06/10/2022 to Sat 06/11/2022 UPDATED by CE 06/05/2022

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q11

FWD

Sun 06/12/2022 to Wed 06/15/2022 CANCELLED by ConEd 06/02/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 06/13/2022 to Fri 06/17/2022

(Import)

0500 Continuous 2100

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

OAKDALE_-FRASER_345_32

FWD

Wed 06/15/2022 to Fri 06/17/2022

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

SCH-NE-NYISO_LIMIT_600

FWD

Fri 06/17/2022 to Fri 06/17/2022 UPDATED by ISONE 06/04/2022

(Import)

0700 Continuous 1600

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

MARCY_-EDIC_345_UE1-7

FWD

Sat 06/18/2022 to Sun 06/19/2022

(Import)

0600 Continuous 1830

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NIAGARA_-PACKARD_230_62

FWD

REV

Mon 06/20/2022 to Sun 06/26/2022 CANCELLED by NYPA 06/01/2022

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

700 MW

1550 MW

Impacts Total Transfer Capability 1250 MW 150 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK____-NIAGARA__230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DYSINGER-STA_255__345_DH1

Tue 07/05/2022 to Sat 07/09/2022
0700 Continuous 1900

Work scheduled by: NT

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Wed 07/06/2022 to Fri 07/08/2022 UPDATED by NYPA 05/31/2022

0530 Continuous 2000

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA -DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

HURLYAVE-ROSETON_345_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

BECK -PACKARD_230_BP76

Tue 07/12/2022 to Tue 07/12/2022

0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY

1500 MW 1150 MW

Impacts Total Transfer Capability 450 MW 550 MW

TTC with All Lines In Service 1950 MW 1700 MW

PLSNTVLY-WOOD_ST_345_F31

Sun 07/17/2022 to Tue 07/19/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Wed 07/20/2022 to Fri 07/22/2022 CANCELLED by ConEd 06/01/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP1

Mon 07/25/2022 to Fri 07/29/2022

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 3200 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

NIAGARA_-DYSINGER_345_ND2

Mon 08/01/2022 to Fri 08/05/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2

Mon 08/01/2022 to Fri 08/05/2022
0700 1700

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255__345_DH2

Mon 08/01/2022 to Fri 08/05/2022
0700 Continuous 1900

Work scheduled by: NT

UPDATED by NT 05/23/2022

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

MARCY__-EDIC__345_UE1-7

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

VOLNEY__-MARCY__345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

UPDATEDby NYPA05/25/2022

(Import)

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

VOLNEY__-MARCY__345_19 & GORDONRD-ROTTDAM_230_31

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

(Import)

Work scheduled by:

ARR: 19

CENTRAL EAST - VC

2425 MW

Impacts Total Transfer Capability 160 MW

TTC with All Lines In Service 2585 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES__230_L34P

Mon 08/15/2022 to Tue 04/18/2023
0400 Continuous 2359

EXTENDEDby IESO05/18/2022

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W78

FWD

Fri 09/09/2022 to Mon 09/12/2022

(Import)

2100 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 09/09/2022 to Mon 09/12/2022

(Import)

2100 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

Fri 09/09/2022 to Mon 09/12/2022

(Import)

2100 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__ 345_W64

FWD

Tue 09/13/2022 to Thu 09/15/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 09/13/2022 to Thu 09/15/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__ 345KV_RNS5

FWD

Tue 09/13/2022 to Thu 09/15/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__ -ADIRNDCK_230_MA2

FWD

Thu 09/15/2022 to Tue 11/29/2022

(Import)

1931 Continuous 1800

UPDATED**by NYPA****05/04/2022**

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__ 345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2550 MW

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

MARCY__ -EDIC__ 345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0700 Continuous 1530

UPDATED**by NGRID 06/06/2022**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022

0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

UPNY CONED

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

4100 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATEDby CONED 03/10/2022

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1250 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATEDby CONED 03/10/2022

CONED - LIPA

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1250 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATEDby CONED 03/10/2022

CONED - LIPA

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

775 MW

CLRKSCRN-OAKDALE___345_36

Mon 10/03/2022 to Fri 10/07/2022

0830 Continuous 1530

Work scheduled by: NYSEG

UPDATEDby NYSEG 04/20/2022

CENTRAL EAST - VC

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

FWD

(Import)

2450 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022

1000 Continuous 1500

Work scheduled by: LI

UPDATEDby LI01/07/2022

SCH - NPX_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD

(Import) (Export)

0 MW 0 MW

EDIC___-N.SCTLND_345_14 & GORDONRD-ROTTDAM_230_31

Mon 10/10/2022 to Mon 10/31/2022

0700 2359

Work scheduled by:

CENTRAL EAST - VC

Impacts Total Transfer Capability 940 MW

TTC with All Lines In Service 2585 MW

FWD

(Import)

1645 MW

NYISO TRANSFER LIMITATIONS

Monday ,June 06, 2022 to Wednesday,December 06, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

Mon 10/10/2022 to Tue 12/31/2030

0700 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

1695 MW

Impacts Total Transfer Capability 890 MW

TTC with All Lines In Service 2585 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022

0500 Continuous 1700

Work scheduled by: NYPA

UPDATEDby NYPA02/10/2022

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

PANNELL_-CLAY____345_1

Mon 10/24/2022 to Fri 10/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

Mon 10/24/2022 to Fri 11/04/2022

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH04/13/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022

0800 Daily 1500

Work scheduled by: NYSEG

FWD

(Import)

SCH - PJ - NY

2200 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PANNELL_-CLAY____345_2

Mon 10/31/2022 to Fri 11/04/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

LEEDS____345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED** **by NGRID** **12/29/2021**
 0700 Continuous 1900
 Work scheduled by: NGrid **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **1400 MW**
 Impacts Total Transfer Capability 1185 MW
 TTC with All Lines In Service 2585 MW

LINDN_CG-LNDVFT___345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
 0800 Continuous 1500
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

LEEDS___-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

MOSES___-ADIRNDCK_230_MA1

Wed 11/30/2022 to Wed 03/01/2023
 0700 Continuous 1100
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Fri 12/30/2022 to Sat 12/31/2022 **UPDATED** **by NGRID** **05/09/2022**
 0600 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED** **by NYPA** **12/30/2021**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2550 MW**
 Impacts Total Transfer Capability 35 MW
 TTC with All Lines In Service 2585 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
 0700 Continuous 0730
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__ -PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__ -PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI