

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJ - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

### HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sat 12/31/2022

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2000 MW 1150 MW**  
Impacts Total Transfer Capability 250 MW 100 MW  
TTC with All Lines In Service 2250 MW 1250 MW

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJ - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

### STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Wed 07/27/2022 EXT FORCE by IESO 05/18/2022

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_6

Mon 03/21/2022 to Sun 06/19/2022 EXT FORCE by CONED 06/15/2022

0809 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Mon 03/21/2022 to Sun 06/19/2022 EXT FORCE by CONED 06/15/2022

0811 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-ROTTDAM_230_31						FWD
Wed 04/27/2022	to	Mon 10/31/2022	<u>EXT FORCE</u>	<u>by NYISO</u>	<u>05/17/2022</u>	(Import)
1130	Continuous	2359				CENTRAL EAST - VC <b>2805 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability 170 MW
						TTC with All Lines In Service 2975 MW
SCH-IMO-NYISO_LIMIT_1400						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY <b>1700 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-IMO-NYISO_LIMIT_1600						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY <b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY <b>1500 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY <b>1700 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 1700 MW
MOSES -ADIRNDCK_230_MA2						FWD
Tue 05/31/2022	to	Thu 09/15/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/04/2022</u>	(Import)
0500	Continuous	1930				MOSES SOUTH <b>2100 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1300						FWD
Fri 06/17/2022	to	Tue 06/28/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>06/10/2022</u>	(Import)
1700	Continuous	0500				SCH - OH - NY <b>1600 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 1950 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-IMO\_LIMIT\_1000

Fri 06/17/2022 to Tue 06/28/2022  
1700 Continuous 0500

UPDATED by IESO 06/10/2022

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1700 MW

REV

(Export)

1300 MW

### CRICKVLY-PLSNTVLY\_345\_F83

Sat 06/18/2022 to Sat 06/18/2022  
0001 Continuous 2159

Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1400 MW

FWD

(Import)

350 MW

### CRICKVLY-PLSNTVLY\_345\_F83

Sat 06/18/2022 to Sat 06/18/2022  
0001 Continuous 2159

Work scheduled by: ConEd

SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 200 MW

FWD

(Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

### CRICKVLY-PLSNTVLY\_345\_F84

Sat 06/18/2022 to Sat 06/18/2022  
0001 Continuous 2159

Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1400 MW

FWD

(Import)

350 MW

### CRICKVLY-PLSNTVLY\_345\_F84

Sat 06/18/2022 to Sat 06/18/2022  
0001 Continuous 2159

Work scheduled by: ConEd

SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 200 MW

FWD

(Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sat 06/18/2022 to Sat 06/18/2022  
0001 2159

Work scheduled by:

UPNY CONED  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

FWD

(Import)

3800 MW

### SCH-NYISO-NE\_LIMIT\_600

Sat 06/18/2022 to Sat 06/18/2022  
0001 Continuous 2159

Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1600 MW

REV

(Export)

800 MW

800 MW

1600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY -EDIC 345 UE1-7**

FWD

Sat 06/18/2022 to Sun 06/19/2022  
0500 Continuous 1830

**UPDATED****by NYPA 06/15/2022**

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

**ARR: 19&16**

TTC with All Lines In Service 5250 MW

**PLSNTVLY 345KV RN5 & PLSNTVLY 345KV RN4**

FWD

Sat 06/18/2022 to Tue 06/21/2022  
2200 0200

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

Work scheduled by:

TTC with All Lines In Service 7815 MW

**FRASER -GILBOA 345 GF5-35**

FWD

Tue 06/21/2022 to Sun 06/26/2022  
0700 Continuous 1530

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**MARCY 345KV CSC**

FWD

Wed 06/22/2022 to Wed 06/22/2022  
1150 Continuous 2012

(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**SCH-IMO-NYISO\_LIMIT\_1100**

FWD

Fri 06/24/2022 to Mon 06/27/2022  
0700 Continuous 1600

**UPDATED****by IESO 06/22/2022**

(Import)

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 550 MW

Work scheduled by: IESO

TTC with All Lines In Service 1950 MW

**SCH-NYISO-IMO\_LIMIT\_600**

REV

Fri 06/24/2022 to Mon 06/27/2022  
0700 Continuous 1600

**UPDATED****by IESO 06/22/2022**

(Export)

SCH - OH - NY

**900 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: IESO

TTC with All Lines In Service 1700 MW

**SCH-NE-NYISO\_LIMIT\_600**

FWD

Sat 06/25/2022 to Sun 06/26/2022  
2230 Continuous 1900

(Import)

SCH - NE - NY

**800 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: ISONE

TTC with All Lines In Service 1400 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NPX\_1385-NYISO\_LIMIT\_0

Sat 06/25/2022 to Sun 06/26/2022  
2230 Continuous 1900  
Work scheduled by: ISONE

FWD  
(Import)  
SCH - NPX\_1385 **0 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 200 MW

### SCH-NYISO-NPX\_1385\_LIMIT\_0

Sat 06/25/2022 to Sun 06/26/2022  
2230 Continuous 1900  
Work scheduled by: ISONE

REV  
(Export)  
SCH - NPX\_1385 **0 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 200 MW

### BEAR SWP-EASTOVER\_230\_E205W

Mon 06/27/2022 to Thu 06/30/2022 UPDATED by NGRID 06/13/2022  
0700 Continuous 1700  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### SCH-NYISO-NE\_LIMIT\_1100

Mon 06/27/2022 to Thu 06/30/2022 UPDATED by NGRID 06/13/2022  
2300 Continuous 0659  
Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1600 MW

### NIAGARA\_345\_230\_AT4

Tue 06/28/2022 to Wed 06/29/2022 UPDATED by NYPA 06/21/2022  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

### BECK\_-NIAGARA\_345\_PA302

Tue 06/28/2022 to Fri 07/01/2022 CANCELLED by IESO 06/23/2022  
0700 Continuous 1600  
Work scheduled by: IESO

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1050 MW 900 MW  
TTC with All Lines In Service 1950 MW 1700 MW

### BECK\_-NIAGARA\_230\_PA27

Tue 07/05/2022 to Sat 07/09/2022  
0500 Continuous 2100  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DYSINGER-STA\_255\_\_345\_DH1

FWD

Tue 07/05/2022 to Sat 07/09/2022

(Import)

0700 Continuous 1900

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NT

## SAND\_BAR-PLATSBRG\_115\_PV20

Wed 07/06/2022 to Fri 07/08/2022

UPDATEDby NYPA05/31/2022

0530 Continuous 2000

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

## NIAGARA\_-DYSINGER\_345\_ND1

FWD

Mon 07/11/2022 to Fri 07/15/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

## HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 07/11/2022 to Fri 07/22/2022

02/14/2022

(Import)

0800 Continuous 1600

UPNY CONED

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## BECK\_\_\_\_-PACKARD\_\_230\_BP76

FWD

REV

Tue 07/12/2022 to Tue 07/12/2022

(Import) (Export)

0700 Daily(No Weekends) 1300

SCH - OH - NY

Impacts Total Transfer Capability 450 MW 550 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NGrid

## BECK\_\_\_\_-PACKARD\_\_230\_BP76

FWD

REV

Fri 07/15/2022 to Thu 09/01/2022

(Import) (Export)

1200 Continuous 0900

SCH - OH - NY

Impacts Total Transfer Capability 450 MW 550 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: IESO

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 07/18/2022 to Fri 07/22/2022

(Import)

0700 Continuous 1630

CENTRAL EAST - VC

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Sun 07/24/2022 to Tue 07/26/2022

UPDATED

by CONED 06/07/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

### ROCHESTR-PANNELL\_\_345\_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 3200 MW

### FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### MILLWOOD-EASTVIEW\_345\_W85

FWD

Wed 07/27/2022 to Fri 07/29/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

### NIAGARA\_-DYSINGER\_345\_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

### NIAGARA\_-DYSINGER\_345\_ND2 & DYSINGER-STA 255\_\_345\_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0700 1700

Work scheduled by:

DYSINGER EAST

**2500 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 3200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2					FWD	
Mon 08/01/2022	to	Fri 08/05/2022	<u>UPDATED</u>	<u>by NT</u>	<u>05/23/2022</u>	(Import)
0700	Continuous	1900				
Work scheduled by: NT					DYSINGER EAST	2850 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	3200 MW
MARCY__-EDIC__345_UE1-7					FWD	
Sat 08/06/2022	to	Sun 08/07/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/25/2022</u>	(Import)
0500	Continuous	1830				
Work scheduled by: NYPA					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
VOLNEY__-MARCY__345_19					FWD	
Sat 08/06/2022	to	Sun 08/07/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/25/2022</u>	(Import)
0500	Continuous	1830				
Work scheduled by: NYPA					CENTRAL EAST - VC	2825 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY__345_19					FWD	
Sat 08/06/2022	to	Sun 08/07/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/25/2022</u>	(Import)
0500	Continuous	1830				
Work scheduled by: NYPA					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
SCH-IMO_NY_NIAG_CB_3122_W/BB					FWD REV	
Mon 08/08/2022	to	Wed 08/17/2022				(Import) (Export)
0500	Continuous	2100				
Work scheduled by: NYPA					SCH - OH - NY	1700 MW 1400 MW
					Impacts Total Transfer Capability	250 MW 300 MW
					TTC with All Lines In Service	1950 MW 1700 MW
FRASANNX-COOPERS__345_UCC2-41					FWD	
Mon 08/08/2022	to	Fri 09/09/2022				(Import)
0700	Continuous	1700				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY__-FRASANNX_345_UCC2-41					FWD	
Mon 08/08/2022	to	Fri 09/09/2022				(Import)
0700	Continuous	1700				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 08/15/2022 to Tue 04/18/2023

0400 Continuous 2359

Work scheduled by: IESO

EXTENDED by IESO 05/18/2022

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 08/22/2022 to Fri 08/26/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## ROSETON\_-ROCKTVRN\_345\_311

Mon 08/29/2022 to Fri 09/09/2022

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Thu 09/01/2022 to Sat 09/03/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Thu 09/01/2022 to Sat 09/03/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Thu 09/01/2022 to Sat 09/03/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**7210 MW**

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

## MOTTHAVN-RAINEY\_\_\_\_345\_Q12

Thu 09/01/2022 to Mon 09/05/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_6**

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0300

UPNY CONED

**7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Wed 09/07/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Fri 09/09/2022 to Fri 09/09/2022

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Fri 09/09/2022 to Sun 09/11/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_6**

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7260 MW**  
Impacts Total Transfer Capability 555 MW  
TTC with All Lines In Service 7815 MW

**W49TH\_ST\_345KV\_6**

FWD

Sun 09/11/2022 to Sun 09/11/2022  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**SPRNBRK\_\_345KV\_RNS3**

FWD

Mon 09/12/2022 to Wed 09/14/2022  
0001 Continuous 1800

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

FWD

Mon 09/12/2022 to Sun 09/18/2022  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Thu 09/15/2022 to Thu 09/15/2022  
0001 Continuous 0031

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_345KV\_RS3 & SPRNBRK\_\_345KV\_RS4**

FWD

Thu 09/15/2022 to Fri 09/16/2022  
0001 0300

(Import)

Work scheduled by:

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Thu 09/15/2022 to Tue 11/29/2022 UPDATED by NYPA 05/04/2022

(Import)

1931 Continuous 1800

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### EASTVIEW-SPRNBK\_\_\_345\_W78

FWD

Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### MILLWOOD-EASTVIEW\_345\_W85

FWD

Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### SPRNBK\_\_\_345KV\_RNS3

FWD

Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### FRASER\_\_\_345\_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

### MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022 UPDATED by NGRID 06/06/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

### LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 09/19/2022 to Fri 10/21/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBRK\_\_345KV\_RNS4

FWD

Mon 09/26/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0031

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBRK\_\_345\_W65

FWD

Mon 09/26/2022 to Wed 09/28/2022

(Import)

0001 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### MILLWOOD-EASTVIEW\_345\_W82

FWD

Mon 09/26/2022 to Wed 09/28/2022

(Import)

0001 Continuous 1800

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### SPRNBRK\_\_345KV\_RNS4

FWD

Wed 09/28/2022 to Wed 09/28/2022

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBRK\_\_345\_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATED

by CONED

06/08/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### MILLWOOD-EASTVIEW\_345\_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATED

by CONED

06/08/2022

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### SPRNBRK\_\_345KV\_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATED

by CONED

06/08/2022

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_AT1

Sat 10/01/2022 to Wed 05/31/2023  
0001 Continuous 2359

UPDATEDby CONED 03/10/2022

Work scheduled by: LI

FWD  
(Import)  
**1250 MW**  
CONED - LIPA  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sat 10/01/2022 to Wed 05/31/2023  
0001 Continuous 2359

UPDATEDby CONED 03/10/2022

Work scheduled by: LI

FWD  
(Import)  
**1250 MW**  
CONED - LIPA  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SPRNBK -EGRDNCTR\_345\_Y49

Sat 10/01/2022 to Wed 05/31/2023  
0001 Continuous 2359

UPDATEDby CONED 03/10/2022

Work scheduled by: LI

FWD  
(Import)  
**775 MW**  
CONED - LIPA  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## CLRKSCRN-OAKDALE\_345\_36

Mon 10/03/2022 to Fri 10/07/2022  
0830 Continuous 1530

UPDATEDby NYSEG 04/20/2022

Work scheduled by: NYSEG

FWD  
(Import)  
**2650 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/03/2022 to Fri 10/21/2022  
1000 Continuous 1500

UPDATEDby LI 01/07/2022

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## EDIC -N.SCTLND\_345\_14 &amp; GORDONRD-ROTTRDAM\_230\_31

Mon 10/10/2022 to Mon 10/31/2022  
0700 2359

Work scheduled by:

FWD  
(Import)  
**1500 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 1475 MW  
TTC with All Lines In Service 2975 MW

## EDIC -N.SCTLND\_345\_14

Mon 10/10/2022 to Tue 12/31/2030  
0700 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
**1670 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 1305 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EASTVIEW-SPRNBK\_\_345\_W79

FWD

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 06/18/2022

(Import)

0001 Continuous 0031

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Mon 10/17/2022 to Sat 11/26/2022 UPDATED by CONED 06/18/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### NIAGARA\_-DYSINGER\_345\_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

**2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

### RAMAPO\_-BUCHAN\_N\_345\_Y94

FWD

Tue 10/18/2022 to Fri 10/28/2022 UPDATED by CONED 06/18/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

### HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 10/24/2022 to Fri 11/04/2022 UPDATED by CH 04/13/2022

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

### MAINESBG-WATRCURE\_345\_30

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0800 Daily 1500

SCH - PJ - NY

**2200 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYSEG

**NYISO TRANSFER LIMITATIONS**

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WATRCURE-OAKDALE\_\_345\_31**

Thu 10/27/2022 to Thu 10/27/2022  
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**PANNELL -CLAY\_\_345\_2**

Mon 10/31/2022 to Fri 11/04/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**CLAY\_\_-EDIC\_\_345\_1-16**

Tue 11/01/2022 to Thu 11/03/2022  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID 05/09/2022

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## LEEDS\_\_\_\_345KV\_R94301

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## MARCY\_\_-N.SCTLND\_345\_18

FWD

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

**1470 MW**

Impacts Total Transfer Capability 1505 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

## LINDN.CG-LNDVFT\_\_\_\_345\_V-3022

FWD

REV

Tue 11/01/2022 to Fri 11/04/2022

(Import) (Export)

0800 Continuous 1500

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

## LEEDS\_\_-HURLYAVE\_345\_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## W49TH\_ST-E13THSTA\_345\_M54

FWD

Tue 11/15/2022 to Thu 11/17/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

FWD

Mon 11/21/2022 to Sat 11/26/2022 UPDATED by CONED 06/18/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Sat 11/26/2022 to Sat 11/26/2022  
0130 Continuous 0200

**UPDATED by CONED 06/18/2022**

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

(Import)

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Tue 11/29/2022 to Thu 12/01/2022  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7680 MW**  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 7815 MW

(Import)

**MILLWOOD\_345KV\_18**

FWD

Tue 11/29/2022 to Thu 12/01/2022  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

(Import)

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Wed 11/30/2022 to Wed 03/01/2023  
0700 Continuous 1100

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

(Import)

**MARCY\_\_345KV\_CSC**

FWD

Wed 12/07/2022 to Tue 12/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

(Import)

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Wed 12/14/2022 to Wed 12/14/2022  
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

(Import)

**CLAY\_\_-EDIC\_\_345\_1-16**

FWD

Fri 12/30/2022 to Sat 12/31/2022  
0600 Continuous 1900

Work scheduled by: NGrid

**UPDATED by NGRID 05/09/2022**

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

(Import)

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_\_345\_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023  
0700 Continuous 1730

UPDATEDby NYPA12/30/2021

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

## SPRNBRK\_\_\_345KV\_RNS5

FWD

Wed 03/01/2023 to Fri 03/17/2023  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Wed 03/01/2023 to Sat 04/08/2023  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## N.SCTLND-ALPS\_\_\_345\_2

FWD

Mon 03/27/2023 to Fri 05/19/2023  
0700 Continuous 1900

UPDATEDby NGRID06/16/2022

(Import)

Work scheduled by: NGrid

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

## N.SCTLND-ALPS\_\_\_345\_2

FWD

REV

Mon 03/27/2023 to Fri 05/19/2023  
0700 Continuous 1900

UPDATEDby NGRID06/16/2022

(Import) (Export)

Work scheduled by: NGrid

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023  
0700 Continuous 0730

(Import)

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

## ATHENS\_\_\_-PLSNTVLY\_345\_91

FWD

Sat 04/01/2023 to Sat 04/15/2023  
0700 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,June 23, 2022 to Saturday ,December 23, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOTTHAVN-RAINEY\_\_\_345\_Q12

Thu 04/13/2023 to Sat 04/22/2023  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

06/14/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

**3800 MW**

## PLSNTVLY\_345KV\_RNS4

Sat 04/15/2023 to Sat 04/15/2023  
1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

**3800 MW**

## PLSNTVLY\_345KV\_RNS5

Sun 04/16/2023 to Sun 04/16/2023  
0700 Continuous 0730

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

**3800 MW**

## LEEDS\_\_\_-PLSNTVLY\_345\_92

Sun 04/16/2023 to Sun 04/30/2023  
0700 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

**3800 MW**

## MOTTHAVN-RAINEY\_\_\_345\_Q12

Tue 04/25/2023 to Tue 04/25/2023  
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

06/14/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

**3800 MW**

## PLSNTVLY\_345KV\_RNS5

Sun 04/30/2023 to Sun 04/30/2023  
1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

**3800 MW**

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/01/2023 to Fri 05/05/2023  
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX\_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD

(Import) (Export)

**0 MW**

**0 MW**

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 10/02/2023 to Fri 10/06/2023  
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 10/09/2023 to Fri 10/13/2023  
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 10/09/2023 to Fri 10/13/2023  
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 10/09/2023 to Fri 10/13/2023  
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 10/09/2023 to Fri 10/13/2023  
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 12/08/2023 to Fri 12/15/2023  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/11/2022

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

**HOMR\_NYW-PIERC\_NY\_345\_48**

Fri 12/08/2023 to Fri 12/15/2023  
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/11/2022

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service