

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sat 12/31/2022

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY

2000 MW 1150 MW

Impacts Total Transfer Capability 250 MW 100 MW

TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Sat 12/31/2022 EXT FORCE by CONED 05/14/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Wed 07/27/2022 EXT FORCE by IESO 05/18/2022

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NEWBRIDGE_345_138_BK_1

FWD

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

(Import)

1807 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

BECK_-NIAGARA_345_PA301

FWD

REV

Wed 02/09/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022

(Import) (Export)

0700 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1050 MW 900 MW

TTC with All Lines In Service 1950 MW 1700 MW

EGRDNCTY_345_138_AT2

FWD

Sat 03/12/2022 to Fri 06/10/2022 UPDATED by CE 06/10/2022

(Import)

2148 Continuous 0148

Work scheduled by: ConEd

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 03/12/2022 to Fri 06/10/2022 UPDATED by CE 06/10/2022

(Import)

2148 Continuous 0148

Work scheduled by: ConEd

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT1

FWD

Sat 03/12/2022 to Fri 06/10/2022 UPDATED by CE 06/10/2022

(Import)

2148 Continuous 2359

Work scheduled by: ConEd

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_6

FWD

Mon 03/21/2022 to Sat 06/18/2022 EXT FORCE by CONED 06/10/2022

(Import)

0809 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Mon 03/21/2022 to Sat 06/18/2022 EXT FORCE by CONED 06/10/2022

(Import)

0811 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

FIVEMILE-STOLLERD_345_29Fri 04/01/2022 to Tue 12/31/2030 EXTENDED by NYSEG 05/31/2022

0500 Continuous 2359

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

GORDONRD-ROTTTRDAM_230_31

FWD

Wed 04/27/2022 to Mon 10/31/2022 EXT FORCE by NYISO 05/17/2022

(Import)

1130 Continuous 2359

Work scheduled by: NYISO

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

SCH-IMO-NYISO_LIMIT_500

FWD

Sun 05/01/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022

(Import)

0001 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 1950 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-IMO-NYISO_LIMIT_1600						FWD
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Import)
0001	Continuous	1600				SCH - OH - NY 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY 1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Sun 05/01/2022	to	Wed 07/27/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/18/2022</u>	(Export)
0001	Continuous	1600				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 1700 MW
SCH-NYISO-IMO_LIMIT_400						REV
Wed 05/18/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>06/10/2022</u>	(Export)
0001	Continuous	1700				SCH - OH - NY 700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 1700 MW
MOSES -ADIRNDCK_230_MA2						FWD
Tue 05/31/2022	to	Thu 09/15/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/04/2022</u>	(Import)
0500	Continuous	1930				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4						FWD
Wed 06/08/2022	to	Sat 06/11/2022				(Import)
0822		2359				UPNY CONED 3800 MW
Work scheduled by:						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600							FWD	
Thu 06/09/2022	to	Thu 06/16/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/04/2022</u>		(Import)	
0700	Continuous	2259				SCH - NE - NY	800 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	600 MW	
						TTC with All Lines In Service	1400 MW	
<hr/>								
FROST_BR-LONG_MTN_345_352							FWD	
Thu 06/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/04/2022</u>		(Import)	
0700	Continuous	1600				SCH - NE - NY	1150 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1400 MW	
<hr/>								
SCH-NE-NYISO_LIMIT_300							FWD	
Thu 06/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/04/2022</u>		(Import)	
2300	Continuous	0659				SCH - NE - NY	500 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	900 MW	
						TTC with All Lines In Service	1400 MW	
<hr/>								
CRICKVLY-PLSNTVLY_345_F83							FWD	
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>		(Import)	
0001	Continuous	2359				SCH - NE - NY	350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1050 MW	
						TTC with All Lines In Service	1400 MW	
<hr/>								
CRICKVLY-PLSNTVLY_345_F83							FWD	REV
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>		(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
CRICKVLY-PLSNTVLY_345_F84							FWD	
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>		(Import)	
0001	Continuous	2359				SCH - NE - NY	350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1050 MW	
						TTC with All Lines In Service	1400 MW	
<hr/>								
CRICKVLY-PLSNTVLY_345_F84							FWD	REV
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>		(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_600						REV
Sat 06/11/2022	to	Sat 06/11/2022	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/10/2022</u>	(Export)
0001	Continuous	2359				800 MW
Work scheduled by: ConEd						800 MW
						1600 MW
HUDSONTP-W49TH_ST_345_Y56						FWD
Sat 06/11/2022	to	Sun 06/12/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/10/2022</u>	(Import)
0001	Continuous	0159				0 MW
Work scheduled by: ConEd						660 MW
						660 MW
W49TH_ST_345KV_7						FWD
Sat 06/11/2022	to	Sun 06/12/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/10/2022</u>	(Import)
0001	Continuous	0159				300 MW
Work scheduled by: ConEd						360 MW
						660 MW
PIERCBRK-FIVEMILE_345_37						
Sat 06/11/2022	to	Sun 06/12/2022	<u>EXTENDED</u>	<u>by NGRID</u>	<u>06/11/2022</u>	
0630	Continuous	1800				
Work scheduled by: NGrid						
W49TH_ST-E13THSTA_345_M55						FWD
Sun 06/12/2022	to	Mon 06/13/2022	<u>EXTENDED</u>	<u>by CE</u>	<u>06/12/2022</u>	(Import)
0200	Continuous	0200				3800 MW
Work scheduled by: ConEd						800 MW
						4600 MW
NIAGARA_-DYSINGER_345_ND1						FWD
Mon 06/13/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/13/2022</u>	(Import)
0500	Continuous	2100				2700 MW
Work scheduled by: NYPA						500 MW
						3200 MW
OAKDALE_-FRASER___345_32						FWD
Wed 06/15/2022	to	Fri 06/17/2022				(Import)
0800	Continuous	1600				2450 MW
Work scheduled by: NYSEG						135 MW
						2585 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Fri 06/17/2022 to Fri 06/17/2022 UPDATED by ISONE 06/04/2022
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
800 MW
SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

MARCY -EDIC 345 UE1-7

Sat 06/18/2022 to Sun 06/19/2022
0600 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FRASER -GILBOA 345 GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2450 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022 UPDATED by NGRID 06/13/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA 345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1900 MW 1400 MW
SCH - OH - NY
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022 CANCELLED by NGrid 06/13/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022 UPDATED by NGRID 06/13/2022
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27

Tue 07/05/2022 to Sat 07/09/2022

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

DYSINGER-STA_255__345_DH1

Tue 07/05/2022 to Sat 07/09/2022

0700 Continuous 1900

Work scheduled by: NT

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

SAND_BAR-PLATSBURG_115_PV20

Wed 07/06/2022 to Fri 07/08/2022

0530 Continuous 2000

Work scheduled by: NYPA

UPDATEDby NYPA05/31/2022

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

HURLYAVE-ROSETON__345_303

Mon 07/11/2022 to Fri 07/22/2022

0800 Continuous 1600

Work scheduled by: CHGE

02/14/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

BECK____-PACKARD__230_BP76

Tue 07/12/2022 to Tue 07/12/2022

0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - OH - NY

1500 MW 1150 MW

Impacts Total Transfer Capability 450 MW 550 MW

TTC with All Lines In Service 1950 MW 1700 MW

PLSNTVLY-WOOD_ST__345_F31

Sun 07/24/2022 to Tue 07/26/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED06/07/2022

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday, June 14, 2022 to Thursday, December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022

(Import)

0500 Continuous 2100

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2275 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2275 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0700 1700

DYSINGER EAST **2500 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 3200 MW

Work scheduled by:

DYSINGER-STA_255__345_DH2

FWD

Mon 08/01/2022 to Fri 08/05/2022

(Import)

0700 Continuous 1900

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NT

MARCY__-EDIC__345_UE1-7

FWD

Sat 08/06/2022 to Sun 08/07/2022

(Import)

0500 Continuous 1830

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

Sat 08/06/2022 to Sun 08/07/2022 UPDATED by NYPA 05/25/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

VOLNEY__-MARCY__345_19

Sat 08/06/2022 to Sun 08/07/2022 UPDATED by NYPA 05/25/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY__-MARCY__345_19 & GORDONRD-ROTTDAM_230_31

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES__230_L34P

Mon 08/15/2022 to Tue 04/18/2023 EXTENDED by IESO 05/18/2022
0400 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/29/2022 to Fri 09/09/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 09/01/2022 to Sat 09/03/2022

(Import)

0001 Continuous 2200

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTHAVN-RAINEY__345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

(Import)

0001 Continuous 0200

UPDATED

by CE

06/14/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Wed 09/07/2022 to Wed 09/07/2022

(Import)

0001 Continuous 0030

UPDATED

by CONED

06/09/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Wed 09/07/2022 to Wed 09/07/2022

(Import)

0001 Continuous 0030

UPDATED

by CONED

06/09/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/07/2022 to Wed 09/07/2022 UPDATED by CONED 06/09/2022
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/07/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_6

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/10/2022 to Sat 09/10/2022 UPDATED by CONED 06/09/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Thu 09/15/2022 to Fri 09/16/2022
0001 0300

Work scheduled by:

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 09/15/2022 to Tue 11/29/2022 UPDATED by NYPA 05/04/2022

(Import)

1931 Continuous 1800

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK___345_W78

FWD

Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS3

FWD

Fri 09/16/2022 to Wed 09/21/2022 UPDATED by CONED 06/07/2022

(Import)

2100 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER___345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC **2550 MW**

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

MARCY___-EDIC___345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022 UPDATED by NGRID 06/06/2022

(Import)

0700 Continuous 1530

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MILLWOOD_345KV_18

FWD

Sun 10/02/2022 to Tue 10/11/2022

(Import)

0001 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLRKSCRN-OAKDALE__345_36

FWD

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by NYSEG 04/20/2022

(Import)

0830 Continuous 1530

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/03/2022 to Fri 10/21/2022 UPDATED by LI 01/07/2022

(Import) (Export)

1000 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTDAM_230_31

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 2359

CENTRAL EAST - VC

1645 MW

Impacts Total Transfer Capability 940 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

EDIC____-N.SCTLND_345_14

FWD

Mon 10/10/2022 to Tue 12/31/2030

(Import)

0700 Continuous 2359

CENTRAL EAST - VC

1695 MW

Impacts Total Transfer Capability 890 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK__345_W79

FWD

Mon 10/17/2022 to Mon 10/17/2022

(Import)

0001 Continuous 0031

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 10/17/2022 to Fri 11/25/2022

(Import)

0001 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 10/24/2022 to Fri 10/28/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON_____345_303

Mon 10/24/2022 to Fri 11/04/2022

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH04/13/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_____345_30

Tue 10/25/2022 to Tue 10/25/2022

0800 Daily 1500

Work scheduled by: NYSEG

FWD

(Import)

SCH - PJ - NY

2200 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE_____345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

PANNELL_-CLAY_____345_2

Mon 10/31/2022 to Fri 11/04/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CLAY_____EDIC_____345_1-16

Tue 11/01/2022 to Thu 11/03/2022

0600 Continuous 1900

Work scheduled by: NGrid

UPDATEDby NGRID05/09/2022

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_____345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022

0600 Continuous 1600

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

LEEDS____345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **1400 MW**
Impacts Total Transfer Capability 1185 MW
TTC with All Lines In Service 2585 MW

LINDN_CG-LNDVFT____345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT 0 MW	0 MW
Impacts Total Transfer Capability 315 MW	315 MW
TTC with All Lines In Service 315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK___345_W79

Fri 11/25/2022 to Fri 11/25/2022
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MOSES___-ADIRNDCK_230_MAl

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Fri 12/30/2022 to Sat 12/31/2022 **UPDATED by NGRID 05/09/2022**
0600 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED by NYPA 12/30/2021**
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2550 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 2585 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS___-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Thu 04/13/2023 to Sat 04/22/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/14/2022

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

LEEDS___-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FWD REV
(Import) (Export)

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FWD REV
(Import) (Export)

NYISO TRANSFER LIMITATIONS

Tuesday ,June 14, 2022 to Thursday ,December 14, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023 **UPDATED by PJM 01/11/2022**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023 **UPDATED by PJM 01/11/2022**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service