

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

SCH - PJ - NY

2000 MW 1150 MW

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2250 MW 1200 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

SCH - PJ - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

GORDONRD-ROTTDAM_230_31

FWD

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022

(Import)

1130 Continuous 1000

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1400

FWD

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

(Import)

0800 Continuous 1600

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

MOSES_-ADIRNDCK_230_MA2

FWD

Thu 08/11/2022 to Mon 08/29/2022 UPDATED by NYPA 08/05/2022

(Import)

0500 Continuous 1930

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Thu 08/11/2022 to Fri 09/02/2022 **FORCED** **by NYSEG** **08/16/2022**
 2219 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

BECK__-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 09/23/2022
 0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

W49TH_ST_345KV_6

Sat 08/27/2022 to Sat 08/27/2022
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 08/27/2022 to Mon 08/29/2022
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 08/29/2022 to Mon 08/29/2022
 0130 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SCH-NYISO-HQ_LIMIT_700

Tue 08/30/2022 to Thu 09/01/2022
 0500 Continuous 1900

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **700 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1000 MW

FRASANNX-COOPERS__345_UCC2-41

Wed 08/31/2022 to Fri 09/09/2022 **UPDATED** **by NYPA** **08/23/2022**
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

FWD

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/01/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY -FRASANNX_345_UCC2-41

FWD

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 08/23/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

ROSETON -ROCKTVRN_345_311

FWD

Wed 08/31/2022 to Thu 09/01/2022

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTTHAVN-RAINEY_345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022 UPDATED by CE 06/14/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W97

FWD

Thu 09/01/2022 to Fri 09/02/2022 UPDATED by CE 08/27/2022

(Import)

0201 Continuous 2200

UPNY CONED **7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 09/03/2022 to Sat 09/03/2022 UPDATED by CE 08/27/2022

(Import)

0001 Continuous 0030

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/03/2022 to Fri 09/09/2022 UPDATED by CE 08/27/2022

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86						FWD				
Sat 09/03/2022	to	Fri 09/09/2022	<u>UPDATED</u>	<u>by CE</u>	<u>08/27/2022</u>	(Import)				
0001	Continuous	2200				UPNY CONED	7210 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	605 MW			
						TTC with All Lines In Service	7815 MW			
EFISHKIL-WOOD_ST__345_F38						FWD				
Sat 09/03/2022	to	Sat 09/03/2022	<u>UPDATED</u>	<u>by CE</u>	<u>08/27/2022</u>	(Import)				
0130	Continuous	0200				UPNY CONED	4000 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	3815 MW			
						TTC with All Lines In Service	7815 MW			
EFISHKIL-WOOD_ST__345_F38						FWD				
Sat 09/03/2022	to	Mon 09/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>08/27/2022</u>	(Import)				
2200	Continuous	0200				UPNY CONED	4000 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	3815 MW			
						TTC with All Lines In Service	7815 MW			
NRTH1385-NOR HBR__138_601						FWD	REV			
Tue 09/06/2022	to	Sat 09/10/2022				(Import)	(Export)			
0500	Continuous	1700				SCH - NPX_1385	100 MW	100 MW		
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV			
Tue 09/06/2022	to	Sat 09/10/2022				(Import)	(Export)			
0500		1700				SCH - NPX_1385	0 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV			
Tue 09/06/2022	to	Sat 09/10/2022				(Import)	(Export)			
0500		1700				SCH - NPX_1385	0 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_602						FWD	REV			
Tue 09/06/2022	to	Sat 09/10/2022				(Import)	(Export)			
0500	Continuous	1700				SCH - NPX_1385	100 MW	100 MW		
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Tue 09/06/2022 to Sat 09/10/2022
0500 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Tue 09/06/2022 to Sat 09/10/2022
0500 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Tue 09/06/2022 to Sat 09/10/2022
0500 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	240 MW
Impacts Total Transfer Capability	30 MW
TTC with All Lines In Service	270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ_CEDARS	0 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	100 MW

MOSES__-ADIRNDCK_230_MA2

Tue 09/06/2022 to Thu 09/15/2022 **UPDATED by NYPA 08/05/2022**
0600 Continuous 1100

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK__230_68

Tue 09/06/2022 to Tue 09/06/2022
0730 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Wed 09/07/2022 to Wed 09/07/2022
0200 Continuous 1600
Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EDIC____-N.SCTLND_345_14 & MARCY_SO_SERIES_COMP_I/S

Thu 09/08/2022 to Fri 09/09/2022
0700 1700
Work scheduled by:

FWD
(Import)
1435 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1540 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTRDAM_230_31

Thu 09/08/2022 to Mon 09/12/2022
0700 1000
Work scheduled by:

FWD
(Import)
1500 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/08/2022 to Tue 12/31/2030 UPDATED by NGRID 06/30/2022
0700 Continuous 2359
Work scheduled by: NGrid

FWD
(Import)
1670 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Sun 09/11/2022 to Thu 09/15/2022 UPDATED by CONED 08/15/2022
0231 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 09/11/2022 to Thu 09/15/2022 UPDATED by CONED 08/15/2022
0231 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Sun 09/11/2022 to Thu 09/15/2022 UPDATED by CONED 08/15/2022
0231 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 09/11/2022 to Thu 09/15/2022 UPDATED by CONED 08/15/2022

(Import)

0231 Continuous 0200

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS3

FWD

Mon 09/12/2022 to Wed 09/14/2022

(Import)

0201 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022 UPDATED by NYPA 08/02/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTRDAM_230_30

FWD

Mon 09/12/2022 to Tue 12/31/2030

(Import)

1200 2359

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER_-ROTTRDAM_230_30

FWD

Mon 09/12/2022 to Tue 12/31/2030

(Import)

1200 Continuous 2359

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_500

FWD

Wed 09/14/2022 to Wed 09/14/2022

(Import)

0600 Continuous 1800

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4

FWD

Thu 09/15/2022 to Fri 09/16/2022

(Import)

0001 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84						FWD	
Thu 09/15/2022	to	Sat 09/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2022</u>	(Import)	
0001	Continuous	2200				SCH - NE - NY	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84						FWD	REV
Thu 09/15/2022	to	Sat 09/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2022</u>	(Import)	(Export)
0001	Continuous	2200				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4						FWD	
Thu 09/15/2022	to	Fri 10/14/2022				(Import)	
0001		0300				UPNY CONED	3800 MW
Work scheduled by:						Impacts Total Transfer Capability	4015 MW
						TTC with All Lines In Service	7815 MW
SCH-NE-NYISO_LIMIT_100						FWD	
Thu 09/15/2022	to	Fri 10/14/2022	<u>UPDATED</u>	<u>by CE</u>	<u>08/31/2022</u>	(Import)	
0001	Continuous	0300				SCH - NE - NY	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	1400 MW
W49TH_ST-E13THSTA_345_M54						FWD	
Thu 09/15/2022	to	Sat 12/24/2022	<u>UPDATED</u>	<u>by CE</u>	<u>08/15/2022</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Thu 09/15/2022	to	Tue 11/29/2022				(Import)	
1101	Continuous	1800				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK__345_W78						FWD	
Fri 09/16/2022	to	Mon 09/19/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/25/2022</u>	(Import)	
2100	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 09/16/2022 to Mon 09/19/2022

UPDATEDby CONED 06/25/2022

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS3

FWD

Fri 09/16/2022 to Mon 09/19/2022

UPDATEDby CONED 06/25/2022

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Mon 09/19/2022 to Mon 09/19/2022 EXTENDED by CONED 07/22/2022

(Import)

0201 Continuous 0230

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER_345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MARCY_-EDIC_345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022 UPDATED by NYPA 08/10/2022

(Import)

0600 Continuous 1930

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**COOPERS_-DOLSONAV_345_CCDA42**

FWD

Mon 09/19/2022 to Thu 09/29/2022

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON_345_303

FWD

Mon 09/19/2022 to Fri 10/21/2022 UPDATED by CE 08/23/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MILLWOOD_345KV_18

FWD

Fri 09/23/2022 to Fri 09/23/2022 EXTENDED by CONED 07/22/2022

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK__345KV_RNS5

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W64

Sat 09/24/2022 to Tue 09/27/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FITZPTRK-EDIC____345_FE-1

Mon 09/26/2022 to Thu 10/06/2022 **UPDATED by NYISO 08/31/2022**
0600 Continuous 1530
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

Mon 09/26/2022 to Thu 10/06/2022 **UPDATED by NYISO 08/31/2022**
0600 Continuous 1530
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Mon 09/26/2022 to Wed 11/30/2022
0630 Continuous 1700
Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W99

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK__345KV_RNS5

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS4

Tue 09/27/2022 to Tue 09/27/2022
0201 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W64

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK__345KV_RNS5

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT34

Fri 09/30/2022 to Sun 10/09/2022 UPDATED by NYISO 08/22/2022
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

CLRKSCRN-OAKDALE_345_36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530

Work scheduled by: NYSEG

UPDATED by NYSEG 04/20/2022

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

LEEDS_345_LEEDS SVC

Mon 10/03/2022 to Fri 10/07/2022
0900 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGRID 08/15/2022

	FWD (Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

Work scheduled by: LI

UPDATED by LI 01/07/2022

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P

Mon 10/03/2022 to Mon 09/25/2023
1800 Continuous 0800

UPDATED by IESO 08/15/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_7

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 10/04/2022 to Sat 10/08/2022
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MAINESBG-WATRCURE_345_30

Tue 10/04/2022 to Wed 10/05/2022
0830 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 10/06/2022 to Thu 11/10/2022

UPDATEDby CE06/30/2022

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCRIBA_-VOLNEY_345_21

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0730 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK_345_W79

FWD

Mon 10/17/2022 to Mon 10/17/2022

UPDATEDby CONED06/18/2022

(Import)

0001 Continuous 0031

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 10/17/2022 to Sat 11/26/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED06/18/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500 Continuous 1700

UPDATEDby NYPA02/10/2022

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 06/18/2022

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

RAMAPO__-BUCHAN_N_345_Y94

FWD

Tue 10/18/2022 to Sun 10/30/2022 UPDATED by CONED 06/18/2022

(Import)

0001 Continuous 0200

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022 UPDATED by NYPA 09/01/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022 UPDATED by CH 04/13/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022 UPDATED by NYPA 09/01/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

MARCY____-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

ARR: 19

CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

LEEDS__-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 11/21/2022 to Sat 11/26/2022 UPDATED by CONED 06/18/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Mon 11/21/2022 to Fri 12/09/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022

UPDATEDby PJM08/09/2022

0800 Continuous 1600

SCH - PJ - NY

Work scheduled by: PJM

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

FWD

Sat 11/26/2022 to Sat 11/26/2022

UPDATEDby CONED06/18/2022

0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

UPNY CONED

7680 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MOSES_-ADIRNDCK_230_MA1

FWD

Wed 11/30/2022 to Wed 03/01/2023

(Import)

0700 Continuous 1100

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

CRICKVLY-PLSNTVLY_345_F84

FWD

Thu 12/01/2022 to Fri 12/16/2022

(Import)

0001 Continuous 0200

SCH - NE - NY

600 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022
0001 Continuous 1800
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

MARCY___345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD
	(Import)
TOTAL EAST	5200 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	6000 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7480 MW
Impacts Total Transfer Capability	335 MW
TTC with All Lines In Service	7815 MW

HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC

Mon 12/12/2022 to Fri 12/16/2022
0001 2000
Work scheduled by:

	FWD
	(Import)
TOTAL EAST	5100 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	6000 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500			FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022	(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 950 MW
			TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___345_345_PAR4500			FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022	(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 950 MW
			TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500			FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022	(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	1650 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1200 MW 1000 MW
			TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500			FWD	
Mon 12/12/2022	to	Fri 12/16/2022	(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	335 MW
			TTC with All Lines In Service	7815 MW
CRICKVLY-PLSNTVLY_345_F83			FWD	
Fri 12/16/2022	to	Sat 12/31/2022	(Import)	
0201	Continuous	2200	SCH - NE - NY	600 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F83			FWD	REV
Fri 12/16/2022	to	Sat 12/31/2022	(Import)	(Export)
0201	Continuous	2200	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47				
Thu 12/22/2022	to	Thu 12/22/2022	SCH - PJ - NY	
0800	Continuous	1600	Impacts Total Transfer Capability	
Work scheduled by: PJM			TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

FWD

Sun 12/25/2022 to Sun 12/25/2022 UPDATED by CE 08/15/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY -EDIC 345_1-16

FWD

Fri 12/30/2022 to Sat 12/31/2022 UPDATED by NGRID 05/09/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

FWD

Mon 01/02/2023 to Wed 01/04/2023

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER 345_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023 UPDATED by NYPA 12/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA -PACKARD_230_62

FWD

REV

Mon 01/09/2023 to Fri 01/20/2023

(Import) (Export)

0500 Continuous 1900

SCH - OH - NY **900 MW 1850 MW**

Impacts Total Transfer Capability 1400 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_46

FWD

Fri 01/27/2023 to Wed 02/01/2023

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Wed 02/08/2023 to Wed 02/08/2023

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Wed 02/22/2023 to Wed 02/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EDIC -FRASER_345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_345_2

Mon 03/27/2023 to Fri 05/19/2023 **UPDATED by NGRID 06/16/2022**
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_345_2

Mon 03/27/2023 to Fri 05/19/2023 **UPDATED by NGRID 06/16/2022**
0700 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS -PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

DYSINGER-STA_255_345_DH1

Mon 04/10/2023 to Fri 04/14/2023
0500 Continuous 2000
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

Thu 04/13/2023 to Sat 04/22/2023 **UPDATED by CE 06/14/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September01, 2022 to Saturday ,March 02, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

CLAY__-EDIC__345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL_-CLAY__345_1

FWD

Mon 04/24/2023 to Fri 04/28/2023

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY__345_Q12

FWD

Tue 04/25/2023 to Tue 04/25/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

UPDATEDby CE06/14/2022

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

PANNELL_-CLAY____345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NIAGARA_-ROBNSNRD_230_64

Fri 05/05/2023 to Fri 05/05/2023
0500 Continuous 1700
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1550 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY___345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BECK___-NIAGARA__230_PA27

Tue 05/30/2023 to Fri 06/02/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

NIAGARA__345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBRK_-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

MARCY_345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA__PACKARD__230_61

REV

Fri 10/13/2023 to Fri 10/13/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

1350 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1550 MW

Work scheduled by: NYPA

NIAGARA__345_230_AT4

REV

Mon 11/27/2023 to Fri 12/01/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

UPDATED**by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

UPDATED**by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM