

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

GORDONRD-ROTTDAM_230_31

FWD

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022

(Import)

1130 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1400

FWD

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

(Import)

0800 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1900 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Thu 08/11/2022 to Mon 08/29/2022 UPDATED by NYPA 09/02/2022

(Import)

0500 Continuous 1930

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Thu 08/11/2022 to Sun 09/04/2022 EXT FORCE by NYSEG 09/02/2022

2219 Continuous 1600

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK__-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 09/23/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M55

Sat 08/27/2022 to Mon 08/29/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 08/29/2022 to Mon 08/29/2022

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-NYISO-HQ_LIMIT_700

Tue 08/30/2022 to Thu 09/01/2022

0500 Continuous 1900

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

700 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1000 MW

FRASANNX-COOPERS__345_UCC2-41

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/02/2022

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/01/2022

0700 Continuous 1700

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Wed 08/31/2022 to Fri 09/09/2022

UPDATEDby NYPA09/02/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

ROSETON_-ROCKTVRN_345_311

FWD

Wed 08/31/2022 to Thu 09/01/2022

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 3415 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MOTHAVN-RAINEY___345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022

UPDATEDby CE06/14/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W97

FWD

Thu 09/01/2022 to Fri 09/02/2022

UPDATEDby CE08/27/2022

(Import)

0201 Continuous 2200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST___345_F38

FWD

Sat 09/03/2022 to Sun 09/11/2022

EXTENDEDby CE09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/03/2022 to Sun 09/11/2022

EXTENDEDby CE09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 09/03/2022 to Sun 09/11/2022

EXTENDEDby CE09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED

7210 MW

Impacts Total Transfer Capability 605 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Tue 09/06/2022 to Sat 09/10/2022				(Import)	(Export)
0500	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Tue 09/06/2022 to Sat 09/10/2022				(Import)	(Export)
0500		1700		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Tue 09/06/2022 to Sat 09/10/2022				(Import)	(Export)
0500		1700		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Tue 09/06/2022 to Sat 09/10/2022				(Import)	(Export)
0500	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Tue 09/06/2022 to Sat 09/10/2022				(Import)	(Export)
0500		1700		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Tue 09/06/2022 to Sat 09/10/2022				(Import)	(Export)
0500	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Tue 09/06/2022 to Sat 09/10/2022				(Import)	(Export)
0500	Continuous	1700		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/06/2022 to Thu 09/15/2022

UPDATEDby NYPA09/02/2022

(Import)

0500 Continuous 1100

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-HQ_CEDARS-NYISO_LIMIT_240

FWD

Tue 09/06/2022 to Thu 09/29/2022

(Import)

0500 Continuous 2200

SCH - HQ_CEDARS

240 MW

Impacts Total Transfer Capability 30 MW

TTC with All Lines In Service 270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Tue 09/06/2022 to Thu 09/29/2022

(Export)

0500 Continuous 2200

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

S.RIPLEY-DUNKIRK___230_68

Tue 09/06/2022 to Tue 09/06/2022

0730 Continuous 1800

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

HUDSONTP-W49TH_ST_345_Y56

FWD

Wed 09/07/2022 to Wed 09/07/2022

(Import)

0200 Continuous 1600

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

EDIC___-N.SCTLND_345_14 & MARCY_SO_SERIES_COMP_I/S

FWD

Thu 09/08/2022 to Fri 09/09/2022

(Import)

0700 1700

CENTRAL EAST - VC

1435 MW

Impacts Total Transfer Capability 1540 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

EDIC___-N.SCTLND_345_14 & GORDONRD-ROTTRDAM_230_31

FWD

Thu 09/08/2022 to Mon 09/12/2022

(Import)

0700 1000

CENTRAL EAST - VC

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Thu 09/08/2022 to Tue 12/31/2030
0700 Continuous 2359

UPDATEDby NGRID 06/30/2022

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

FWD

Sun 09/11/2022 to Thu 09/15/2022
0231 Continuous 0200

UPDATEDby CONED 08/15/2022

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sun 09/11/2022 to Thu 09/15/2022
0231 Continuous 0200

UPDATEDby CONED 08/15/2022

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Sun 09/11/2022 to Thu 09/15/2022
0231 Continuous 0200

UPDATEDby CONED 08/15/2022

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 09/11/2022 to Thu 09/15/2022
0231 Continuous 0200

UPDATEDby CONED 08/15/2022

(Import)

Work scheduled by: ConEd

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

SPRNBRK__345KV_RNS3

FWD

Mon 09/12/2022 to Wed 09/14/2022
0201 Continuous 1800

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FRASER_-GILBOA__345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

UPDATEDby NYPA 08/02/2022

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
1200 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

PORTER____-ROTTDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
1200 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_500

Wed 09/14/2022 to Wed 09/14/2022
0600 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Thu 09/15/2022 to Fri 09/16/2022
0001 0300

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022 UPDATED by CONED 08/31/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022 UPDATED by CONED 08/31/2022
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 09/15/2022 to Fri 10/14/2022
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_100

FWD

Thu 09/15/2022 to Fri 10/14/2022 UPDATED by CE 08/31/2022

(Import)

0001 Continuous 0300

SCH - NE - NY

300 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Thu 09/15/2022 to Sat 12/24/2022 UPDATED by CE 08/15/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Thu 09/15/2022 to Thu 12/01/2022 EXTENDED by NYPA 09/02/2022

(Import)

1101 Continuous 0659

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W78

FWD

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022

(Import)

2100 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022

(Import)

2100 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022

(Import)

2100 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MILLWOOD_345KV_18

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0201 Continuous 0230

EXTENDED by CONED 07/22/2022

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

FRASER_345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2935 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0600 Continuous 1930

UPDATED by NYPA 08/10/2022

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 09/19/2022 to Thu 09/29/2022

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON_345_303

FWD

Mon 09/19/2022 to Fri 10/21/2022

(Import)

0800 Continuous 1600

UPDATED

by CE

08/23/2022

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

(Import)

0800 Continuous 1600

10/04/2021

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MILLWOOD_345KV_18

FWD

Fri 09/23/2022 to Fri 09/23/2022

(Import)

2130 Continuous 2200

EXTENDED

by CONED

07/22/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 09/24/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sat 09/24/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sat 09/24/2022 to Tue 09/27/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

FITZPTRK-EDIC____345_FE-1

FWD

Mon 09/26/2022 to Thu 10/06/2022

(Import)

0600 Continuous 1530

UPDATEDby NYISO 08/31/2022

CENTRAL EAST - VC

2825 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

FWD

Mon 09/26/2022 to Thu 10/06/2022

(Import)

0600 Continuous 1530

UPDATEDby NYISO 08/31/2022

OSWEGO EXPORT

4800 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

ADIRNDCK-PORTER__230_12

FWD

Mon 09/26/2022 to Wed 11/30/2022

(Import)

0630 Continuous 1700

MOSES SOUTH

2100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0130 Continuous 0200

UPNY CONED

7550 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0201 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATED

by CONED 06/08/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATED

by CONED 06/08/2022

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATED

by CONED 06/08/2022

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

COOPERS_-MIDDLETP_345_CCRT34

FWD

Fri 09/30/2022 to Sun 10/09/2022

(Import)

0700 Continuous 1600

UPDATED

by NYISO 08/22/2022

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATED

by CONED 03/10/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATED

by CONED 03/10/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_ -EGRDNCTR_345_Y49				FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u> <u>by CONED</u> <u>03/10/2022</u>	(Import)	
0001	Continuous	2359		CONED - LIPA	775 MW
Work scheduled by: LI				Impacts Total Transfer Capability	725 MW
				TTC with All Lines In Service	1500 MW
CHAT_DC_GC1				FWD	
Sun 10/02/2022	to	Sun 10/02/2022		(Import)	
0001	Continuous	0200		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC1				REV	
Sun 10/02/2022	to	Sun 10/02/2022		(Export)	
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD	
Sun 10/02/2022	to	Sun 10/02/2022		(Import)	
0001		0200		MOSES SOUTH	2550 MW
Work scheduled by:				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD REV	
Sun 10/02/2022	to	Sun 10/02/2022		(Import) (Export)	
0001		0200		SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	130 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2				FWD	
Sun 10/02/2022	to	Sun 10/02/2022		(Import)	
0001	Continuous	0200		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2				REV	
Sun 10/02/2022	to	Sun 10/02/2022		(Export)	
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CLRKSCRN-OAKDALE_345_36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530
Work scheduled by: NYSEG

UPDATED by NYSEG 04/20/2022

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS_345_LEEDS SVC

Mon 10/03/2022 to Fri 10/07/2022
0900 Continuous 1200
Work scheduled by: NGrid

UPDATED by NGRID 08/15/2022

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500
Work scheduled by: LI

UPDATED by LI 01/07/2022

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 09/25/2023
1800 Continuous 0800
Work scheduled by: IESO

UPDATED by IESO 08/15/2022

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_7

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 10/04/2022 to Sat 10/08/2022

(Import)

0201 Continuous 1800

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

MAINESBG-WATRCURE_345_30

Tue 10/04/2022 to Wed 10/05/2022

0830 Continuous 1530

SCH - PJ - NY

Impacts Total Transfer Capability

Work scheduled by: NYSEG

TTC with All Lines In Service

DUNWODIE_345KV_3

FWD

Thu 10/06/2022 to Sun 10/16/2022

UPDATEDby CE06/30/2022

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 10/06/2022 to Sun 10/16/2022

UPDATEDby CE06/30/2022

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 10/06/2022 to Thu 11/10/2022

UPDATEDby CE06/30/2022

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__ -VOLNEY__ 345_21					FWD
Mon 10/10/2022	to	Fri 10/14/2022			(Import)
0730	Continuous	1700		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
EASTVIEW-SPRNBK__ 345_W79					FWD
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u> <u>06/18/2022</u>	(Import)
0001	Continuous	0031		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Mon 10/17/2022	to	Sat 11/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>06/18/2022</u>	(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
NIAGARA_-DYSINGER_345_ND1					FWD
Mon 10/17/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by NYPA</u> <u>02/10/2022</u>	(Import)
0500	Continuous	1700		DYSINGER EAST	2700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 3200 MW
EASTVIEW-SPRNBK__ 345_W79					FWD
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u> <u>06/18/2022</u>	(Import)
2130	Continuous	2200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
RAMAPO__ -BUCHAN_N_345_Y94					FWD
Tue 10/18/2022	to	Sun 10/30/2022	<u>UPDATED</u>	<u>by CONED</u> <u>06/18/2022</u>	(Import)
0001	Continuous	0200		UPNY CONED	7580 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 7815 MW
PANNELL_-CLAY_____ 345_1					FWD
Mon 10/24/2022	to	Fri 10/28/2022	<u>UPDATED</u>	<u>by NYPA</u> <u>09/01/2022</u>	(Import)
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

UPDATEDby CH04/13/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

OSWEGO__-ELBRIDGE_345_17

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/01/2022

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022

(Import)

0600 Continuous 1900

UPDATEDby NGRID05/09/2022

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2520 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900
Work scheduled by: NGrid **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC 1470 MW
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTDAM_230_30 & MARCY_-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 1300 MW
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS___-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600
Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600
Work scheduled by: PJM

	FWD
	(Import)
SCH - PJ - NY	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

RAMAPO___-BUCHAN_N_345_Y94

Mon 11/21/2022 to Sat 11/26/2022 UPDATED by CONED 06/18/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

E13THSTA-FARRAGUT_345_45

Mon 11/21/2022 to Fri 12/09/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 06/18/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 11/29/2022 to Thu 12/01/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 11/29/2022 to Thu 12/01/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAI

Thu 12/01/2022 to Wed 03/01/2023 UPDATED by NYPA 09/02/2022
0701 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Fri 12/02/2022 to Mon 12/12/2022

(Import)

0001 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY_345KV_CSC

FWD

Wed 12/07/2022 to Tue 12/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

HOPATCON-RAMAPO_500_5018

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

1650 MW 1200 MW

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

TOTAL EAST

5200 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 6000 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018 & MARCY_345KV_CSC

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 2000

TOTAL EAST

5100 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 6000 MW

Work scheduled by:

RAMAPO_345_345_PAR3500

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

2500 MW 1250 MW

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000		SCH - PJ - NY	2500 MW 1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000		SCH - PJ - NY	1650 MW 1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW 1000 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000		UPNY CONED	7480 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
CRICKVLY-PLSNTVLY_345_F83				FWD	
Fri 12/16/2022	to	Sat 12/31/2022		(Import)	
0201	Continuous	2200		SCH - NE - NY	600 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F83				FWD	REV
Fri 12/16/2022	to	Sat 12/31/2022		(Import)	(Export)
0201	Continuous	2200		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47					
Thu 12/22/2022	to	Thu 12/22/2022		SCH - PJ - NY	
0800	Continuous	1600		Impacts Total Transfer Capability	
Work scheduled by: PJM				TTC with All Lines In Service	
W49TH_ST-E13THSTA_345_M54				FWD	
Sun 12/25/2022	to	Sun 12/25/2022	UPDATED by CE 08/15/2022	(Import)	
0130	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16					FWD	
Fri 12/30/2022	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/09/2022</u>	(Import)
0600	Continuous	1900				OSWEGO EXPORT 4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
E13THSTA-FARRAGUT_345_46					FWD	
Mon 01/02/2023	to	Wed 01/04/2023				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
FRASER____345_FRASER SVC					FWD	
Tue 01/03/2023	to	Tue 02/28/2023	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/30/2021</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2935 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_-PACKARD__230_62					FWD	REV
Mon 01/09/2023	to	Fri 01/20/2023				(Import) (Export)
0500	Continuous	1900				SCH - OH - NY 900 MW 1850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW 150 MW
					TTC with All Lines In Service	2300 MW 2000 MW
E13THSTA-FARRAGUT_345_46					FWD	
Fri 01/27/2023	to	Wed 02/01/2023				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_45					FWD	
Wed 02/08/2023	to	Wed 02/08/2023				(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_45					FWD	
Wed 02/22/2023	to	Wed 02/22/2023				(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Wed 03/01/2023 to Sat 04/15/2023

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NIAGARA_-ROBNSNRD_230_64

REV

Mon 03/06/2023 to Fri 03/17/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

N.SCTLND-ALPS____345_2

FWD

Mon 03/27/2023 to Fri 05/19/2023

(Import)

0700 Continuous 1900

UPDATED**by NGRID 06/16/2022**

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Mon 03/27/2023 to Fri 05/19/2023

(Import) (Export)

0700 Continuous 1900

UPDATED**by NGRID 06/16/2022**

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

ATHENS_-PLSNTVLY_345_91

FWD

Sat 04/01/2023 to Sat 04/15/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

DYSINGER-STA_255__345_DH1

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q12

FWD

Thu 04/13/2023 to Sat 04/22/2023

(Import)

0001 Continuous 0200

UPDATED

by CE

06/14/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS-PLSNTVLY_345_Q2

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

CLAY__-EDIC__345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL_-CLAY__345_1

FWD

Mon 04/24/2023 to Fri 04/28/2023

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY__345_Q12

FWD

Tue 04/25/2023 to Tue 04/25/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

UPDATED

by CE

06/14/2022

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

PANNELL_-CLAY____345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NIAGARA_-ROBNSNRD_230_64

Fri 05/05/2023 to Fri 05/05/2023
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1550 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY___345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BECK___-NIAGARA__230_PA27

Tue 05/30/2023 to Fri 06/02/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

NIAGARA__345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBRK_-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 09/25/2023 to Fri 09/29/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

FWD

Mon 09/25/2023 to Sat 10/07/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Saturday ,September03, 2022 to Monday ,March 04, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA__PACKARD__230_61

REV

Fri 10/13/2023 to Fri 10/13/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

1350 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1550 MW

Work scheduled by: NYPA

NIAGARA__345_230_AT4

REV

Mon 11/27/2023 to Fri 12/01/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

UPDATED**by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

UPDATED**by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM