

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

GORDONRD-N.SCTLND_345_55

Wed 04/27/2022 to Mon 09/19/2022 UPDATED by NYISO 06/30/2022

1122 Continuous 1000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2045 MW**
Impacts Total Transfer Capability 540 MW
TTC with All Lines In Service 2585 MW

EDIC_-GORDONRD_345_14

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022

1130 Continuous 1000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 915 MW
TTC with All Lines In Service 2585 MW

EDIC_-GORDONRD_345_14 & GORDONRD-ROTTDAM_230_31

Wed 04/27/2022 to Mon 09/12/2022

1130 1000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1620 MW**
Impacts Total Transfer Capability 965 MW
TTC with All Lines In Service 2585 MW

GORDONRD-ROTTDAM_230_31

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022

1130 Continuous 1000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

0800 Continuous 1600

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

HOMRC_NY-MAINS_NY_345_47

Thu 08/11/2022 to Tue 09/06/2022 EXT FORCE by NYSEG 09/05/2022

2219 Continuous 1200

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 09/23/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EDIC____-GORDONRD_345_14 & MARCY_SO_SERIES_COMP_I/S

Wed 08/31/2022 to Fri 09/09/2022

0700 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1115 MW
TTC with All Lines In Service 2585 MW

FRASANNX-COOPERS__345_UCC2-41

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/02/2022

0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

GORDONRD-ROTTDAM_230_31 & MARCY_SO_SERIES_COMP_I/S

Wed 08/31/2022 to Fri 09/09/2022

0700 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 15 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

FWD

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/01/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2360 MW**
 Impacts Total Transfer Capability 225 MW
 TTC with All Lines In Service 2585 MW

Work scheduled by: NYISO

MARCY -FRASANNX_345_UCC2-41

FWD

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/02/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2275 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

MOTTHAVN-RAINEY_345_Q12

FWD

Thu 09/01/2022 to Mon 09/05/2022 UPDATED by CE 06/14/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 09/03/2022 to Sun 09/11/2022 EXTENDED by CE 09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/03/2022 to Sun 09/11/2022 EXTENDED by CE 09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 09/03/2022 to Sun 09/11/2022 EXTENDED by CE 09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED **7210 MW**
 Impacts Total Transfer Capability 605 MW
 TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOSES -ADIRNDCK_230_M2

FWD

Tue 09/06/2022 to Tue 09/06/2022 UPDATED by NYPA 09/06/2022

(Import)

0500 Continuous 1159

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **240 MW**
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200
Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

S.RIPLEY-DUNKIRK__230_68

Tue 09/06/2022 to Tue 09/06/2022
0730 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES__-ADIRNDCK_230_MA2

Tue 09/06/2022 to Thu 12/01/2022 **UPDATED by NYPA 09/06/2022**
1200 Continuous 0659
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 09/07/2022 to Wed 09/07/2022
0200 Continuous 1600
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 09/07/2022 to Thu 09/08/2022 **FORCED by LI 09/07/2022**
0346 Continuous 2359
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NRTH1385-NOR HBR__138_601

Wed 09/07/2022 to Sat 09/10/2022 **UPDATED by ISONE 09/06/2022**
0630 Continuous 1700
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Wed 09/07/2022	to	Sat 09/10/2022			(Import)	(Export)
0630		1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Wed 09/07/2022	to	Sat 09/10/2022			(Import)	(Export)
0630		1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Wed 09/07/2022	to	Sat 09/10/2022	<u>UPDATED</u>	<u>by ISONE 09/06/2022</u>	(Import)	(Export)
0630	Continuous	1700			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Wed 09/07/2022	to	Sat 09/10/2022			(Import)	(Export)
0630		1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Wed 09/07/2022	to	Sat 09/10/2022	<u>UPDATED</u>	<u>by ISONE 09/06/2022</u>	(Import)	(Export)
0630	Continuous	1700			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Wed 09/07/2022	to	Sat 09/10/2022	<u>UPDATED</u>	<u>by ISONE 09/06/2022</u>	(Import)	(Export)
0630	Continuous	1700			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
DUNWODIE_345KV_6					FWD	
Sun 09/11/2022	to	Thu 09/15/2022	<u>UPDATED</u>	<u>by CONED 09/08/2022</u>	(Import)	
0231	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sun 09/11/2022 to Thu 09/15/2022 UPDATED by CONED 09/08/2022

(Import)

0231 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sun 09/11/2022 to Thu 09/15/2022 UPDATED by CONED 09/08/2022

(Import)

0231 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sun 09/11/2022 to Thu 09/15/2022 UPDATED by CONED 09/08/2022

(Import)

0231 Continuous 0200

UPNY CONED **7260 MW**

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS3

FWD

Mon 09/12/2022 to Wed 09/14/2022

(Import)

0201 Continuous 1800

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022 UPDATED by NYPA 08/02/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2450 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

PORTER_-ROTTRDAM_230_30

FWD

Mon 09/12/2022 to Tue 12/31/2030

(Import)

1200 Continuous 2359

CENTRAL EAST - VC **2535 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_500

FWD

Wed 09/14/2022 to Wed 09/14/2022

(Import)

0600 Continuous 1800

SCH - NE - NY **700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Thu 09/15/2022 to Fri 09/16/2022
0001 0300

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2022

FWD
(Import)
SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2022

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 09/15/2022 to Fri 10/14/2022
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_100

Thu 09/15/2022 to Fri 10/14/2022
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 08/31/2022

FWD
(Import)
SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

W49TH_ST-E13THSTA_345_M54

Thu 09/15/2022 to Sat 12/24/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 08/15/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/17/2022 to Sat 09/17/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/08/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sat 09/17/2022 to Sat 09/17/2022 UPDATED by CONED 09/08/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 09/17/2022 to Sat 09/17/2022 UPDATED by CONED 09/08/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/17/2022 to Sat 09/17/2022 UPDATED by CONED 09/08/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W78

FWD

Sat 09/17/2022 to Mon 09/19/2022 UPDATED by CONED 09/08/2022
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 09/17/2022 to Mon 09/19/2022 UPDATED by CONED 09/08/2022
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS3

FWD

Sat 09/17/2022 to Mon 09/19/2022 UPDATED by CONED 09/08/2022
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MILLWOOD_345KV_18

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0201 Continuous 0230

EXTENDED by CONED 07/22/2022

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

FRASER_345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2550 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

MARCY_-EDIC_345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0600 Continuous 1930

UPDATED by NYPA 08/10/2022

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 09/19/2022 to Thu 09/29/2022

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON_345_303

FWD

Mon 09/19/2022 to Fri 10/21/2022

(Import)

UPDATEDby CE08/23/2022

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022

(Import)

10/04/2021

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MILLWOOD_345KV_18

FWD

Fri 09/23/2022 to Fri 09/23/2022

(Import)

EXTENDEDby CONED07/22/2022

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 09/24/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sat 09/24/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sat 09/24/2022 to Tue 09/27/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

FITZPTRK-EDIC____345_FE-1

FWD

Mon 09/26/2022 to Thu 10/06/2022

UPDATEDby NYISO08/31/2022

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

2480 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2585 MW

FITZPTRK-EDIC____345_FE-1

FWD

Mon 09/26/2022 to Thu 10/06/2022

UPDATEDby NYISO08/31/2022

(Import)

0600 Continuous 1530

OSWEGO EXPORT

4800 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC____345_FE-1 & PORTER__-ROTTRDAM_230_30

FWD

Mon 09/26/2022 to Thu 10/06/2022

(Import)

0600 1530

CENTRAL EAST - VC

2430 MW

Work scheduled by:

Impacts Total Transfer Capability 155 MW

TTC with All Lines In Service 2585 MW

ADIRNDCK-PORTER__230_12

FWD

Mon 09/26/2022 to Wed 11/30/2022

(Import)

0630 Continuous 1700

MOSES SOUTH

2100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0130 Continuous 0200

UPNY CONED

7550 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS4

Tue 09/27/2022 to Tue 09/27/2022
0201 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W64

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK__345KV_RNS5

Thu 09/29/2022 to Sat 10/01/2022 UPDATED by CONED 06/08/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

COOPERS_-MIDDLETP_345_CCRT34

Fri 09/30/2022 to Sun 10/09/2022 UPDATED by NYISO 08/22/2022
0700 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	1250 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBRK_-EGRDNCTR_345_Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	775 MW
					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
CHAT_DC_GC1					FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001	Continuous	0200				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sun 10/02/2022	to	Sun 10/02/2022				(Export)
0001	Continuous	0200				
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001		0200				
Work scheduled by:					MOSES SOUTH	2550 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD REV	
Sun 10/02/2022	to	Sun 10/02/2022				(Import) (Export)
0001		0200				
Work scheduled by:					SCH - HQ - NY	1370 MW 0 MW
					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001	Continuous	0200				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-HQ-NYISO_LIMIT_1150

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

CLRKSCRN-OAKDALE_345_36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530

Work scheduled by: NYSEG

UPDATED by NYSEG 04/20/2022

CENTRAL EAST - VC
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

FWD
(Import)

LEEDS_345_LEEDS SVC

Mon 10/03/2022 to Fri 10/07/2022
0900 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGRID 08/15/2022

CENTRAL EAST - VC
Impacts Total Transfer Capability 15 MW
TTC with All Lines In Service 2585 MW

FWD
(Import)

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

Work scheduled by: LI

UPDATED by LI 01/07/2022

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 330 MW

FWD REV
(Import) (Export)

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 09/25/2023
1800 Continuous 0800

Work scheduled by: IESO

UPDATED by IESO 08/15/2022

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)

W49TH_ST_345KV_7

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 10/04/2022 to Sat 10/08/2022
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MAINESBG-WATRCURE_345_30

Tue 10/04/2022 to Wed 10/05/2022
0830 Continuous 1530
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022 UPDATED by CE 06/30/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022 UPDATED by CE 06/30/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/06/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Sat 10/08/2022 to Sat 10/08/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 10/08/2022 to Sat 10/08/2022
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

EDIC____-GORDONRD_345_14

Mon 10/10/2022 to Mon 10/31/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/17/2022

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 915 MW
TTC with All Lines In Service 2585 MW

EDIC____-GORDONRD_345_14 & PORTER____-ROTTDAM_230_30

Mon 10/10/2022 to Mon 10/31/2022
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1620 MW**
Impacts Total Transfer Capability 965 MW
TTC with All Lines In Service 2585 MW

SCRIBA____-VOLNEY____345_21

Mon 10/10/2022 to Fri 10/14/2022
0730 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EASTVIEW-SPRNBK____345_W79

Mon 10/17/2022 to Mon 10/17/2022
0001 Continuous 0031

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 10/17/2022 to Fri 10/28/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Tue 10/18/2022 to Sun 10/30/2022
0001 Continuous 0200

UPDATED by CONED 09/07/2022

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_1

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530

UPDATED by NYPA 09/01/2022

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

Mon 10/24/2022 to Fri 11/04/2022
0800 Continuous 1600

UPDATED by CH 04/13/2022

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/25/2022 to Tue 10/25/2022
0630 Continuous 1700

ARR: 75

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17

Tue 10/25/2022 to Tue 10/25/2022
0630 Continuous 1700

ARR: 75

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Fri 10/28/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PANNELL -CLAY__345_2

Mon 10/31/2022 to Fri 11/04/2022 UPDATED by NYPA 09/01/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY__-EDIC__345_1-16

Tue 11/01/2022 to Thu 11/03/2022 UPDATED by NGRID 05/09/2022
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 UPDATED by NGRID 12/29/2021
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1240 MW
TTC with All Lines In Service 2585 MW

PORTER__-ROTTRDAM_230_30 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1295 MW**
Impacts Total Transfer Capability 1290 MW
TTC with All Lines In Service 2585 MW

LINDN.CG-LNDVFT__345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

LEEDS__-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

EASTVIEW-SPRNBK_345_W79

Sat 11/19/2022 to Sat 11/19/2022
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 11/19/2022 to Sat 11/26/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 11/19/2022 to Sat 11/26/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 08/09/2022

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

Sat 11/26/2022 to Sat 11/26/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 11/29/2022 to Thu 12/01/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Tue 11/29/2022 to Thu 12/01/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Thu 12/01/2022 to Wed 03/01/2023

0701 Continuous 1100

Work scheduled by: NYPA

UPDATED**by NYPA****09/02/2022**

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_45

Fri 12/02/2022 to Fri 12/09/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED**by CONED****09/07/2022**

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022

0001 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MARCY__345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW
				TTC with All Lines In Service	2850 MW
HOPATCON-RAMAPO___500_5018				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	TOTAL EAST	5200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	6000 MW
HOPATCON-RAMAPO___500_5018				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001		2000	TOTAL EAST	5100 MW	
Work scheduled by:				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	6000 MW
RAMAPO___345_345_PAR3500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	2850 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	2850 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW
				TTC with All Lines In Service	2850 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sat 12/31/2022

0201 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sat 12/31/2022

0201 Continuous 2200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47

Thu 12/22/2022 to Thu 12/22/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M54

Sun 12/25/2022 to Sun 12/25/2022

0130 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

08/15/2022

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CLAY___-EDIC___345_1-16

Fri 12/30/2022 to Sat 12/31/2022

0600 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID

05/09/2022

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Mon 01/02/2023 to Wed 01/04/2023

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED by NYPA 12/30/2021**

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2550 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 2585 MW

NIAGARA -PACKARD__230_62

Mon 01/09/2023 to Fri 01/20/2023

0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 1850 MW**
Impacts Total Transfer Capability 1400 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

E13THSTA-FARRAGUT_345_46

Fri 01/27/2023 to Wed 02/01/2023

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/08/2023 to Wed 02/08/2023

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/22/2023 to Wed 02/22/2023

0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EDIC___-FRASER___345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023

0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

GORDONRD-N.SCTLND_345_55

Wed 03/01/2023 to Fri 03/31/2023

0700 Continuous 1600

Work scheduled by: LS

FWD
(Import)
CENTRAL EAST - VC **2045 MW**
Impacts Total Transfer Capability 540 MW
TTC with All Lines In Service 2585 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 03/01/2023 to Fri 05/26/2023

(Import)

1101 Continuous 1930

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROBNSNRD_230_64

REV

Mon 03/06/2023 to Fri 03/17/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

N.SCTLND-ALPS_____345_2

FWD

Mon 03/27/2023 to Fri 05/19/2023

(Import)

0700 Continuous 1900

UPDATED**by NGRID 06/16/2022**

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS_____345_2

FWD

REV

Mon 03/27/2023 to Fri 05/19/2023

(Import) (Export)

0700 Continuous 1900

UPDATED**by NGRID 06/16/2022**

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

ATHENS___-PLSNTVLY_345_91

FWD

Sat 04/01/2023 to Sat 04/15/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

DYSINGER-STA_255___345_DH1

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-N.SCTLND_345_55

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2045 MW

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTHAVN-RAINEY_345_Q12

FWD

Thu 04/13/2023 to Sat 04/22/2023

(Import)

0001 Continuous 0200

UPDATED**by CE****06/14/2022**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

DYSINGER-STA_255__345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

Work scheduled by: NYPA

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

CLAY____-EDIC____345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

Work scheduled by: NGrid

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_1

FWD

Mon 04/24/2023 to Fri 04/28/2023

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12				FWD	
Tue 04/25/2023	to	Tue 04/25/2023	<u>UPDATED</u> <u>by CE</u> <u>06/14/2022</u>	(Import)	
0130	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RNS5				FWD	
Sun 04/30/2023	to	Sun 04/30/2023		(Import)	
1830	Continuous	1900		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 05/01/2023	to	Fri 05/05/2023		(Import)	(Export)
0600	Continuous	1800		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
PANNELL_-CLAY_____345_2				FWD	
Mon 05/01/2023	to	Fri 05/05/2023		(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST__345_F30				FWD	
Wed 05/03/2023	to	Mon 05/15/2023		(Import)	
0001	Continuous	2200		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3815 MW
				TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5				FWD	
Wed 05/03/2023	to	Mon 05/15/2023		(Import)	
0001	Continuous	2200		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
NIAGARA_-ROBNSNRD_230_64				REV	
Fri 05/05/2023	to	Fri 05/05/2023		(Export)	
0500	Continuous	1700		SCH - OH - NY	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1550 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY___345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27

Tue 05/30/2023 to Fri 06/02/2023
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA__345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

REV
(Export)
1150 MW
400 MW
1550 MW

NIAGARA__345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

REV
(Export)
1150 MW
400 MW
1550 MW

CLAY____-EDIC____345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

4850 MW
400 MW
5250 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

2450 MW
135 MW
2585 MW

SPRNBRK_-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023 UPDATED by CE 08/10/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

3200 MW
1400 MW
4600 MW

SPRNBRK__345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023 UPDATED by CE 08/10/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15				FWD	
Mon 09/18/2023	to	Fri 09/22/2023		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
NIAGARA_-DYSINGER_345_ND2				FWD	
Mon 09/25/2023	to	Fri 09/29/2023		(Import)	
0500	Continuous	2000		DYSINGER EAST	2700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	3200 MW
MARCY____345KV_CSC				FWD	
Mon 09/25/2023	to	Sat 10/07/2023		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2535 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2585 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/02/2023	to	Fri 10/06/2023		(Import)	(Export)
0600	Continuous	1800		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

NIAGARA__-PACKARD__230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,September08, 2022 to Saturday ,March 09, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	1720 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	865 MW
			TTC with All Lines In Service	2585 MW
MASSENA_-MARCY____765_MSU1			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1			FWD	REV
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	(Export)
0700	Continuous	1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	189 MW
			TTC with All Lines In Service	279 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700		1730	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY____765_MSU1			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700		1730	CENTRAL EAST - VC	1670 MW
Work scheduled by:			Impacts Total Transfer Capability	915 MW
			TTC with All Lines In Service	2585 MW
NIAGARA__345_230_AT4			REV	
Mon 11/27/2023	to	Fri 12/01/2023	(Export)	
0500	Continuous	1900	SCH - OH - NY	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2000 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023	to	Fri 12/15/2023	<u>UPDATED</u>	<u>by PJM</u>	<u>01/11/2022</u>
0800	Continuous	1600			

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023	to	Fri 12/15/2023	<u>UPDATED</u>	<u>by PJM</u>	<u>01/11/2022</u>
0800	Continuous	1600			

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service