

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

GORDONRD-N.SCTLND_345_55

FWD

Wed 04/27/2022 to Mon 09/19/2022 UPDATED by NYISO 06/30/2022

(Import)

1122 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **2045 MW**
 Impacts Total Transfer Capability 540 MW
 TTC with All Lines In Service 2585 MW

EDIC_-GORDONRD_345_14

FWD

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022

(Import)

1130 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 915 MW
 TTC with All Lines In Service 2585 MW

EDIC_-GORDONRD_345_14 & GORDONRD-ROTTDAM_230_31

FWD

Wed 04/27/2022 to Mon 09/12/2022

(Import)

1130 1000

Work scheduled by:

CENTRAL EAST - VC **1620 MW**
 Impacts Total Transfer Capability 965 MW
 TTC with All Lines In Service 2585 MW

GORDONRD-ROTTDAM_230_31

FWD

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022

(Import)

1130 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **2535 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022
1600 Continuous 1759

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022
0800 Continuous 1600

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

HOMRC_NY-MAINS_NY_345_47

Thu 08/11/2022 to Tue 09/06/2022 EXT FORCE by NYSEG 09/05/2022
2219 Continuous 1200

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK____-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 09/23/2022
0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EDIC____-GORDONRD_345_14 & MARCY_SO_SERIES_COMP_I/S

Wed 08/31/2022 to Fri 09/09/2022
0700 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1115 MW
TTC with All Lines In Service 2585 MW

FRASANNX-COOPERS__345_UCC2-41

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/02/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

GORDONRD-ROTTDAM_230_31 & MARCY_SO_SERIES_COMP_I/S

Wed 08/31/2022 to Fri 09/09/2022
0700 1700

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 15 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

FWD

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/01/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2360 MW**
Impacts Total Transfer Capability 225 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYISO

MARCY -FRASANNX_345_UCC2-41

FWD

Wed 08/31/2022 to Fri 09/09/2022 UPDATED by NYPA 09/02/2022

(Import)

0700 Continuous 1700

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

EFISHKIL-WOOD_ST_345_F38

FWD

Sat 09/03/2022 to Sun 09/11/2022 EXTENDED by CE 09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 09/03/2022 to Sun 09/11/2022 EXTENDED by CE 09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

WOOD_ST -PLSNTVLE_345_Y86

FWD

Sat 09/03/2022 to Sun 09/11/2022 EXTENDED by CE 09/02/2022

(Import)

0001 Continuous 0200

UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOSES -ADIRNDCK_230_MA2

FWD

Tue 09/06/2022 to Tue 09/06/2022 UPDATED by NYPA 09/06/2022

(Import)

0500 Continuous 1159

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-HQ_CEDARS-NYISO_LIMIT_240

FWD

Tue 09/06/2022 to Thu 09/29/2022

(Import)

0500 Continuous 2200

SCH - HQ_CEDARS **240 MW**
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 270 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200
Work scheduled by: HQ

REV
(Export)
0 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

S.RIPLEY-DUNKIRK_230_68

Tue 09/06/2022 to Tue 09/06/2022
0730 Continuous 1800
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES__-ADIRNDCK_230_MA2

Tue 09/06/2022 to Thu 12/01/2022 **UPDATED by NYPA 09/06/2022**
1200 Continuous 0659
Work scheduled by: NYPA

FWD
(Import)
2100 MW
MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 09/07/2022 to Wed 09/07/2022
0200 Continuous 1600
Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 09/07/2022 to Thu 09/08/2022 **FORCED by LI 09/07/2022**
0346 Continuous 2359
Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NRTH1385-NOR HBR_138_601

Wed 09/07/2022 to Mon 09/12/2022 **EXTENDED by LIPA 09/09/2022**
0630 Continuous 1800
Work scheduled by: ISONE

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Wed 09/07/2022 to Mon 09/12/2022
0630 Continuous 1800
Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Wed 09/07/2022 to Mon 09/12/2022
0630 1800

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Wed 09/07/2022 to Mon 09/12/2022 EXTENDED by LIPA 09/09/2022
0630 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Wed 09/07/2022 to Mon 09/12/2022
0630 1800

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Wed 09/07/2022 to Mon 09/12/2022 EXTENDED by LIPA 09/09/2022
0630 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Wed 09/07/2022 to Mon 09/12/2022 EXTENDED by LIPA 09/09/2022
0630 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SPRNBK__345KV_RNS3

Mon 09/12/2022 to Wed 09/14/2022
0201 Continuous 1800

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_6

Mon 09/12/2022 to Thu 09/15/2022 UPDATED by CONED 09/11/2022
0201 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Mon 09/12/2022 to Thu 09/15/2022 UPDATED by CONED 09/11/2022

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 09/12/2022 to Thu 09/15/2022 UPDATED by CONED 09/11/2022

(Import)

0201 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 09/12/2022 to Thu 09/15/2022 UPDATED by CONED 09/11/2022

(Import)

0201 Continuous 0200

UPNY CONED

7260 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022 UPDATED by NYPA 08/02/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2450 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

PORTER_-ROTTDAM_230_30

FWD

Mon 09/12/2022 to Tue 12/31/2030

(Import)

1200 Continuous 2359

CENTRAL EAST - VC

2535 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

SCH-NE-NYISO_LIMIT_700

FWD

Wed 09/14/2022 to Wed 09/14/2022

(Import)

0600 Continuous 1800

SCH - NE - NY

900 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Thu 09/15/2022 to Fri 09/16/2022

(Import)

0001 0300

SPR/DUN-SOUTH

3200 MW

Work scheduled by:

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022 UPDATED by CONED 08/31/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - NE - NY
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022 UPDATED by CONED 08/31/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 09/15/2022 to Fri 10/14/2022
0001 0300

Work scheduled by:

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_100

Thu 09/15/2022 to Fri 10/14/2022 UPDATED by CE 08/31/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - NE - NY
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

W49TH_ST-E13THSTA_345_M54

Fri 09/16/2022 to Sat 12/24/2022 UPDATED by CE 09/09/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/17/2022 to Sat 09/17/2022 UPDATED by CONED 09/11/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 09/17/2022 to Sat 09/17/2022 UPDATED by CONED 09/11/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 09/17/2022 to Sat 09/17/2022 UPDATED by CONED 09/11/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 09/17/2022 to Sat 09/17/2022 UPDATED by CONED 09/11/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W78

FWD

Sat 09/17/2022 to Mon 09/19/2022 UPDATED by CONED 09/08/2022
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 09/17/2022 to Mon 09/19/2022 UPDATED by CONED 09/08/2022
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS3

FWD

Sat 09/17/2022 to Mon 09/19/2022 UPDATED by CONED 09/08/2022
0201 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0201 Continuous 0230

EXTENDED by CONED 07/22/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FRASER___345_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2550 MW

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

MARCY___-EDIC___345_UE1-7

FWD

Mon 09/19/2022 to Sat 10/08/2022

(Import)

0600 Continuous 1930

UPDATED by NYPA 08/10/2022

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 09/19/2022 to Thu 09/29/2022

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 09/19/2022 to Fri 10/21/2022 UPDATED by CE 08/23/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 10/21/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

MILLWOOD_345KV_18

FWD

Fri 09/23/2022 to Fri 09/23/2022 EXTENDED by CONED 07/22/2022

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 09/24/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Sat 09/24/2022 to Mon 09/26/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Sat 09/24/2022 to Tue 09/27/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FITZPTRK-EDIC__345_FE-1

FWD

Mon 09/26/2022 to Thu 10/06/2022

(Import)

0600 Continuous 1530

UPDATEDby NYISO 08/31/2022

CENTRAL EAST - VC

2480 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

FITZPTRK-EDIC__345_FE-1

FWD

Mon 09/26/2022 to Thu 10/06/2022

(Import)

0600 Continuous 1530

UPDATEDby NYISO 08/31/2022

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

FITZPTRK-EDIC__345_FE-1 & PORTER__-ROTTRDAM_230_30

FWD

Mon 09/26/2022 to Thu 10/06/2022

(Import)

0600 1530

CENTRAL EAST - VC

2430 MW

Impacts Total Transfer Capability 155 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

ADIRNDCK-PORTER__230_12

FWD

Mon 09/26/2022 to Wed 11/30/2022

(Import)

0630 Continuous 1700

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0130 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0201 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED 06/08/2022

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

COOPERS_-MIDDLETP_345_CCRT34

FWD

Fri 09/30/2022 to Sun 10/09/2022

(Import)

0700 Continuous 1600

UPDATEDby NYISO 08/22/2022

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023

(Import)

0001 Continuous 2359

UPDATEDby CONED 03/10/2022

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49				FWD		
Sat 10/01/2022	to	Wed 05/31/2023	UPDATED	by CONED	03/10/2022	(Import)
0001	Continuous	2359		CONED - LIPA		775 MW
Work scheduled by: LI				Impacts Total Transfer Capability		725 MW
				TTC with All Lines In Service		1500 MW
CHAT_DC_GC1						FWD
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001	Continuous	0200		MOSES SOUTH		2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability		300 MW
				TTC with All Lines In Service		3150 MW
CHAT_DC_GC1						REV
Sun 10/02/2022	to	Sun 10/02/2022				(Export)
0001	Continuous	0200		SCH - HQ - NY		500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability		500 MW
				TTC with All Lines In Service		1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001		0200		MOSES SOUTH		2550 MW
Work scheduled by:				Impacts Total Transfer Capability		600 MW
				TTC with All Lines In Service		3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD REV
Sun 10/02/2022	to	Sun 10/02/2022				(Import) (Export)
0001		0200		SCH - HQ - NY		1370 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability		130 MW 1000 MW
				TTC with All Lines In Service		1500 MW 1000 MW
CHAT_DC_GC2						FWD
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001	Continuous	0200		MOSES SOUTH		2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability		300 MW
				TTC with All Lines In Service		3150 MW
CHAT_DC_GC2						REV
Sun 10/02/2022	to	Sun 10/02/2022				(Export)
0001	Continuous	0200		SCH - HQ - NY		500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability		500 MW
				TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CLRKSCRN-OAKDALE__345_36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530
Work scheduled by: NYSEG

UPDATED by NYSEG 04/20/2022

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

LEEDS__345_LEEDS SVC

Mon 10/03/2022 to Fri 10/07/2022
0900 Continuous 1200
Work scheduled by: NGrid

UPDATED by NGRID 08/15/2022

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 15 MW
TTC with All Lines In Service 2585 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500
Work scheduled by: LI

UPDATED by LI 01/07/2022

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 09/25/2023
1800 Continuous 0800
Work scheduled by: IESO

UPDATED by IESO 08/15/2022

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_7

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 10/04/2022 to Sat 10/08/2022

(Import)

0201 Continuous 1800

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MAINESBG-WATRCURE_345_30

Tue 10/04/2022 to Wed 10/05/2022

0830 Continuous 1530

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

DUNWODIE_345KV_3

FWD

Thu 10/06/2022 to Sun 10/16/2022

UPDATED

by CE

06/30/2022

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 10/06/2022 to Sun 10/16/2022

UPDATED

by CE

06/30/2022

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 10/06/2022 to Thu 11/10/2022

UPDATED

by CE

06/30/2022

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-GORDONRD_345_14

FWD

Mon 10/10/2022 to Mon 10/31/2022 UPDATED by NYPA 05/17/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **1670 MW**

Impacts Total Transfer Capability 915 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

EDIC____-GORDONRD_345_14 & PORTER____-ROTTRDAM_230_30

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 1530

CENTRAL EAST - VC **1620 MW**

Impacts Total Transfer Capability 965 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

SCRIBA____-VOLNEY____345_21

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0730 Continuous 1700

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK____345_W79

FWD

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0031

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 10/17/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA____-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022

(Import)

0500 Continuous 1700

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

RAMAPO____-BUCHAN_N_345_Y94

FWD

Tue 10/18/2022 to Sun 10/30/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

UPNY CONED **7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_1					FWD
Mon 10/24/2022	to	Fri 10/28/2022	<u>UPDATED</u>	<u>by NYPA</u> <u>09/01/2022</u>	(Import)
0700	Continuous	1530			WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW
HURLYAVE-ROSETON_345_303					FWD
Mon 10/24/2022	to	Fri 11/04/2022	<u>UPDATED</u>	<u>by CH</u> <u>04/13/2022</u>	(Import)
0800	Continuous	1600			UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 3715 MW
					TTC with All Lines In Service 7815 MW
HURLYAVE-ROSETON_345_303					FWD
Mon 10/24/2022	to	Fri 11/04/2022	<u>CANCELLED</u>	<u>by NYISO</u> <u>09/09/2022</u>	(Import)
0800	Continuous	1600			UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 3715 MW
					TTC with All Lines In Service 7815 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD
Tue 10/25/2022	to	Tue 10/25/2022			(Import)
0630	Continuous	1700			OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW
ARR: 75					TTC with All Lines In Service 5250 MW
OSWEGO_-ELBRIDGE_345_17					FWD
Tue 10/25/2022	to	Tue 10/25/2022			(Import)
0630	Continuous	1700			OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW
ARR: 75					TTC with All Lines In Service 5250 MW
MAINESBG-WATRCURE_345_30					
Tue 10/25/2022	to	Tue 10/25/2022			SCH - PJ - NY
0800	Daily	1500			Impacts Total Transfer Capability
Work scheduled by: NYSEG					TTC with All Lines In Service
WATRCURE-OAKDALE_345_31					
Thu 10/27/2022	to	Thu 10/27/2022			SCH - PJ - NY
0800	Daily	1500			Impacts Total Transfer Capability
Work scheduled by: NYSEG					TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Fri 10/28/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL -CLAY__345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022 UPDATED by NYPA 09/01/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CLAY__-EDIC__345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022 UPDATED by NGRID 05/09/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED** **by NGRID** **12/29/2021**

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **2300 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

MARCY__-N.SCTLND_345_18

FWD

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED** **by NGRID** **12/29/2021**

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **1345 MW**

Impacts Total Transfer Capability 1240 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

ARR: 19**PORTER__-ROTTRDAM_230_30 & MARCY__-N.SCTLND_345_18**

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 1900

CENTRAL EAST - VC **1295 MW**

Impacts Total Transfer Capability 1290 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Tue 11/01/2022 to Fri 11/04/2022

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT **0 MW** **0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

HURLYAVE-ROSETON__345_303

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 11/07/2022 to Fri 12/09/2022 **CANCELLED** **by NYISO** **09/09/2022**

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

FWD

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600

(Import)

Work scheduled by: PJM

SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

EASTVIEW-SPRNBK_345_W79

FWD

Sat 11/19/2022 to Sat 11/19/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79					FWD	
Sat 11/26/2022	to	Sat 11/26/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/07/2022</u>	(Import)
0130	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
BUCHAN_S-MILLWOOD_345_W98					FWD	
Tue 11/29/2022	to	Thu 12/01/2022				(Import)
0001	Continuous	0200				UPNY CONED 7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	7815 MW
MILLWOOD_345KV_18					FWD	
Tue 11/29/2022	to	Thu 12/01/2022				(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	
Thu 12/01/2022	to	Fri 12/16/2022				(Import)
0001	Continuous	0200				SCH - NE - NY 600 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	REV
Thu 12/01/2022	to	Fri 12/16/2022				(Import) (Export)
0001	Continuous	0200				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Thu 12/01/2022	to	Wed 03/01/2023	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/02/2022</u>	(Import)
0701	Continuous	1100				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
E13THSTA-FARRAGUT_345_45					FWD	
Fri 12/02/2022	to	Fri 12/09/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/07/2022</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Fri 12/02/2022 to Mon 12/12/2022

(Import)

0001 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY_345KV_CSC

FWD

Wed 12/07/2022 to Tue 12/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

HOPATCON-RAMAPO_500_5018

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

1650 MW 1200 MW

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

TOTAL EAST

5200 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 6000 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018 & MARCY_345KV_CSC

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 2000

TOTAL EAST

5100 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 6000 MW

Work scheduled by:

RAMAPO_345_345_PAR3500

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

2500 MW 1250 MW

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW 1000 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
CRICKVLY-PLSNTVLY_345_F83				FWD	
Fri 12/16/2022	to	Sat 12/31/2022		(Import)	
0201	Continuous	2200	SCH - NE - NY	600 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F83				FWD	REV
Fri 12/16/2022	to	Sat 12/31/2022		(Import)	(Export)
0201	Continuous	2200	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47					
Thu 12/22/2022	to	Thu 12/22/2022			
0800	Continuous	1600	SCH - PJ - NY		
Work scheduled by: PJM				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
W49TH_ST-E13THSTA_345_M54				FWD	
Sun 12/25/2022	to	Sun 12/25/2022		(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16					FWD	
Fri 12/30/2022	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/09/2022</u>	(Import)
0600	Continuous	1900				OSWEGO EXPORT 4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
E13THSTA-FARRAGUT_345_46					FWD	
Mon 01/02/2023	to	Wed 01/04/2023				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
FRASER____345_FRASER SVC					FWD	
Tue 01/03/2023	to	Tue 02/28/2023	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/30/2021</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	35 MW
					TTC with All Lines In Service	2585 MW
NIAGARA_-PACKARD__230_62					FWD	REV
Mon 01/09/2023	to	Fri 01/20/2023				(Import) (Export)
0500	Continuous	1900				SCH - OH - NY 900 MW 1850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW 150 MW
					TTC with All Lines In Service	2300 MW 2000 MW
E13THSTA-FARRAGUT_345_46					FWD	
Fri 01/27/2023	to	Wed 02/01/2023				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_45					FWD	
Wed 02/08/2023	to	Wed 02/08/2023				(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_45					FWD	
Wed 02/22/2023	to	Wed 02/22/2023				(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

GORDONRD-N.SCTLND_345_55

Wed 03/01/2023 to Fri 03/31/2023

0700 Continuous 1600

Work scheduled by: LS

FWD

(Import)

CENTRAL EAST - VC

2045 MW

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

MOSES____-ADIRNDCK_230_MAl

Wed 03/01/2023 to Fri 05/26/2023

1101 Continuous 1930

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROBNSNRD_230_64

Mon 03/06/2023 to Fri 03/17/2023

0500 Continuous 1900

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

N.SCTLND-ALPS____345_2

Mon 03/27/2023 to Fri 05/19/2023

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 06/16/2022

FWD

(Import)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Mon 03/27/2023 to Fri 05/19/2023

0700 Continuous 1900

Work scheduled by: NGrid

UPDATED

by NGRID 06/16/2022

FWD

(Import) (Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023

0700 Continuous 0730

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

DYSINGER-STA_255__345_DH1

Mon 04/10/2023 to Fri 04/14/2023
0500 Continuous 2000

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

GORDONRD-N.SCTLND_345_55

Mon 04/10/2023 to Fri 04/14/2023
0600 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2045 MW**
Impacts Total Transfer Capability 540 MW
TTC with All Lines In Service 2585 MW

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY__345_Q12

Thu 04/13/2023 to Sat 04/22/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

LEEDS___-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

DYSINGER-STA_255___345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PANNELL -CLAY_345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOTTHAVN-RAINEY_345_Q12

Tue 04/25/2023 to Tue 04/25/2023 UPDATED by CE 06/14/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

PANNELL -CLAY_345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Wed 05/03/2023 to Mon 05/15/2023

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA_-ROBNSNRD_230_64

REV

Fri 05/05/2023 to Fri 05/05/2023

(Export)

0500 Continuous 1700

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1550 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 05/08/2023 to Sat 05/13/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/08/2023 to Sun 05/21/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Sat 05/13/2023 to Sat 05/13/2023

(Import)

0130 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY_345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BECK_-NIAGARA_230_PA27

Tue 05/30/2023 to Fri 06/02/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

NIAGARA_345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 2100
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

CLAY_-EDIC_345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51					FWD	
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS5					FWD	
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
CLAY_-EDIC_345_2-15					FWD	
Mon 09/18/2023	to	Fri 09/22/2023				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
NIAGARA_-DYSINGER_345_ND2					FWD	
Mon 09/25/2023	to	Fri 09/29/2023				(Import)
0500	Continuous	2000				
Work scheduled by: NYPA					DYSINGER EAST	2700 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	3200 MW
MARCY_345KV_CSC					FWD	
Mon 09/25/2023	to	Sat 10/07/2023				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2535 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2585 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/02/2023	to	Fri 10/06/2023				(Import) (Export)
0600	Continuous	1800				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 10/09/2023	to	Fri 10/13/2023				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

 Mon 10/09/2023 to Fri 10/13/2023
 0600 Continuous 1600

Work scheduled by: LI

 FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

 Mon 10/09/2023 to Fri 10/13/2023
 0600 Continuous 1600

Work scheduled by: LI

 FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

 Mon 10/09/2023 to Fri 10/13/2023
 0600 Continuous 1600

Work scheduled by: LI

 FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

 Mon 10/09/2023 to Fri 10/13/2023
 0700 Continuous 1530

Work scheduled by: NYPA

 FWD
 (Import)
 CENTRAL EAST - VC **2300 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2585 MW

NIAGARA_-PACKARD_230_61

 Fri 10/13/2023 to Fri 10/13/2023
 0500 Continuous 1900

Work scheduled by: NYPA

 REV
 (Export)
 SCH - OH - NY **1350 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1550 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

 Wed 11/15/2023 to Mon 11/20/2023
 0700 1530

Work scheduled by:

 FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

 Wed 11/15/2023 to Mon 11/20/2023
 0700 1530

Work scheduled by:

 FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 189 MW
 TTC with All Lines In Service 279 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 865 MW
TTC with All Lines In Service 2585 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September11, 2022 to Tuesday ,March 12, 2024

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MASSENA_-MARCY____765_MSU1

FWD

Wed 11/15/2023 to Mon 11/27/2023

(Import)

0700

1730

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 915 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

NIAGARA_345_230_AT4

REV

Mon 11/27/2023 to Fri 12/01/2023

(Export)

0500

Continuous

1900

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

UPDATEDby PJM01/11/2022

0800

Continuous

1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

UPDATEDby PJM01/11/2022

0800

Continuous

1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM