

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

SCH - PJ - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

SCH - PJ - NY

**2000 MW 1150 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2250 MW 1200 MW

Work scheduled by:

## MARION\_-FARRAGUT\_345\_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

SCH - PJ - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

## GORDONRD-N.SCTLND\_345\_55

FWD

Wed 04/27/2022 to Mon 09/19/2022 UPDATED by LS 09/17/2022

(Import)

1122 Continuous 1400

CENTRAL EAST - VC

**2045 MW**

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYISO

## GORDONRD-ROTTDAM\_230\_30

FWD

Wed 04/27/2022 to Fri 10/07/2022 UPDATED by LS 09/17/2022

(Import)

1122 Continuous 1000

CENTRAL EAST - VC

**2535 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYISO

## STLAWRNC-MOSES\_230\_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

## SCH-IMO-NYISO\_LIMIT\_1400

FWD

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

(Import)

0800 Continuous 1600

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-NIAGARA\_\_230\_PA27

Wed 08/24/2022 to Fri 09/30/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_240

Tue 09/06/2022 to Thu 09/29/2022

0500 Continuous 2200

Work scheduled by: HQ

FWD

(Import)

SCH - HQ\_CEDARS

**240 MW**

Impacts Total Transfer Capability 30 MW

TTC with All Lines In Service 270 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Tue 09/06/2022 to Thu 09/29/2022

0500 Continuous 2200

Work scheduled by: HQ

REV

(Export)

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 09/06/2022 to Thu 12/01/2022

1200 Continuous 0659

Work scheduled by: NYPA

UPDATEDby NYPA09/06/2022

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## FRASER\_\_\_\_-GILBOA\_\_345\_GF5-35

Mon 09/12/2022 to Sun 09/18/2022

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA08/02/2022

FWD

(Import)

CENTRAL EAST - VC

**2450 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Fri 09/16/2022 to Sun 09/18/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED08/31/2022

FWD

(Import)

SCH - NE - NY

**300 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Fri 09/16/2022 to Sun 09/18/2022

0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED08/31/2022

FWD

(Import) (Export)

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Fri 09/16/2022 to Sat 10/15/2022

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

## SCH-NE-NYISO\_LIMIT\_100

FWD

Fri 09/16/2022 to Sat 10/15/2022

(Import)

0001 Continuous 0300

UPDATEDby CE09/16/2022

SCH - NE - NY

300 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

## SPRNBK\_345KV\_RNS3

FWD

Sat 09/17/2022 to Sun 09/18/2022

(Import)

0518 Continuous 2359

FORCEDby CE09/17/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBK\_-DUNWODIE\_345\_W75

FWD

Sat 09/17/2022 to Sun 09/18/2022

(Import)

0519 Continuous 2359

FORCEDby CE09/17/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_6

FWD

Mon 09/19/2022 to Mon 09/19/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE-SHORE\_RD\_345\_Y50

FWD

Mon 09/19/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SHORE\_RD\_345\_138\_BK 1

Mon 09/19/2022 to Sun 09/25/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 2

Mon 09/19/2022 to Sun 09/25/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## FRASER\_\_\_345\_FRASER SVC

Mon 09/19/2022 to Tue 09/27/2022

0600 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2550 MW

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 09/19/2022 to Fri 12/02/2022

0800 Continuous 1600

Work scheduled by: CHGE

09/21/2022

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 09/19/2022 to Fri 12/02/2022

0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

## DUNWODIE\_345KV\_6

Tue 09/20/2022 to Tue 09/20/2022

0130 Continuous 0200

Work scheduled by: ConEd

EXTENDEDby CONED09/17/2022

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Tue 09/20/2022 to Tue 09/20/2022

0130 Continuous 0200

Work scheduled by: ConEd

EXTENDEDby CONED09/17/2022

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Tue 09/20/2022 to Tue 09/20/2022 EXTENDED by CONED 09/17/2022

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Tue 09/20/2022 to Tue 09/20/2022 EXTENDED by CONED 09/17/2022

(Import)

0130 Continuous 0200

UPNY CONED

7260 MW

Impacts Total Transfer Capability 555 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## MARCY\_-EDIC\_345\_UE1-7

FWD

Tue 09/20/2022 to Sat 10/08/2022 UPDATED by NYPA 08/10/2022

(Import)

0500 Continuous 1930

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&amp;16

## W49TH\_ST-E13THSTA\_345\_M54

FWD

Wed 09/21/2022 to Sun 12/25/2022 UPDATED by CE 09/20/2022

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MOTTHAVN-RAINEY\_345\_Q11

FWD

Thu 09/22/2022 to Sat 09/24/2022

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Fri 09/23/2022 to Fri 09/23/2022 UPDATED by NYSEG 09/22/2022

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

## DUNWODIE\_345KV\_4

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_6

FWD

Sat 09/24/2022 to Sun 09/25/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W99

FWD

Sun 09/25/2022 to Tue 09/27/2022

(Import)

0001 Continuous 0200

UPDATED by CONED 09/23/2022

UPNY CONED

7550 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

## MILLWOOD-EASTVIEW\_345\_W99

FWD

Sun 09/25/2022 to Tue 09/27/2022

(Import)

0001 Continuous 0200

CANCELLED by ConEd 09/22/2022

UPNY CONED

7550 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

## SPRNBK\_345KV\_RNS5

FWD

Sun 09/25/2022 to Tue 09/27/2022

(Import)

0001 Continuous 0200

CANCELLED by ConEd 09/22/2022

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBK\_345KV\_RNS5

FWD

Sun 09/25/2022 to Tue 09/27/2022

(Import)

0001 Continuous 0200

UPDATED by CONED 09/23/2022

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_345\_W64

FWD

Sun 09/25/2022 to Wed 09/28/2022

(Import)

0001 Continuous 0200

CANCELLED by ConEd 09/22/2022

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_345\_W64

FWD

Sun 09/25/2022 to Wed 09/28/2022

(Import)

0001 Continuous 0200

UPDATED by CONED 09/23/2022

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NPX\_1385-NYISO\_LIMIT\_125

FWD

Sun 09/25/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022

(Import)

0001 Continuous 0300

SCH - NPX\_1385

**125 MW**

Impacts Total Transfer Capability 75 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ConEd

## FITZPTRK-EDIC\_\_\_\_345\_FE-1 &amp; GORDONRD-ROTTRDAM\_230\_30

FWD

Mon 09/26/2022 to Fri 10/07/2022

(Import)

0600 1000

CENTRAL EAST - VC

**2430 MW**

Impacts Total Transfer Capability 155 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

FWD

Mon 09/26/2022 to Sat 10/08/2022 EXTENDED by NYPA 09/23/2022

(Import)

0600 Continuous 1000

CENTRAL EAST - VC

**2480 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

FWD

Mon 09/26/2022 to Sat 10/08/2022 EXTENDED by NYPA 09/23/2022

(Import)

0600 Continuous 1000

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 09/26/2022 to Thu 09/29/2022 UPDATED by NYSEG 09/22/2022

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

**2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

## MILLWOOD\_345KV\_18

FWD

Tue 09/27/2022 to Tue 09/27/2022 by CONED 09/21/2022

(Import)

0201 Continuous 0230

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## SPRNBK\_\_345KV\_RNS4

FWD

Tue 09/27/2022 to Tue 09/27/2022

(Import)

0201 Continuous 2200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Wed 09/28/2022 to Wed 09/28/2022 **CANCELLED** **by ConEd** **09/22/2022**  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Wed 09/28/2022 to Wed 09/28/2022 **UPDATED** **by CONED** **09/23/2022**  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Wed 09/28/2022 to Wed 09/28/2022 **CANCELLED** **by ConEd** **09/22/2022**  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Wed 09/28/2022 to Wed 09/28/2022 **UPDATED** **by CONED** **09/23/2022**  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Thu 09/29/2022 to Sat 10/01/2022 **CANCELLED** **by ConEd** **09/23/2022**  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Thu 09/29/2022 to Sat 10/01/2022 **CANCELLED** **by ConEd** **09/23/2022**  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Thu 09/29/2022 to Sat 10/01/2022 **CANCELLED** **by ConEd** **09/23/2022**  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

Thu 09/29/2022 to Sun 10/02/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2535 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2585 MW

## COOPERS\_-MIDDLETP\_345\_CCRT34

Fri 09/30/2022 to Sun 10/09/2022  
0700 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYISO 08/22/2022

FWD  
(Import)  
CENTRAL EAST - VC **2485 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2585 MW

## EGRDNCTY\_345\_138\_AT1

Sat 10/01/2022 to Wed 05/31/2023  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sat 10/01/2022 to Wed 05/31/2023  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SPRNBK\_-EGRDNCTR\_345\_Y49

Sat 10/01/2022 to Wed 05/31/2023  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## CHAT\_DC\_GC1

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST 2650MW  
CENTRAL EAST - VC 2585MW  
TOTAL EAST 6000MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3200MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 10/02/2022 to Sun 10/02/2022  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 10/02/2022 to Sun 10/02/2022  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**CLRKSCRN-OAKDALE\_345\_36**

Mon 10/03/2022 to Fri 10/07/2022 **UPDATED by NYSEG 04/20/2022**  
0830 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2450 MW**  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 2585 MW

**LEEDS\_345\_LEEDS SVC**

Mon 10/03/2022 to Fri 10/07/2022 **UPDATED by NGRID 08/15/2022**  
0900 Continuous 1200

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 15 MW  
TTC with All Lines In Service 2585 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/03/2022 to Fri 10/21/2022  
1000 Continuous 1500

UPDATEDby LI01/07/2022

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## STLAWRNC-MOSES\_230\_L34P

Mon 10/03/2022 to Mon 09/25/2023  
1800 Continuous 0800

UPDATEDby IESO08/15/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## W49TH\_ST\_345KV\_7

Tue 10/04/2022 to Tue 10/04/2022  
0201 Continuous 0230

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>300 MW</b>
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

## W49TH\_ST\_345KV\_8

Tue 10/04/2022 to Tue 10/04/2022  
0201 Continuous 0230

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>450 MW</b>
Impacts Total Transfer Capability	210 MW
TTC with All Lines In Service	660 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Tue 10/04/2022 to Sat 10/08/2022  
0201 Continuous 1800

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

## MAINESBG-WATRCURE\_345\_30

Tue 10/04/2022 to Wed 10/05/2022  
0830 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## DUNWODIE\_345KV\_3

Thu 10/06/2022 to Sun 10/16/2022  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_5

FWD

Thu 10/06/2022 to Sun 10/16/2022 UPDATED by CE 06/30/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE-MOTTHAVN\_345\_71

FWD

Thu 10/06/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_7

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM\_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_8

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM\_HTP **450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### SPRNBK\_\_345KV\_RNS4

FWD

Sun 10/09/2022 to Sun 10/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBK\_\_345\_W65

FWD

Sun 10/09/2022 to Wed 10/12/2022

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### MILLWOOD-EASTVIEW\_345\_W82

FWD

Sun 10/09/2022 to Wed 10/12/2022

(Import)

0001 Continuous 0200

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1

Sun 10/09/2022 to Sun 11/06/2022  
0400 Continuous 2200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sun 10/09/2022 to Sun 11/06/2022  
0400 Continuous 2200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## SCH-NYISO-HQ\_LIMIT\_500

Sun 10/09/2022 to Sun 11/06/2022  
0400 Continuous 2200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## MARCY -FRASANNX\_345\_UCC2-41

Sun 10/09/2022 to Mon 10/31/2022  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 2585 MW

## EDIC -GORDONRD\_345\_14

Mon 10/10/2022 to Mon 10/31/2022  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/17/2022

FWD  
(Import)  
CENTRAL EAST - VC **1670 MW**  
Impacts Total Transfer Capability 915 MW  
TTC with All Lines In Service 2585 MW

## SCRIBA -VOLNEY\_345\_21

Mon 10/10/2022 to Fri 10/14/2022  
0730 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## SPRNBRK\_345KV\_RNS4

Wed 10/12/2022 to Wed 10/12/2022  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EASTVIEW-SPRNBK\_\_345\_W64

Wed 10/12/2022 to Wed 10/12/2022  
0201 Continuous 0230  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## MILLWOOD-EASTVIEW\_345\_W99

Wed 10/12/2022 to Wed 10/12/2022  
0201 Continuous 0230  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

## SPRNBK\_\_345KV\_RNS5

Wed 10/12/2022 to Wed 10/12/2022  
0201 Continuous 0230  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Wed 10/12/2022 to Sat 10/15/2022  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## MILLWOOD-EASTVIEW\_345\_W99

Sat 10/15/2022 to Sat 10/15/2022  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0031  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Mon 10/17/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800

Work scheduled by: HQ

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 1800

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 1800

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## NIAGARA\_-DYSINGER\_345\_ND1

Mon 10/17/2022 to Fri 10/21/2022  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

FWD  
(Import)  
DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

FWD

Tue 10/18/2022 to Sun 10/30/2022

UPDATEDby CONED 09/07/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

## PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

UPDATEDby NYPA 09/01/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 10/24/2022 to Fri 11/04/2022

CANCELLEDby CHGE 09/21/2022

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

## ELBRIDGE-LAFAYTTE\_345\_17-LE

FWD

Tue 10/25/2022 to Tue 10/25/2022

0630 Continuous 1700

Work scheduled by: NGrid

**ARR: 75**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## OSWEGO\_\_-ELBRIDGE\_345\_17

FWD

Tue 10/25/2022 to Tue 10/25/2022

0630 Continuous 1700

Work scheduled by: NGrid

**ARR: 75**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## MAINESBG-WATRCURE\_345\_30

Tue 10/25/2022 to Tue 10/25/2022

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## WATRCURE-OAKDALE\_\_345\_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service



# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EASTVIEW-SPRNBK\_\_345\_W79

FWD

Fri 10/28/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## PANNELL -CLAY\_\_345\_2

FWD

Mon 10/31/2022 to Fri 11/04/2022 UPDATED by NYPA 09/01/2022  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## BUCHAN\_S-MILLWOOD\_345\_W97

FWD

Tue 11/01/2022 to Wed 11/02/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7680 MW**  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 7815 MW

## CLAY\_\_-EDIC\_\_345\_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022 UPDATED by NGRID 05/09/2022  
0600 Continuous 1900

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

(Import)

Work scheduled by: LI

SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

FWD

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

(Import)

Work scheduled by: LI

SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

FWD

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

(Import)

Work scheduled by: LI

SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEWBRDGE\_345\_138\_BK\_2

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM\_NEPTUNE

375 MW

Work scheduled by: LI

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 Continuous 1900

UPDATEDby NGRID 12/29/2021

CENTRAL EAST - VC

2300 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2585 MW

## MARCY\_\_-N.SCTLND\_345\_18

FWD

Tue 11/01/2022 to Tue 12/06/2022

(Import)

0700 Continuous 1900

UPDATEDby NGRID 12/29/2021

CENTRAL EAST - VC

1345 MW

Work scheduled by: NGrid

ARR: 19

Impacts Total Transfer Capability 1240 MW

TTC with All Lines In Service 2585 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

FWD

REV

Tue 11/01/2022 to Fri 11/04/2022

(Import) (Export)

0800 Continuous 1500

SCH - PJM\_VFT

0 MW

0 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

CANCELLEDby CHGE 09/21/2022

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

## LEEDS\_\_-HURLYAVE\_345\_301

FWD

Mon 11/07/2022 to Fri 12/09/2022

(Import)

0800 Continuous 1600

CANCELLEDby CHGE 09/21/2022

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

## DUNWODIE\_345KV\_3

FWD

Thu 11/10/2022 to Thu 11/10/2022

(Import)

0230 Continuous 0300

UPDATEDby CE06/30/2022

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_5

FWD

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MAINESBG-WATRCURE\_345\_30

FWD

Thu 11/10/2022 to Thu 11/10/2022  
0800 Continuous 1600

(Import)

Work scheduled by: PJM

SCH - PJ - NY **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

## EASTVIEW-SPRNBK\_345\_W79

FWD

Sat 11/19/2022 to Sat 11/19/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## RAMAPO\_-BUCHAN\_N\_345\_Y94

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 7815 MW

## E13THSTA-FARRAGUT\_345\_45

FWD

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W79</b>					FWD	
Sat 11/26/2022	to	Sat 11/26/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/07/2022</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>4350 MW</b>
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
<b>BUCHAN_S-MILLWOOD_345_W98</b>					FWD	
Tue 11/29/2022	to	Thu 12/01/2022				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>7680 MW</b>
					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	7815 MW
<b>MILLWOOD_345KV_18</b>					FWD	
Tue 11/29/2022	to	Thu 12/01/2022				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>4350 MW</b>
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
<b>CRICKVLY-PLSNTVLY_345_F84</b>					FWD	
Thu 12/01/2022	to	Fri 12/16/2022				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - NE - NY	<b>600 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
<b>CRICKVLY-PLSNTVLY_345_F84</b>					FWD	REV
Thu 12/01/2022	to	Fri 12/16/2022				(Import) (Export)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - NPX_1385	<b>100 MW 100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>MOSES__-ADIRNDCK_230_MAI</b>					FWD	
Thu 12/01/2022	to	Wed 03/01/2023	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/02/2022</u>	(Import)
0701	Continuous	1100				
Work scheduled by: NYPA					MOSES SOUTH	<b>2300 MW</b>
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>MILLWOOD_345KV_18</b>					FWD	
Fri 12/02/2022	to	Mon 12/12/2022				(Import)
0001	Continuous	1800				
Work scheduled by: ConEd					UPNY CONED	<b>4350 MW</b>
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

Wed 12/07/2022 to Tue 12/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2535 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2585 MW

## HOPATCON-RAMAPO\_\_\_\_500\_5018

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1650 MW 1200 MW**  
Impacts Total Transfer Capability 1200 MW 1000 MW  
TTC with All Lines In Service 2850 MW 2200 MW

## HOPATCON-RAMAPO\_\_\_\_500\_5018

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000

Work scheduled by: ConEd

FWD  
(Import)  
TOTAL EAST **5200 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 6000 MW

## HOPATCON-RAMAPO\_\_\_\_500\_5018

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7480 MW**  
Impacts Total Transfer Capability 335 MW  
TTC with All Lines In Service 7815 MW

## HOPATCON-RAMAPO\_\_\_\_500\_5018 & MARCY\_\_\_\_345KV\_CSC

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000

Work scheduled by:

FWD  
(Import)  
TOTAL EAST **5100 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 6000 MW

## RAMAPO\_\_\_\_345\_345\_PAR3500

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2500 MW 1250 MW**  
Impacts Total Transfer Capability 350 MW 950 MW  
TTC with All Lines In Service 2850 MW 2200 MW

## RAMAPO\_\_\_\_345\_345\_PAR4500

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2500 MW 1250 MW**  
Impacts Total Transfer Capability 350 MW 950 MW  
TTC with All Lines In Service 2850 MW 2200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500						FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022				(Import)	(Export)
0001	Continuous	2000			SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1200 MW	1000 MW
					TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___500_345_BK 1500						FWD	
Mon 12/12/2022	to	Fri 12/16/2022				(Import)	
0001	Continuous	2000			UPNY CONED	7480 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	335 MW	
					TTC with All Lines In Service	7815 MW	
CRICKVLY-PLSNTVLY_345_F83						FWD	
Fri 12/16/2022	to	Sun 01/01/2023	<u>EXTENDED</u>	<u>by CE</u>	<u>09/22/2022</u>	(Import)	
0201	Continuous	0200			SCH - NE - NY	600 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	1400 MW	
CRICKVLY-PLSNTVLY_345_F83						FWD	REV
Fri 12/16/2022	to	Sun 01/01/2023	<u>EXTENDED</u>	<u>by CE</u>	<u>09/22/2022</u>	(Import)	(Export)
0201	Continuous	0200			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
HOMRC_NY-MAINS_NY_345_47							
Thu 12/22/2022	to	Thu 12/22/2022					
0800	Continuous	1600			SCH - PJ - NY		
Work scheduled by: PJM					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
W49TH_ST-E13THSTA_345_M54						FWD	
Tue 12/27/2022	to	Tue 12/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>09/20/2022</u>	(Import)	
0130	Continuous	0200			SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
CLAY___-EDIC___345_1-16						FWD	
Fri 12/30/2022	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/09/2022</u>	(Import)	
0600	Continuous	1900			OSWEGO EXPORT	4850 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	5250 MW	

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_46

Mon 01/02/2023 to Wed 01/04/2023  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### FRASER\_345\_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

FWD  
(Import)  
CENTRAL EAST - VC **2550 MW**  
Impacts Total Transfer Capability 35 MW  
TTC with All Lines In Service 2585 MW

### NIAGARA -PACKARD\_230\_62

Mon 01/09/2023 to Fri 01/20/2023  
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 1850 MW**  
Impacts Total Transfer Capability 1400 MW 150 MW  
TTC with All Lines In Service 2300 MW 2000 MW

### E13THSTA-FARRAGUT\_345\_46

Fri 01/27/2023 to Wed 02/01/2023  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_45

Wed 02/08/2023 to Wed 02/08/2023  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_45

Wed 02/22/2023 to Wed 02/22/2023  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### EDIC -FRASER\_345\_EF24-40

Wed 03/01/2023 to Sat 04/15/2023  
0600 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 2585 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GORDONRD-N.SCTLND\_345\_55

FWD

Wed 03/01/2023 to Fri 03/31/2023

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2045 MW**

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: LS

## MOSES-ADIRNDCK\_230\_MAI

FWD

Wed 03/01/2023 to Fri 05/26/2023

(Import)

1101 Continuous 1930

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA-ROBNSNRD\_230\_64

REV

Mon 03/06/2023 to Fri 03/17/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

## N.SCTLND-ALPS-345\_2

FWD

Mon 03/27/2023 to Fri 05/19/2023

(Import)

0700 Continuous 1900

**UPDATED****by NGRID 06/16/2022**

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

## N.SCTLND-ALPS-345\_2

FWD

REV

Mon 03/27/2023 to Fri 05/19/2023

(Import) (Export)

0700 Continuous 1900

**UPDATED****by NGRID 06/16/2022**

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: NGrid

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023

(Import)

0700 Continuous 0730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## ATHENS-PLSNTVLY\_345\_91

FWD

Sat 04/01/2023 to Sat 04/15/2023

(Import)

0700 Continuous 1900

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid



# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Sun 04/09/2023	to	Sat 04/15/2023		(Import)	(Export)
1400	Continuous	1400	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
DYSINGER-STA_255___345_DH1				FWD	
Mon 04/10/2023	to	Fri 04/14/2023		(Import)	
0500	Continuous	2000	DYSINGER EAST	2850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	3200 MW
GORDONRD-N.SCTLND_345_55				FWD	
Mon 04/10/2023	to	Fri 04/14/2023		(Import)	
0600	Continuous	1700	CENTRAL EAST - VC	2045 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	540 MW
				TTC with All Lines In Service	2585 MW
DUNWODIE_345KV_3				FWD	
Wed 04/12/2023	to	Wed 04/12/2023		(Import)	
0201	Continuous	0230	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4				FWD	
Wed 04/12/2023	to	Wed 04/12/2023		(Import)	
0201	Continuous	0230	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W89				FWD	
Wed 04/12/2023	to	Wed 04/12/2023		(Import)	
0201	Continuous	0230	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	3815 MW
				TTC with All Lines In Service	7815 MW
MOTTHAVN-RAINEY___345_Q12				FWD	
Thu 04/13/2023	to	Sat 04/22/2023		(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

UPDATEDby CE06/14/2022

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## PLSNTVLY\_345KV\_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## LEEDS\_\_\_-PLSNTVLY\_345\_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## DYSINGER-STA\_255\_\_\_345\_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

## CLAY\_\_\_-EDIC\_\_\_345\_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## DUNWODIE\_345KV\_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Thu 04/20/2023 to Thu 04/20/2023  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

## PANNELL -CLAY\_345\_1

Mon 04/24/2023 to Fri 04/28/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MOTTHAVN-RAINEY\_345\_Q12

Tue 04/25/2023 to Tue 04/25/2023 UPDATED by CE 06/14/2022  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLY\_345KV\_RNS5

Sun 04/30/2023 to Sun 04/30/2023  
1830 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/01/2023 to Fri 05/05/2023  
0600 Continuous 1800  
Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## PANNELL -CLAY\_345\_2

Mon 05/01/2023 to Fri 05/05/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

Wed 05/03/2023 to Mon 05/15/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS5**

FWD

Wed 05/03/2023 to Mon 05/15/2023

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**NIAGARA\_-ROBNSNRD\_230\_64**

REV

Fri 05/05/2023 to Fri 05/05/2023

(Export)

0500 Continuous 1700

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1550 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 05/08/2023 to Sat 05/13/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

**COOPERS\_-DOLSONAV\_345\_CCDA42**

FWD

Mon 05/08/2023 to Sun 05/21/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Sat 05/13/2023 to Sat 05/13/2023

(Import)

0130 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_8

Sat 05/13/2023 to Sat 05/13/2023  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

## MOTTHAVN-RAINEY\_\_345\_Q11

Wed 05/17/2023 to Sat 05/20/2023  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## BECK\_\_-NIAGARA\_230\_PA27

Tue 05/30/2023 to Fri 06/02/2023  
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## NIAGARA\_\_345\_230\_AT4

Wed 06/28/2023 to Thu 06/29/2023  
0500 Continuous 1900

Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1150 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1550 MW

## NIAGARA\_\_345\_230\_AT4

Mon 08/21/2023 to Fri 08/25/2023  
0500 Continuous 2100

Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1150 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1550 MW

## ADIRNDCK-PORTER\_\_230\_12

Tue 08/22/2023 to Tue 08/22/2023  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Wed 08/23/2023 to Wed 08/23/2023  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16**

Mon 09/11/2023 to Fri 09/15/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

---

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

Mon 09/11/2023 to Sun 09/17/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2450 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

---

**SPRNBRK\_-W49TH\_ST\_345\_M51**

Fri 09/15/2023 to Mon 10/23/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE08/10/2022

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

---

**SPRNBRK\_\_345KV\_RNS5**

Fri 09/15/2023 to Mon 10/23/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE08/10/2022

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

---

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

Mon 09/18/2023 to Fri 09/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

---

**NIAGARA\_-DYSINGER\_345\_ND2**

Mon 09/25/2023 to Fri 09/29/2023

0500 Continuous 2000

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

---

**MARCY\_\_\_\_345KV\_CSC**

Mon 09/25/2023 to Sat 10/07/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2535 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

# NYISO TRANSFER LIMITATIONS

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHOR_NPX-SHOREHAM_138_CSC</b>			FWD	REV
Mon 10/02/2023	to	Fri 10/06/2023	(Import)	(Export)
0600	Continuous	1800	SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW
			TTC with All Lines In Service	330 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>			FWD	
Mon 10/09/2023	to	Fri 10/13/2023	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>			FWD	
Mon 10/09/2023	to	Fri 10/13/2023	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_1</b>			FWD	
Mon 10/09/2023	to	Fri 10/13/2023	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_2</b>			FWD	
Mon 10/09/2023	to	Fri 10/13/2023	(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
<b>GILBOA_-N.SCTLND_345_GNS-1</b>			FWD	
Mon 10/09/2023	to	Fri 10/13/2023	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	2585 MW
<b>NIAGARA_-PACKARD_230_61</b>				REV
Fri 10/13/2023	to	Fri 10/13/2023		(Export)
0500	Continuous	1900	SCH - OH - NY	<b>1350 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1550 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,September23, 2022 to Sunday ,March 24, 2024

<b>CENTRAL EAST</b>	<b>2650MW</b>
<b>CENTRAL EAST - VC</b>	<b>2585MW</b>
<b>TOTAL EAST</b>	<b>6000MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3200MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS2**

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV  
(Import) (Export)**850 MW 0 MW****MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS2**

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 189 MW

TTC with All Lines In Service 279 MW

FWD  
(Import)**90 MW****CHATGUAY-MASSENA\_\_\_\_765\_7040**

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)**1550 MW****CHATGUAY-MASSENA\_\_\_\_765\_7040**

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV  
(Import) (Export)**0 MW 0 MW****MASSENA\_\_\_\_-MARCY\_\_\_\_765\_MSU1**

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 865 MW

TTC with All Lines In Service 2585 MW

FWD  
(Import)**1720 MW****MASSENA\_\_\_\_-MARCY\_\_\_\_765\_MSU1**

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)**500 MW****MASSENA\_\_\_\_-MARCY\_\_\_\_765\_MSU1**

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV  
(Import) (Export)**475 MW 1000 MW**



**NYISO TRANSFER LIMITATIONS**

Friday ,September23, 2022 to Sunday ,March 24, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Wed 11/15/2023 to Mon 11/27/2023

(Import)

0700 Continuous 1730

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 189 MW

TTC with All Lines In Service 279 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

FWD

Wed 11/15/2023 to Mon 11/27/2023

(Import)

0700 1730

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**NIAGARA\_\_345\_230\_AT4**

REV

Mon 11/27/2023 to Fri 12/01/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

**1750 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 12/08/2023 to Fri 12/15/2023

**UPDATED****by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**HOMR\_NYW-PIERC\_NY\_345\_48**

Fri 12/08/2023 to Fri 12/15/2023

**UPDATED****by PJM****01/11/2022**

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM