

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 2250 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**  
 Impacts Total Transfer Capability 250 MW 50 MW  
 TTC with All Lines In Service 2250 MW 1200 MW

## MARION\_-FARRAGUT\_345\_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 2250 MW

## GORDONRD-ROTTDAM\_230\_30

FWD

Wed 04/27/2022 to Fri 10/07/2022 UPDATED by LS 09/17/2022

(Import)

1122 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **2535 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2585 MW

## STLAWRNC-MOSES\_230\_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

## SCH-IMO-NYISO\_LIMIT\_1400

FWD

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

(Import)

0800 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY **1700 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1900 MW

## BECK\_-NIAGARA\_230\_PA27

Wed 08/24/2022 to Fri 09/30/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_240

Tue 09/06/2022 to Thu 09/29/2022  
0500 Continuous 2200  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **240 MW**  
Impacts Total Transfer Capability 30 MW  
TTC with All Lines In Service 270 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Tue 09/06/2022 to Thu 09/29/2022  
0500 Continuous 2200  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 100 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Tue 09/06/2022 to Thu 12/01/2022 UPDATED by NYPA 09/06/2022  
1200 Continuous 0659  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

Fri 09/16/2022 to Sat 10/15/2022  
0001 0300  
Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## SCH-NE-NYISO\_LIMIT\_100

Fri 09/16/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - NE - NY **300 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 1400 MW

## DUNWODIE-SHORE\_RD\_345\_Y50

Mon 09/19/2022 to Mon 09/26/2022 EXTENDED by CE 09/25/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK\_1

Mon 09/19/2022 to Mon 09/26/2022 EXTENDED by CE 09/25/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SHORE\_RD\_345\_138\_BK 2

FWD

Mon 09/19/2022 to Mon 09/26/2022 EXTENDED by CE 09/25/2022

(Import)

0001 Continuous 0200

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

### FRASER\_345\_FRASER SVC

FWD

Mon 09/19/2022 to Tue 09/27/2022

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

**2550 MW**

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

### HURLYAVE-ROSETON\_345\_303

FWD

Mon 09/19/2022 to Fri 12/02/2022

09/21/2022

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

### LEEDS\_-HURLYAVE\_345\_301

FWD

Mon 09/19/2022 to Fri 12/02/2022

10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

### DUNWODIE\_345KV\_6

FWD

Tue 09/20/2022 to Tue 09/20/2022

EXTENDED by CONED 09/17/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_8

FWD

Tue 09/20/2022 to Tue 09/20/2022

EXTENDED by CONED 09/17/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PLSNTVLE-DUNWODIE\_345\_W90

FWD

Tue 09/20/2022 to Tue 09/20/2022

EXTENDED by CONED 09/17/2022

(Import)

0130 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Tue 09/20/2022 to Tue 09/20/2022 **EXTENDED** **by CONED** **09/17/2022**  
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7260 MW**  
Impacts Total Transfer Capability 555 MW  
TTC with All Lines In Service 7815 MW

**MARCY\_-EDIC\_345\_UE1-7**

FWD

Tue 09/20/2022 to Sat 10/08/2022 **UPDATED** **by NYPA** **08/10/2022**  
0500 Continuous 1930

(Import)

Work scheduled by: NYPA

**ARR: 19&16**

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Wed 09/21/2022 to Sun 12/25/2022 **UPDATED** **by CE** **09/25/2022**  
0101 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**MOTTHAVN-RAINEY\_345\_Q11**

FWD

Thu 09/22/2022 to Tue 09/27/2022 **EXTENDED** **by CE** **09/25/2022**  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

FWD

Fri 09/23/2022 to Fri 09/23/2022 **UPDATED** **by NYSEG** **09/22/2022**  
0800 Continuous 1630

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2485 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2585 MW

**DUNWODIE\_345KV\_4**

FWD

Sat 09/24/2022 to Mon 09/26/2022 **EXTENDED** **by CE** **09/25/2022**  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_6**

FWD

Sat 09/24/2022 to Mon 09/26/2022 **EXTENDED** **by CE** **09/25/2022**  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sun 09/25/2022 to Tue 09/27/2022 **CANCELLED** **by ConEd** **09/22/2022**

(Import)

0001 Continuous 0200

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS5**

FWD

Sun 09/25/2022 to Tue 09/27/2022 **CANCELLED** **by ConEd** **09/22/2022**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBRK\_345\_W64**

FWD

Sun 09/25/2022 to Wed 09/28/2022 **CANCELLED** **by ConEd** **09/22/2022**

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SCH-NPX\_1385-NYISO\_LIMIT\_125**

FWD

Sun 09/25/2022 to Sat 10/15/2022 **UPDATED** **by CE** **09/16/2022**

(Import)

0001 Continuous 0300

SCH - NPX\_1385

**125 MW**

Impacts Total Transfer Capability 75 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ConEd

**FITZPTRK-EDIC\_345\_FE-1 & GORDONRD-ROTTRDAM\_230\_30**

FWD

Mon 09/26/2022 to Fri 10/07/2022

(Import)

0600 1000

CENTRAL EAST - VC

**2430 MW**

Impacts Total Transfer Capability 155 MW

TTC with All Lines In Service 2585 MW

Work scheduled by:

**FITZPTRK-EDIC\_345\_FE-1**

FWD

Mon 09/26/2022 to Sat 10/08/2022 **EXTENDED** **by NYPA** **09/23/2022**

(Import)

0600 Continuous 1000

CENTRAL EAST - VC

**2480 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

**FITZPTRK-EDIC\_345\_FE-1**

FWD

Mon 09/26/2022 to Sat 10/08/2022 **EXTENDED** **by NYPA** **09/23/2022**

(Import)

0600 Continuous 1000

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-DOLSONAV\_345\_CCDA42**

FWD

Mon 09/26/2022 to Thu 09/29/2022

UPDATEDby NYSEG09/22/2022

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

**2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

**MILLWOOD\_345KV\_18**

FWD

Tue 09/27/2022 to Tue 09/27/2022

by CONED09/21/2022

(Import)

0201 Continuous 0230

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS4**

FWD

Tue 09/27/2022 to Tue 09/27/2022

SPR/DUN-SOUTH

**3200 MW**

0201 Continuous 2200

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Wed 09/28/2022 to Fri 09/30/2022

UPDATEDby CONED09/23/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Wed 09/28/2022 to Fri 09/30/2022

UPDATEDby CONED09/23/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS5**

FWD

Wed 09/28/2022 to Fri 09/30/2022

UPDATEDby CONED09/23/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Wed 09/28/2022 to Wed 09/28/2022

CANCELLEDby ConEd09/22/2022

(Import)

0130 Continuous 0200

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS5

FWD

Wed 09/28/2022 to Wed 09/28/2022 CANCELLED by ConEd 09/22/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_\_345\_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022 CANCELLED by ConEd 09/23/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## MILLWOOD-EASTVIEW\_345\_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022 CANCELLED by ConEd 09/23/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## SPRNBK\_\_345KV\_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022 CANCELLED by ConEd 09/23/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MARCY\_\_345KV\_CSC

FWD

Thu 09/29/2022 to Sun 10/02/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

## COOPERS\_-MIDDLETP\_345\_CCRT34

FWD

Fri 09/30/2022 to Sun 10/09/2022 UPDATED by NYISO 08/22/2022

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

## EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EGRDNCTY\_345\_138\_AT2

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### SPRNBRK\_-EGRDNCTR\_345\_Y49

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

### CHAT\_DC\_GC1

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 10/02/2022 to Sun 10/02/2022  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sun 10/02/2022 to Sun 10/02/2022  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### CHAT\_DC\_GC2

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200  
Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

### SCH-HQ-NYISO\_LIMIT\_1150

Sun 10/02/2022 to Sun 10/02/2022  
0001 Continuous 0200  
Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

### CLRKSCRN-OAKDALE\_\_345\_36

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by NYSEG 04/20/2022  
0830 Continuous 1530  
Work scheduled by: NYSEG

CENTRAL EAST - VC  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 2585 MW

FWD  
(Import)

### LEEDS\_\_\_\_345\_LEEDS SVC

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by NGRID 08/15/2022  
0900 Continuous 1200  
Work scheduled by: NGrid

CENTRAL EAST - VC  
Impacts Total Transfer Capability 15 MW  
TTC with All Lines In Service 2585 MW

FWD  
(Import)

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/03/2022 to Fri 10/21/2022 UPDATED by LI 01/07/2022  
1000 Continuous 1500  
Work scheduled by: LI

SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 330 MW

FWD REV  
(Import) (Export)

### STLAWRNC-MOSES\_\_\_\_230\_L34P

Mon 10/03/2022 to Mon 09/25/2023 UPDATED by IESO 08/15/2022  
1800 Continuous 0800  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### W49TH\_ST\_345KV\_7

Tue 10/04/2022 to Tue 10/04/2022  
0201 Continuous 0230  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_8

Tue 10/04/2022 to Tue 10/04/2022  
0201 Continuous 0230  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

### HUDSONTP-W49TH\_ST\_345\_Y56

Tue 10/04/2022 to Sat 10/08/2022  
0201 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### MAINESBG-WATRCURE\_345\_30

Tue 10/04/2022 to Wed 10/05/2022  
0830 Continuous 1530  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### DUNWODIE\_345KV\_3

Thu 10/06/2022 to Sun 10/16/2022 UPDATED by CE 06/30/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Thu 10/06/2022 to Sun 10/16/2022 UPDATED by CE 06/30/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_71

Thu 10/06/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_7

Sat 10/08/2022 to Sat 10/08/2022  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

Sat 10/08/2022 to Sat 10/08/2022  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

**SPRNBRK\_345KV\_RNS4**

Sun 10/09/2022 to Sun 10/09/2022  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBRK\_345\_W65**

Sun 10/09/2022 to Wed 10/12/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Sun 10/09/2022 to Wed 10/12/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

**CHAT\_DC\_GC1**

Sun 10/09/2022 to Sun 11/06/2022  
0400 Continuous 2200  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sun 10/09/2022 to Sun 11/06/2022  
0400 Continuous 2200  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-NYISO-HQ\_LIMIT\_500**

Sun 10/09/2022 to Sun 11/06/2022  
0400 Continuous 2200  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Sun 10/09/2022 to Mon 10/31/2022

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 2585 MW

### EDIC\_\_\_-GORDONRD\_345\_14

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/17/2022

FWD  
(Import)  
CENTRAL EAST - VC **1670 MW**  
Impacts Total Transfer Capability 915 MW  
TTC with All Lines In Service 2585 MW

### SCRIBA\_\_\_-VOLNEY\_\_\_345\_21

Mon 10/10/2022 to Fri 10/14/2022

0730 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### SPRNBRK\_\_\_345KV\_RNS4

Wed 10/12/2022 to Wed 10/12/2022

0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### EASTVIEW-SPRNBRK\_\_\_345\_W64

Wed 10/12/2022 to Wed 10/12/2022

0201 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### MILLWOOD-EASTVIEW\_345\_W99

Wed 10/12/2022 to Wed 10/12/2022

0201 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

### SPRNBRK\_\_\_345KV\_RNS5

Wed 10/12/2022 to Wed 10/12/2022

0201 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EASTVIEW-SPRNBK\_\_345\_W64

Wed 10/12/2022 to Sat 10/15/2022  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### MILLWOOD-EASTVIEW\_345\_W99

Sat 10/15/2022 to Sat 10/15/2022  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7550 MW**  
Impacts Total Transfer Capability 265 MW  
TTC with All Lines In Service 7815 MW

### EASTVIEW-SPRNBK\_\_345\_W79

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0031  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### BUCHAN\_N-EASTVIEW\_345\_W93

Mon 10/17/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

### CHATGUAY-MASSENA\_\_765\_7040

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800  
Work scheduled by: HQ

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 1800  
Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 1800

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

## CHAT\_DC\_GC2

Mon 10/17/2022 to Mon 10/24/2022  
0100 Continuous 1800

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

## NIAGARA\_-DYSINGER\_345\_ND1

Mon 10/17/2022 to Fri 10/21/2022  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

	FWD
	(Import)
DYSINGER EAST	2700 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3200 MW

## RAMAPO\_-BUCHAN\_N\_345\_Y94

Tue 10/18/2022 to Sun 10/30/2022  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

	FWD
	(Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

## PANNELL\_-CLAY\_345\_1

Mon 10/24/2022 to Fri 10/28/2022  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/01/2022

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## HURLYAVE-ROSETON\_345\_303

Mon 10/24/2022 to Fri 11/04/2022  
0800 Continuous 1600

Work scheduled by: CHGE

CANCELLED by CHGE 09/21/2022

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 10/25/2022 to Tue 10/25/2022  
0630 Continuous 1700

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## OSWEGO\_\_-ELBRIDGE\_345\_17

Tue 10/25/2022 to Tue 10/25/2022  
0630 Continuous 1700

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## MAINESBG-WATRCURE\_345\_30

Tue 10/25/2022 to Tue 10/25/2022  
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## WATRCURE-OAKDALE\_\_345\_31

Thu 10/27/2022 to Thu 10/27/2022  
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## EASTVIEW-SPRNBK\_\_345\_W79

Fri 10/28/2022 to Fri 10/28/2022  
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

Mon 10/31/2022 to Fri 11/04/2022  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/01/2022

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## BUCHAN\_S-MILLWOOD\_345\_W97

Tue 11/01/2022 to Wed 11/02/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 7680 MW  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

Tue 11/01/2022 to Thu 11/03/2022  
0600 Continuous 1900

UPDATED by NGRID 05/09/2022

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Tue 11/01/2022 to Sat 11/19/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## GILBOA\_-N.SCTLND\_345\_GNS-1

Tue 11/01/2022 to Tue 12/06/2022  
0700 Continuous 1900

UPDATED by NGRID 12/29/2021

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2300 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2585 MW

## MARCY\_\_\_\_-N.SCTLND\_345\_18

Tue 11/01/2022 to Tue 12/06/2022  
0700 Continuous 1900

UPDATED by NGRID 12/29/2021

Work scheduled by: NGrid

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **1345 MW**  
Impacts Total Transfer Capability 1240 MW  
TTC with All Lines In Service 2585 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022			(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
HURLYAVE-ROSETON___345_303					FWD	
Mon 11/07/2022	to	Fri 12/09/2022	<u>CANCELLED</u>	<u>by CHGE</u> <u>09/21/2022</u>	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
LEEDS___-HURLYAVE_345_301					FWD	
Mon 11/07/2022	to	Fri 12/09/2022	<u>CANCELLED</u>	<u>by CHGE</u> <u>09/21/2022</u>	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
DUNWODIE_345KV_3					FWD	
Thu 11/10/2022	to	Thu 11/10/2022	<u>UPDATED</u>	<u>by CE</u> <u>06/30/2022</u>	(Import)	
0230	Continuous	0300			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5					FWD	
Thu 11/10/2022	to	Thu 11/10/2022	<u>UPDATED</u>	<u>by CE</u> <u>06/30/2022</u>	(Import)	
0230	Continuous	0300			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MAINESBG-WATRCURE_345_30					FWD	
Thu 11/10/2022	to	Thu 11/10/2022			(Import)	
0800	Continuous	1600			SCH - PJ - NY	2300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	2850 MW
EASTVIEW-SPRNBK___345_W79					FWD	
Sat 11/19/2022	to	Sat 11/19/2022	<u>UPDATED</u>	<u>by CONED</u> <u>09/07/2022</u>	(Import)	
0001	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

**NYISO TRANSFER LIMITATIONS**

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_45**

FWD

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**HOMRC\_NY-MAINS\_NY\_345\_47**Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

**EASTVIEW-SPRNBK\_345\_W79**

FWD

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**MILLWOOD\_345KV\_18**

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CRICKVLY-PLSNTVLY\_345\_F84

Thu 12/01/2022 to Fri 12/16/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Thu 12/01/2022 to Fri 12/16/2022  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Thu 12/01/2022 to Wed 03/01/2023 UPDATED by NYPA 09/02/2022  
0701 Continuous 1100  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MILLWOOD\_345KV\_18

Fri 12/02/2022 to Mon 12/12/2022  
0001 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## MARCY\_\_345KV\_CSC

Wed 12/07/2022 to Tue 12/20/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2535 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2585 MW

## HOPATCON-RAMAPO\_\_500\_5018

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000  
Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1650 MW 1200 MW**  
Impacts Total Transfer Capability 1200 MW 1000 MW  
TTC with All Lines In Service 2850 MW 2200 MW

## HOPATCON-RAMAPO\_\_500\_5018

Mon 12/12/2022 to Fri 12/16/2022  
0001 Continuous 2000  
Work scheduled by: ConEd

FWD  
(Import)  
TOTAL EAST **5200 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 6000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOPATCON-RAMAPO\_\_\_500\_5018

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

UPNY CONED

**7480 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## HOPATCON-RAMAPO\_\_\_500\_5018 & MARCY\_\_\_345KV\_CSC

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 2000

TOTAL EAST

**5100 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 6000 MW

Work scheduled by:

## RAMAPO\_\_\_345\_345\_PAR3500

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

**2500 MW 1250 MW**

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

## RAMAPO\_\_\_345\_345\_PAR4500

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

**2500 MW 1250 MW**

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

## RAMAPO\_\_\_500\_345\_BK 1500

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

**1650 MW 1200 MW**

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

## RAMAPO\_\_\_500\_345\_BK 1500

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

UPNY CONED

**7480 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## CRICKVLY-PLSNTVLY\_345\_F83

FWD

Fri 12/16/2022 to Sun 01/01/2023

(Import)

0201 Continuous 0200

**EXTENDED****by CE****09/22/2022**

SCH - NE - NY

**600 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CRICKVLY-PLSNTVLY\_345\_F83

Fri 12/16/2022 to Sun 01/01/2023  
0201 Continuous 0200

EXTENDED by CE 09/22/2022

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### HOMRC\_NY-MAINS\_NY\_345\_47

Thu 12/22/2022 to Thu 12/22/2022  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

### W49TH\_ST-E13THSTA\_345\_M54

Tue 12/27/2022 to Tue 12/27/2022  
0130 Continuous 0200

UPDATED by CE 09/25/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### CLAY\_-EDIC\_345\_1-16

Fri 12/30/2022 to Sat 12/31/2022  
0600 Continuous 1900

UPDATED by NGRID 05/09/2022

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

### E13THSTA-FARRAGUT\_345\_46

Mon 01/02/2023 to Wed 01/04/2023  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### FRASER\_345\_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023  
0700 Continuous 1730

UPDATED by NYPA 12/30/2021

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2550 MW
Impacts Total Transfer Capability	35 MW
TTC with All Lines In Service	2585 MW

### NIAGARA\_-PACKARD\_230\_62

Mon 01/09/2023 to Fri 01/20/2023  
0500 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	1850 MW
Impacts Total Transfer Capability	1400 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>E13THSTA-FARRAGUT_345_46</b>			FWD
Fri 01/27/2023	to	Wed 02/01/2023	(Import)
0001	Continuous	0300	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>E13THSTA-FARRAGUT_345_45</b>			FWD
Wed 02/08/2023	to	Wed 02/08/2023	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>E13THSTA-FARRAGUT_345_45</b>			FWD
Wed 02/22/2023	to	Wed 02/22/2023	(Import)
0230	Continuous	0300	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>EDIC____-FRASER____345_EF24-40</b>			FWD
Wed 03/01/2023	to	Sat 04/15/2023	(Import)
0600	Continuous	1800	CENTRAL EAST - VC <b>2275 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability 310 MW
			TTC with All Lines In Service 2585 MW
<b>GORDONRD-N.SCTLND_345_55</b>			FWD
Wed 03/01/2023	to	Fri 03/31/2023	(Import)
0700	Continuous	1600	CENTRAL EAST - VC <b>2045 MW</b>
Work scheduled by: LS			Impacts Total Transfer Capability 540 MW
			TTC with All Lines In Service 2585 MW
<b>MOSES____-ADIRNDCK_230_MAI</b>			FWD
Wed 03/01/2023	to	Fri 05/26/2023	(Import)
1101	Continuous	1930	MOSES SOUTH <b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<b>NIAGARA_-ROBNSNRD_230_64</b>			REV
Mon 03/06/2023	to	Fri 03/17/2023	(Export)
0500	Continuous	1900	SCH - OH - NY <b>1900 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 2000 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-ALPS_____345_2</b>					FWD		
Mon 03/27/2023	to	Fri 05/19/2023	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/16/2022</u>	(Import)	
0700	Continuous	1900				900 MW	
Work scheduled by: NGrid					SCH - NE - NY	500 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		
<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV	
Mon 03/27/2023	to	Fri 05/19/2023	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/16/2022</u>	(Import)	(Export)
0700	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
<b>PLSNTVLY_345KV_RNS4</b>					FWD		
Sat 04/01/2023	to	Sat 04/01/2023				(Import)	
0700	Continuous	0730				3800 MW	
Work scheduled by: NGrid					UPNY CONED	4015 MW	
					Impacts Total Transfer Capability	7815 MW	
					TTC with All Lines In Service		
<b>ATHENS__-PLSNTVLY_345_91</b>					FWD		
Sat 04/01/2023	to	Sat 04/15/2023				(Import)	
0700	Continuous	1900				3800 MW	
Work scheduled by: NGrid					UPNY CONED	4015 MW	
					Impacts Total Transfer Capability	7815 MW	
					TTC with All Lines In Service		
<b>LINDN_CG-LNDVFT____345_V-3022</b>					FWD	REV	
Sun 04/09/2023	to	Sat 04/15/2023				(Import)	(Export)
1400	Continuous	1400				0 MW	0 MW
Work scheduled by: PJM					SCH - PJM_VFT	315 MW	315 MW
					Impacts Total Transfer Capability	315 MW	315 MW
					TTC with All Lines In Service		
<b>DYSINGER-STA_255____345_DH1</b>					FWD		
Mon 04/10/2023	to	Fri 04/14/2023				(Import)	
0500	Continuous	2000				2850 MW	
Work scheduled by: NYPA					DYSINGER EAST	350 MW	
					Impacts Total Transfer Capability	3200 MW	
					TTC with All Lines In Service		
<b>GORDONRD-N.SCTLND_345_55</b>					FWD		
Mon 04/10/2023	to	Fri 04/14/2023				(Import)	
0600	Continuous	1700				2045 MW	
Work scheduled by: NGrid					CENTRAL EAST - VC	540 MW	
					Impacts Total Transfer Capability	2585 MW	
					TTC with All Lines In Service		

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_3

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_4

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PLSNTVLE-DUNWODIE\_345\_W89

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### MOTTHAVN-RAINEY\_345\_Q12

FWD

Thu 04/13/2023 to Sat 04/22/2023

(Import)

0001 Continuous 0200

UPDATED

by CE

06/14/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

### PLSNTVLY\_345KV\_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

### LEEDS-PLSNTVLY\_345\_Q2

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid



# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DYSINGER-STA\_255\_\_345\_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

## CLAY\_\_-EDIC\_\_345\_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## DUNWODIE\_345KV\_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PANNELL\_-CLAY\_\_345\_1

FWD

Mon 04/24/2023 to Fri 04/28/2023

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## MOTTHAVN-RAINEY\_\_345\_Q12

FWD

Tue 04/25/2023 to Tue 04/25/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

UPDATEDby CE06/14/2022

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS5

Sun 04/30/2023 to Sun 04/30/2023  
1830 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/01/2023 to Fri 05/05/2023  
0600 Continuous 1800  
Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### PANNELL\_-CLAY\_\_\_\_345\_2

Mon 05/01/2023 to Fri 05/05/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### PLSNTVLY-WOOD\_ST\_\_345\_F30

Wed 05/03/2023 to Mon 05/15/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

### PLSNTVLY\_345KV\_RNS5

Wed 05/03/2023 to Mon 05/15/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

### NIAGARA\_-ROBNSNRD\_230\_64

Fri 05/05/2023 to Fri 05/05/2023  
0500 Continuous 1700  
Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1400 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1550 MW

### W49TH\_ST\_345KV\_6

Sat 05/06/2023 to Sat 05/06/2023  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

Sat 05/06/2023 to Sat 05/06/2023  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 05/08/2023 to Sat 05/13/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2485 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2585 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 05/08/2023 to Sun 05/21/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2485 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2585 MW

**W49TH\_ST\_345KV\_6**

Sat 05/13/2023 to Sat 05/13/2023  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sat 05/13/2023 to Sat 05/13/2023  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

Wed 05/17/2023 to Sat 05/20/2023  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**BECK\_\_\_\_-NIAGARA\_\_230\_PA27**

Tue 05/30/2023 to Fri 06/02/2023  
0500 Continuous 2100  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

REV

Wed 06/28/2023 to Thu 06/29/2023  
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

(Export)

**1150 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1550 MW

## NIAGARA\_\_345\_230\_AT4

REV

Mon 08/21/2023 to Fri 08/25/2023  
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

(Export)

**1150 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1550 MW

## ADIRNDCK-PORTER\_\_230\_12

FWD

Tue 08/22/2023 to Tue 08/22/2023  
0700 Continuous 1530

Work scheduled by: NYPA

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Wed 08/23/2023 to Wed 08/23/2023  
0700 Continuous 1530

Work scheduled by: NYPA

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## CLAY\_\_-EDIC\_\_345\_1-16

FWD

Mon 09/11/2023 to Fri 09/15/2023  
0700 Continuous 1530

Work scheduled by: NYPA

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## FRASER\_\_-GILBOA\_\_345\_GF5-35

FWD

Mon 09/11/2023 to Sun 09/17/2023  
0700 Continuous 1530

Work scheduled by: NYPA

(Import)

CENTRAL EAST - VC

**2450 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

## SPRNBK\_-W49TH\_ST\_345\_M51

FWD

Fri 09/15/2023 to Mon 10/23/2023  
0001 Continuous 0200

Work scheduled by: ConEd

(Import)

UPDATEDby CE08/10/2022

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBRK\_\_345KV\_RNS5

FWD

Fri 09/15/2023 to Mon 10/23/2023 UPDATED by CE 08/10/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### CLAY\_\_-EDIC\_\_345\_2-15

FWD

Mon 09/18/2023 to Fri 09/22/2023

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

### NIAGARA\_-DYSINGER\_345\_ND2

FWD

Mon 09/25/2023 to Fri 09/29/2023

(Import)

0500 Continuous 2000

DYSINGER EAST **2700 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

### MARCY\_\_345KV\_CSC

FWD

Mon 09/25/2023 to Sat 10/07/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2535 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

### SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX\_CSC **0 MW** **0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

### NEWBRDGE-DUFFYAVE\_345\_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NYISO TRANSFER LIMITATIONS**

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRDGE_345_138_BK_1</b>				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_2</b>				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
<b>GILBOA__-N.SCTLND_345_GNS-1</b>				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	2585 MW
<b>NIAGARA__-PACKARD__230_61</b>					REV
Fri 10/13/2023	to	Fri 10/13/2023			(Export)
0500	Continuous	1900		SCH - OH - NY	<b>1350 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1550 MW
<b>MOSES__-MASSENA__230_MMS1 &amp; MOSES__-MASSENA__230_MMS2</b>				FWD	REV
Wed 11/15/2023	to	Mon 11/20/2023		(Import)	(Export)
0700		1530		SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES__-MASSENA__230_MMS1 &amp; MOSES__-MASSENA__230_MMS2</b>				FWD	
Wed 11/15/2023	to	Mon 11/20/2023		(Import)	
0700		1530		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	189 MW
				TTC with All Lines In Service	279 MW
<b>CHATGUAY-MASSENA__765_7040</b>				FWD	
Wed 11/15/2023	to	Mon 11/27/2023		(Import)	
0700	Continuous	1730		MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	(Export)
0700	Continuous	1730	SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW
			TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	<b>1720 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	865 MW
			TTC with All Lines In Service	2585 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	REV
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	(Export)
0700	Continuous	1730	SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW
			TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	SCH - HQ CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	189 MW
			TTC with All Lines In Service	279 MW
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700		1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>NIAGARA__345_230_AT4</b>				REV
Mon 11/27/2023	to	Fri 12/01/2023		(Export)
0500	Continuous	1900	SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2022 to Tuesday ,March 26, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

---

**HOMR\_NYW-PIERC\_NY\_345\_48**

Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service