

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJ - NY **2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023

0001 2359

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY **2000 MW 1150 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SCH - PJ - NY **2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

GORDONRD-ROTTDAM_230_30

Wed 04/27/2022 to Fri 10/07/2022 UPDATED by LS 09/17/2022

1122 Continuous 1000

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC **2535 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

0800 Continuous 1600

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY **1700 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

BECK_-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 10/28/2022 EXTENDED by IESO 09/26/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Thu 10/06/2022
0500 Continuous 2200

EXTENDED by HQ 09/27/2022

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **240 MW**
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Thu 10/06/2022
0500 Continuous 2200

EXTENDED by HQ 09/27/2022

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

MOSES__-ADIRNDCK_230_MA2

Tue 09/06/2022 to Thu 12/01/2022
1200 Continuous 0659

UPDATED by NYPA 09/06/2022

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 09/16/2022 to Sat 10/15/2022
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_100

Fri 09/16/2022 to Sat 10/15/2022
0001 Continuous 0300

UPDATED by CE 09/16/2022

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 09/19/2022 to Mon 09/26/2022
0001 Continuous 0200

EXTENDED by CE 09/25/2022

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK_1

Mon 09/19/2022 to Mon 09/26/2022
0001 Continuous 0200

EXTENDED by CE 09/25/2022

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD
Mon 09/19/2022	to	Mon 09/26/2022	<u>EXTENDED</u>	<u>by CE</u>	<u>09/25/2022</u>	(Import)
0001	Continuous	0200				CONED - LIPA 1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
FRASER__345_FRASER SVC						FWD
Mon 09/19/2022	to	Tue 09/27/2022				(Import)
0600	Continuous	1700				CENTRAL EAST - VC 2550 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 35 MW
						TTC with All Lines In Service 2585 MW
HURLYAVE-ROSETON__345_303						FWD
Mon 09/19/2022	to	Fri 12/02/2022			<u>09/21/2022</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 3715 MW
						TTC with All Lines In Service 7815 MW
LEEDS__-HURLYAVE_345_301						FWD
Mon 09/19/2022	to	Fri 12/02/2022			<u>10/04/2021</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 3715 MW
						TTC with All Lines In Service 7815 MW
MARCY__-EDIC____345_UE1-7						FWD
Tue 09/20/2022	to	Sat 10/08/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/10/2022</u>	(Import)
0500	Continuous	1930				OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
W49TH_ST-E13THSTA_345_M54						FWD
Wed 09/21/2022	to	Sun 12/25/2022	<u>UPDATED</u>	<u>by CE</u>	<u>09/25/2022</u>	(Import)
0101	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
MOTTHAVN-RAINEY__345_Q11						FWD
Thu 09/22/2022	to	Tue 09/27/2022	<u>EXTENDED</u>	<u>by CE</u>	<u>09/26/2022</u>	(Import)
0001	Continuous	2300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Fri 09/23/2022 to Fri 09/23/2022 UPDATED by NYSEG 09/22/2022
0800 Continuous 1630

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

DUNWODIE_345KV_4

FWD

Sat 09/24/2022 to Mon 09/26/2022 EXTENDED by CE 09/25/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

FWD

Sat 09/24/2022 to Mon 09/26/2022 EXTENDED by CE 09/25/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NPX_1385-NYISO_LIMIT_125

FWD

Sun 09/25/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - NPX_1385 **125 MW**
Impacts Total Transfer Capability 75 MW
TTC with All Lines In Service 200 MW

FITZPTRK-EDIC_____345_FE-1 & GORDONRD-ROTTRDAM_230_30

FWD

Mon 09/26/2022 to Fri 10/07/2022
0600 1000

(Import)

Work scheduled by:

CENTRAL EAST - VC **2430 MW**
Impacts Total Transfer Capability 155 MW
TTC with All Lines In Service 2585 MW

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 09/26/2022 to Sun 10/09/2022 by NYPA 09/26/2022
0600 Continuous 0659

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2585 MW

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 09/26/2022 to Sun 10/09/2022 by NYPA 09/26/2022
0600 Continuous 0659

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 09/26/2022 to Wed 09/28/2022 **UPDATED** **by NYSEG** **09/22/2022**

(Import)

0800 Continuous 1630

CENTRAL EAST - VC **2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

SPRNBK_345KV_RNS4

FWD

Tue 09/27/2022 to Tue 09/27/2022 **UPDATED** **by CONED** **09/26/2022**

(Import)

2301 Continuous 2359

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Wed 09/28/2022 to Fri 09/30/2022 **CANCELLED** **by ConEd** **09/26/2022**

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Wed 09/28/2022 to Fri 09/30/2022 **CANCELLED** **by ConEd** **09/26/2022**

(Import)

0001 Continuous 0200

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Wed 09/28/2022 to Fri 09/30/2022 **CANCELLED** **by ConEd** **09/26/2022**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Wed 09/28/2022 to Wed 09/28/2022 **EXTENDED** **by CONED** **09/26/2022**

(Import)

0930 Continuous 1000

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Thu 09/29/2022 to Sat 10/01/2022 **CANCELLED** **by ConEd** **09/23/2022**

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 09/29/2022 to Sat 10/01/2022 **CANCELLED by ConEd 09/23/2022**

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Thu 09/29/2022 to Sat 10/01/2022 **CANCELLED by ConEd 09/23/2022**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY_345KV_CSC

FWD

Thu 09/29/2022 to Sun 10/02/2022

(Import)

0500 Continuous 1900

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

NRTH1385-NOR HBR_138_601

FWD

REV

Thu 09/29/2022 to Thu 09/29/2022

(Import) (Export)

0800 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

FWD

REV

Thu 09/29/2022 to Thu 09/29/2022

(Import) (Export)

0800 1700

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

FWD

REV

Thu 09/29/2022 to Thu 09/29/2022

(Import) (Export)

0800 1700

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR_138_602

FWD

REV

Thu 09/29/2022 to Thu 09/29/2022

(Import) (Export)

0800 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Thu 09/29/2022 to Thu 09/29/2022
0800 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Thu 09/29/2022 to Thu 09/29/2022
0800 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Thu 09/29/2022 to Thu 09/29/2022
0800 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

COOPERS_-MIDDLETP_345_CCRT34

Fri 09/30/2022 to Sun 10/09/2022
0700 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYISO 08/22/2022

	FWD
	(Import)
CENTRAL EAST - VC	2485 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	2585 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1						FWD
Sun 10/02/2022	to	Sun 10/02/2022	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/28/2022</u>	(Import)
0001	Continuous	0200				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1						REV
Sun 10/02/2022	to	Sun 10/02/2022	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/28/2022</u>	(Export)
0001	Continuous	0200				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
CHAT_DC_GC2						FWD
Sun 10/02/2022	to	Sun 10/02/2022	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/28/2022</u>	(Import)
0001	Continuous	0200				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC2						REV
Sun 10/02/2022	to	Sun 10/02/2022	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/28/2022</u>	(Export)
0001	Continuous	0200				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1150						FWD
Sun 10/02/2022	to	Sun 10/02/2022	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/28/2022</u>	(Import)
0001	Continuous	0200				SCH - HQ - NY 1150 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 1500 MW
CLRKSCRN-OAKDALE_345_36						FWD
Mon 10/03/2022	to	Fri 10/07/2022	<u>UPDATED</u>	<u>by NYSEG</u>	<u>04/20/2022</u>	(Import)
0830	Continuous	1530				CENTRAL EAST - VC 2450 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 135 MW
						TTC with All Lines In Service 2585 MW
LEEDS_345_LEEDS SVC						FWD
Mon 10/03/2022	to	Fri 10/07/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/15/2022</u>	(Import)
0900	Continuous	1200				CENTRAL EAST - VC 2570 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 15 MW
						TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

09/28/2022

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 09/25/2023
1800 Continuous 0800

UPDATED by IESO 08/15/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_7

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	450 MW
Impacts Total Transfer Capability	210 MW
TTC with All Lines In Service	660 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 10/04/2022 to Sat 10/08/2022
0201 Continuous 1800

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

MAINESBG-WATRCURE_345_30

Tue 10/04/2022 to Wed 10/05/2022
0830 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LADENTWN-BUCHAN_S_345_Y88

Wed 10/05/2022 to Fri 10/07/2022
0600 Continuous 2100

Work scheduled by: ORU

CANCELLED by ORU 09/28/2022

	FWD
	(Import)
UPNY CONED	7560 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Thu 10/06/2022 to Sun 10/16/2022 UPDATED by CE 06/30/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 10/06/2022 to Sun 10/16/2022 UPDATED by CE 06/30/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 10/06/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

GILBOA_-N.SCTLND_345_GNS-1

FWD

Thu 10/06/2022 to Thu 10/20/2022 CANCELLED by NGrid 09/28/2022

(Import)

0830 Continuous 1400

CENTRAL EAST - VC **2300 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

W49TH_ST_345KV_7

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 10/08/2022 to Sat 10/08/2022

(Import)

1730 Continuous 1800

SCH - PJM_HTP **450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

FWD

Sun 10/09/2022 to Sun 10/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Sun 10/09/2022 to Wed 10/12/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W82

Sun 10/09/2022 to Wed 10/12/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_500

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

MARCY__-FRASANNX_345_UCC2-41

Sun 10/09/2022 to Mon 10/31/2022
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

EDIC__-GORDONRD_345_14

Mon 10/10/2022 to Mon 10/31/2022
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 05/17/2022

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 915 MW
TTC with All Lines In Service 2585 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__ -VOLNEY__ 345_21

Mon 10/10/2022 to Fri 10/14/2022
 0730 Continuous 1700
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

SPRNBK__ 345KV_RNS4

Wed 10/12/2022 to Wed 10/12/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__ 345_W64

Wed 10/12/2022 to Wed 10/12/2022
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Wed 10/12/2022 to Wed 10/12/2022
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__ 345KV_RNS5

Wed 10/12/2022 to Wed 10/12/2022
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__ 345_W64

Wed 10/12/2022 to Sat 10/15/2022
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sat 10/15/2022 to Sat 10/15/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W99					FWD		
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/07/2022</u>	(Import)	
0001	Continuous	0031				UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW	
					TTC with All Lines In Service	7815 MW	
BUCHAN_N-EASTVIEW_345_W93					FWD		
Mon 10/17/2022	to	Fri 10/28/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/07/2022</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW	
					TTC with All Lines In Service	7815 MW	
CHATGUAY-MASSENA__765_7040					FWD		
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	
0100	Continuous	1800				MOSES SOUTH	1550 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040					FWD	REV	
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	(Export)
0100	Continuous	1800				SCH - HQ - NY	0 MW 0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	1500 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD		
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	
0100		1800				MOSES SOUTH	2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV	
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	(Export)
0100		1800				SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
CHAT_DC_GC2					FWD		
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	
0100	Continuous	1800				MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	3150 MW	

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Mon 10/17/2022 to Mon 10/24/2022

(Export)

0100 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

NIAGARA -DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500 Continuous 1700

UPDATEDby NYPA02/10/2022

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

RAMAPO -BUCHAN_N_345_Y94

FWD

Tue 10/18/2022 to Sun 10/30/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED09/07/2022

UPNY CONED

7580 MW

Impacts Total Transfer Capability

235 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

FIVEMILE-ESTOLERD_345_29

Tue 10/18/2022 to Tue 10/18/2022

0730 Daily(No Weekends) 1230

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

PANNELL -CLAY_345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/01/2022

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

ARR: 75**OSWEGO -ELBRIDGE_345_17**

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

ARR: 75

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

Fri 10/28/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PANNELL -CLAY_345_2

Mon 10/31/2022 to Fri 11/04/2022 UPDATED by NYPA 09/01/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BUCHAN_S-MILLWOOD_345_W97

Tue 11/01/2022 to Wed 11/02/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

CLAY -EDIC_345_1-16

Tue 11/01/2022 to Thu 11/03/2022 UPDATED by NGRID 05/09/2022
0600 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1240 MW
TTC with All Lines In Service 2585 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 06/30/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

FWD

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600

(Import)

Work scheduled by: PJM

SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 11/16/2022 to Fri 11/18/2022 CANCELLED by ORU 09/28/2022
0600 Continuous 2100

(Import)

Work scheduled by: ORU

UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

FWD

Sat 11/19/2022 to Sat 11/19/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

FWD

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 11/29/2022 to Thu 12/01/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 11/29/2022 to Thu 12/01/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAI

Thu 12/01/2022 to Wed 03/01/2023 UPDATED by NYPA 09/02/2022

0701 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Fri 12/02/2022 to Mon 12/12/2022

(Import)

0001 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY_345KV_CSC

FWD

Wed 12/07/2022 to Tue 12/20/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

HOPATCON-RAMAPO_500_5018

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

1650 MW 1200 MW

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

TOTAL EAST

5200 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 6000 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 Continuous 2000

UPNY CONED

7480 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018 & MARCY_345KV_CSC

FWD

Mon 12/12/2022 to Fri 12/16/2022

(Import)

0001 2000

TOTAL EAST

5100 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 6000 MW

Work scheduled by:

RAMAPO_345_345_PAR3500

FWD

REV

Mon 12/12/2022 to Fri 12/16/2022

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

2500 MW 1250 MW

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

Work scheduled by: ConEd

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500					FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022			(Import)	(Export)
0001	Continuous	2000			SCH - PJ - NY	2500 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	2850 MW
RAMAPO___500_345_BK 1500					FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022			(Import)	(Export)
0001	Continuous	2000			SCH - PJ - NY	1650 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1200 MW
					TTC with All Lines In Service	2850 MW
RAMAPO___500_345_BK 1500					FWD	
Mon 12/12/2022	to	Fri 12/16/2022			(Import)	
0001	Continuous	2000			UPNY CONED	7480 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	335 MW
					TTC with All Lines In Service	7815 MW
CRICKVLY-PLSNTVLY_345_F83					FWD	
Fri 12/16/2022	to	Sun 01/01/2023	<u>EXTENDED</u>	<u>by CE</u>	<u>09/22/2022</u>	(Import)
0201	Continuous	0200			SCH - NE - NY	600 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F83					FWD	REV
Fri 12/16/2022	to	Sun 01/01/2023	<u>EXTENDED</u>	<u>by CE</u>	<u>09/22/2022</u>	(Import)
0201	Continuous	0200			SCH - NPX_1385	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
FRASER___-COOPERS___345_33					FWD	
Mon 12/19/2022	to	Fri 12/23/2022			(Import)	
0600	Continuous	1659			CENTRAL EAST - VC	2335 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2585 MW
HOMRC_NY-MAINS_NY_345_47						
Thu 12/22/2022	to	Thu 12/22/2022			SCH - PJ - NY	
0800	Continuous	1600			Impacts Total Transfer Capability	
Work scheduled by: PJM					TTC with All Lines In Service	

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Tue 12/27/2022 to Tue 12/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 09/25/2022

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

CLAY -EDIC 345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

OSWEGO EXPORT
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

E13THSTA-FARRAGUT_345_46

Mon 01/02/2023 to Wed 01/04/2023
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

FRASER 345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

CENTRAL EAST - VC
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 2585 MW

FWD
(Import)

NIAGARA -PACKARD_230_62

Mon 01/09/2023 to Fri 01/20/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1400 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

FWD REV
(Import) (Export)

E13THSTA-FARRAGUT_345_46

Fri 01/27/2023 to Wed 02/01/2023
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

E13THSTA-FARRAGUT_345_45

Wed 02/08/2023 to Wed 02/08/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45				FWD	
Wed 02/22/2023	to	Wed 02/22/2023		(Import)	
0230	Continuous	0300			
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
EDIC-FRASER_345_EF24-40				FWD	
Wed 03/01/2023	to	Sat 04/15/2023		(Import)	
0600	Continuous	1800			
Work scheduled by: NGrid				CENTRAL EAST - VC	2275 MW
				Impacts Total Transfer Capability	310 MW
				TTC with All Lines In Service	2585 MW
GORDONRD-N.SCTLND_345_55				FWD	
Wed 03/01/2023	to	Fri 03/31/2023		(Import)	
0700	Continuous	1600			
Work scheduled by: LS				CENTRAL EAST - VC	2045 MW
				Impacts Total Transfer Capability	540 MW
				TTC with All Lines In Service	2585 MW
MOSES-ADIRNDCK_230_MA1				FWD	
Wed 03/01/2023	to	Fri 05/26/2023		(Import)	
1101	Continuous	1930			
Work scheduled by: NYPA				MOSES SOUTH	2300 MW
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
NIAGARA-ROBNSNRD_230_64				REV	
Mon 03/06/2023	to	Fri 03/17/2023		(Export)	
0500	Continuous	1900			
Work scheduled by: NYPA				SCH - OH - NY	1900 MW
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	2000 MW
N.SCTLND-ALPS_345_2				FWD	
Mon 03/27/2023	to	Fri 05/19/2023	UPDATED by NGRID 06/16/2022	(Import)	
0700	Continuous	1900			
Work scheduled by: NGrid				SCH - NE - NY	900 MW
				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_345_2				FWD	REV
Mon 03/27/2023	to	Fri 05/19/2023	UPDATED by NGRID 06/16/2022	(Import)	(Export)
0700	Continuous	1900			
Work scheduled by: NGrid				SCH - NPX_1385	100 MW
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/09/2023 to Sat 04/15/2023
1400 Continuous 1400
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

DYSINGER-STA_255__345_DH1

Mon 04/10/2023 to Fri 04/14/2023
0500 Continuous 2000
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

GORDONRD-N.SCTLND_345_55

Mon 04/10/2023 to Fri 04/14/2023
0600 Continuous 1700
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2045 MW**
Impacts Total Transfer Capability 540 MW
TTC with All Lines In Service 2585 MW

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

Thu 04/13/2023 to Sat 04/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS_-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

DYSINGER-STA_255_345_DH2

Mon 04/17/2023 to Fri 04/21/2023
0500 Continuous 2000
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

CLAY_-EDIC_345_2-15

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PANNELL -CLAY_345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOTTHAVN-RAINEY_345_Q12

Tue 04/25/2023 to Tue 04/25/2023
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2				FWD	
Mon 05/01/2023	to	Fri 05/05/2023		(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST__345_F30				FWD	
Wed 05/03/2023	to	Mon 05/15/2023		(Import)	
0001	Continuous	2200		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3815 MW
				TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5				FWD	
Wed 05/03/2023	to	Mon 05/15/2023		(Import)	
0001	Continuous	2200		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
NIAGARA_-ROBNSNRD_230_64				REV	
Fri 05/05/2023	to	Fri 05/05/2023		(Export)	
0500	Continuous	1700		SCH - OH - NY	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1550 MW
W49TH_ST_345KV_6				FWD	
Sat 05/06/2023	to	Sat 05/06/2023		(Import)	
0001	Continuous	0030		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8				FWD	
Sat 05/06/2023	to	Sat 05/06/2023		(Import)	
0001	Continuous	0030		SCH - PJM_HTP	450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	210 MW
				TTC with All Lines In Service	660 MW
DOLSONAV-ROCKTVRN_345_DART44				FWD	
Mon 05/08/2023	to	Sat 05/13/2023		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2485 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	2585 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY_345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BECK_-NIAGARA_230_PA27

Tue 05/30/2023 to Fri 06/02/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

NIAGARA_345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 2100
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER 230_12

Tue 08/22/2023 to Tue 08/22/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE 230_13

Wed 08/23/2023 to Wed 08/23/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY -EDIC 345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER -GILBOA 345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

SPRNBRK -W49TH_ST 345_M51

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK 345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY -EDIC 345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, September 28, 2022 to Friday, March 29, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 09/25/2023 to Fri 09/29/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

FWD

Mon 09/25/2023 to Sat 10/07/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2300 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2585 MW

NIAGARA__PACKARD__230_61

Fri 10/13/2023 to Fri 10/13/2023

0500 Continuous 1900

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

1350 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1550 MW

MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 189 MW

TTC with All Lines In Service 279 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA__-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

1720 MW

Impacts Total Transfer Capability 865 MW

TTC with All Lines In Service 2585 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 1730
Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NIAGARA__345_230_AT4

Mon 11/27/2023 to Fri 12/01/2023
0500 Continuous 1900
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service