

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

GORDONRD-ROTTDAM_230_30

FWD

Wed 04/27/2022 to Thu 10/06/2022 UPDATED by LS 09/29/2022

(Import)

1122 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **2535 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1400

FWD

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

(Import)

0800 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1900 MW

BECK_-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 10/28/2022 EXTENDED by IESO 09/26/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

FWD

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022

(Import)

0500 Continuous 1900

SCH - HQ_CEDARS

240 MW

Impacts Total Transfer Capability 30 MW

TTC with All Lines In Service 270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022

(Export)

0500 Continuous 1900

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 09/06/2022 to Thu 12/01/2022 UPDATED by NYPA 09/06/2022

(Import)

1200 Continuous 0659

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 09/16/2022 to Sat 10/15/2022

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

SCH-NE-NYISO_LIMIT_100

FWD

Fri 09/16/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022

(Import)

0001 Continuous 0300

SCH - NE - NY

300 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

HURLYAVE-ROSETON__345_303

FWD

Mon 09/19/2022 to Fri 12/02/2022 UPDATED by CHGE 10/04/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 12/02/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC_____345_UE1-7

FWD

Tue 09/20/2022 to Sat 10/08/2022

UPDATEDby NYPA 08/10/2022

(Import)

0500 Continuous 1930

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

ARR: 19&16

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST-E13THSTA_345_M54

FWD

Wed 09/21/2022 to Sun 12/25/2022

UPDATEDby CE 09/25/2022

(Import)

0101 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-NPX_1385-NYISO_LIMIT_125

FWD

Sun 09/25/2022 to Sat 10/15/2022

UPDATEDby CE 09/16/2022

(Import)

0001 Continuous 0300

SCH - NPX_1385

125 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 75 MW

TTC with All Lines In Service 200 MW

FITZPTRK-EDIC_____345_FE-1 & GORDONRD-ROTTRDAM_230_30

FWD

Mon 09/26/2022 to Thu 10/06/2022

(Import)

0600 1000

CENTRAL EAST - VC

2430 MW

Work scheduled by:

Impacts Total Transfer Capability 155 MW

TTC with All Lines In Service 2585 MW

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 09/26/2022 to Sun 10/09/2022

by NYPA 09/26/2022

(Import)

0600 Continuous 0659

CENTRAL EAST - VC

2480 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2585 MW

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 09/26/2022 to Sun 10/09/2022

by NYPA 09/26/2022

(Import)

0600 Continuous 0659

OSWEGO EXPORT

4800 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

MARCY_____345KV_CSC

FWD

Thu 09/29/2022 to Sat 10/08/2022

EXTENDEDby NYPA 10/03/2022

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2535 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT34

FWD

Fri 09/30/2022 to Sun 10/09/2022 UPDATED by NYSEG 09/29/2022

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-TREMONT_345_X28

FWD

Sun 10/02/2022 to Wed 10/05/2022 FORCED by CONED 10/03/2022

(Import)

1554 Continuous 2359

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/03/2022 to Fri 10/21/2022 09/28/2022

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

SCH-IMO-NYISO_LIMIT_850

FWD

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by IESO 09/29/2022

(Import)

0800 Continuous 1800

SCH - OH - NY

1150 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_900

REV

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by IESO 09/29/2022

(Export)

0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1550 MW

CLRKSCRN-OAKDALE_345_36

FWD

Mon 10/03/2022 to Thu 10/06/2022 UPDATED by NYSEG 04/20/2022

(Import)

0830 Continuous 1330

Work scheduled by: NYSEG

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 09/25/2023 UPDATED by IESO 08/15/2022

1800 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_900

REV

Mon 10/03/2022 to Wed 10/05/2022 UPDATED by ISONE 09/29/2022

(Export)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1600 MW

MAINESBG-WATRCURE_345_30

Tue 10/04/2022 to Wed 10/05/2022 CANCELLED by NYSEG 10/04/2022

0830 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_7

FWD

Wed 10/05/2022 to Wed 10/05/2022

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Wed 10/05/2022 to Wed 10/05/2022

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Wed 10/05/2022 to Sun 10/09/2022

0201 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MAINESBG-WATRCURE_345_30

Wed 10/05/2022 to Thu 10/06/2022

0800 Continuous 1600

Work scheduled by: NYSEG

UPDATEDby NYSEG 10/04/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE06/30/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE06/30/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/06/2022 to Thu 11/10/2022

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CE06/30/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

LEEDS_345_LEEDS SVC

Thu 10/06/2022 to Fri 10/07/2022

0700 Continuous 1200

Work scheduled by: NGrid

CANCELLEDby NGrid10/06/2022

CENTRAL EAST - VC

Impacts Total Transfer Capability 15 MW

TTC with All Lines In Service 2585 MW

SPRNBK_345KV_RNS4

Sun 10/09/2022 to Sun 10/09/2022

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Sun 10/09/2022 to Wed 10/12/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W82

Sun 10/09/2022 to Wed 10/12/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_500

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_7

Sun 10/09/2022 to Sun 10/09/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 10/09/2022 to Sun 10/09/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-GORDONRD_345_14

FWD

Mon 10/10/2022 to Mon 10/31/2022

UPDATEDby NYPA05/17/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 915 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

SCRIBA__-VOLNEY__345_21

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0730 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SPRNBK__345KV_RNS4

FWD

Wed 10/12/2022 to Wed 10/12/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Wed 10/12/2022 to Wed 10/12/2022

(Import)

0201 Continuous 0230

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Wed 10/12/2022 to Wed 10/12/2022

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Wed 10/12/2022 to Sat 10/15/2022

(Import)

0201 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 10/15/2022 to Sat 10/15/2022

(Import)

0130 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W99					FWD	
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u> <u>09/07/2022</u>	(Import)	
0001	Continuous	0031			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Mon 10/17/2022	to	Fri 10/28/2022	<u>UPDATED</u>	<u>by CONED</u> <u>09/07/2022</u>	(Import)	
0001	Continuous	0200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
CHATGUAY-MASSENA__765_7040					FWD	
Mon 10/17/2022	to	Mon 10/24/2022			(Import)	
0100	Continuous	1800			MOSES SOUTH	1550 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Mon 10/17/2022	to	Mon 10/24/2022			(Import)	(Export)
0100	Continuous	1800			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Mon 10/17/2022	to	Mon 10/24/2022			(Import)	
0100		1800			MOSES SOUTH	2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Mon 10/17/2022	to	Mon 10/24/2022			(Import)	(Export)
0100		1800			SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					FWD	
Mon 10/17/2022	to	Mon 10/24/2022			(Import)	
0100	Continuous	1800			MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Mon 10/17/2022 to Mon 10/24/2022

(Export)

0100 Continuous 1800

SCH - HQ - NY

500 MW

Work scheduled by: HQ

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500 Continuous 1700

UPDATEDby NYPA02/10/2022

DYSINGER EAST

2700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

ALCOA_PA_115KV_R8105

FWD

Mon 10/17/2022 to Wed 10/19/2022

(Import)

0800 Daily(No Weekends) 1630

MOSES SOUTH

3100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

3150 MW

RAMAPO_-BUCHAN_N_345_Y94

FWD

Tue 10/18/2022 to Sun 10/30/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED09/07/2022

UPNY CONED

7580 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

235 MW

TTC with All Lines In Service

7815 MW

FIVEMILE-ESTOLERD_345_29

Tue 10/18/2022 to Tue 10/18/2022

0730 Daily(No Weekends) 1230

SCH - PJ - NY

Work scheduled by: NGrid

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASANX-COOPERS_345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022

(Import)

0730 Continuous 1800

CENTRAL EAST - VC

2275 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

ARR: 19

MARCY_-FRASANX_345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022

(Import)

0730 Continuous 1800

CENTRAL EAST - VC

2275 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

UPDATEDby NYPA09/01/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75**OSWEGO_-ELBRIDGE_345_17**

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75**MAINESBG-WATRCURE_345_30**

Tue 10/25/2022 to Tue 10/25/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

LEEDS_345KV_R395

FWD

Wed 10/26/2022 to Wed 10/26/2022

(Import)

0900 Daily(No Weekends) 1030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

EASTVIEW-SPRNBK_345_W79

FWD

Fri 10/28/2022 to Fri 10/28/2022

(Import)

0130 Continuous 0200

UPDATEDby CONED09/07/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022

UPDATEDby NYPA09/01/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

BUCHAN_S-MILLWOOD_345_W97

FWD

Tue 11/01/2022 to Wed 11/02/2022

(Import)

0001 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CLAY_-EDIC_____345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022

UPDATEDby NGRID05/09/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

UPDATED by NGRID 12/29/2021

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2300 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2585 MW

MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

UPDATED by NGRID 12/29/2021

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

1345 MW

Impacts Total Transfer Capability 1240 MW

TTC with All Lines In Service 2585 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300

UPDATED by CE 06/30/2022

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300

UPDATED by CE 06/30/2022

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600

Work scheduled by: PJM

FWD

(Import)

SCH - PJ - NY

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

EASTVIEW-SPRNBK__345_W79

Sat 11/19/2022 to Sat 11/19/2022
0001 Continuous 0030

UPDATED by CONED 09/07/2022

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022
 0800 Continuous 1600
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 11/29/2022 to Thu 12/01/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 11/29/2022 to Thu 12/01/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MA1

Thu 12/01/2022 to Wed 03/01/2023 UPDATED by NYPA 09/02/2022
0701 Continuous 1100
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022
0001 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MARCY___345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **5200 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 6000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	335 MW	
			TTC with All Lines In Service	7815 MW	
HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001		2000	TOTAL EAST	5100 MW	
Work scheduled by:			Impacts Total Transfer Capability	900 MW	
			TTC with All Lines In Service	6000 MW	
RAMAPO___345_345_PAR3500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW	950 MW
			TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW	950 MW
			TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1200 MW	1000 MW
			TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	335 MW	
			TTC with All Lines In Service	7815 MW	
CRICKVLY-PLSNTVLY_345_F83				FWD	
Fri 12/16/2022	to	Sun 01/01/2023	<u>EXTENDED</u> <u>by CE</u> <u>09/22/2022</u>	(Import)	
0201	Continuous	0200	SCH - NE - NY	600 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sun 01/01/2023
0201 Continuous 0200

EXTENDED by CE 09/22/2022

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

FRASER__-COOPERS__345_33

Mon 12/19/2022 to Fri 12/23/2022
0600 Continuous 1659

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2335 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2585 MW

HOMRC_NY-MAINS_NY_345_47

Thu 12/22/2022 to Thu 12/22/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M54

Tue 12/27/2022 to Tue 12/27/2022
0130 Continuous 0200

UPDATED by CE 09/25/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CLAY__-EDIC__345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

UPDATED by NGRID 05/09/2022

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

E13THSTA-FARRAGUT_345_46

Mon 01/02/2023 to Wed 01/04/2023
0001 Continuous 0300

UPDATED by CE 10/06/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

FRASER__345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

UPDATED by NYPA 12/30/2021

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2550 MW
Impacts Total Transfer Capability	35 MW
TTC with All Lines In Service	2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62

Mon 01/09/2023 to Fri 01/20/2023

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD	REV
(Import)	(Export)

900 MW 1850 MW

1400 MW 150 MW

2300 MW 2000 MW

E13THSTA-FARRAGUT_345_46

Fri 01/27/2023 to Wed 02/01/2023

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CE10/06/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

800 MW

4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/08/2023 to Wed 02/08/2023

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

800 MW

4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/22/2023 to Wed 02/22/2023

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

800 MW

4600 MW

EDIC_-FRASER__345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023

0600 Continuous 1800

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2275 MW

310 MW

2585 MW

GORDONRD-N.SCTLND_345_55

Wed 03/01/2023 to Fri 03/31/2023

0700 Continuous 1600

Work scheduled by: LS

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2045 MW

540 MW

2585 MW

MOSES_-ADIRNDCK_230_MAI

Wed 03/01/2023 to Fri 05/26/2023

1101 Continuous 1930

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Mon 03/06/2023 to Fri 03/17/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

REV
(Export)
1900 MW
100 MW
2000 MW

N.SCTLND-ALPS____345_2

Mon 03/27/2023 to Fri 05/19/2023
0700 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
900 MW
500 MW
1400 MW

N.SCTLND-ALPS____345_2

Mon 03/27/2023 to Fri 05/19/2023
0700 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD REV
(Import) (Export)
100 MW 100 MW
100 MW 100 MW
200 MW 200 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730
Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
3800 MW
4015 MW
7815 MW

ATHENS_-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
3800 MW
4015 MW
7815 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 04/09/2023 to Sat 04/15/2023
1400 Continuous 1400
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD REV
(Import) (Export)
0 MW 0 MW
315 MW 315 MW
315 MW 315 MW

DYSINGER-STA_255____345_DH1

Mon 04/10/2023 to Fri 04/14/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
2850 MW
350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-N.SCTLND_345_55

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2045 MW

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTHAVN-RAINEY_345_Q12

FWD

Thu 04/13/2023 to Sat 04/22/2023

(Import)

0001 Continuous 0200

UPDATED**by CE****06/14/2022**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

DYSINGER-STA_255__345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

Work scheduled by: NYPA

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

CLAY___-EDIC___345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

Work scheduled by: NGrid

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PANNELL_-CLAY___345_1

FWD

Mon 04/24/2023 to Fri 04/28/2023

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12				FWD	
Tue 04/25/2023	to	Tue 04/25/2023	<u>UPDATED</u> <u>by CE</u> <u>06/14/2022</u>	(Import)	
0130	Continuous	0200			
Work scheduled by: ConEd					
SPR/DUN-SOUTH					3800 MW
Impacts Total Transfer Capability				800 MW	
TTC with All Lines In Service				4600 MW	
PLSNTVLY_345KV_RNS5				FWD	
Sun 04/30/2023	to	Sun 04/30/2023		(Import)	
1830	Continuous	1900			
Work scheduled by: NGrid					
UPNY CONED					3800 MW
Impacts Total Transfer Capability				4015 MW	
TTC with All Lines In Service				7815 MW	
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 05/01/2023	to	Fri 05/05/2023		(Import)	(Export)
0600	Continuous	1800			
Work scheduled by: LI					
SCH - NPX_CSC				0 MW	0 MW
Impacts Total Transfer Capability				330 MW	330 MW
TTC with All Lines In Service				330 MW	330 MW
PANNELL_-CLAY___345_2				FWD	
Mon 05/01/2023	to	Fri 05/05/2023		(Import)	
0700	Continuous	1530			
Work scheduled by: NYPA					
WEST CENTRAL					1300 MW
Impacts Total Transfer Capability				950 MW	
TTC with All Lines In Service				2250 MW	
PLSNTVLY-WOOD_ST__345_F30				FWD	
Wed 05/03/2023	to	Mon 05/15/2023		(Import)	
0001	Continuous	2200			
Work scheduled by: ConEd					
UPNY CONED					4000 MW
Impacts Total Transfer Capability				3815 MW	
TTC with All Lines In Service				7815 MW	
PLSNTVLY_345KV_RNS5				FWD	
Wed 05/03/2023	to	Mon 05/15/2023		(Import)	
0001	Continuous	2200			
Work scheduled by: ConEd					
UPNY CONED					3800 MW
Impacts Total Transfer Capability				4015 MW	
TTC with All Lines In Service				7815 MW	
NIAGARA_-ROBNSNRD_230_64					REV
Fri 05/05/2023	to	Fri 05/05/2023			(Export)
0500	Continuous	1700			
Work scheduled by: NYPA					
SCH - OH - NY					1400 MW
Impacts Total Transfer Capability				150 MW	
TTC with All Lines In Service				1550 MW	

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 05/08/2023 to Sat 05/13/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2585 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/08/2023 to Sun 05/21/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2585 MW

W49TH_ST_345KV_6

FWD

Sat 05/13/2023 to Sat 05/13/2023

(Import)

0130 Continuous 0200

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Sat 05/13/2023 to Sat 05/13/2023

(Import)

0130 Continuous 0200

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY___345_Q11

FWD

Wed 05/17/2023 to Sat 05/20/2023

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27

Tue 05/30/2023 to Fri 06/02/2023

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA__345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1150 MW

400 MW

1550 MW

NIAGARA__345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1150 MW

400 MW

1550 MW

ADIRNDCK-PORTER__230_12

Tue 08/22/2023 to Tue 08/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Wed 08/23/2023 to Wed 08/23/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_1-16

Mon 09/11/2023 to Fri 09/15/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51					FWD		
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)	
0001	Continuous	0200					SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW		
					TTC with All Lines In Service 4600 MW		
SPRNBRK_345KV_RNS5					FWD		
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)	
0001	Continuous	0200					SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW		
					TTC with All Lines In Service 4600 MW		
CLAY_-EDIC_345_2-15					FWD		
Mon 09/18/2023	to	Fri 09/22/2023				(Import)	
0700	Continuous	1530					OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW		
					TTC with All Lines In Service 5250 MW		
NIAGARA_-DYSINGER_345_ND2					FWD		
Mon 09/25/2023	to	Fri 09/29/2023				(Import)	
0500	Continuous	2000					DYSINGER EAST 2700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 500 MW		
					TTC with All Lines In Service 3200 MW		
MARCY_345KV_CSC					FWD		
Mon 09/25/2023	to	Sat 10/07/2023				(Import)	
0700	Continuous	1530					CENTRAL EAST - VC 2535 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 50 MW		
					TTC with All Lines In Service 2585 MW		
SHOR_NPX-SHOREHAM_138_CSC					FWD REV		
Mon 10/02/2023	to	Fri 10/06/2023				(Import)	(Export)
0600	Continuous	1800					SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 330 MW 330 MW		
					TTC with All Lines In Service 330 MW 330 MW		
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD		
Mon 10/09/2023	to	Fri 10/13/2023				(Import)	
0600	Continuous	1600					SCH - PJM_NEPTUNE 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 660 MW		
					TTC with All Lines In Service 660 MW		

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 865 MW
TTC with All Lines In Service 2585 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 06, 2022 to Saturday ,April 06, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 11/27/2023 to Fri 12/01/2023

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1750 MW

250 MW

2000 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

0800 Continuous 1600

Work scheduled by: PJM

UPDATEDby PJM01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

0800 Continuous 1600

Work scheduled by: PJM

UPDATEDby PJM01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M55

Mon 01/08/2024 to Fri 02/09/2024

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_6

Mon 01/08/2024 to Fri 02/09/2024

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

310 MW

350 MW

660 MW

W49TH_ST_345KV_8

Sat 02/03/2024 to Fri 02/09/2024

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

310 MW

350 MW

660 MW