

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

SCH - PJ - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

SCH - PJ - NY

**2000 MW 1150 MW**

Impacts Total Transfer Capability 250 MW 50 MW

TTC with All Lines In Service 2250 MW 1200 MW

Work scheduled by:

## MARION\_-FARRAGUT\_345\_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

SCH - PJ - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: ConEd

## GORDONRD-ROTTDAM\_230\_30

FWD

Wed 04/27/2022 to Thu 10/06/2022 UPDATED by LS 09/29/2022

(Import)

1122 Continuous 1000

CENTRAL EAST - VC

**2535 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYISO

## STLAWRNC-MOSES\_230\_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

## SCH-IMO-NYISO\_LIMIT\_1400

FWD

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

(Import)

0800 Continuous 1600

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

## BECK\_-NIAGARA\_230\_PA27

Wed 08/24/2022 to Fri 10/28/2022 EXTENDED by IESO 09/26/2022

0800 Continuous 1700

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_240

FWD

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022

(Import)

0500 Continuous 1900

SCH - HQ\_CEDARS

**240 MW**

Impacts Total Transfer Capability 30 MW

TTC with All Lines In Service 270 MW

Work scheduled by: HQ

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022

(Export)

0500 Continuous 1900

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 09/06/2022 to Thu 12/01/2022 UPDATED by NYPA 09/06/2022

(Import)

1200 Continuous 0659

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Fri 09/16/2022 to Sat 10/15/2022

(Import)

0001 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

## SCH-NE-NYISO\_LIMIT\_100

FWD

Fri 09/16/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022

(Import)

0001 Continuous 0300

SCH - NE - NY

**300 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

## HURLYAVE-ROSETON\_\_345\_303

FWD

Mon 09/19/2022 to Fri 12/02/2022 UPDATED by CHGE 10/04/2022

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

## LEEDS\_\_-HURLYAVE\_345\_301

FWD

Mon 09/19/2022 to Fri 12/02/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

Tue 09/20/2022 to Sat 10/08/2022  
0500 Continuous 1930

UPDATED by NYPA 08/10/2022

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## W49TH\_ST-E13THSTA\_345\_M54

Wed 09/21/2022 to Sun 12/25/2022  
0101 Continuous 0200

UPDATED by CE 09/25/2022

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-NPX\_1385-NYISO\_LIMIT\_125

Sun 09/25/2022 to Sat 10/15/2022  
0001 Continuous 0300

UPDATED by CE 09/16/2022

Work scheduled by: ConEd

FWD  
(Import)  
SCH - NPX\_1385 **125 MW**  
Impacts Total Transfer Capability 75 MW  
TTC with All Lines In Service 200 MW

## FITZPTRK-EDIC\_\_\_\_345\_FE-1 & GORDONRD-ROTTRDAM\_230\_30

Mon 09/26/2022 to Thu 10/06/2022  
0600 1000

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2430 MW**  
Impacts Total Transfer Capability 155 MW  
TTC with All Lines In Service 2585 MW

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

Mon 09/26/2022 to Sun 10/09/2022  
0600 Continuous 1400

EXTENDED by NYPA 10/07/2022

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2480 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2585 MW

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

Mon 09/26/2022 to Sun 10/09/2022  
0600 Continuous 1400

EXTENDED by NYPA 10/07/2022

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

## MARCY\_\_\_\_345KV\_CSC

Thu 09/29/2022 to Fri 10/07/2022  
0500 Continuous 1530

UPDATED by NYPA 10/07/2022

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2535 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2585 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-MIDDLETP\_345\_CCRT34

FWD

Fri 09/30/2022 to Wed 10/12/2022 EXTENDED by CHGE 10/08/2022

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

## EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## EGRDNCTY\_345\_138\_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## SPRNBRK\_-EGRDNCTR\_345\_Y49

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 03/10/2022

(Import)

0001 Continuous 2359

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

## SPRNBRK\_-TREMONT\_345\_X28

FWD

Sun 10/02/2022 to Wed 10/05/2022 FORCED by CONED 10/03/2022

(Import)

1554 Continuous 2359

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Mon 10/03/2022 to Fri 10/21/2022 09/28/2022

(Import) (Export)

0700 Continuous 1500

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

## SCH-IMO-NYISO\_LIMIT\_850

FWD

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by IESO 09/29/2022

(Import)

0800 Continuous 1800

SCH - OH - NY

**1150 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_900

REV

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by IESO 09/29/2022  
0800 Continuous 1800

(Export)

Work scheduled by: IESO

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1550 MW

## CLRKSCRN-OAKDALE\_345\_36

FWD

Mon 10/03/2022 to Thu 10/06/2022 UPDATED by NYSEG 04/20/2022  
0830 Continuous 1330

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

## STLAWRNC-MOSES\_230\_L34P

Mon 10/03/2022 to Mon 09/25/2023 UPDATED by IESO 08/15/2022  
1800 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## SCH-NYISO-NE\_LIMIT\_900

REV

Mon 10/03/2022 to Wed 10/05/2022 UPDATED by ISONE 09/29/2022  
2300 Continuous 0659

(Export)

Work scheduled by: NGrid

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1600 MW

## MAINESBG-WATRCURE\_345\_30

Tue 10/04/2022 to Wed 10/05/2022 CANCELLED by NYSEG 10/04/2022  
0830 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## W49TH\_ST\_345KV\_7

FWD

Wed 10/05/2022 to Wed 10/05/2022  
0201 Continuous 0230

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

FWD

Wed 10/05/2022 to Wed 10/05/2022  
0201 Continuous 0230

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST 2650MW  
CENTRAL EAST - VC 2585MW  
TOTAL EAST 6000MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3200MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Wed 10/05/2022 to Sat 10/08/2022

(Import)

0201 Continuous 1800

SCH - PJM\_HTP

0 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## MAINESBG-WATRCURE\_345\_30

Wed 10/05/2022 to Thu 10/06/2022

UPDATEDby NYSEG 10/04/2022

0800 Continuous 1600

SCH - PJ - NY

Work scheduled by: NYSEG

Impacts Total Transfer Capability

TTC with All Lines In Service

## DUNWODIE\_345KV\_3

FWD

Thu 10/06/2022 to Sun 10/16/2022

UPDATEDby CE06/30/2022

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

FWD

Thu 10/06/2022 to Sun 10/16/2022

UPDATEDby CE06/30/2022

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

FWD

Thu 10/06/2022 to Thu 11/10/2022

UPDATEDby CE06/30/2022

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## LEEDS\_\_\_\_345 LEEDS SVC

FWD

Thu 10/06/2022 to Fri 10/07/2022

CANCELLEDby NGrid10/06/2022

0700 Continuous 1200

CENTRAL EAST - VC

2570 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 15 MW

TTC with All Lines In Service 2585 MW

## HOPATCON-RAMAPO\_\_\_\_500\_5018 & MARCY\_\_\_\_345KV\_CSC

Fri 10/07/2022 to Fri 10/07/2022

1145 1530

TOTAL EAST

Work scheduled by:

Impacts Total Transfer Capability

TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD	REV
						(Import)	(Export)
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	SCH - PJ - NY	1100 MW
1145	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: PJM						TTC with All Lines In Service	1200 MW
HOPATCON-RAMAPO___500_5018						FWD	REV
						(Import)	(Export)
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	TOTAL EAST	
1145	Continuous	2359				Impacts Total Transfer Capability	
Work scheduled by: PJM						TTC with All Lines In Service	
HOPATCON-RAMAPO___500_5018						FWD	REV
						(Import)	(Export)
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	UPNY CONED	7480 MW
1145	Continuous	2359				Impacts Total Transfer Capability	335 MW
Work scheduled by: PJM						TTC with All Lines In Service	7815 MW
RAMAPO___345_345_PAR3500						FWD	REV
						(Import)	(Export)
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	SCH - PJ - NY	1750 MW
1145	Continuous	2359				Impacts Total Transfer Capability	500 MW
Work scheduled by: PJM						TTC with All Lines In Service	2250 MW
RAMAPO___345_345_PAR4500						FWD	REV
						(Import)	(Export)
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	SCH - PJ - NY	1750 MW
1145	Continuous	2359				Impacts Total Transfer Capability	500 MW
Work scheduled by: PJM						TTC with All Lines In Service	2250 MW
RAMAPO___500_345_BK 1500						FWD	REV
						(Import)	(Export)
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	SCH - PJ - NY	1100 MW
1145	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: PJM						TTC with All Lines In Service	1200 MW
RAMAPO___500_345_BK 1500						FWD	REV
						(Import)	(Export)
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	UPNY CONED	7480 MW
1145	Continuous	2359				Impacts Total Transfer Capability	335 MW
Work scheduled by: PJM						TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS4

FWD

Sun 10/09/2022 to Sun 10/09/2022

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_\_345\_W65

FWD

Sun 10/09/2022 to Wed 10/12/2022

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## MILLWOOD-EASTVIEW\_345\_W82

FWD

Sun 10/09/2022 to Wed 10/12/2022

(Import)

0001 Continuous 0200

UPNY CONED

**7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## CHAT\_DC\_GC1

FWD

Sun 10/09/2022 to Sun 11/06/2022

(Import)

0400 Continuous 2200

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

## CHAT\_DC\_GC1

REV

Sun 10/09/2022 to Sun 11/06/2022

(Export)

0400 Continuous 2200

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

## SCH-NYISO-HQ\_LIMIT\_500

REV

Sun 10/09/2022 to Sun 11/06/2022

(Export)

0400 Continuous 2200

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

## EDIC\_\_\_\_-GORDONRD\_345\_14

FWD

Mon 10/10/2022 to Mon 10/31/2022

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****05/17/2022**

CENTRAL EAST - VC

**1670 MW**

Impacts Total Transfer Capability 915 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCRIBA\_\_-VOLNEY\_\_345\_21

Mon 10/10/2022 to Fri 10/14/2022

0730 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## SPRNBRK\_\_345KV\_RNS4

Wed 10/12/2022 to Wed 10/12/2022

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W99

Wed 10/12/2022 to Wed 10/12/2022

0201 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

## SPRNBRK\_\_345KV\_RNS5

Wed 10/12/2022 to Wed 10/12/2022

0201 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBRK\_\_345\_W64

Wed 10/12/2022 to Sat 10/15/2022

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

## MILLWOOD-EASTVIEW\_345\_W99

Sat 10/15/2022 to Sat 10/15/2022

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7550 MW**

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

## EASTVIEW-SPRNBRK\_\_345\_W79

Mon 10/17/2022 to Mon 10/17/2022

0001 Continuous 0031

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

UPDATED by CONED 09/07/2022

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Mon 10/17/2022 to Fri 10/28/2022

UPDATEDby CONED 09/07/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

Mon 10/17/2022 to Mon 10/24/2022

(Import)

0100 Continuous 1800

Work scheduled by: HQ

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

REV

Mon 10/17/2022 to Mon 10/24/2022

(Import) (Export)

0100 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Mon 10/17/2022 to Mon 10/24/2022

(Import)

0100 1800

Work scheduled by:

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

REV

Mon 10/17/2022 to Mon 10/24/2022

(Import) (Export)

0100 1800

Work scheduled by:

SCH - HQ - NY

**1370 MW****0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

FWD

Mon 10/17/2022 to Mon 10/24/2022

(Import)

0100 Continuous 1800

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

REV

Mon 10/17/2022 to Mon 10/24/2022

(Export)

0100 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-DYSINGER\_345\_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022  
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

## ALCOA\_PA\_115KV\_R8105

FWD

Mon 10/17/2022 to Wed 10/19/2022  
0800 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

MOSES SOUTH **3100 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3150 MW

## RAMAPO\_-BUCHAN\_N\_345\_Y94

FWD

Tue 10/18/2022 to Sun 10/30/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 7815 MW

## FIVEMILE-ESTOLERD\_345\_29

Tue 10/18/2022 to Tue 10/18/2022  
0730 Daily(No Weekends) 1230

Work scheduled by: NGrid

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## FRASANNX-COOPERS\_345\_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022  
0730 Continuous 1800

(Import)

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 2585 MW

## MARCY\_-FRASANNX\_345\_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022  
0730 Continuous 1800

(Import)

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 2585 MW

## PANNELL\_-CLAY\_345\_1

FWD

Mon 10/24/2022 to Fri 10/28/2022 UPDATED by NYPA 09/01/2022  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 10/25/2022 to Tue 10/25/2022  
0630 Continuous 1700  
Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## OSWEGO\_-ELBRIDGE\_345\_17

Tue 10/25/2022 to Tue 10/25/2022  
0630 Continuous 1700  
Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## MAINESBG-WATRCURE\_345\_30

Tue 10/25/2022 to Tue 10/25/2022  
0800 Daily 1500  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LEEDS\_\_\_\_345KV\_R395

Wed 10/26/2022 to Wed 10/26/2022  
0900 Daily(No Weekends) 1030  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

## WATRCURE-OAKDALE\_345\_31

Thu 10/27/2022 to Thu 10/27/2022  
0800 Daily 1500  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## EASTVIEW-SPRNBK\_345\_W79

Fri 10/28/2022 to Fri 10/28/2022  
0130 Continuous 0200  
Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

Mon 10/31/2022 to Fri 11/04/2022  
0700 Continuous 1530  
Work scheduled by: NYPA

UPDATED by NYPA 09/01/2022

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_S-MILLWOOD\_345\_W97

Tue 11/01/2022 to Wed 11/02/2022  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **7680 MW**  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 7815 MW

## CLAY\_-EDIC\_345\_1-16

Tue 11/01/2022 to Thu 11/03/2022  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## GILBOA\_-N.SCTLND\_345\_GNS-1

Tue 11/01/2022 to Tue 12/06/2022  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD  
(Import)  
CENTRAL EAST - VC **2300 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2585 MW

## MARCY\_-N.SCTLND\_345\_18

Tue 11/01/2022 to Tue 12/06/2022  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **1345 MW**  
Impacts Total Transfer Capability 1240 MW  
TTC with All Lines In Service 2585 MW

## LINDN\_CG-LNDVFT\_345\_V-3022

Tue 11/01/2022 to Fri 11/04/2022  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Wed 11/02/2022 to Tue 11/08/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Wed 11/02/2022 to Tue 11/08/2022  
0600 Continuous 1600

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE\_345\_138\_BK\_1**

Wed 11/02/2022 to Tue 11/08/2022  
0600 Continuous 1600  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Wed 11/02/2022 to Tue 11/08/2022  
0600 Continuous 1600  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**DUNWODIE\_345KV\_3**

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022  
0230 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022  
0230 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**MAINESBG-WATRCURE\_345\_30**

Thu 11/10/2022 to Thu 11/10/2022  
0800 Continuous 1600  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJ - NY **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

**DUNWODIE\_345KV\_7**

Wed 11/16/2022 to Wed 11/16/2022  
0100 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_345\_W79**

Sat 11/19/2022 to Sat 11/19/2022 UPDATED by CONED 09/07/2022  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**7580 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

**E13THSTA-FARRAGUT\_345\_45**

FWD

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

**BUCHAN\_S-MILLWOOD\_345\_W98**

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**7680 MW**

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

**MILLWOOD\_345KV\_18**

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

CENTRAL EAST 2650MW  
CENTRAL EAST - VC 2585MW  
TOTAL EAST 6000MW  
UPNY CONED 7815MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3200MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CRICKVLY-PLSNTVLY\_345\_F84

Thu 12/01/2022 to Fri 12/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - NE - NY 600 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Thu 12/01/2022 to Fri 12/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Thu 12/01/2022 to Wed 03/01/2023

0701 Continuous 1100

Work scheduled by: NYPA

UPDATED by NYPA 09/02/2022

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MILLWOOD\_345KV\_18

Fri 12/02/2022 to Mon 12/12/2022

0001 Continuous 1800

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 3465 MW  
TTC with All Lines In Service 7815 MW

## MARCY\_\_\_345KV\_CSC

Wed 12/07/2022 to Tue 12/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2535 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2585 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY 1650 MW 1200 MW  
Impacts Total Transfer Capability 1200 MW 1000 MW  
TTC with All Lines In Service 2850 MW 2200 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD  
(Import)  
TOTAL EAST 5200 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 6000 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000		UPNY CONED	<b>7480 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001		2000		TOTAL EAST	<b>5100 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	6000 MW
RAMAPO___345_345_PAR3500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000		SCH - PJ - NY	<b>2500 MW 1250 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000		SCH - PJ - NY	<b>2500 MW 1250 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000		SCH - PJ - NY	<b>1650 MW 1200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW 1000 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000		UPNY CONED	<b>7480 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
CRICKVLY-PLSNTVLY_345_F83				FWD	
Fri 12/16/2022	to	Sun 01/01/2023	<u><b>EXTENDED</b></u> <u><b>by CE</b></u> <u><b>09/22/2022</b></u>	(Import)	
0201	Continuous	0200		SCH - NE - NY	<b>600 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CRICKVLY-PLSNTVLY\_345\_F83

Fri 12/16/2022 to Sun 01/01/2023  
0201 Continuous 0200

EXTENDED by CE 09/22/2022

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## FRASER\_\_-COOPERS\_\_345\_33

Mon 12/19/2022 to Fri 12/23/2022  
0600 Continuous 1659

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2335 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2585 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Thu 12/22/2022 to Thu 12/22/2022  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## W49TH\_ST-E13THSTA\_345\_M54

Tue 12/27/2022 to Tue 12/27/2022  
0130 Continuous 0200

UPDATED by CE 09/25/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## CLAY\_\_-EDIC\_\_345\_1-16

Fri 12/30/2022 to Sat 12/31/2022  
0600 Continuous 1900

UPDATED by NGRID 05/09/2022

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

## E13THSTA-FARRAGUT\_345\_46

Mon 01/02/2023 to Wed 01/04/2023  
0001 Continuous 0300

UPDATED by CE 10/06/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## FRASER\_\_345\_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023  
0700 Continuous 1730

UPDATED by NYPA 12/30/2021

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2550 MW
Impacts Total Transfer Capability	35 MW
TTC with All Lines In Service	2585 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62					FWD	REV
Mon 01/09/2023	to	Fri 01/20/2023			(Import)	(Export)
0500	Continuous	1900			SCH - OH - NY	<b>900 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	2300 MW
E13THSTA-FARRAGUT_345_46					FWD	
Fri 01/27/2023	to	Wed 02/01/2023	<u>UPDATED</u>	<u>by CE</u>	(Import)	
0001	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_45					FWD	
Wed 02/08/2023	to	Wed 02/08/2023			(Import)	
0001	Continuous	0030			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_45					FWD	
Wed 02/22/2023	to	Wed 02/22/2023			(Import)	
0230	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
EDIC____-FRASER__345_EF24-40					FWD	
Wed 03/01/2023	to	Sat 04/15/2023			(Import)	
0600	Continuous	1800			CENTRAL EAST - VC	<b>2275 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	2585 MW
GORDONRD-N.SCTLND_345_55					FWD	
Wed 03/01/2023	to	Fri 03/31/2023			(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	<b>2045 MW</b>
Work scheduled by: LS					Impacts Total Transfer Capability	540 MW
					TTC with All Lines In Service	2585 MW
MOSES____-ADIRNDCK_230_MAI					FWD	
Wed 03/01/2023	to	Fri 05/26/2023			(Import)	
1101	Continuous	1930			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROBNSNRD\_230\_64

Mon 03/06/2023 to Fri 03/17/2023  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

REV  
(Export)  
**1900 MW**  
100 MW  
2000 MW

## N.SCTLND-ALPS\_\_\_\_345\_2

Mon 03/27/2023 to Fri 05/19/2023  
0700 Continuous 1900  
Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

FWD  
(Import)  
SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**900 MW**  
500 MW  
1400 MW

## N.SCTLND-ALPS\_\_\_\_345\_2

Mon 03/27/2023 to Fri 05/19/2023  
0700 Continuous 1900  
Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

FWD REV  
(Import) (Export)  
SCH - NPX\_1385  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**100 MW 100 MW**  
100 MW 100 MW  
200 MW 200 MW

## MOTTHAVN-RAINEY\_\_\_\_345\_Q12

Wed 03/29/2023 to Sun 04/30/2023  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD  
(Import)  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**3800 MW**  
800 MW  
4600 MW

## PLSNTVLY\_345KV\_RNS4

Sat 04/01/2023 to Sat 04/01/2023  
0700 Continuous 0730  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**3800 MW**  
4015 MW  
7815 MW

## ATHENS\_-PLSNTVLY\_345\_91

Sat 04/01/2023 to Sat 04/15/2023  
0700 Continuous 1900  
Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**3800 MW**  
4015 MW  
7815 MW

## LINDN\_CG-LNDVFT\_\_\_\_345\_V-3022

Sun 04/09/2023 to Sat 04/15/2023  
1400 Continuous 1400  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**0 MW 0 MW**  
315 MW 315 MW  
315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DYSINGER-STA\_255\_\_345\_DH1

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0500 Continuous 2000

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

### GORDONRD-N.SCTLND\_345\_55

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0600 Continuous 1700

CENTRAL EAST - VC **2045 MW**

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

### DUNWODIE\_345KV\_3

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_4

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### PLSNTVLE-DUNWODIE\_345\_W89

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

### PLSNTVLY\_345KV\_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_-PLSNTVLY\_345\_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

## DYSINGER-STA\_255\_\_345\_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

## DUNWODIE\_345KV\_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

## PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 04/24/2023 to Fri 04/28/2023

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS5**

FWD

Sun 04/30/2023 to Sun 04/30/2023

(Import)

1830 Continuous 1900

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

**SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Mon 05/01/2023 to Fri 05/05/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

**PANNELL\_-CLAY\_\_\_\_345\_2**

FWD

Mon 05/01/2023 to Fri 05/05/2023

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

FWD

Wed 05/03/2023 to Mon 05/15/2023

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Wed 05/03/2023 to Mon 05/15/2023

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

**NIAGARA\_-ROBNSNRD\_230\_64**

REV

Fri 05/05/2023 to Fri 05/05/2023

(Export)

0500 Continuous 1700

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1550 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Saturday ,October 08, 2022 to Monday ,April 08, 2024

<b>CENTRAL EAST</b>	<b>2650MW</b>
<b>CENTRAL EAST - VC</b>	<b>2585MW</b>
<b>TOTAL EAST</b>	<b>6000MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3200MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Sat 05/06/2023 to Sat 05/06/2023

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 05/08/2023 to Sat 05/13/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

**COOPERS\_-DOLSONAV\_345\_CCDA42**

FWD

Mon 05/08/2023 to Sun 05/21/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2485 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Sat 05/13/2023 to Sat 05/13/2023

(Import)

0130 Continuous 0200

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Sat 05/13/2023 to Sat 05/13/2023

(Import)

0130 Continuous 0200

SCH - PJM\_HTP

**450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Wed 05/17/2023 to Sat 05/20/2023

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BECK\_\_\_-NIAGARA\_\_230\_PA27**

Tue 05/30/2023 to Fri 06/02/2023

0500 Continuous 2100

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Wed 06/28/2023 to Thu 06/29/2023  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1550 MW

REV  
(Export)

## NIAGARA\_\_345\_230\_AT4

Mon 08/21/2023 to Fri 08/25/2023  
0500 Continuous 2100  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1550 MW

REV  
(Export)

## ADIRNDCK-PORTER\_\_230\_12

Tue 08/22/2023 to Tue 08/22/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Wed 08/23/2023 to Wed 08/23/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CLAY\_\_-EDIC\_\_345\_1-16

Mon 09/11/2023 to Fri 09/15/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## FRASER\_\_-GILBOA\_\_345\_GF5-35

Mon 09/11/2023 to Sun 09/17/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2450 MW  
Impacts Total Transfer Capability 135 MW  
TTC with All Lines In Service 2585 MW

## SPRNBK\_-W49TH\_ST\_345\_M51

Fri 09/15/2023 to Mon 10/23/2023  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

UPDATED

by CE

08/10/2022

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

## Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5					FWD	
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
CLAY__-EDIC__345_2-15					FWD	
Mon 09/18/2023	to	Fri 09/22/2023				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
NIAGARA_-DYSINGER_345_ND2					FWD	
Mon 09/25/2023	to	Fri 09/29/2023				(Import)
0500	Continuous	2000				
Work scheduled by: NYPA					DYSINGER EAST	2700 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	3200 MW
MARCY__345KV_CSC					FWD	
Mon 09/25/2023	to	Sat 10/07/2023				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2535 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2585 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/02/2023	to	Fri 10/06/2023				(Import) (Export)
0600	Continuous	1800				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 10/09/2023	to	Fri 10/13/2023				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 10/09/2023	to	Fri 10/13/2023				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
GILBOA__-N.SCTLND_345_GNS-1				FWD	
Mon 10/09/2023	to	Fri 10/13/2023		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	2585 MW
NIAGARA__-PACKARD__230_61					REV
Fri 10/13/2023	to	Fri 10/13/2023			(Export)
0500	Continuous	1900		SCH - OH - NY	1350 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1550 MW
MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2				FWD	REV
Wed 11/15/2023	to	Mon 11/20/2023		(Import)	(Export)
0700		1530		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2				FWD	
Wed 11/15/2023	to	Mon 11/20/2023		(Import)	
0700		1530		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	189 MW
				TTC with All Lines In Service	279 MW
CHATGUAY-MASSENA__765_7040				FWD	
Wed 11/15/2023	to	Mon 11/27/2023		(Import)	
0700	Continuous	1730		MOSES SOUTH	1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	(Export)
0700	Continuous	1730	SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW
			TTC with All Lines In Service	1500 MW
<b>MASSENA -MARCY____765_MSU1</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	<b>1720 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	865 MW
			TTC with All Lines In Service	2585 MW
<b>MASSENA -MARCY____765_MSU1</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY____765_MSU1</b>			FWD	REV
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	(Export)
0700	Continuous	1730	SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW
			TTC with All Lines In Service	1500 MW
<b>MASSENA -MARCY____765_MSU1</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700	Continuous	1730	SCH - HQ CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	189 MW
			TTC with All Lines In Service	279 MW
<b>MASSENA -MARCY____765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>			FWD	
Wed 11/15/2023	to	Mon 11/27/2023	(Import)	
0700		1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>NIAGARA__345_230_AT4</b>				REV
Mon 11/27/2023	to	Fri 12/01/2023		(Export)
0500	Continuous	1900	SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2000 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,October 08, 2022 to Monday ,April 08, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMRC\_NY-MAINS\_NY\_345\_47**Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**HOMR\_NYW-PIERC\_NY\_345\_48**Fri 12/08/2023 to Fri 12/15/2023 UPDATED by PJM 01/11/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**W49TH\_ST-E13THSTA\_345\_M55**

Mon 01/08/2024 to Mon 02/19/2024

0001 Continuous 0201

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Mon 01/08/2024 to Mon 02/19/2024

0001 Continuous 0201

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**310 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sat 02/03/2024 to Mon 02/19/2024

0001 Continuous 0201

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**310 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW