

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023
 0001 2359
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 11/21/2022 EXTENDED by IESO 08/19/2022
 0800 Continuous 1600
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1900 MW

BECK_-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 10/28/2022 EXTENDED by IESO 09/26/2022
 0800 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022
 0500 Continuous 1900
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ_CEDARS **240 MW**
 Impacts Total Transfer Capability 30 MW
 TTC with All Lines In Service 270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022
 0500 Continuous 1900
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ_CEDARS **0 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/06/2022 to Thu 12/01/2022
1200 Continuous 0659

UPDATEDby NYPA09/06/2022

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 09/16/2022 to Sat 10/15/2022
0001 0300

(Import)

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_100

FWD

Fri 09/16/2022 to Sat 10/15/2022
0001 Continuous 0300

UPDATEDby CE09/16/2022

(Import)

Work scheduled by: ConEd

SCH - NE - NY

300 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 09/19/2022 to Fri 12/02/2022
0800 Continuous 1600

UPDATEDby CHGE10/04/2022

(Import)

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 12/02/2022
0800 Continuous 1600

10/04/2021

(Import)

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MARCY___-EDIC___345_UE1-7

FWD

Tue 09/20/2022 to Sat 10/08/2022
0500 Continuous 1930

UPDATEDby NYPA08/10/2022

(Import)

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST-E13THSTA_345_M54

FWD

Wed 09/21/2022 to Sun 12/25/2022
0101 Continuous 0200

UPDATEDby CE09/25/2022

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NPX_1385-NYISO_LIMIT_125

FWD

Sun 09/25/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022

(Import)

0001 Continuous 0300

SCH - NPX_1385

125 MW

Impacts Total Transfer Capability 75 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ConEd

FITZPTRK-EDIC____345_FE-1

FWD

Mon 09/26/2022 to Mon 10/10/2022 EXTENDED by NGRID 10/09/2022

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2480 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

FITZPTRK-EDIC____345_FE-1

FWD

Mon 09/26/2022 to Mon 10/10/2022 EXTENDED by NGRID 10/09/2022

(Import)

0600 Continuous 1800

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MARCY____345KV_CSC

FWD

Thu 09/29/2022 to Fri 10/07/2022 UPDATED by NYPA 10/07/2022

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CCRT34

FWD

Fri 09/30/2022 to Tue 10/11/2022 EXTENDED by CHGE 10/08/2022

(Import)

0700 Continuous 1200

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 10/09/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 10/09/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday ,April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49						FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>10/09/2022</u>	(Import)	
0001	Continuous	2359				775 MW	
Work scheduled by: LI					CONED - LIPA	Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW	
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022			<u>09/28/2022</u>	(Import)	(Export)
0700	Continuous	1500				0 MW	0 MW
Work scheduled by: LI					SCH - NPX_CSC	Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW	330 MW
SCH-IMO-NYISO_LIMIT_850						FWD	
Mon 10/03/2022	to	Fri 10/07/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>09/29/2022</u>	(Import)	
0800	Continuous	1800				1150 MW	
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	1900 MW	
SCH-NYISO-IMO_LIMIT_900							REV
Mon 10/03/2022	to	Fri 10/07/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>09/29/2022</u>	(Export)	
0800	Continuous	1800				1200 MW	
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1550 MW	
STLAWRNC-MOSES____230_L34P							
Mon 10/03/2022	to	Mon 09/25/2023	<u>UPDATED</u>	<u>by IESO</u>	<u>08/15/2022</u>		
1800	Continuous	0800					
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability	
					TTC with All Lines In Service		
HUDSONTP-W49TH_ST_345_Y56						FWD	
Wed 10/05/2022	to	Sat 10/08/2022				(Import)	
0201	Continuous	1800				0 MW	
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW	
DUNWODIE_345KV_3						FWD	
Thu 10/06/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0200				3800 MW	
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5						FWD	
Thu 10/06/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71						FWD	
Thu 10/06/2022	to	Thu 11/10/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC							
Fri 10/07/2022	to	Fri 10/07/2022				TOTAL EAST	
1145		1530				Impacts Total Transfer Capability	
Work scheduled by:						TTC with All Lines In Service	
HOPATCON-RAMAPO___500_5018						FWD	REV
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	(Import)	(Export)
1145	Continuous	2359				SCH - PJ - NY	1100 MW 1000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	1150 MW 200 MW
						TTC with All Lines In Service	2250 MW 1200 MW
HOPATCON-RAMAPO___500_5018							
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	TOTAL EAST	
1145	Continuous	2359				Impacts Total Transfer Capability	
Work scheduled by: PJM						TTC with All Lines In Service	
HOPATCON-RAMAPO___500_5018						FWD	
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	(Import)	
1145	Continuous	2359				UPNY CONED	7480 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	335 MW
						TTC with All Lines In Service	7815 MW
RAMAPO___345_345_PAR3500						FWD	
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	(Import)	
1145	Continuous	2359				SCH - PJ - NY	1750 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**
 1145 Continuous 2359
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJ - NY **1750 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 2250 MW

RAMAPO___500_345_BK 1500

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**
 1145 Continuous 2359
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1100 MW 1000 MW**
 Impacts Total Transfer Capability 1150 MW 200 MW
 TTC with All Lines In Service 2250 MW 1200 MW

RAMAPO___500_345_BK 1500

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**
 1145 Continuous 2359
 Work scheduled by: PJM

FWD
 (Import)
 UPNY CONED **7480 MW**
 Impacts Total Transfer Capability 335 MW
 TTC with All Lines In Service 7815 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
 0400 Continuous 2200
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
 0400 Continuous 2200
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_500

Sun 10/09/2022 to Sun 11/06/2022
 0400 Continuous 2200
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

SPRNBK___345KV_RNS4

Mon 10/10/2022 to Mon 10/10/2022 **UPDATED** **by CE** **10/09/2022**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday ,April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

FWD

Mon 10/10/2022 to Thu 10/13/2022 UPDATED by CE 10/09/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Mon 10/10/2022 to Thu 10/13/2022 UPDATED by CE 10/09/2022

(Import)

0001 Continuous 0200

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EDIC__ -GORDONRD_345_14

FWD

Mon 10/10/2022 to Mon 10/31/2022 UPDATED by NYPA 05/17/2022

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

1670 MW

Impacts Total Transfer Capability 915 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

SCRIBA__ -VOLNEY__345_21

FWD

Mon 10/10/2022 to Fri 10/14/2022

(Import)

0730 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SPRNBK__345KV_RNS4

FWD

Thu 10/13/2022 to Thu 10/13/2022 UPDATED by CE 10/09/2022

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 10/13/2022 to Thu 10/13/2022 UPDATED by CE 10/09/2022

(Import)

0201 Continuous 0230

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Thu 10/13/2022 to Thu 10/13/2022 UPDATED by CE 10/09/2022

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD		
Thu 10/13/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>10/09/2022</u>	(Import)	
0201	Continuous	0200					UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW		
					TTC with All Lines In Service 7815 MW		
MILLWOOD-EASTVIEW_345_W99					FWD		
Sun 10/16/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>10/09/2022</u>	(Import)	
0130	Continuous	0200					UPNY CONED 7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 265 MW		
					TTC with All Lines In Service 7815 MW		
EASTVIEW-SPRNBK__345_W79					FWD		
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/07/2022</u>	(Import)	
0001	Continuous	0031					UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW		
					TTC with All Lines In Service 7815 MW		
BUCHAN_N-EASTVIEW_345_W93					FWD		
Mon 10/17/2022	to	Fri 10/28/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/07/2022</u>	(Import)	
0001	Continuous	0200					UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW		
					TTC with All Lines In Service 7815 MW		
CHATGUAY-MASSENA__765_7040					FWD		
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	
0100	Continuous	1800					MOSES SOUTH 1550 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 1600 MW		
					TTC with All Lines In Service 3150 MW		
CHATGUAY-MASSENA__765_7040					FWD		
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	REV (Export)
0100	Continuous	1800					SCH - HQ - NY 0 MW 0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 1500 MW		1000 MW
					TTC with All Lines In Service 1500 MW		1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD		
Mon 10/17/2022	to	Mon 10/24/2022				(Import)	
0100		1800					MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability 600 MW		
					TTC with All Lines In Service 3150 MW		

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday ,April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 1800

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

	FWD (Import)
DYSINGER EAST	2700 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3200 MW

ALCOA_PA_115KV_R8105

Mon 10/17/2022 to Wed 10/19/2022
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD (Import)
MOSES SOUTH	3100 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	3150 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 10/18/2022 to Sun 10/30/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

	FWD (Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

FROST_BR-LONG_MTN_345_352

Tue 10/18/2022 to Wed 10/19/2022
0600 Continuous 1800

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	1150 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

REV

Tue 10/18/2022 to Wed 10/19/2022

(Export)

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1600 MW

FIVEMILE-ESTOLERD_345_29

Tue 10/18/2022 to Tue 10/18/2022

0730 Daily(No Weekends) 1230

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022

(Import)

0730 Continuous 1800

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022

(Import)

0730 Continuous 1800

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by NYPA****09/01/2022**

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

ALCOA_PA_115KV_R8105

FWD

Mon 10/24/2022 to Wed 10/26/2022

(Import)

0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

MOSES SOUTH

3100 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

3150 MW

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -ELBRIDGE_345_17

FWD

Tue 10/25/2022 to Tue 10/25/2022
0630 Continuous 1700

(Import)

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LEEDS___345KV_R395

FWD

Wed 10/26/2022 to Wed 10/26/2022
0900 Daily(No Weekends) 1030

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W79

FWD

Fri 10/28/2022 to Fri 10/28/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPDATEDby CONED09/07/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

UPDATEDby NYPA09/01/2022

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

BUCHAN_S-MILLWOOD_345_W97

FWD

Tue 11/01/2022 to Wed 11/02/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16					FWD	
Tue 11/01/2022	to	Thu 11/03/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>05/09/2022</u>	(Import)	
0600	Continuous	1900				OSWEGO EXPORT 4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 5250 MW	
GILBOA -N.SCTLND 345_GNS-1					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)	
0700	Continuous	1900				CENTRAL EAST - VC 2300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 285 MW	
					TTC with All Lines In Service 2585 MW	
MARCY -N.SCTLND 345_18					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)	
0700	Continuous	1900				CENTRAL EAST - VC 1345 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 1240 MW	
					TTC with All Lines In Service 2585 MW	
LINDN_CG-LNDVFT 345_V-3022					FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022			(Import)	(Export)
0800	Continuous	1500				SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW	
					TTC with All Lines In Service 315 MW 315 MW	
NEPTUNE -DUFFYAVE 345_NEPTUNE					FWD	
Wed 11/02/2022	to	Tue 11/08/2022			(Import)	
0600	Continuous	1600				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 660 MW	
					TTC with All Lines In Service 660 MW	
NEWBRDGE-DUFFYAVE 345_501					FWD	
Wed 11/02/2022	to	Tue 11/08/2022			(Import)	
0600	Continuous	1600				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 660 MW	
					TTC with All Lines In Service 660 MW	
NEWBRDGE 345_138_BK_1					FWD	
Wed 11/02/2022	to	Tue 11/08/2022			(Import)	
0600	Continuous	1600				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability 285 MW	
					TTC with All Lines In Service 660 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Wed 11/02/2022 to Tue 11/08/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

DUNWODIE_345KV_3

FWD

Thu 11/10/2022 to Thu 11/10/2022

(Import)

0230 Continuous 0300

UPDATEDby CE06/30/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 11/10/2022 to Thu 11/10/2022

(Import)

0230 Continuous 0300

UPDATEDby CE06/30/2022

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MAINESBG-WATRCURE_345_30

FWD

Thu 11/10/2022 to Thu 11/10/2022

(Import)

0800 Continuous 1600

SCH - PJ - NY

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: PJM

DUNWODIE_345KV_7

FWD

Wed 11/16/2022 to Wed 11/16/2022

(Import)

0100 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Sat 11/19/2022 to Sat 11/19/2022

(Import)

0001 Continuous 0030

UPDATEDby CONED09/07/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 11/19/2022 to Sat 11/26/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED09/07/2022

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

FWD

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W79

FWD

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

CRICKVLY-PLSNTVLY_345_F84

FWD

Thu 12/01/2022 to Fri 12/16/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES-ADIRNDCK_230_MAI

Thu 12/01/2022 to Wed 03/01/2023 UPDATED by NYPA 09/02/2022
0701 Continuous 1100
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022
0001 Continuous 1800
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

MARCY-345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2535 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2585 MW

PIERCBRK-FIVEMILE_345_37

Thu 12/08/2022 to Thu 12/08/2022
0800 Continuous 1600
Work scheduled by: PJM

	FWD
	(Import)
SCH - PJ - NY	2700 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2850 MW

HOPATCON-RAMAPO-500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

HOPATCON-RAMAPO-500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD
	(Import)
TOTAL EAST	5200 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	6000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001		2000	TOTAL EAST	5100 MW	
Work scheduled by:				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	6000 MW
RAMAPO___345_345_PAR3500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 950 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1200 MW 1000 MW
				TTC with All Lines In Service	2850 MW 2200 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	335 MW
				TTC with All Lines In Service	7815 MW
CRICKVLY-PLSNTVLY_345_F83				FWD	
Fri 12/16/2022	to	Sun 01/01/2023	<u>EXTENDED</u> <u>by CE</u> <u>09/22/2022</u>	(Import)	
0201	Continuous	0200	SCH - NE - NY	600 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sun 01/01/2023
0201 Continuous 0200

EXTENDED by CE 09/22/2022

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

FRASER -COOPERS_345_33

Mon 12/19/2022 to Fri 12/23/2022
0600 Continuous 1659

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2335 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2585 MW

HOMRC_NY-MAINS_NY_345_47

Thu 12/22/2022 to Thu 12/22/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M54

Tue 12/27/2022 to Tue 12/27/2022
0130 Continuous 0200

UPDATED by CE 09/25/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CLAY -EDIC_345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

UPDATED by NGRID 05/09/2022

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

E13THSTA-FARRAGUT_345_46

Mon 01/02/2023 to Wed 01/04/2023
0001 Continuous 0300

UPDATED by CE 10/06/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

FRASER_345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730

UPDATED by NYPA 12/30/2021

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2550 MW
Impacts Total Transfer Capability	35 MW
TTC with All Lines In Service	2585 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62

Mon 01/09/2023 to Fri 01/20/2023
0500 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	1850 MW
Impacts Total Transfer Capability	1400 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

E13THSTA-FARRAGUT_345_46

Fri 01/27/2023 to Wed 02/01/2023
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 10/06/2022

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/08/2023 to Wed 02/08/2023
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/22/2023 to Wed 02/22/2023
0230 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EDIC____-FRASER__345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023
0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2275 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	2585 MW

GORDONRD-N.SCTLND_345_55

Wed 03/01/2023 to Fri 03/31/2023
0700 Continuous 1600

Work scheduled by: LS

	FWD
	(Import)
CENTRAL EAST - VC	2045 MW
Impacts Total Transfer Capability	540 MW
TTC with All Lines In Service	2585 MW

MOSES____-ADIRNDCK_230_MAI

Wed 03/01/2023 to Fri 05/26/2023
1101 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Mon 03/06/2023 to Fri 03/17/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

REV
(Export)
1900 MW
100 MW
2000 MW

N.SCTLND-ALPS_____345_2

Mon 03/27/2023 to Fri 05/19/2023
0700 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
900 MW
500 MW
1400 MW

N.SCTLND-ALPS_____345_2

Mon 03/27/2023 to Fri 05/19/2023
0700 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD REV
(Import) (Export)
100 MW 100 MW
100 MW 100 MW
200 MW 200 MW

MOTTHAVN-RAINEY____345_Q12

Wed 03/29/2023 to Sun 04/30/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 06/14/2022

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
3800 MW
800 MW
4600 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730
Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
3800 MW
4015 MW
7815 MW

ATHENS_-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
3800 MW
4015 MW
7815 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 04/09/2023 to Sat 04/15/2023
1400 Continuous 1400
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD REV
(Import) (Export)
0 MW 0 MW
315 MW 315 MW
315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH1

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0500 Continuous 2000

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

GORDONRD-N.SCTLND_345_55

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0600 Continuous 1700

CENTRAL EAST - VC **2045 MW**

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023

(Import)

0700 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

DYSINGER-STA_255__345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023

(Import)

0500 Continuous 2000

Work scheduled by: NYPA

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

CLAY____-EDIC____345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023

(Import)

0600 Continuous 1800

Work scheduled by: NGrid

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_1

FWD

Mon 04/24/2023 to Fri 04/28/2023

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

PANNELL_-CLAY____345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NIAGARA_-ROBNSNRD_230_64

Fri 05/05/2023 to Fri 05/05/2023
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1550 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY___345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BECK___-NIAGARA__230_PA27

Tue 05/30/2023 to Fri 06/02/2023
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900

Work scheduled by: NYPA

REV
(Export)
1150 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

NIAGARA__345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 2100

Work scheduled by: NYPA

REV
(Export)
1150 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

ADIRNDCK-PORTER__230_12

Tue 08/22/2023 to Tue 08/22/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Wed 08/23/2023 to Wed 08/23/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
2450 MW
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

SPRNBK_-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 08/10/2022

FWD
(Import)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Fri 09/15/2023 to Mon 10/23/2023 UPDATED by CE 08/10/2022

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_2-15

FWD

Mon 09/18/2023 to Fri 09/22/2023

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 09/25/2023 to Fri 09/29/2023

(Import)

0500 Continuous 2000

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

MARCY__345KV_CSC

FWD

Mon 09/25/2023 to Sat 10/07/2023

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2535 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 10/02/2023 to Fri 10/06/2023

(Import) (Export)

0600 Continuous 1800

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 10/09/2023 to Fri 10/13/2023

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

NIAGARA__-PACKARD__230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

HURLYAVE-ROSETON__345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MOSES__-MASSENA_230_MMS1 & MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES__-MASSENA_230_MMS1 & MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 865 MW
TTC with All Lines In Service 2585 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 12, 2022 to Friday , April 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 11/27/2023 to Fri 12/01/2023
0500 Continuous 1900

Work scheduled by: NYPA

REV
(Export)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/11/2022

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/11/2022

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M55

Mon 01/08/2024 to Mon 02/19/2024
0001 Continuous 0201

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 01/08/2024 to Mon 02/19/2024
0001 Continuous 0201

Work scheduled by: ConEd

FWD
(Import)
310 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 02/03/2024 to Mon 02/19/2024
0001 Continuous 0201

Work scheduled by: ConEd

FWD
(Import)
310 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW