

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 11/21/2022 EXTENDED by IESO 08/19/2022

0800 Continuous 1600

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

BECK_-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 10/28/2022 EXTENDED by IESO 09/26/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022

0500 Continuous 1900

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **240 MW**
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Fri 10/28/2022 EXTENDED by HQ 09/27/2022

0500 Continuous 1900

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/06/2022 to Thu 12/01/2022
1200 Continuous 0659

UPDATEDby NYPA09/06/2022

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 09/16/2022 to Sat 10/15/2022
0001 0300

(Import)

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_100

FWD

Fri 09/16/2022 to Sat 10/15/2022
0001 Continuous 0300

UPDATEDby CE09/16/2022

(Import)

Work scheduled by: ConEd

SCH - NE - NY

300 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 09/19/2022 to Fri 12/02/2022
0800 Continuous 1600

UPDATEDby CHGE10/04/2022

(Import)

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/19/2022 to Fri 12/02/2022
0800 Continuous 1600

10/04/2021

(Import)

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

MARCY___-EDIC___345_UE1-7

FWD

Tue 09/20/2022 to Sat 10/08/2022
0500 Continuous 1930

UPDATEDby NYPA08/10/2022

(Import)

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST-E13THSTA_345_M54

FWD

Wed 09/21/2022 to Sun 12/25/2022
0101 Continuous 0200

UPDATEDby CE09/25/2022

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NPX_1385-NYISO_LIMIT_125

FWD

Sun 09/25/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022

(Import)

0001 Continuous 0300

SCH - NPX_1385

125 MW

Impacts Total Transfer Capability 75 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ConEd

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 09/26/2022 to Mon 10/10/2022 EXTENDED by NGRID 10/09/2022

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2480 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

FITZPTRK-EDIC_____345_FE-1

FWD

Mon 09/26/2022 to Mon 10/10/2022 EXTENDED by NGRID 10/09/2022

(Import)

0600 Continuous 1800

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

COOPERS_-MIDDLETP_345_CCRT34

FWD

Fri 09/30/2022 to Tue 10/11/2022 EXTENDED by CHGE 10/08/2022

(Import)

0700 Continuous 1200

CENTRAL EAST - VC

2485 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

EGRDNCTY_345_138_AT1

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 10/09/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 10/09/2022

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sat 10/01/2022 to Wed 05/31/2023 UPDATED by CONED 10/09/2022

(Import)

0001 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/03/2022 to Fri 10/21/2022						(Import)	(Export)
0700	Continuous	1500		<u>09/28/2022</u>	SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
STLAWRNC-MOSES_230_L34P							
Mon 10/03/2022	to	Mon 09/25/2023	<u>UPDATED</u>	<u>by IESO</u>	<u>08/15/2022</u>	SCH - OH - NY	
1800	Continuous	0800				Impacts Total Transfer Capability	
Work scheduled by: IESO						TTC with All Lines In Service	
HUDSONTP-W49TH_ST_345_Y56						FWD	
Wed 10/05/2022	to	Sat 10/08/2022				(Import)	
0201	Continuous	1800				SCH - PJM_HTP	0 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
DUNWODIE_345KV_3						FWD	
Thu 10/06/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5						FWD	
Thu 10/06/2022	to	Sun 10/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71						FWD	
Thu 10/06/2022	to	Thu 11/10/2022	<u>UPDATED</u>	<u>by CE</u>	<u>06/30/2022</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
HOPATCON-RAMAPO_500_5018						FWD	REV
Fri 10/07/2022	to	Sun 10/09/2022	<u>FORCED</u>	<u>by PJM</u>	<u>10/07/2022</u>	(Import)	(Export)
1145	Continuous	2359				SCH - PJ - NY	1100 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	2250 MW
							1200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**

1145 Continuous 2359

Work scheduled by: PJM

TOTAL EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

HOPATCON-RAMAPO___500_5018

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**

1145 Continuous 2359

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

RAMAPO___345_345_PAR3500

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**

1145 Continuous 2359

Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

RAMAPO___345_345_PAR4500

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**

1145 Continuous 2359

Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

RAMAPO___500_345_BK 1500

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**

1145 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1100 MW 1000 MW**
Impacts Total Transfer Capability 1150 MW 200 MW
TTC with All Lines In Service 2250 MW 1200 MW

RAMAPO___500_345_BK 1500

Fri 10/07/2022 to Sun 10/09/2022 **FORCED** **by PJM** **10/07/2022**

1145 Continuous 2359

Work scheduled by: PJM

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022

0400 Continuous 2200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022

0400 Continuous 2200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SCH-NYISO-HQ_LIMIT_500

Sun 10/09/2022 to Sun 11/06/2022

0400 Continuous 2200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SPRNBK__345KV_RNS4

Mon 10/10/2022 to Mon 10/10/2022

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CE10/13/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3200 MW

1400 MW

4600 MW

EASTVIEW-SPRNBK__345_W65

Mon 10/10/2022 to Thu 10/13/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE10/13/2022

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

3465 MW

7815 MW

MILLWOOD-EASTVIEW_345_W82

Mon 10/10/2022 to Thu 10/13/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE10/13/2022

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

7550 MW

265 MW

7815 MW

EDIC____-GORDONRD_345_14

Mon 10/10/2022 to Mon 10/31/2022

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA05/17/2022

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1670 MW

915 MW

2585 MW

SCRIBA__-VOLNEY__345_21

Mon 10/10/2022 to Fri 10/14/2022

0730 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

5250 MW

0 MW

5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Thu 10/13/2022 to Thu 10/13/2022 UPDATED by CE 10/13/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Thu 10/13/2022 to Thu 10/13/2022 UPDATED by CE 10/13/2022
0201 Continuous 0230

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK__345KV_RNS5

FWD

Thu 10/13/2022 to Thu 10/13/2022 UPDATED by CE 10/13/2022
0201 Continuous 0230

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W79

FWD

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0031

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 10/17/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CHATGUAY-MASSENA__765_7040

FWD

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800

(Import)

Work scheduled by: HQ

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

FWD

REV

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800

(Import) (Export)

Work scheduled by: HQ

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 1800

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 1800

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

ALCOA_PA_115KV_R8105

Mon 10/17/2022 to Wed 10/19/2022
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 10/18/2022 to Sun 10/30/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

FWD

Tue 10/18/2022 to Wed 10/19/2022
0600 Continuous 1800

UPDATED**by ISONE 10/13/2022**

(Import)

Work scheduled by: ISONE

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_500

FWD

Tue 10/18/2022 to Wed 10/19/2022
0600 Continuous 1800

UPDATED**by ISONE 10/13/2022**

(Import)

Work scheduled by: ISONE

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

FIVEMILE-ESTOLERD_345_29

Tue 10/18/2022 to Tue 10/18/2022
0730 Daily(No Weekends) 1230

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022
0730 Continuous 1800

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC

(Import)

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022
0730 Continuous 1800

Work scheduled by: NYSEG

ARR: 19

CENTRAL EAST - VC

(Import)

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

PANNELL_-CLAY____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by NYPA 09/01/2022**

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ALCOA_PA_115KV_R8105

FWD

Mon 10/24/2022 to Wed 10/26/2022
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

MOSES SOUTH

(Import)

3100 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/25/2022 to Tue 10/25/2022
0630 Continuous 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17

Tue 10/25/2022 to Tue 10/25/2022
0630 Continuous 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS____345KV_R395

Wed 10/26/2022 to Wed 10/26/2022
0900 Daily(No Weekends) 1030

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W79

Fri 10/28/2022 to Fri 10/28/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/07/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY____345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/01/2022

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Tue 11/01/2022 to Wed 11/02/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

CLAY_-EDIC_345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

MARCY_-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1240 MW
TTC with All Lines In Service 2585 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 11/02/2022 to Tue 11/08/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 11/02/2022 to Tue 11/08/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Wed 11/02/2022 to Tue 11/08/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Wed 11/02/2022 to Tue 11/08/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600
Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

DUNWODIE_345KV_7

Wed 11/16/2022 to Wed 11/16/2022
0100 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W79

Sat 11/19/2022 to Sat 11/19/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

FWD

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

FWD

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

FWD

Tue 11/29/2022 to Thu 12/01/2022

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MA1

Thu 12/01/2022 to Wed 03/01/2023 UPDATED by NYPA 09/02/2022
0701 Continuous 1100
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022
0001 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MARCY___345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

PIERCBRK-FIVEMILE_345_37

Thu 12/08/2022 to Thu 12/08/2022
0800 Continuous 1600
Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **2700 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2850 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	TOTAL EAST	5200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	6000 MW	
HOPATCON-RAMAPO___500_5018				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	335 MW	
			TTC with All Lines In Service	7815 MW	
HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001		2000	TOTAL EAST	5100 MW	
Work scheduled by:			Impacts Total Transfer Capability	900 MW	
			TTC with All Lines In Service	6000 MW	
RAMAPO___345_345_PAR3500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW	950 MW
			TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	2500 MW	1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW	950 MW
			TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	(Export)
0001	Continuous	2000	SCH - PJ - NY	1650 MW	1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1200 MW	1000 MW
			TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 12/12/2022	to	Fri 12/16/2022		(Import)	
0001	Continuous	2000	UPNY CONED	7480 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	335 MW	
			TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sun 01/01/2023
0201 Continuous 0200

EXTENDED

by CE

09/22/2022

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

600 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sun 01/01/2023
0201 Continuous 0200

EXTENDED

by CE

09/22/2022

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FWD

(Import) (Export)

100 MW

100 MW

200 MW

200 MW

FRASER__-COOPERS__345_33

Mon 12/19/2022 to Fri 12/23/2022
0600 Continuous 1659

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2585 MW

FWD

(Import)

2335 MW

HOMRC_NY-MAINS_NY_345_47

Thu 12/22/2022 to Thu 12/22/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M54

Tue 12/27/2022 to Tue 12/27/2022
0130 Continuous 0200

UPDATED

by CE

09/25/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CLAY____-EDIC____345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

UPDATED

by NGRID

05/09/2022

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

4850 MW

400 MW

5250 MW

E13THSTA-FARRAGUT_345_46

Mon 01/02/2023 to Wed 01/04/2023
0001 Continuous 0300

UPDATED

by CE

10/06/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Tue 01/03/2023 to Tue 02/28/2023 UPDATED by NYPA 12/30/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2550 MW

Impacts Total Transfer Capability 35 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

NIAGARA -PACKARD__230_62

FWD

REV

Mon 01/09/2023 to Fri 01/20/2023

(Import) (Export)

0500 Continuous 1900

SCH - OH - NY

900 MW 1850 MW

Impacts Total Transfer Capability 1400 MW 150 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_46

FWD

Fri 01/27/2023 to Wed 02/01/2023 UPDATED by CE 10/06/2022

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Wed 02/08/2023 to Wed 02/08/2023

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Wed 02/22/2023 to Wed 02/22/2023

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EDIC___-FRASER___345_EF24-40

FWD

Wed 03/01/2023 to Sat 04/15/2023

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

GORDONRD-N.SCTLND_345_55

FWD

Wed 03/01/2023 to Fri 03/31/2023

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2045 MW

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: LS

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 03/01/2023 to Fri 05/26/2023

(Import)

1101 Continuous 1930

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROBNSNRD_230_64

REV

Mon 03/06/2023 to Fri 03/17/2023

(Export)

0500 Continuous 1900

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

N.SCTLND-ALPS_____345_2

FWD

Mon 03/27/2023 to Fri 05/19/2023

(Import)

0700 Continuous 1900

UPDATED**by NGRID 06/16/2022**

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS_____345_2

FWD

REV

Mon 03/27/2023 to Fri 05/19/2023

(Import) (Export)

0700 Continuous 1900

UPDATED**by NGRID 06/16/2022**

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: NGrid

MOTHAVN-RAINEY___345_Q12

FWD

Wed 03/29/2023 to Sun 04/30/2023

(Import)

0001 Continuous 0200

UPDATED**by CE 06/14/2022**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/01/2023 to Sat 04/01/2023

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

ATHENS___-PLSNTVLY_345_91

FWD

Sat 04/01/2023 to Sat 04/15/2023

(Import)

0700 Continuous 1900

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/09/2023 to Sat 04/15/2023

1400 Continuous 1400

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FWD REV
(Import) (Export)

0 MW 0 MW

DYSINGER-STA_255___345_DH1

Mon 04/10/2023 to Fri 04/14/2023

0500 Continuous 2000

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

FWD
(Import)

2850 MW

GORDONRD-N.SCTLND_345_55

Mon 04/10/2023 to Fri 04/14/2023

0600 Continuous 1700

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

FWD
(Import)

2045 MW

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023

0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023

0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023

0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

FWD
(Import)

4000 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023

1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

FWD
(Import)

3800 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

DYSINGER-STA_255_345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023
0500 Continuous 2000

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

CLAY-EDIC_345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1			FWD	
Mon 04/24/2023	to	Fri 04/28/2023	(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
PLSNTVLY_345KV_RNS5			FWD	
Sun 04/30/2023	to	Sun 04/30/2023	(Import)	
1830	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Mon 05/01/2023	to	Fri 05/05/2023	(Import)	(Export)
0600	Continuous	1800	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
PANNELL_-CLAY_____345_2			FWD	
Mon 05/01/2023	to	Fri 05/05/2023	(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST__345_F30			FWD	
Wed 05/03/2023	to	Mon 05/15/2023	(Import)	
0001	Continuous	2200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5			FWD	
Wed 05/03/2023	to	Mon 05/15/2023	(Import)	
0001	Continuous	2200	UPNY CONED	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
NIAGARA_-ROBNSNRD_230_64			REV	
Fri 05/05/2023	to	Fri 05/05/2023	(Export)	
0500	Continuous	1700	SCH - OH - NY	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1550 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY___345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27

Tue 05/30/2023 to Fri 06/02/2023

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA__345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1150 MW

400 MW

1550 MW

NIAGARA__345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1150 MW

400 MW

1550 MW

ADIRNDCK-PORTER__230_12

Tue 08/22/2023 to Tue 08/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Wed 08/23/2023 to Wed 08/23/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_1-16

Mon 09/11/2023 to Fri 09/15/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51					FWD	
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS5					FWD	
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
CLAY_-EDIC_345_2-15					FWD	
Mon 09/18/2023	to	Fri 09/22/2023				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
NIAGARA_-DYSINGER_345_ND2					FWD	
Mon 09/25/2023	to	Fri 09/29/2023				(Import)
0500	Continuous	2000				
Work scheduled by: NYPA					DYSINGER EAST	2700 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	3200 MW
MARCY_345KV_CSC					FWD	
Mon 09/25/2023	to	Sat 10/07/2023				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2535 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2585 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/02/2023	to	Fri 10/06/2023				(Import) (Export)
0600	Continuous	1800				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 10/09/2023	to	Fri 10/13/2023				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

HURLYAVE-ROSETON_345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MOSES__-MASSENA_230_MMS1 & MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

CHATGUAY-MASSENA____765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA____765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA____-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 865 MW
TTC with All Lines In Service 2585 MW

MASSENA____-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA____-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA____-MARCY____765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 13, 2022 to Saturday ,April 13, 2024

CENTRAL EAST 2650MW
CENTRAL EAST - VC 2585MW
TOTAL EAST 6000MW
UPNY CONED 7815MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3200MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Wed 11/15/2023 to Mon 11/27/2023
 0700 1730

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

NIAGARA_345_230_AT4

REV

Mon 11/27/2023 to Fri 12/01/2023
 0500 Continuous 1900

(Export)

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023
 0800 Continuous 1600

UPDATEDby PJM01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
 0800 Continuous 1600

UPDATEDby PJM01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

W49TH_ST-E13THSTA_345_M55

FWD

Mon 01/08/2024 to Mon 02/19/2024
 0001 Continuous 0201

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 01/08/2024 to Mon 02/19/2024
 0001 Continuous 0201

(Import)

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 02/03/2024 to Mon 02/19/2024
 0001 Continuous 0201

(Import)

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd