

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday ,April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Tue 01/31/2023

(Import) (Export)

0001 2359

Work scheduled by:

SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

FWD

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

GORDONRD-ROTTDAM_230_30

FWD

Wed 04/27/2022 to Thu 10/06/2022 UPDATED by LS 09/29/2022

(Import)

1122 Continuous 1000

Work scheduled by: NYISO

CENTRAL EAST - VC **2535 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Mon 10/03/2022 EXTENDED by IESO 08/15/2022

1600 Continuous 1759

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1400

FWD

Wed 08/10/2022 to Mon 10/10/2022 EXTENDED by IESO 08/19/2022

(Import)

0800 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1900 MW

BECK_-NIAGARA_230_PA27

Wed 08/24/2022 to Fri 10/28/2022 EXTENDED by IESO 09/26/2022

0800 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

FWD

 Tue 09/06/2022 to Thu 10/06/2022 EXTENDED by HQ 09/27/2022

(Import)

0500 Continuous 2200

SCH - HQ_CEDARS

240 MW

Impacts Total Transfer Capability 30 MW

TTC with All Lines In Service 270 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

 Tue 09/06/2022 to Thu 10/06/2022 EXTENDED by HQ 09/27/2022

(Export)

0500 Continuous 2200

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MOSES__-ADIRNDCK_230_MA2

FWD

 Tue 09/06/2022 to Thu 12/01/2022 UPDATED by NYPA 09/06/2022

(Import)

1200 Continuous 0659

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 09/16/2022 to Sat 10/15/2022

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by:

SCH-NE-NYISO_LIMIT_100

FWD

 Fri 09/16/2022 to Sat 10/15/2022 UPDATED by CE 09/16/2022

(Import)

0001 Continuous 0300

SCH - NE - NY

300 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ConEd

HURLYAVE-ROSETON__345_303

FWD

 Mon 09/19/2022 to Fri 12/02/2022 UPDATED by CHGE 10/04/2022

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

LEEDS__-HURLYAVE_345_301

FWD

 Mon 09/19/2022 to Fri 12/02/2022 10/04/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____-EDIC____345_UE1-7

Tue 09/20/2022 to Sat 10/08/2022
0500 Continuous 1930

UPDATEDby NYPA 08/10/2022

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST-E13THSTA_345_M54

Wed 09/21/2022 to Sun 12/25/2022
0101 Continuous 0200

UPDATEDby CE 09/25/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NPX_1385-NYISO_LIMIT_125

Sun 09/25/2022 to Sat 10/15/2022
0001 Continuous 0300

UPDATEDby CE 09/16/2022

Work scheduled by: ConEd

FWD
(Import)
SCH - NPX_1385 **125 MW**
Impacts Total Transfer Capability 75 MW
TTC with All Lines In Service 200 MW

FITZPTRK-EDIC____345_FE-1 & GORDONRD-ROTTRDAM_230_30

Mon 09/26/2022 to Thu 10/06/2022
0600 1000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2430 MW**
Impacts Total Transfer Capability 155 MW
TTC with All Lines In Service 2585 MW

FITZPTRK-EDIC____345_FE-1

Mon 09/26/2022 to Sun 10/09/2022
0600 Continuous 0659

by NYPA 09/26/2022

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2585 MW

FITZPTRK-EDIC____345_FE-1

Mon 09/26/2022 to Sun 10/09/2022
0600 Continuous 0659

by NYPA 09/26/2022

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

MARCY____345KV_CSC

Thu 09/29/2022 to Tue 10/04/2022
0500 Continuous 2359

EXTENDEDby NYPA 10/03/2022

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday ,April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT34

Fri 09/30/2022 to Sun 10/09/2022 **UPDATED** **by NYSEG** **09/29/2022**
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023 **UPDATED** **by CONED** **03/10/2022**
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023 **UPDATED** **by CONED** **03/10/2022**
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023 **UPDATED** **by CONED** **03/10/2022**
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-TREMONT_345_X28

Sun 10/02/2022 to Wed 10/05/2022 **FORCED** **by CONED** **10/03/2022**
1554 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022 **09/28/2022**
0700 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SCH-IMO-NYISO_LIMIT_850

Mon 10/03/2022 to Fri 10/07/2022 **UPDATED** **by IESO** **09/29/2022**
0800 Continuous 1800

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_900

REV

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by IESO 09/29/2022

(Export)

0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1550 MW

CLRKSCRN-OAKDALE_345_36

FWD

Mon 10/03/2022 to Fri 10/07/2022 UPDATED by NYSEG 04/20/2022

(Import)

0830 Continuous 1530

Work scheduled by: NYSEG

CENTRAL EAST - VC

2450 MW

Impacts Total Transfer Capability

135 MW

TTC with All Lines In Service

2585 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 09/25/2023 UPDATED by IESO 08/15/2022

1800 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_900

REV

Mon 10/03/2022 to Wed 10/05/2022 UPDATED by ISONE 09/29/2022

(Export)

2300 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1600 MW

MAINESBG-WATRCURE_345_30

Tue 10/04/2022 to Wed 10/05/2022 CANCELLED by NYSEG 10/04/2022

0830 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

W49TH_ST_345KV_7

FWD

Wed 10/05/2022 to Wed 10/05/2022

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

FWD

Wed 10/05/2022 to Wed 10/05/2022

(Import)

0201 Continuous 0230

Work scheduled by: ConEd

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Wed 10/05/2022 to Sun 10/09/2022

0201 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MAINESBG-WATRCURE_345_30

Wed 10/05/2022 to Thu 10/06/2022

0800 Continuous 1600

Work scheduled by: NYSEG

UPDATEDby NYSEG 10/04/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE 06/30/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE 06/30/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/06/2022 to Thu 11/10/2022

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CE 06/30/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

LEEDS____345_LEEDS SVC

Thu 10/06/2022 to Fri 10/07/2022

0700 Continuous 1200

Work scheduled by: NGrid

UPDATEDby NGRID 10/03/2022

CENTRAL EAST - VC

Impacts Total Transfer Capability 15 MW

TTC with All Lines In Service 2585 MW

SPRNBK__345KV_RNS4

Sun 10/09/2022 to Sun 10/09/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Sun 10/09/2022 to Wed 10/12/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W82

Sun 10/09/2022 to Wed 10/12/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_500

Sun 10/09/2022 to Sun 11/06/2022
0400 Continuous 2200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

MARCY__-FRASANNX_345_UCC2-41

Sun 10/09/2022 to Mon 10/31/2022 **CANCELLED by NYPA 09/30/2022**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

W49TH_ST_345KV_7

Sun 10/09/2022 to Sun 10/09/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sun 10/09/2022 to Sun 10/09/2022
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

EDIC -GORDONRD_345_14

Mon 10/10/2022 to Mon 10/31/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/17/2022

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 915 MW
TTC with All Lines In Service 2585 MW

SCRIBA -VOLNEY_345_21

Mon 10/10/2022 to Fri 10/14/2022
0730 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SPRNBRK_345KV_RNS4

Wed 10/12/2022 to Wed 10/12/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Wed 10/12/2022 to Wed 10/12/2022
0201 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS5

Wed 10/12/2022 to Wed 10/12/2022
0201 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK_345_W64

Wed 10/12/2022 to Sat 10/15/2022
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Sat 10/15/2022 to Sat 10/15/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0031
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 10/17/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CHATGUAY-MASSENA__765_7040

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 10/17/2022 to Mon 10/24/2022
0100 Continuous 1800
Work scheduled by: HQ

FWD	REV
(Import)	(Export)
SCH - HQ - NY	0 MW 0 MW
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 1800
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Mon 10/17/2022 to Mon 10/24/2022
0100 1800
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - HQ - NY	1370 MW 0 MW
Impacts Total Transfer Capability	130 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Mon 10/17/2022 to Mon 10/24/2022

(Import)

0100 Continuous 1800

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 10/17/2022 to Mon 10/24/2022

(Export)

0100 Continuous 1800

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NIAGARA_-DYSINGER_345_ND1

FWD

Mon 10/17/2022 to Fri 10/21/2022

(Import)

0500 Continuous 1700

UPDATEDby NYPA02/10/2022

DYSINGER EAST

2700 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

ALCOA_PA_115KV_R8105

FWD

Mon 10/17/2022 to Wed 10/19/2022

(Import)

0800 Daily(No Weekends) 1630

MOSES SOUTH

3100 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

RAMAPO_-BUCHAN_N_345_Y94

FWD

Tue 10/18/2022 to Sun 10/30/2022

(Import)

0001 Continuous 0200

UPDATEDby CONED09/07/2022

UPNY CONED

7580 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

FIVEMILE-ESTOLERD_345_29

Tue 10/18/2022 to Tue 10/18/2022

0730 Daily(No Weekends) 1230

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

FRASANNX-COOPERS_345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022

(Import)

0730 Continuous 1800

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Tue 10/18/2022 to Wed 10/19/2022

(Import)

0730 Continuous 1800

CENTRAL EAST - VC

2275 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NYSEG

ARR: 19
PANNELL_-CLAY_____345_1

FWD

Mon 10/24/2022 to Fri 10/28/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

ELBRIDGE-LAFAYTTE_345_17-LE

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75
OSWEGO___-ELBRIDGE_345_17

FWD

Tue 10/25/2022 to Tue 10/25/2022

(Import)

0630 Continuous 1700

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 75
MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

LEEDS___345KV_R395

FWD

Wed 10/26/2022 to Wed 10/26/2022

(Import)

0900 Daily(No Weekends) 1030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022

0800 Daily 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Fri 10/28/2022 to Fri 10/28/2022 UPDATED by CONED 09/07/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022 UPDATED by NYPA 09/01/2022

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

BUCHAN_S-MILLWOOD_345_W97

FWD

Tue 11/01/2022 to Wed 11/02/2022

(Import)

0001 Continuous 0200

UPNY CONED

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

CLAY____-EDIC____345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022 UPDATED by NGRID 05/09/2022

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Tue 11/01/2022 to Sat 11/19/2022

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1240 MW
TTC with All Lines In Service 2585 MW

LINDN_CG-LNDVFT__345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 06/30/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 06/30/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600
Work scheduled by: PJM

FWD
(Import)
SCH - PJ - NY **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Sat 11/19/2022 to Sat 11/19/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sat 11/19/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

FWD

Wed 11/23/2022 to Sat 12/10/2022 UPDATED by CONED 09/07/2022
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W79

FWD

Sat 11/26/2022 to Sat 11/26/2022 UPDATED by CONED 09/07/2022
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Tue 11/29/2022 to Thu 12/01/2022
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Tue 11/29/2022 to Thu 12/01/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Fri 12/16/2022
0001 Continuous 0200
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA1

Thu 12/01/2022 to Wed 03/01/2023 **UPDATED by NYPA 09/02/2022**
0701 Continuous 1100
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022
0001 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MARCY___345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday ,April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST **5200 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 6000 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7480 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC

Mon 12/12/2022 to Fri 12/16/2022

0001 2000

Work scheduled by:

FWD

(Import)

TOTAL EAST **5100 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 6000 MW

RAMAPO___345_345_PAR3500

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY **2500 MW 1250 MW**

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY **2500 MW 1250 MW**

Impacts Total Transfer Capability 350 MW 950 MW

TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY **1650 MW 1200 MW**

Impacts Total Transfer Capability 1200 MW 1000 MW

TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___500_345_BK 1500

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7480 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday ,April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sun 01/01/2023
0201 Continuous 0200

EXTENDEDby CE09/22/2022

Work scheduled by: ConEd

FWD
(Import)
600 MW
SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sun 01/01/2023
0201 Continuous 0200

EXTENDEDby CE09/22/2022

Work scheduled by: ConEd

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FRASER__-COOPERS__345_33

Mon 12/19/2022 to Fri 12/23/2022
0600 Continuous 1659

Work scheduled by: NYSEG

FWD
(Import)
2335 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2585 MW

HOMRC_NY-MAINS_NY_345_47

Thu 12/22/2022 to Thu 12/22/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M54

Tue 12/27/2022 to Tue 12/27/2022
0130 Continuous 0200

UPDATEDby CE09/25/2022

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY____-EDIC____345_1-16

Fri 12/30/2022 to Sat 12/31/2022
0600 Continuous 1900

UPDATEDby NGRID05/09/2022

Work scheduled by: NGrid

FWD
(Import)
4850 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Mon 01/02/2023 to Wed 01/04/2023
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021

FWD
(Import)
CENTRAL EAST - VC **2550 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 2585 MW

NIAGARA -PACKARD__230_62

Mon 01/09/2023 to Fri 01/20/2023
0500 Continuous 1900
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 1850 MW**
Impacts Total Transfer Capability 1400 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

E13THSTA-FARRAGUT_345_46

Fri 01/27/2023 to Wed 02/01/2023
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/08/2023 to Wed 02/08/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/22/2023 to Wed 02/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EDIC___-FRASER___345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

GORDONRD-N.SCTLND_345_55

Wed 03/01/2023 to Fri 03/31/2023
0700 Continuous 1600
Work scheduled by: LS

FWD
(Import)
CENTRAL EAST - VC **2045 MW**
Impacts Total Transfer Capability 540 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Wed 03/01/2023 to Fri 05/26/2023
1101 Continuous 1930
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROBNSNRD_230_64

Mon 03/06/2023 to Fri 03/17/2023
0500 Continuous 1900
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

N.SCTLND-ALPS_____345_2

Mon 03/27/2023 to Fri 05/19/2023 UPDATED by NGRID 06/16/2022
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_____345_2

Mon 03/27/2023 to Fri 05/19/2023 UPDATED by NGRID 06/16/2022
0700 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS___-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT_____345_V-3022

Sun 04/09/2023 to Sat 04/15/2023
1400 Continuous 1400
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH1

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0500 Continuous 2000

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

GORDONRD-N.SCTLND_345_55

FWD

Mon 04/10/2023 to Fri 04/14/2023

(Import)

0600 Continuous 1700

CENTRAL EAST - VC **2045 MW**

Impacts Total Transfer Capability 540 MW

TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 04/12/2023 to Wed 04/12/2023

(Import)

0201 Continuous 0230

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q12

FWD

Thu 04/13/2023 to Sat 04/22/2023

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 04/15/2023 to Sat 04/15/2023

(Import)

1830 Continuous 1900

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

LEEDS-PLSNTVLY_345_92

FWD

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

DYSINGER-STA_255_345_DH2

FWD

Mon 04/17/2023 to Fri 04/21/2023
0500 Continuous 2000

(Import)

Work scheduled by: NYPA

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 3200 MW

CLAY-EDIC_345_2-15

FWD

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday ,April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1					FWD	
Mon 04/24/2023	to	Fri 04/28/2023			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
MOTTHAVN-RAINEY____345_Q12					FWD	
Tue 04/25/2023	to	Tue 04/25/2023	<u>UPDATED</u>	<u>by CE</u>	<u>06/14/2022</u>	(Import)
0130	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RNS5					FWD	
Sun 04/30/2023	to	Sun 04/30/2023			(Import)	
1830	Continuous	1900			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 05/01/2023	to	Fri 05/05/2023			(Import) (Export)	
0600	Continuous	1800			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
PANNELL_-CLAY_____345_2					FWD	
Mon 05/01/2023	to	Fri 05/05/2023			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST__345_F30					FWD	
Wed 05/03/2023	to	Mon 05/15/2023			(Import)	
0001	Continuous	2200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5					FWD	
Wed 05/03/2023	to	Mon 05/15/2023			(Import)	
0001	Continuous	2200			UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Fri 05/05/2023 to Fri 05/05/2023
0500 Continuous 1700
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

1400 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

300 MW

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

450 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

FWD
(Import)

2485 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

FWD
(Import)

2485 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

300 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

450 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

Wed 05/17/2023 to Sat 05/20/2023

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BECK___-NIAGARA__230_PA27

Tue 05/30/2023 to Fri 06/02/2023

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA__345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023

0500 Continuous 1900

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

1150 MW

400 MW

1550 MW

NIAGARA__345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023

0500 Continuous 2100

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

1150 MW

400 MW

1550 MW

ADIRNDCK-PORTER___230_12

Tue 08/22/2023 to Tue 08/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Wed 08/23/2023 to Wed 08/23/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Mon 09/11/2023 to Fri 09/15/2023

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday ,April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

SPRNBRK_-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 08/10/2022

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__ 345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 08/10/2022

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY__ -EDIC__ 345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

MARCY__ 345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday ,April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230 MMS1 & MOSES -MASSENA 230 MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

CHATGUAY-MASSENA 765 7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA 765 7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765 MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 865 MW
TTC with All Lines In Service 2585 MW

MASSENA -MARCY 765 MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765 MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765 MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

NYISO TRANSFER LIMITATIONS

Wednesday, October 05, 2022 to Friday , April 05, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

FWD

Wed 11/15/2023 to Mon 11/27/2023

(Import)

0700

1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

NIAGARA___345_230_AT4

REV

Mon 11/27/2023 to Fri 12/01/2023

(Export)

0500

Continuous

1900

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

UPDATEDby PJM01/11/2022

0800

Continuous

1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

UPDATEDby PJM01/11/2022

0800

Continuous

1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

W49TH_ST-E13THSTA_345_M55

FWD

Mon 01/08/2024 to Fri 02/09/2024

(Import)

0001

Continuous

0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 01/08/2024 to Fri 02/09/2024

(Import)

0001

Continuous

0200

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 02/03/2024 to Fri 02/09/2024

(Import)

0001

Continuous

0200

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd