

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Tue 02/28/2023

0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

FWD (Import) REV (Export)

Mon 01/15/2018 to Tue 02/28/2023

0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Tue 02/28/2023

0001 2359

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

2350 MW

2050 MW

100 MW

100 MW

2450 MW

2150 MW

EGRDNCTY_345_138_AT1

FWD (Import) REV (Export)

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

1250 MW

250 MW

1500 MW

EGRDNCTY_345_138_AT2

FWD (Import) REV (Export)

Sat 10/01/2022 to Wed 05/31/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

1250 MW

250 MW

1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 09/25/2023
1800 Continuous 0800

UPDATED by IESO 10/04/2022 16:51

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

MARCY_SO_SERIES_COMP_I/S

Sat 12/31/2022 to Wed 03/01/2023
1700 Continuous 0559

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2360 MW

Impacts Total Transfer Capability

TTC with All Lines In Service

225 MW

2585 MW

Work scheduled by: NYISO

SCH-IMO-NYISO_LIMIT_1750

Fri 01/20/2023 to Sun 04/30/2023
1601 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

TTC with All Lines In Service

350 MW

2400 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

Sat 01/21/2023 to Sun 04/30/2023
1800 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

TTC with All Lines In Service

100 MW

2000 MW

Work scheduled by: IESO

DUNWODIE_345KV_8

Sun 01/22/2023 to Sun 03/05/2023
0001 Continuous 0200

UPDATED by ConEd 02/10/2023 08:05

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

TTC with All Lines In Service

800 MW

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Sun 02/05/2023 to Fri 02/17/2023
0600 Continuous 1930

UPDATED by NYPA 01/31/2023 12:51

FWD (Import) REV (Export)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHASLAKE-PORTER__230_11

Mon 02/06/2023 to Fri 02/17/2023
0530 Continuous 1730

UPDATED by NGrid 02/01/2023 11:03

FWD (Import) REV (Export)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

MILLWOOD_345KV_18

Sat 02/11/2023 to Wed 02/15/2023
0001 Continuous 2200

FWD (Import) REV (Export)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

Sat 02/11/2023 to Thu 02/16/2023
0001 Continuous 0200

UPDATED by ConEd 02/07/2023 11:25

FWD (Import) REV (Export)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EDIC__-FRASER_345_EF24-40

Mon 02/13/2023 to Sat 02/18/2023
0600 Continuous 1830

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

PRINCTWN-N.SCTLND_345_361

Tue 02/14/2023 to Mon 04/24/2023
1128 Continuous 2359

FWD (Import) REV (Export)

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: LS

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PRINCTWN-N.SCTLND_345_362

Tue 02/14/2023 to Thu 04/27/2023
1129 Continuous 2359
Work scheduled by: LS

FWD (Import) REV (Export)
CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLY_345KV_RNS4

Thu 02/16/2023 to Thu 02/16/2023
0130 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 02/07/2023 11:25

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CLAY__-EDIC__345_2-15

Sat 02/18/2023 to Sat 02/18/2023
1800 Continuous 1830
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER_-COOPERS_345_33

Mon 02/20/2023 to Sun 02/26/2023
0600 Continuous 1700
Work scheduled by: NYSEG

FWD (Import) REV (Export)
CENTRAL EAST - VC **2335 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2585 MW

MOSES_-ADIRNDCK_230_MA1

Mon 02/20/2023 to Tue 02/28/2023
0600 Continuous 1930
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CHASLAKE-PORTER__230_11

Tue 02/21/2023 to Sat 07/15/2023
0630 Continuous 1730
Work scheduled by: NGrid
UPDATED by NGrid 02/01/2023 11:03

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2585 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Wed 02/22/2023	to	Thu 02/23/2023		OSWEGO EXPORT	5250 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	0 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Fri 02/24/2023	to	Tue 02/28/2023		OSWEGO EXPORT	4800 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Fri 02/24/2023	to	Tue 02/28/2023		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	105 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	2585 MW	
DUNWODIE_345KV_7					FWD (Import)	REV (Export)
Sat 02/25/2023	to	Sun 03/05/2023	<u>UPDATED by ConEd 02/10/2023 08:05</u>	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_72					FWD (Import)	REV (Export)
Sat 02/25/2023	to	Sun 03/05/2023	<u>UPDATED by ConEd 02/10/2023 08:05</u>	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_6					FWD (Import)	REV (Export)
Mon 02/27/2023	to	Mon 02/27/2023	<u>EXTENDED by ConEd 02/14/2023 10:36</u>	SPR/DUN-SOUTH	3800 MW	
0201	Continuous	0230		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Mon 02/27/2023 to Wed 03/01/2023

0201 Continuous 2200

Work scheduled by: ConEd

EXTENDED by ConEd 02/14/2023 10:36

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4000 MW

3815 MW

7815 MW

WOOD_ST-PLSNTVLE_345_Y87

Mon 02/27/2023 to Wed 03/01/2023

0201 Continuous 2200

Work scheduled by: ConEd

EXTENDED by ConEd 02/14/2023 10:36

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7260 MW

555 MW

7815 MW

EDIC__FRASER_345_EF24-40

Wed 03/01/2023 to Tue 04/11/2023

0600 Continuous 1800

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2275 MW

310 MW

2585 MW

MOSES__ADIRNDCK_230_MA2

Wed 03/01/2023 to Sun 03/05/2023

0600 Continuous 1930

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

N.SCTLND-ALPS__345_2

Wed 03/01/2023 to Mon 04/24/2023

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGrid 07/05/2022 10:45

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

900 MW

700 MW

1600 MW

N.SCTLND-ALPS__345_2

Wed 03/01/2023 to Mon 04/24/2023

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGrid 07/05/2022 10:45

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

200 MW

100 MW

100 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Wed 03/01/2023 to Wed 03/01/2023
2130 Continuous 2200

EXTENDED by ConEd 02/14/2023 10:36

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_PACKARD_230_61

Thu 03/02/2023 to Fri 03/10/2023
0500 Continuous 2300

FWD (Import) REV (Export)

2200 MW

200 MW

2400 MW 2000 MW

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

E13THSTA-FARRAGUT_345_45

Mon 03/06/2023 to Mon 03/06/2023
0100 Continuous 0130

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES_-ADIRNDCK_230_MA1

Mon 03/06/2023 to Fri 05/26/2023
0500 Continuous 1930

FWD (Import) REV (Export)

2300 MW

850 MW

3150 MW

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_600

Tue 03/07/2023 to Wed 03/08/2023
2300 Continuous 0659

FWD (Import) REV (Export)

800 MW

800 MW

1600 MW

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_600

Wed 03/08/2023 to Thu 03/09/2023
2300 Continuous 0659

FWD (Import) REV (Export)

800 MW

800 MW

1600 MW

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Thu 03/09/2023 to Thu 03/09/2023
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_600

Thu 03/09/2023 to Fri 03/10/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

SPRNBK-TREMONT_345_X28

Fri 03/10/2023 to Fri 03/10/2023
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 01/28/2023 08:01

SPR/DUN-SOUTH FWD (Import) REV (Export)
4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_600

Fri 03/10/2023 to Sat 03/11/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

SCH-NE-NYISO_LIMIT_600

Sat 03/11/2023 to Sun 03/12/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

SPRNBK-TREMONT_345_X28

Sun 03/12/2023 to Sun 03/12/2023
1730 Continuous 1800
Work scheduled by: ConEd

UPDATED by ConEd 01/28/2023 08:01

SPR/DUN-SOUTH FWD (Import) REV (Export)
4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Sun 03/12/2023 to Mon 03/13/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 800 MW
REV (Export) 800 MW
1600 MW

NINEMILE-CLAY___345_8

Mon 03/13/2023 to Mon 03/13/2023
0001 Continuous 0100
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 5150 MW
REV (Export) 100 MW
5250 MW

NIAGARA_ROBNSNRD_230_64

Mon 03/13/2023 to Fri 03/31/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1900 MW
REV (Export) 100 MW
2000 MW

COOPERS_-MIDDLETP_345_CCRT34

Mon 03/13/2023 to Fri 03/17/2023
0700 Continuous 0759
Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2485 MW
REV (Export) 100 MW
2585 MW

SCH-NE-NYISO_LIMIT_600

Mon 03/13/2023 to Tue 03/14/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 800 MW
REV (Export) 800 MW
1600 MW

SCH-NE-NYISO_LIMIT_600

Tue 03/14/2023 to Wed 03/15/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 800 MW
REV (Export) 800 MW
1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2585 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK_345_W64

Wed 03/15/2023 to Fri 03/24/2023
 0201 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

MILLWOOD-EASTVIEW_345_W99

Wed 03/15/2023 to Wed 03/15/2023
 0201 Continuous 0230

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7550 MW	
Impacts Total Transfer Capability	265 MW	
TTC with All Lines In Service	7815 MW	

SPRNBK_345KV_RNS5

Wed 03/15/2023 to Wed 03/15/2023
 0201 Continuous 0230

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

NINEMILE-CLAY_345_8

Wed 03/15/2023 to Wed 03/15/2023
 0930 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5150 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	5250 MW	

SCH-NE-NYISO_LIMIT_600

Wed 03/15/2023 to Thu 03/16/2023
 2300 Continuous 0659

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1600 MW	

SCH-NE-NYISO_LIMIT_600

Thu 03/16/2023 to Fri 03/17/2023
 2300 Continuous 0659

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Fri 03/17/2023 to Sat 03/18/2023
2300 Continuous 0659
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1600 MW	

PLSNTVLY_345KV_RNS4

Sat 03/18/2023 to Sat 03/18/2023
0001 Continuous 0030
Work scheduled by: ConEd
UPDATED by ConEd 02/07/2023 11:25

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY-WOOD_ST_345_F31

Sat 03/18/2023 to Sat 03/18/2023
0001 Continuous 0030
Work scheduled by: ConEd
UPDATED by ConEd 02/07/2023 11:25

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

SCH-NE-NYISO_LIMIT_600

Sat 03/18/2023 to Sun 03/19/2023
2300 Continuous 0659
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1600 MW	

SCH-NE-NYISO_LIMIT_600

Sun 03/19/2023 to Mon 03/20/2023
2300 Continuous 0659
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1600 MW	

GORDONRD-PRINCTWN_345_371

Mon 03/20/2023 to Wed 04/19/2023
0700 Continuous 1400
Work scheduled by: LS

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2045 MW	
Impacts Total Transfer Capability	540 MW	
TTC with All Lines In Service	2585 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PRINCTWN-N.SCTLND_345_55

Mon 03/20/2023 to Wed 04/19/2023
0700 Continuous 1400

Work scheduled by: LS

CENTRAL EAST - VC FWD (Import) REV (Export)
2045 MW
Impacts Total Transfer Capability 540 MW
TTC with All Lines In Service 2585 MW

PLSNTVLY_345KV_RNS4

Mon 03/20/2023 to Mon 03/20/2023
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by ConEd 02/07/2023 11:25

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Mon 03/20/2023 to Mon 03/20/2023
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by ConEd 02/07/2023 11:25

UPNY CONED FWD (Import) REV (Export)
4000 MW
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_600

Mon 03/20/2023 to Tue 03/21/2023
2300 Continuous 0659

Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

MILLWOOD_345KV_18

Tue 03/21/2023 to Thu 03/23/2023
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_600

Tue 03/21/2023 to Wed 03/22/2023
2300 Continuous 0659

Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Wed 03/22/2023 to Thu 03/23/2023
2300 Continuous 0659
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1600 MW	

NINEMILE-CLAY___345_8

Thu 03/23/2023 to Thu 03/23/2023
1500 Continuous 1900
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5150 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	5250 MW	

SCH-NE-NYISO_LIMIT_600

Thu 03/23/2023 to Fri 03/24/2023
2300 Continuous 0659
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1600 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 03/24/2023 to Fri 03/24/2023
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7550 MW	
Impacts Total Transfer Capability	265 MW	
TTC with All Lines In Service	7815 MW	

SPRNBK_345KV_RNS5

Fri 03/24/2023 to Fri 03/24/2023
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

NINEMILE-CLAY___345_8

Fri 03/24/2023 to Wed 04/05/2023
0700 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5150 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Fri 03/24/2023 to Sat 03/25/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

FWD (Import) REV (Export)

EASTVIEW-SPRNBK_345_W78

Sat 03/25/2023 to Mon 03/27/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 4350 MW
TTC with All Lines In Service 3465 MW
7815 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Sat 03/25/2023 to Mon 03/27/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 7550 MW
TTC with All Lines In Service 265 MW
7815 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Sat 03/25/2023 to Mon 03/27/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
4600 MW

FWD (Import) REV (Export)

VOLNEY_-MARCY_345_19

Sat 03/25/2023 to Sun 03/26/2023
0500 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 01/25/2023 11:58
ARR: 19

OSWEGO EXPORT
Impacts Total Transfer Capability 4900 MW
TTC with All Lines In Service 350 MW
5250 MW

FWD (Import) REV (Export)

VOLNEY_-MARCY_345_19

Sat 03/25/2023 to Sun 03/26/2023
0500 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 01/25/2023 11:58
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 2475 MW
TTC with All Lines In Service 110 MW
2585 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Sat 03/25/2023 to Sun 03/26/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 800 MW
REV (Export) 800 MW
1600 MW

SCH-NE-NYISO_LIMIT_600

Sun 03/26/2023 to Mon 03/27/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 800 MW
REV (Export) 800 MW
1600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 03/27/2023 to Mon 03/27/2023
0600 Continuous 0630
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 7560 MW
REV (Export) 255 MW
7815 MW

SCH-NE-NYISO_LIMIT_600

Mon 03/27/2023 to Tue 03/28/2023
2300 Continuous 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 800 MW
REV (Export) 800 MW
1600 MW

MOTTHAVN-RAINEY_345_Q12

Wed 03/29/2023 to Sun 04/30/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/02/2023 14:23

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 03/29/2023 to Wed 03/29/2023
2030 Continuous 2100
Work scheduled by: ORU

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 7560 MW
REV (Export) 255 MW
7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2585 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY__345_19

Sat 04/01/2023 to Sun 04/02/2023

0500 Continuous 1900

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

FWD (Import)

REV (Export)

4900 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

5250 MW

VOLNEY_-MARCY__345_19

Sat 04/01/2023 to Sun 04/02/2023

0500 Continuous 1900

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2475 MW

Impacts Total Transfer Capability

110 MW

TTC with All Lines In Service

2585 MW

ATHENS_-PLSNTVLY_345_91

Sat 04/01/2023 to Sun 04/16/2023

0700 Continuous 0200

Work scheduled by: NGrid

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023

0700 Continuous 0730

Work scheduled by: NGrid

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

WATRCURE-OAKDALE_345_31

Tue 04/04/2023 to Tue 04/04/2023

0700 Daily 1800

Work scheduled by: NYSEG

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDN_CG-LNDVFT__345_V-3022

Sun 04/09/2023 to Sat 04/15/2023

1400 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 02/06/2023 07:36

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Mon 04/10/2023 to Fri 04/14/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FROST_BR-LONG_MTN_345_352

Mon 04/10/2023 to Tue 04/18/2023
0830 Continuous 1300
Work scheduled by: ISONE

UPDATED by ISONE 01/13/2023 10:41

SCH - NE - NY FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1600 MW

SCH-NYISO-NE_LIMIT_600

Mon 04/10/2023 to Tue 04/18/2023
0830 Continuous 1300
Work scheduled by: ISONE

UPDATED by ISONE 01/13/2023 10:41

SCH - NE - NY FWD (Import) REV (Export)
800 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1800 MW

OSWEGO_-VOLNEY__345_12

Tue 04/11/2023 to Tue 04/11/2023
0630 Continuous 1800
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

OSWEGO_-VOLNEY__345_11

Wed 04/12/2023 to Wed 04/12/2023
0630 Continuous 1800
Work scheduled by: NGrid

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OAKDALE_-FRASER__345_32

Wed 04/12/2023 to Wed 04/12/2023
0700 Daily 1800
Work scheduled by: NYSEG

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0100 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sun 04/16/2023 to Sun 04/16/2023
0130 Continuous 0200
Work scheduled by: NGrid

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS_-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0201 Continuous 2200
Work scheduled by: NGrid

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0201 Continuous 0231
Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 4015 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH2

Mon 04/17/2023 to Fri 04/21/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

CLAY__-EDIC__345_2-15

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 4850 MW
TTC with All Lines In Service 400 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_4

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

PLSNTVLE-DUNWODIE_345_W89

Thu 04/20/2023 to Thu 04/20/2023
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 4000 MW
TTC with All Lines In Service 3815 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98

Mon 04/24/2023 to Wed 04/26/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Mon 04/24/2023 to Wed 04/26/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY___345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR_138_601

Tue 04/25/2023 to Sat 04/29/2023
0500 Continuous 2359
Work scheduled by: LI
UPDATED by LI 02/02/2023 09:40

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Tue 04/25/2023 to Sat 04/29/2023
0500 Continuous 2359
Work scheduled by: LI
UPDATED by LI 02/02/2023 09:40

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_603

Tue 04/25/2023 to Sat 04/29/2023
0500 Continuous 2359
Work scheduled by: LI
UPDATED by LI 02/02/2023 09:40

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_601				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Sat 04/29/2023		SCH - NPX_1385	0 MW
0500		2359		Impacts Total Transfer Capability	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW
NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_601				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Sat 04/29/2023		SCH - NPX_1385	0 MW
0500		2359		Impacts Total Transfer Capability	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW
NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Sat 04/29/2023		SCH - NPX_1385	0 MW
0500		2359		Impacts Total Transfer Capability	200 MW
Work scheduled by:				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Sat 04/29/2023	<u>UPDATED by LI 02/02/2023 09:40</u>	SCH - NPX_1385	0 MW
0500	Continuous	2359		Impacts Total Transfer Capability	200 MW
Work scheduled by: LI				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_602				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Fri 04/28/2023	<u>CANCELLED by NYISO 02/13/2023 10:01</u>	SCH - NPX_1385	100 MW
0700	Continuous	1600		Impacts Total Transfer Capability	100 MW
Work scheduled by: ISONE				TTC with All Lines In Service	200 MW
PLSNTVLY_345KV_RNS5				FWD (Import)	REV (Export)
Sun 04/30/2023	to	Sun 04/30/2023		UPNY CONED	3800 MW
2130	Continuous	2200		Impacts Total Transfer Capability	4015 MW
Work scheduled by: NGrid				TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Mon 05/01/2023 to Fri 05/26/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

MARCY__FRASANNX_345_UCC2-41

Mon 05/01/2023 to Fri 05/26/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

PANNELL_-CLAY__345_2

Mon 05/01/2023 to Fri 05/05/2023

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

LEEDS__HURLYAVE_345_301

Mon 05/01/2023 to Fri 06/02/2023

0800 Continuous 1700

Work scheduled by: CHGE

UPNY CONED

FWD (Import)

REV (Export)

4100 MW

Impacts Total Transfer Capability

3715 MW

TTC with All Lines In Service

7815 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

SPRNBK_345KV_RNS4

Sat 05/13/2023 to Mon 05/15/2023

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:31

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK-W49TH_ST_345_M52

Sat 05/13/2023 to Mon 05/15/2023

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:31

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Sat 05/13/2023 to Mon 05/15/2023

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:31

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Mon 05/15/2023 to Mon 05/15/2023
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:05

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M55

Mon 05/15/2023 to Thu 05/18/2023
0301 Continuous 0100

Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:05

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

LADENTWN-BUCHAN_S_345_Y88

Mon 05/15/2023 to Mon 05/15/2023
0600 Continuous 0630

Work scheduled by: ORU

UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

LADENTWN-BUCHAN_S_345_Y88

Mon 05/15/2023 to Mon 05/15/2023
2030 Continuous 2100

Work scheduled by: ORU

UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Tue 05/16/2023 to Thu 05/18/2023
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:05

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Tue 05/16/2023 to Sun 05/21/2023
0500 Continuous 1500

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MOTTHAVN-RAINEY__345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

BECK__-NIAGARA_230_PA27

Tue 05/30/2023 to Fri 06/02/2023
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 16:34

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1720 MW
865 MW
2585 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY__765_MSU1 , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:			TTC with All Lines In Service	270 MW	
MASSENA -MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:			TTC with All Lines In Service	270 MW	
MASSENA -MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:			TTC with All Lines In Service	270 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:			TTC with All Lines In Service	270 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ - NY	850 MW	0 MW
0600		1930	Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:			TTC with All Lines In Service	1500 MW	1000 MW
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:			TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES__230_L34P

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability 180 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

90 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability 180 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

90 MW

NIAGARA_-PACKARD_230_62

Mon 06/26/2023 to Fri 06/30/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

FWD (Import) REV (Export)

1500 MW

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

FWD (Import) REV (Export)

1150 MW

MARCY__-EDIC__345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 10:56

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:17

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

ADIRNDCK-PORTER__230_12

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 12/14/2022 14:55

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

MOSES__-ADIRNDCK_230_MA2

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 07/17/2023 to Fri 07/28/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1800 MW **1300 MW**
100 MW 250 MW
1900 MW 1550 MW

ADIRNDCK-CHASLAKE_230_13

Tue 07/18/2023 to Fri 09/15/2023
0630 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

HURLYAVE-ROSETON__345_303

Mon 07/31/2023 to Fri 08/25/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4100 MW
3715 MW
7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	1100 MW
600 MW	450 MW
1900 MW	1550 MW

MARCY__345KV_CSC

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2535 MW	
50 MW	
2585 MW	

MARCY__-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

NIAGARA_345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	1150 MW
	400 MW
	1550 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

FRASER_-GILBOA_345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2450 MW	
135 MW	
2585 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
100 MW	100 MW
200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	1150 MW
900 MW	450 MW
1400 MW	1600 MW

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

SPRNBK-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

CHASLAKE-PORTER__230_11

Sat 09/16/2023 to Sun 10/15/2023
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 02/01/2023 11:03

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

CLAY__-EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7						FWD (Import)	REV (Export)
Sat 09/23/2023	to	Sun 09/24/2023	<u>UPDATED by NYPA 10/28/2022 11:09</u>	OSWEGO EXPORT		5250 MW	
0500	Continuous	1900	ARR: 19,16	Impacts Total Transfer Capability		0 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		5250 MW	
MARCY__-EDIC__345_UE1-7						FWD (Import)	REV (Export)
Sat 09/23/2023	to	Sun 09/24/2023	<u>CANCELLED by TO 02/10/2023 09:08</u>	OSWEGO EXPORT		5250 MW	
0500	Continuous	1900	ARR: 19,16	Impacts Total Transfer Capability		0 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		5250 MW	
NIAGARA_-DYSINGER_345_ND2						FWD (Import)	REV (Export)
Mon 09/25/2023	to	Fri 09/29/2023		DYSINGER EAST		2700 MW	
0500	Continuous	2000		Impacts Total Transfer Capability		500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3200 MW	
MARCY__345KV_CSC						FWD (Import)	REV (Export)
Mon 09/25/2023	to	Sat 10/07/2023		CENTRAL EAST - VC		2535 MW	
0700	Continuous	1530		Impacts Total Transfer Capability		50 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		2585 MW	
SHOR_NPX-SHOREHAM_138_CSC						FWD (Import)	REV (Export)
Mon 10/02/2023	to	Fri 10/06/2023		SCH - NPX_CSC		0 MW	0 MW
0600	Continuous	1800		Impacts Total Transfer Capability		330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service		330 MW	330 MW
ROSETON_-ROCKTVRN_345_311						FWD (Import)	REV (Export)
Mon 10/02/2023	to	Fri 11/03/2023		UPNY CONED		4400 MW	
0800	Continuous	1600		Impacts Total Transfer Capability		3415 MW	
Work scheduled by: CHGE				TTC with All Lines In Service		7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

CANCELLED by TO 02/10/2023 13:05

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

CANCELLED by TO 02/10/2023 13:05

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

CANCELLED by TO 02/10/2023 13:05

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

CANCELLED by TO 02/10/2023 13:05

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: NYPA

NIAGARA_PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1550 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Mon 10/16/2023 to Tue 11/14/2023
0630 Continuous 1730

UPDATED by NGrid 11/07/2022 15:17

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NEPTUNE-DUFFYAVE_345_NEPTUNE

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
700 MW **1300 MW**
Impacts Total Transfer Capability 900 MW 500 MW
TTC with All Lines In Service 1600 MW 1800 MW

HURLYAVE-ROSETON_345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
4100 MW
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
0 MW **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 1730
Work scheduled by:

MOSES SOUTH
500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA-MARCY_765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

CENTRAL EAST - VC
1720 MW
Impacts Total Transfer Capability 865 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		SCH - HQ_CEDARS	90 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		SCH - HQ - NY	475 MW	1000 MW
0700	Continuous	1730		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		MOSES SOUTH	500 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MOSES___-MASSENA_230_MMS1 , MOSES___-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/20/2023		SCH - HQ_CEDARS	90 MW	
0700		1530		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES___-MASSENA_230_MMS1 , MOSES___-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/20/2023		SCH - HQ - NY	850 MW	0 MW
0700		1530		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
NIAGARA_345_230_AT4					FWD (Import)	REV (Export)
Mon 11/27/2023	to	Fri 12/01/2023		SCH - OH - NY		1650 MW
0500	Continuous	1900		Impacts Total Transfer Capability		350 MW
Work scheduled by: NYPA				TTC with All Lines In Service		2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, February 14, 2023 to Tuesday, August 13, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 07/28/2022 14:08

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

LONG_MTN-CRICKVLY_345_398

Tue 12/12/2023 to Thu 12/21/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/12/2023 to Thu 12/21/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

700 MW

1300 MW

900 MW

500 MW

1600 MW

1800 MW

W49TH_ST_345KV_6

Mon 01/08/2024 to Mon 02/19/2024

0001 Continuous 0201

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

W49TH_ST-E13THSTA_345_M55

Mon 01/08/2024 to Mon 02/19/2024

0001 Continuous 0201

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_8

Sat 02/03/2024 to Mon 02/19/2024

0001 Continuous 0201

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

310 MW

350 MW

660 MW

Seasonal Limits

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD (Import)	REV (Export)
Mon 05/06/2024	to	Fri 05/10/2024	SCH - NPX_CSC	0 MW	0 MW
0600	Continuous	1800	Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI			TTC with All Lines In Service	330 MW	330 MW