

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2350 MW **2050 MW**
100 MW 100 MW
2450 MW 2150 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
250 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1750

Fri 01/20/2023 to Sun 04/30/2023
1601 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

Sat 01/21/2023 to Sun 04/30/2023
1800 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

PRINCTWN-N.SCTLND_345_361

Tue 02/14/2023 to Thu 04/27/2023
1128 Continuous 1200

UPDATED by LS 02/21/2023 14:36

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LS

PRINCTWN-N.SCTLND_345_362

Tue 02/14/2023 to Thu 04/27/2023
1129 Continuous 1600

UPDATED by LS 02/21/2023 14:36

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LS

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 02/21/2023 to Sat 07/15/2023
0630 Continuous 1730

UPDATED by NGrid 02/01/2023 11:03

FWD (Import) REV (Export)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

N.SCTLND-ALPS__345_2

Mon 02/27/2023 to Mon 04/24/2023
0700 Continuous 1600

UPDATED by NYISO 03/22/2023 10:09

FWD (Import) REV (Export)

SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS__345_2

Mon 02/27/2023 to Mon 04/24/2023
0700 Continuous 1600

UPDATED by NYISO 03/22/2023 10:09

FWD (Import) REV (Export)

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

EDIC__-FRASER__345_EF24-40

Wed 03/01/2023 to Tue 04/11/2023
0600 Continuous 1800

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA1

Sun 03/05/2023 to Fri 05/26/2023
2000 Continuous 1930

FWD (Import) REV (Export)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/13/2023 to Thu 04/13/2023
0500 Continuous 2200

EXTENDED by HQ 04/05/2023 10:14

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

39 MW

TTC with All Lines In Service

279 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/13/2023 to Thu 04/13/2023
0500 Continuous 2200

EXTENDED by HQ 04/05/2023 10:14

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

GORDONRD-PRINCTWN_345_371

Mon 03/20/2023 to Wed 04/19/2023
0700 Continuous 1000

UPDATED by NYISO 02/21/2023 14:40

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2045 MW

Impacts Total Transfer Capability

540 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: LS

PRINCTWN-N.SCTLND_345_55

Mon 03/20/2023 to Wed 04/19/2023
0700 Continuous 1000

UPDATED by NYISO 02/21/2023 14:40

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2045 MW

Impacts Total Transfer Capability

540 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: LS

SCH-NE-NYISO_LIMIT_500

Fri 03/24/2023 to Mon 04/24/2023
0001 Continuous 1600

UPDATED by NYISO 03/22/2023 10:09

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: NGrid

NINEMILE-CLAY___345_8

Mon 03/27/2023 to Wed 04/12/2023
0800 Continuous 1900

UPDATED by NGrid 04/05/2023 08:59

OSWEGO EXPORT

FWD (Import)

REV (Export)

5150 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK_345_W65

Wed 03/29/2023 to Fri 04/07/2023
1801 Continuous 0200

Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W82

Wed 03/29/2023 to Fri 04/07/2023
1801 Continuous 0200

Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

ATHENS_-PLSNTVLY_345_91

Fri 03/31/2023 to Sat 04/15/2023
0001 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGrid 03/14/2023 10:15

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Fri 03/31/2023 to Sat 04/15/2023
0001 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGrid 03/14/2023 10:15

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SCH-NYISO-IMO_NIAGARA_CB_3108

Mon 04/03/2023 to Wed 04/05/2023
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYISO 03/31/2023 13:29

FWD (Import) REV (Export)
SCH - OH - NY **1800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2000 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/03/2023 to Fri 04/14/2023
0730 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 04/03/2023 12:26

FWD (Import) REV (Export)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Thu 04/06/2023 to Thu 04/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_345KV_RNS4

Thu 04/06/2023 to Thu 04/06/2023
1830 Continuous 1900
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

EASTVIEW-SPRNBK_345_W64

Fri 04/07/2023 to Sun 04/16/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 04/07/2023 to Fri 04/07/2023
0201 Continuous 0230
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7550 MW	
Impacts Total Transfer Capability	265 MW	
TTC with All Lines In Service	7815 MW	

SPRNBK_345KV_RNS5

Fri 04/07/2023 to Fri 04/07/2023
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

LINDN_CG-LNDVFT_345_V-3022

Sun 04/09/2023 to Sat 04/15/2023
1400 Continuous 2300
Work scheduled by: PJM

UPDATED by PJM 02/06/2023 07:36

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Sun 04/09/2023 to Tue 04/18/2023
2030 Continuous 1300

UPDATED by ISONE 03/07/2023 11:22

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_600

Sun 04/09/2023 to Tue 04/18/2023
2030 Continuous 1300

UPDATED by ISONE 03/07/2023 11:22

SCH - NE - NY

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

DYSINGER-STA_255_345_DH1

Mon 04/10/2023 to Fri 04/14/2023
0500 Continuous 2000

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

OSWEGO_-VOLNEY_345_12

Tue 04/11/2023 to Tue 04/11/2023
0630 Continuous 1800

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

LEEDS_-ATHENS_345_95

Tue 04/11/2023 to Tue 04/11/2023
0830 Daily 1100

UPDATED by NGrid 03/24/2023 11:12

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FRASANNX-COOPERS_345_UCC2-41

Wed 04/12/2023 to Fri 05/05/2023
0600 Continuous 1730
Work scheduled by: NYPA ARR: 19

FWD (Import) REV (Export)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

MARCY_-FRASANNX_345_UCC2-41

Wed 04/12/2023 to Fri 05/05/2023
0600 Continuous 1730
Work scheduled by: NYPA ARR: 19

FWD (Import) REV (Export)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

OSWEGO_-VOLNEY_345_11

Wed 04/12/2023 to Wed 04/12/2023
0630 Continuous 1800
Work scheduled by: NGrid

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Thu 04/13/2023 to Thu 04/13/2023
0001 Continuous 1800
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Thu 04/13/2023 to Thu 04/13/2023
0001 Continuous 1800
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

EFISHKIL-WOOD_ST_345_F38

Thu 04/13/2023 to Thu 04/13/2023
0001 Continuous 1800
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLE-DUNWODIE_345_W89

Thu 04/13/2023 to Mon 04/24/2023
0001 Continuous 1000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY_345KV_RN4 , PLSNTVLY_345KV_RN5

Thu 04/13/2023 to Fri 04/14/2023
0001 2200
Work scheduled by:

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

WOOD_ST-PLSNTVLE_345_Y86

Thu 04/13/2023 to Thu 04/13/2023
0001 Continuous 1800
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7210 MW	
Impacts Total Transfer Capability	605 MW	
TTC with All Lines In Service	7815 MW	

SCH-NPX_1385-NYISO_LIMIT_100

Thu 04/13/2023 to Fri 04/28/2023
2030 Continuous 2000
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Fri 04/14/2023 to Mon 04/24/2023
0001 Daily 1600
Work scheduled by: ISONE

FWD (Import)	REV (Export)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1800 MW

SCH-NYISO-NE_LIMIT_1300

Fri 04/14/2023 to Mon 04/24/2023
0001 Daily 1600
Work scheduled by: ISONE

FWD (Import)	REV (Export)
SCH - NE - NY	1500 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1800 MW

ADIRNDCK-PORTER__230_12

Fri 04/14/2023 to Tue 04/18/2023
1700 Continuous 0700
Work scheduled by: NGrid

UPDATED by NGrid 03/16/2023 11:27

FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11

Fri 04/14/2023 to Tue 04/18/2023
1700 0700
Work scheduled by:

FWD (Import)	REV (Export)
SCH - HQ_CEDARS	140 MW
Impacts Total Transfer Capability	139 MW
TTC with All Lines In Service	279 MW

ADIRNDCK-PORTER__230_12 , STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11

Fri 04/14/2023 to Tue 04/18/2023
1700 0700
Work scheduled by:

FWD (Import)	REV (Export)
SCH - HQ_CEDARS	140 MW
Impacts Total Transfer Capability	139 MW
TTC with All Lines In Service	279 MW

CHAT_DC_GC1

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200
Work scheduled by: HQ

FWD (Import)	REV (Export)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 0200
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	2550 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 0200
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200
Work scheduled by: HQ

	FWD (Import)	REV (Export)
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1050

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1050 MW

450 MW

1500 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 04/16/2023 to Sun 04/16/2023
0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7550 MW

265 MW

7815 MW

SPRNBK_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

LEEDS__PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 03/10/2023 10:36

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 03/10/2023 10:36

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q12

Mon 04/17/2023 to Tue 04/25/2023

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

BECK__-NIAGARA_230_PA27

Mon 04/17/2023 to Fri 05/05/2023

0400 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2400 MW

DYSINGER-STA_255_345_DH2

Mon 04/17/2023 to Fri 04/21/2023

0500 Continuous 2000

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

CLAY__-EDIC__345_2-15

Mon 04/17/2023 to Fri 04/28/2023

0600 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGrid 03/20/2023 14:42

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

NINEMILE-CLAY__345_8

Mon 04/17/2023 to Fri 04/21/2023

0700 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5150 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

5250 MW

MARCY_SO_SERIES_COMP_I/S

Wed 04/19/2023 to Mon 05/01/2023

1000 Continuous 0559

Work scheduled by: NYISO

UPDATED by NYISO 02/27/2023 17:19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2360 MW

Impacts Total Transfer Capability

225 MW

TTC with All Lines In Service

2585 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST_345_F38

Thu 04/20/2023 to Mon 04/24/2023
0001 Continuous 1000
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability **4000 MW**
TTC with All Lines In Service 3815 MW
7815 MW

WOOD_ST_PLSNTVLE_345_Y86

Thu 04/20/2023 to Mon 04/24/2023
0001 Continuous 1000
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
Impacts Total Transfer Capability **7210 MW**
TTC with All Lines In Service 605 MW
7815 MW

ADIRNDCK-PORTER_230_12

Thu 04/20/2023 to Tue 04/25/2023
1700 Continuous 0700
Work scheduled by: LS
UPDATED by NGrid 03/16/2023 11:38

MOSES SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **2300 MW**
TTC with All Lines In Service 850 MW
3150 MW

ADIRNDCK-PORTER_230_12 , CHASLAKE-PORTER_230_11

Thu 04/20/2023 to Tue 04/25/2023
1700 0700
Work scheduled by:

SCH - HQ_CEDARS FWD (Import) REV (Export)
Impacts Total Transfer Capability **140 MW**
TTC with All Lines In Service 139 MW
279 MW

ADIRNDCK-PORTER_230_12 , STLAWRNC-MOSES_230_L34P , CHASLAKE-PORTER_230_11

Thu 04/20/2023 to Tue 04/25/2023
1700 0700
Work scheduled by:

SCH - HQ_CEDARS FWD (Import) REV (Export)
Impacts Total Transfer Capability **140 MW**
TTC with All Lines In Service 139 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **2850 MW**
TTC with All Lines In Service 300 MW
3150 MW

CHAT_DC_GC1

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability **500 MW**
TTC with All Lines In Service 500 MW
1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 0200

Work scheduled by:

MOSES SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **2550 MW**
TTC with All Lines In Service 600 MW
3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 0200

Work scheduled by:

SCH - HQ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability **1370 MW** **0 MW**
TTC with All Lines In Service 130 MW 1000 MW
1500 MW 1000 MW

CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability **2850 MW**
TTC with All Lines In Service 300 MW
3150 MW

CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability **500 MW**
TTC with All Lines In Service 500 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

BUCHAN_S-MILLWOOD_345_W98

Mon 04/24/2023 to Wed 04/26/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7680 MW

Impacts Total Transfer Capability

135 MW

TTC with All Lines In Service

7815 MW

MILLWOOD_345KV_18

Mon 04/24/2023 to Wed 04/26/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

DUNWODIE_345KV_3

Mon 04/24/2023 to Mon 04/24/2023
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_4

Mon 04/24/2023 to Mon 04/24/2023
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

PANNELL_-CLAY___345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 04/24/2023 to Mon 04/24/2023
0930 Continuous 1000
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 04/24/2023 to Mon 04/24/2023
0930 Continuous 1000
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR_138_601

Tue 04/25/2023 to Sat 04/29/2023
0500 Continuous 2359
Work scheduled by: LI
UPDATED by LI 02/02/2023 09:40

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

NRTH1385-NOR HBR_138_602

Tue 04/25/2023 to Sat 04/29/2023
0500 Continuous 2359
Work scheduled by: LI
UPDATED by LI 02/02/2023 09:40

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

NRTH1385-NOR HBR_138_603

Tue 04/25/2023 to Sat 04/29/2023
0500 Continuous 2359
Work scheduled by: LI
UPDATED by LI 02/02/2023 09:40

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

NRTH1385-NORHBR_138_602, NRTH1385-NORHBR_138_601

Tue 04/25/2023 to Sat 04/29/2023
0500 2359
Work scheduled by:

SCH - NPX_1385 FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_601				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Sat 04/29/2023			
0500		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Sat 04/29/2023			
0500		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD (Import)	REV (Export)
Tue 04/25/2023	to	Sat 04/29/2023			
0500	Continuous	2359	<u>UPDATED by LI 02/02/2023 09:40</u>	SCH - NPX_1385	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
S.RIPLEY-DUNKIRK_230_68				FWD (Import)	REV (Export)
Wed 04/26/2023	to	Wed 05/10/2023			
0700	Continuous	1630	<u>UPDATED by NGrid 03/21/2023 12:58</u>	SCH - PJ - NY	
Work scheduled by: NGrid			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
PLSNTVLY_345KV_RN4 , PLSNTVLY_345KV_RN5				FWD (Import)	REV (Export)
Fri 04/28/2023	to	Sat 04/29/2023			
0001		2200	UPNY CONED	3800 MW	
Work scheduled by:			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	
CHAT_DC_GC2				FWD (Import)	REV (Export)
Sun 04/30/2023	to	Sun 05/21/2023			
0500	Continuous	2000	MOSES SOUTH	2850 MW	
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 04/30/2023 to Sun 05/21/2023
0500 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export) 500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 04/30/2023 to Fri 05/05/2023
0500 Continuous 1659
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1150 MW
REV (Export) 350 MW
1500 MW

NRTH1385-NOR HBR_138_601

Mon 05/01/2023 to Fri 06/09/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

NRTH1385-NOR HBR_138_602

Mon 05/01/2023 to Fri 06/09/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

NRTH1385-NOR HBR_138_603

Mon 05/01/2023 to Fri 06/09/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

NRTH1385-NORHBR_138_602, NRTH1385-NORHBR_138_601

Mon 05/01/2023 to Fri 06/09/2023
0500 2359
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
200 MW
200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_601				FWD (Import)	REV (Export)
Mon 05/01/2023	to	Fri 06/09/2023	SCH - NPX_1385	0 MW	0 MW
0500		2359	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602				FWD (Import)	REV (Export)
Mon 05/01/2023	to	Fri 06/09/2023	SCH - NPX_1385	0 MW	0 MW
0500		2359	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD (Import)	REV (Export)
Mon 05/01/2023	to	Fri 06/09/2023	SCH - NPX_1385	0 MW	0 MW
0500	Continuous	2359	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW	200 MW
HUDSONTP-W49TH_ST_345_Y56				FWD (Import)	REV (Export)
Mon 05/01/2023	to	Fri 05/05/2023	SCH - PJM_HTP	0 MW	
0600	Continuous	1800	Impacts Total Transfer Capability	660 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_7				FWD (Import)	REV (Export)
Mon 05/01/2023	to	Mon 05/01/2023	SCH - PJM_HTP	300 MW	
0600	Continuous	0630	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8				FWD (Import)	REV (Export)
Mon 05/01/2023	to	Mon 05/01/2023	SCH - PJM_HTP	450 MW	
0600	Continuous	0630	Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1730

Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

HURLYAVE-ROSETON_345_303

Mon 05/01/2023 to Sun 05/07/2023
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED	FWD (Import)	REV (Export)
	4100 MW	
Impacts Total Transfer Capability	3715 MW	
TTC with All Lines In Service	7815 MW	

LEEDS__-HURLYAVE_345_301

Mon 05/01/2023 to Fri 06/02/2023
0800 Continuous 1700

Work scheduled by: CHGE

UPNY CONED	FWD (Import)	REV (Export)
	4100 MW	
Impacts Total Transfer Capability	3715 MW	
TTC with All Lines In Service	7815 MW	

PIERCBRK-FIVEMILE_345_37

Tue 05/02/2023 to Tue 05/02/2023
0830 Continuous 1230

Work scheduled by: NGrid

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

E13THSTA-FARRAGUT_345_46

Wed 05/03/2023 to Fri 05/05/2023
0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LONG_MTN-CRICKVLY_345_398

Wed 05/03/2023 to Wed 05/03/2023
0830 Continuous 1600

Work scheduled by: ISONE

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Wed 05/03/2023 to Wed 05/03/2023
0830 Continuous 1600
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	500 MW	1150 MW
Impacts Total Transfer Capability	900 MW	450 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_601

Wed 05/03/2023 to Wed 05/03/2023
0830 1600
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_602

Wed 05/03/2023 to Wed 05/03/2023
0830 1600
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398 , NRTH1385-NORHBR_138_603

Wed 05/03/2023 to Wed 05/03/2023
0830 1600
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-HQ-NYISO_LIMIT_1050

Fri 05/05/2023 to Sun 05/21/2023
1700 Continuous 2000
Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY	1050 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	1500 MW	

W49TH_ST_345KV_7

Fri 05/05/2023 to Fri 05/05/2023
1730 Continuous 1800
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 05/05/2023 to Fri 05/05/2023
1730 Continuous 1800
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

VOLNEY_-MARCY__345_19

Sat 05/06/2023 to Sun 05/28/2023
0500 Continuous 1900
Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT FWD (Import) REV (Export)
4900 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY_-MARCY__345_19

Sat 05/06/2023 to Sun 05/28/2023
0500 Continuous 1900
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
2475 MW
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

ATHENS_-PLSNTVLY_345_91

Mon 05/08/2023 to Thu 05/18/2023
0001 Continuous 2200
Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:27

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Mon 05/08/2023 to Thu 05/18/2023
0001 Continuous 2200

UPDATED by ConEd 02/21/2023 15:27

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

SCH-NYISO-HQ_LIMIT_300

Mon 05/08/2023 to Tue 05/09/2023
0600 Continuous 1900

SCH - HQ - NY

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

COOPERS_DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2485 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2485 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: NYPA

OAKDALE_FRASER_345_32

Tue 05/09/2023 to Tue 05/09/2023
0700 Daily 1800

UPDATED by NYSEG 03/07/2023 14:15

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2450 MW

Impacts Total Transfer Capability

135 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: NYSEG

LADENTWN-BUCHAN_S_345_Y88

Wed 05/10/2023 to Sat 05/13/2023
0101 Continuous 0100

UPDATED by ConEd 03/27/2023 15:57

UPNY CONED

FWD (Import)

REV (Export)

7560 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300

UPDATED by ConEd 01/04/2023 11:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_W49TH_ST_345_M52

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300

UPDATED by ConEd 01/04/2023 11:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300

UPDATED by ConEd 01/04/2023 11:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

SCH - PJM_HTP

FWD (Import)

REV (Export)

450 MW

Impacts Total Transfer Capability

210 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

Mon 05/15/2023 to Mon 05/15/2023
0001 Continuous 0030

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55						FWD (Import)	REV (Export)
Mon 05/15/2023	to	Mon 05/15/2023			SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030			Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_6						FWD (Import)	REV (Export)
Mon 05/15/2023	to	Mon 05/15/2023			SCH - PJM_HTP	300 MW	
0301	Continuous	0330		<u>UPDATED by ConEd 03/20/2023 09:13</u>	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	
W49TH_ST-E13THSTA_345_M55						FWD (Import)	REV (Export)
Mon 05/15/2023	to	Wed 05/17/2023			SPR/DUN-SOUTH	3800 MW	
0301	Continuous	0200		<u>UPDATED by ConEd 03/20/2023 09:13</u>	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_6						FWD (Import)	REV (Export)
Tue 05/16/2023	to	Wed 05/17/2023			SCH - PJM_HTP	300 MW	
0001	Continuous	0200		<u>UPDATED by ConEd 03/20/2023 09:13</u>	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW	
SHOR_NPX-SHOREHAM_138_CSC						FWD (Import)	REV (Export)
Tue 05/16/2023	to	Sun 05/21/2023			SCH - NPX_CSC	0 MW	0 MW
0500	Continuous	1500			Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI					TTC with All Lines In Service	330 MW	330 MW
MOTTHAVN-RAINEY__345_Q11						FWD (Import)	REV (Export)
Fri 05/19/2023	to	Sat 05/20/2023			SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		<u>UPDATED by ConEd 02/18/2023 08:38</u>	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Fri 05/19/2023 to Tue 05/23/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 10/05/2022 11:11

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2535 MW
50 MW
2585 MW

LEEDS__PLSNTVLY_345_92

Sat 05/20/2023 to Sat 05/27/2023
0001 Continuous 2200
Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:21

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
4015 MW
7815 MW

PLSNTVLY_345KV_RNS5

Sat 05/20/2023 to Sat 05/27/2023
0001 Continuous 2200
Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:21

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
4015 MW
7815 MW

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW
1600 MW
3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 1930
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
1400 MW
3150 MW

MARCY___765_345_AT2

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 16:34

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1720 MW
865 MW
2585 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY__765_MSU1 , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW
MASSENA -MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW
MASSENA -MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ_CEDARS	90 MW	
0600		1930	Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2				FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	SCH - HQ - NY	850 MW	0 MW
0600		1930	Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
CHASLAKE-PORTER_230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 180 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES_230_L34P

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 180 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES_230_L34P , CHASLAKE-PORTER_230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 180 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

LEEDS__345KV_R94301

Mon 06/05/2023 to Tue 06/06/2023
0830 Continuous 1400

Work scheduled by: NGrid

UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

FWD (Import) REV (Export)

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_PACKARD_230_62

Mon 06/26/2023 to Fri 06/30/2023
0500 Continuous 1900

FWD (Import) REV (Export)

Work scheduled by: NYPA

SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900

FWD (Import) REV (Export)

Work scheduled by: NYPA

SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

MARCY_-EDIC_345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023
0500 Continuous 1900

FWD (Import) REV (Export)

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 10:56

ARR: 19,16

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY_-EDIC_345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023
0500 Continuous 1930

FWD (Import) REV (Export)

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:17

ARR: 19,16

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 12/14/2022 14:55

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

FWD (Import) REV (Export)

MOSES__-ADIRNDCK_230_MA2

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

FWD (Import) REV (Export)

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 07/17/2023 to Fri 07/28/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1800 MW 1300 MW
TTC with All Lines In Service 100 MW 250 MW
1900 MW 1550 MW

FWD (Import) REV (Export)

ADIRNDCK-CHASLAKE_230_13

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

FWD (Import) REV (Export)

MOSES__-ADIRNDCK_230_MA1

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Tue 07/18/2023 to Fri 09/15/2023
0630 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

HURLYAVE-ROSETON_345_303

Mon 07/31/2023 to Fri 08/25/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED	FWD (Import)	REV (Export)
	4100 MW	
Impacts Total Transfer Capability	3715 MW	
TTC with All Lines In Service	7815 MW	

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	1300 MW	1100 MW
Impacts Total Transfer Capability	600 MW	450 MW
TTC with All Lines In Service	1900 MW	1550 MW

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MARCY_345KV_CSC

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2535 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	2585 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023

0500 Continuous 1930

Work scheduled by: NYPA

ARR: 19,16

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

0 MW

5250 MW

REV (Export)

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023

0500 Continuous 2100

Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

400 MW

1550 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2450 MW

135 MW

2585 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

1150 MW

900 MW

450 MW

1400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

SPRNBK-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

CHASLAKE-PORTER_230_11

Sat 09/16/2023 to Sun 10/15/2023

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 02/01/2023 11:03

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

CLAY_-EDIC_345_2-15

Mon 09/18/2023 to Fri 09/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

MARCY_-EDIC_345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023

0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:09

ARR: 19,16

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

NIAGARA-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023

0500 Continuous 2000

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2700 MW

500 MW

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2535 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	2585 MW	

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
UPNY CONED	6680 MW	
Impacts Total Transfer Capability	1135 MW	
TTC with All Lines In Service	7815 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

ROSETON_-ROCKTVRN_345_311

Mon 10/02/2023 to Fri 11/03/2023
0800 Continuous 1600
Work scheduled by: CHGE

	FWD (Import)	REV (Export)
UPNY CONED	4400 MW	
Impacts Total Transfer Capability	3415 MW	
TTC with All Lines In Service	7815 MW	

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2300 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	2585 MW	

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		1350 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Mon 10/16/2023 to Tue 11/14/2023
0630 Continuous 1730

UPDATED by NGrid 11/07/2022 15:17

FWD (Import) REV (Export)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

NEPTUNE-DUFFYAVE_345_NEPTUNE

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359

FWD (Import) REV (Export)

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

Work scheduled by: LI

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200

FWD (Import) REV (Export)

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
700 MW	1300 MW
900 MW	500 MW
1600 MW	1800 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

HURLYAVE-ROSETON_345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4100 MW	
3715 MW	
7815 MW	

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
1500 MW	1000 MW
1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1550 MW	
1600 MW	
3150 MW	

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 1730
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	
2650 MW	
3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		CENTRAL EAST - VC	1720 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	865 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2585 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		SCH - HQ_CEDARS	90 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		SCH - HQ - NY	475 MW	1000 MW
0700	Continuous	1730		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		MOSES SOUTH	500 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/20/2023		SCH - HQ_CEDARS	90 MW	
0700		1530		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY

FWD (Import)

REV (Export)

1650 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2000 MW

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 07/28/2022 14:08

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/12/2023 to Thu 12/21/2023
0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, April 5, 2023 to Friday, October 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 12/12/2023 to Thu 12/21/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	900 MW	500 MW
TTC with All Lines In Service	1600 MW	1800 MW

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

W49TH_ST_345KV_6

Mon 01/08/2024 to Mon 02/19/2024
0001 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Mon 01/08/2024 to Mon 02/19/2024
0001 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_8

Sat 02/03/2024 to Mon 02/19/2024
0001 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS