

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sat 09/30/2023			SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 08/06/2022 16:26</u>		Impacts Total Transfer Capability		
Work scheduled by: ConEd						TTC with All Lines In Service	
MARION_-FARRAGUT_345_C3403						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sat 09/30/2023			SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 08/06/2022 16:26</u>		Impacts Total Transfer Capability		
Work scheduled by: ConEd						TTC with All Lines In Service	
MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sat 09/30/2023			SCH - PJ - NY	2350 MW	2050 MW
0001		2359			Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by:						TTC with All Lines In Service	2450 MW 2150 MW
EGRDNCTY_345_138_AT1						FWD (Import)	REV (Export)
Sat 10/01/2022	to	Wed 05/31/2023			CONED - LIPA	1250 MW	
0001	Continuous	2359	<u>UPDATED by ConEd 10/01/2022 09:02</u>		Impacts Total Transfer Capability	250 MW	
Work scheduled by: LI						TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2						FWD (Import)	REV (Export)
Sat 10/01/2022	to	Wed 05/31/2023			CONED - LIPA	1250 MW	
0001	Continuous	2359	<u>UPDATED by ConEd 10/01/2022 09:02</u>		Impacts Total Transfer Capability	250 MW	
Work scheduled by: LI						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1750

Fri 01/20/2023 to Sun 04/30/2023
1601 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

Sat 01/21/2023 to Sun 04/30/2023
1800 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

PRINCTWN-N.SCTLND_345_361

Tue 02/14/2023 to Thu 04/27/2023
1128 Continuous 1200

UPDATED by LS 02/21/2023 14:36

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LS

PRINCTWN-N.SCTLND_345_362

Tue 02/14/2023 to Thu 04/27/2023
1129 Continuous 1600

UPDATED by LS 02/21/2023 14:36

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LS

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 02/21/2023 to Sat 07/15/2023
0630 Continuous 1730

UPDATED by NGrid 02/01/2023 11:03

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

N.SCTLND-ALPS__345_2

Mon 02/27/2023 to Mon 04/24/2023
0700 Continuous 1600

UPDATED by NYISO 03/22/2023 10:09

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS__345_2

Mon 02/27/2023 to Mon 04/24/2023
0700 Continuous 1600

UPDATED by NYISO 03/22/2023 10:09

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

EDIC__-FRASER__345_EF24-40

Wed 03/01/2023 to Tue 04/11/2023
0600 Continuous 1800

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA1

Sun 03/05/2023 to Fri 05/26/2023
2000 Continuous 1930

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/13/2023 to Thu 04/13/2023
0500 Continuous 2200

EXTENDED by HQ 04/05/2023 10:14

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

240 MW

Impacts Total Transfer Capability

39 MW

TTC with All Lines In Service

279 MW

Work scheduled by: HQ

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/13/2023 to Thu 04/13/2023
0500 Continuous 2200

EXTENDED by HQ 04/05/2023 10:14

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

GORDONRD-PRINCTWN_345_371

Mon 03/20/2023 to Wed 04/19/2023
0700 Continuous 1000

UPDATED by NYISO 02/21/2023 14:40

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2045 MW

Impacts Total Transfer Capability

540 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: LS

PRINCTWN-N.SCTLND_345_55

Mon 03/20/2023 to Wed 04/19/2023
0700 Continuous 1000

UPDATED by NYISO 02/21/2023 14:40

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2045 MW

Impacts Total Transfer Capability

540 MW

TTC with All Lines In Service

2585 MW

Work scheduled by: LS

SCH-NE-NYISO_LIMIT_500

Fri 03/24/2023 to Mon 04/24/2023
0001 Continuous 1600

UPDATED by NYISO 03/22/2023 10:09

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: NGrid

NINEMILE-CLAY___345_8

Mon 03/27/2023 to Fri 04/14/2023
0800 Continuous 1600

UPDATED by NGrid 04/07/2023 15:44

OSWEGO EXPORT

FWD (Import)

REV (Export)

5150 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS_-PLSNTVLY_345_91

Fri 03/31/2023 to Sat 04/15/2023

0001 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGrid 03/14/2023 10:15

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

PLSNTVLY_345KV_RNS4

Fri 03/31/2023 to Sat 04/15/2023

0001 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGrid 03/14/2023 10:15

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/03/2023 to Fri 04/14/2023

0730 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 04/03/2023 12:26

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2485 MW

100 MW

2585 MW

EASTVIEW-SPRNBK_345_W64

Fri 04/07/2023 to Sun 04/16/2023

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4350 MW

3465 MW

7815 MW

MOTTHAVN-RAINEY_345_Q12

Sat 04/08/2023 to Tue 04/25/2023

0344 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 04/07/2023 17:18

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/09/2023 to Sat 04/15/2023

1400 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 02/06/2023 07:36

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

315 MW

315 MW

0 MW

315 MW

315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Sun 04/09/2023 to Tue 04/18/2023
2030 Continuous 1300

UPDATED by ISONE 04/07/2023 09:29

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_400

Sun 04/09/2023 to Sun 04/09/2023
2030 Daily 2259

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_1300

Sun 04/09/2023 to Sun 04/09/2023
2030 Daily 2259

SCH - NE - NY

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_1000

Sun 04/09/2023 to Mon 04/24/2023
2300 Daily 0659

SCH - NE - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: ISONE

DYSINGER-STA_255_345_DH1

Mon 04/10/2023 to Fri 04/14/2023
0500 Continuous 2000

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_400

Mon 04/10/2023 to Mon 04/17/2023
0700 Daily 2259

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1300

Mon 04/10/2023 to Sun 04/23/2023
0700 Daily 2259

UPDATED by ISONE 04/07/2023 09:39

SCH - NE - NY

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: ISONE

OSWEGO_-VOLNEY__345_12

Tue 04/11/2023 to Tue 04/11/2023
0630 Continuous 1800

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

LEEDS_-ATHENS__345_95

Tue 04/11/2023 to Tue 04/11/2023
0830 Daily 1100

UPDATED by NGrid 03/24/2023 11:12

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230

UPDATED by ConEd 04/07/2023 16:35

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230

UPDATED by ConEd 04/07/2023 16:35

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023
0201 Continuous 0230

UPDATED by ConEd 04/07/2023 16:35

UPNY CONED

FWD (Import)

REV (Export)

4000 MW

Impacts Total Transfer Capability

3815 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Wed 04/12/2023 to Fri 05/05/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

MARCY_-FRASANNX_345_UCC2-41

Wed 04/12/2023 to Fri 05/05/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

2585 MW

OSWEGO_-VOLNEY_345_11

Wed 04/12/2023 to Wed 04/12/2023

0630 Continuous 1800

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

DUNWODIE_345KV_3

Thu 04/13/2023 to Thu 04/13/2023

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_4

Thu 04/13/2023 to Thu 04/13/2023

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

EFISHKIL-WOOD_ST_345_F38

Thu 04/13/2023 to Thu 04/13/2023

0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

4000 MW

Impacts Total Transfer Capability

3815 MW

TTC with All Lines In Service

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Thu 04/13/2023 to Mon 04/24/2023
0001 Continuous 1000
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4000 MW
3815 MW
7815 MW

PLSNTVLY_345KV_RN4 , PLSNTVLY_345KV_RN5

Thu 04/13/2023 to Fri 04/14/2023
0001 2200
Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
4015 MW
7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 04/13/2023 to Thu 04/13/2023
0001 Continuous 1800
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7210 MW
605 MW
7815 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 04/13/2023 to Thu 04/13/2023
0600 Continuous 2100
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 04/13/2023 to Thu 04/13/2023
0600 Continuous 0700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 04/13/2023 to Thu 04/13/2023
2000 Continuous 2100
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NPX_1385-NYISO_LIMIT_100

Thu 04/13/2023 to Fri 04/28/2023
2030 Continuous 2000
Work scheduled by: ISONE

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

SCH-NYISO-NE_LIMIT_400

Fri 04/14/2023 to Fri 04/14/2023
0001 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
600 MW
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1800 MW

ADIRNDCK-PORTER__230_12

Fri 04/14/2023 to Tue 04/18/2023
1700 Continuous 0700
Work scheduled by: NGrid

UPDATED by NGrid 04/06/2023 14:28

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11

Fri 04/14/2023 to Tue 04/18/2023
1700 0700
Work scheduled by:

SCH - HQ_CEDARS FWD (Import) REV (Export)
140 MW
Impacts Total Transfer Capability 139 MW
TTC with All Lines In Service 279 MW

ADIRNDCK-PORTER__230_12 , STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11

Fri 04/14/2023 to Tue 04/18/2023
1700 0700
Work scheduled by:

SCH - HQ_CEDARS FWD (Import) REV (Export)
140 MW
Impacts Total Transfer Capability 139 MW
TTC with All Lines In Service 279 MW

SCH-NYISO-NE_LIMIT_400

Fri 04/14/2023 to Tue 04/18/2023
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
600 MW
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC1

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 0200

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

2550 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 0200

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

1370 MW

0 MW

Impacts Total Transfer Capability

130 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC2

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1050

Sun 04/16/2023 to Sun 04/16/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1050 MW
REV (Export) 450 MW
1500 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 4015 MW
7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 04/16/2023 to Sun 04/16/2023
0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7550 MW
REV (Export) 265 MW
7815 MW

SPRNBK_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
REV (Export) 1400 MW
4600 MW

LEEDS__PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 03/10/2023 10:36

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 4015 MW
7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 03/10/2023 10:36

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 4015 MW
7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Mon 04/17/2023 to Fri 05/05/2023
0400 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2400 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH2

Mon 04/17/2023 to Fri 04/21/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

CLAY__-EDIC__345_2-15

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800
Work scheduled by: NGrid

UPDATED by NGrid 03/20/2023 14:42

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_400

Tue 04/18/2023 to Tue 04/18/2023
0700 Daily 1300
Work scheduled by: ISONE

SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1600 MW

FWD (Import) REV (Export)

MARCY_SO_SERIES_COMP_I/S

Wed 04/19/2023 to Mon 05/01/2023
1000 Continuous 0559
Work scheduled by: NYISO

UPDATED by NYISO 02/27/2023 17:19

CENTRAL EAST - VC **2360 MW**
Impacts Total Transfer Capability 225 MW
TTC with All Lines In Service 2585 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST_345_F38

Thu 04/20/2023 to Mon 04/24/2023
0001 Continuous 1000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

WOOD_ST_-PLSNTVLE_345_Y86

Thu 04/20/2023 to Mon 04/24/2023
0001 Continuous 1000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7210 MW	
Impacts Total Transfer Capability	605 MW	
TTC with All Lines In Service	7815 MW	

ADIRNDCK-PORTER__230_12

Thu 04/20/2023 to Tue 04/25/2023
1700 Continuous 0700
Work scheduled by: LS
UPDATED by NGrid 03/16/2023 11:38

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

ADIRNDCK-PORTER__230_12 , CHASLAKE-PORTER__230_11

Thu 04/20/2023 to Tue 04/25/2023
1700 0700
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	140 MW	
Impacts Total Transfer Capability	139 MW	
TTC with All Lines In Service	279 MW	

ADIRNDCK-PORTER__230_12 , STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11

Thu 04/20/2023 to Tue 04/25/2023
1700 0700
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	140 MW	
Impacts Total Transfer Capability	139 MW	
TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC1

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 0200

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

2550 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 0200

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

1370 MW

0 MW

Impacts Total Transfer Capability

130 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC2

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 04/23/2023 to Sun 04/23/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

350 MW

1500 MW

BUCHAN_S-MILLWOOD_345_W98

Mon 04/24/2023 to Wed 04/26/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7680 MW

135 MW

7815 MW

MILLWOOD_345KV_18

Mon 04/24/2023 to Wed 04/26/2023
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4350 MW

3465 MW

7815 MW

DUNWODIE_345KV_3

Mon 04/24/2023 to Mon 04/24/2023
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 04/07/2023 16:35

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_4

Mon 04/24/2023 to Mon 04/24/2023
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 04/07/2023 16:35

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

PANNELL_-CLAY___345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1300 MW

950 MW

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1300

Mon 04/24/2023 to Mon 04/24/2023
0700 Daily 1600
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 300 MW
1800 MW

DUNWODIE_345KV_3

Mon 04/24/2023 to Mon 04/24/2023
0930 Continuous 1000
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
4600 MW

DUNWODIE_345KV_4

Mon 04/24/2023 to Mon 04/24/2023
0930 Continuous 1000
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
4600 MW

S.RIPLEY-DUNKIRK_230_68

Wed 04/26/2023 to Wed 05/10/2023
0700 Continuous 1630
Work scheduled by: NGrid
UPDATED by NGrid 03/21/2023 12:58

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLY_345KV_RN4 , PLSNTVLY_345KV_RN5

Fri 04/28/2023 to Sat 04/29/2023
0001 2200
Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 4015 MW
7815 MW

CHAT_DC_GC2

Sun 04/30/2023 to Sun 05/21/2023
0500 Continuous 2000
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 300 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Page 18 of 41
Number Of Records: 233
Report Run Date: 04/08/2023 23:03 (EPT)

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 04/30/2023 to Sun 05/21/2023
0500 Continuous 2000
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 04/30/2023 to Fri 05/05/2023
0500 Continuous 1659
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW
350 MW
1500 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

W49TH_ST_345KV_7

Mon 05/01/2023 to Mon 05/01/2023
0600 Continuous 0630
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_8

Mon 05/01/2023 to Mon 05/01/2023
0600 Continuous 0630
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
450 MW
210 MW
660 MW

PANNELL_-CLAY___345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1730
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON_345_303

Mon 05/01/2023 to Sun 05/07/2023
0800 Continuous 1600
Work scheduled by: CHGE

	FWD (Import)	REV (Export)
UPNY CONED	4100 MW	
Impacts Total Transfer Capability	3715 MW	
TTC with All Lines In Service	7815 MW	

LEEDS__HURLYAVE_345_301

Mon 05/01/2023 to Fri 06/02/2023
0800 Continuous 1700
Work scheduled by: CHGE

	FWD (Import)	REV (Export)
UPNY CONED	4100 MW	
Impacts Total Transfer Capability	3715 MW	
TTC with All Lines In Service	7815 MW	

PIERCBRK-FIVEMILE_345_37

Tue 05/02/2023 to Tue 05/02/2023
0830 Continuous 1230
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

E13THSTA-FARRAGUT_345_46

Wed 05/03/2023 to Fri 05/05/2023
0201 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LONG_MTN-CRICKVLY_345_398

Wed 05/03/2023 to Wed 05/03/2023
0830 Continuous 1600
Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398				FWD (Import)	REV (Export)
Wed 05/03/2023	to	Wed 05/03/2023	SCH - NE - NY	500 MW	1150 MW
0830	Continuous	1600	Impacts Total Transfer Capability	900 MW	450 MW
Work scheduled by: ISONE			TTC with All Lines In Service	1400 MW	1600 MW
SCH-HQ-NYISO_LIMIT_1050				FWD (Import)	REV (Export)
Fri 05/05/2023	to	Sun 05/21/2023	SCH - HQ - NY	1050 MW	
1700	Continuous	2000	Impacts Total Transfer Capability	450 MW	
Work scheduled by: HQ			TTC with All Lines In Service	1500 MW	
W49TH_ST_345KV_7				FWD (Import)	REV (Export)
Fri 05/05/2023	to	Fri 05/05/2023	SCH - PJM_HTP	300 MW	
1730	Continuous	1800	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8				FWD (Import)	REV (Export)
Fri 05/05/2023	to	Fri 05/05/2023	SCH - PJM_HTP	450 MW	
1730	Continuous	1800	Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_6				FWD (Import)	REV (Export)
Sat 05/06/2023	to	Sat 05/06/2023	SCH - PJM_HTP	300 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8				FWD (Import)	REV (Export)
Sat 05/06/2023	to	Sat 05/06/2023	SCH - PJM_HTP	450 MW	
0001	Continuous	0030	Impacts Total Transfer Capability	210 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY__345_19

Sat 05/06/2023 to Sun 05/28/2023

0500 Continuous 1900

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4900 MW

350 MW

5250 MW

VOLNEY_-MARCY__345_19

Sat 05/06/2023 to Sun 05/28/2023

0500 Continuous 1900

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2475 MW

110 MW

2585 MW

ATHENS_-PLSNTVLY_345_91

Mon 05/08/2023 to Thu 05/18/2023

0001 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:27

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

NRTH1385-NOR HBR_138_601

Mon 05/08/2023 to Fri 06/16/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/06/2023 15:32

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NOR HBR_138_602

Mon 05/08/2023 to Fri 06/16/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/06/2023 15:32

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_603

Mon 05/08/2023 to Fri 06/16/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/06/2023 15:32

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Mon 05/08/2023 to Fri 06/16/2023

0001 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 05/08/2023 to Fri 06/16/2023

0001 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 05/08/2023 to Fri 06/16/2023

0001 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/08/2023 to Fri 06/16/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/06/2023 15:32

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Mon 05/08/2023 to Thu 05/18/2023

0001 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:27

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

SCH-NYISO-HQ_LIMIT_300

Mon 05/08/2023 to Tue 05/09/2023

0600 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

700 MW

1000 MW

COOPERS_DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2485 MW

100 MW

2585 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2485 MW

100 MW

2585 MW

OAKDALE_FRASER_345_32

Tue 05/09/2023 to Tue 05/09/2023

0700 Daily 1800

Work scheduled by: NYSEG

UPDATED by NYSEG 03/07/2023 14:15

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2450 MW

135 MW

2585 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 05/10/2023 to Sat 05/13/2023

0101 Continuous 0100

Work scheduled by: ORU

UPDATED by ConEd 03/27/2023 15:57

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7560 MW

255 MW

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:31

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBK_W49TH_ST_345_M52

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:31

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:31

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Mon 05/15/2023 to Mon 05/15/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Mon 05/15/2023 to Mon 05/15/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 05/15/2023 to Mon 05/15/2023
0301 Continuous 0330
Work scheduled by: ConEd

UPDATED by ConEd 03/20/2023 09:13

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Mon 05/15/2023 to Wed 05/17/2023
0301 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/20/2023 09:13

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 05/16/2023 to Wed 05/17/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/20/2023 09:13

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 05/16/2023 to Sun 05/21/2023
0500 Continuous 1500
Work scheduled by: LI

SCH - NPX_CSC FWD (Import) REV (Export)
0 MW **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Fri 05/19/2023 to Sat 05/20/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 02/18/2023 08:38

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

MARCY__345KV_CSC

Fri 05/19/2023 to Tue 05/23/2023

0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 10/05/2022 11:11

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2535 MW

50 MW

2585 MW

LEEDS__PLSNTVLY_345_92

Sat 05/20/2023 to Sat 05/27/2023

0001 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:21

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

PLSNTVLY_345KV_RNS5

Sat 05/20/2023 to Sat 05/27/2023

0001 Continuous 2200

Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:21

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023

0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

1500 MW

1500 MW

0 MW

1000 MW

1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023

0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1550 MW

1600 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT2

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 16:34

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

CENTRAL EAST - VC
Impacts Total Transfer Capability 865 MW
TTC with All Lines In Service 2585 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability 180 MW
TTC with All Lines In Service 270 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY
Impacts Total Transfer Capability 1025 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

1000 MW

NYISO TRANSFER LIMITATIONS

Page 28 of 41
Number Of Records: 233
Report Run Date: 04/08/2023 23:03 (EPT)

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1					FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023	<u>UPDATED by NYPA 12/13/2022 09:46</u>	MOSES SOUTH	500 MW	
0600	Continuous	1930		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY__765_MSU1 , CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023		SCH - HQ_CEDARS	90 MW	
0600		1930		Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	
MASSENA_-MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023		SCH - HQ_CEDARS	90 MW	
0600		1930		Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	
MASSENA_-MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023		SCH - HQ_CEDARS	90 MW	
0600		1930		Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Tue 05/30/2023	to	Tue 05/30/2023		SCH - HQ_CEDARS	90 MW	
0600		1930		Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
CHASLAKE-PORTER_230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES_230_L34P

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES_230_L34P , CHASLAKE-PORTER_230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

LEEDS__345KV_R94301

Mon 06/05/2023 to Tue 06/06/2023
0830 Continuous 1400

Work scheduled by: NGrid

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

Work scheduled by: NGrid

OSWEGO_-ELBRIDGE_345_17

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

Work scheduled by: NGrid

NIAGARA_-PACKARD_230_62

Mon 06/26/2023 to Fri 06/30/2023
0500 Continuous 1900

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1500 MW
400 MW
1900 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW
400 MW
1550 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023
0500 Continuous 1900

UPDATED by NYPA 10/28/2022 10:56

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

Work scheduled by: NYPA

MARCY_-EDIC_345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023
0500 Continuous 1930

UPDATED by NYPA 10/28/2022 11:17

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 12/14/2022 14:55

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

MOSES__-ADIRNDCK_230_MA2

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 07/17/2023 to Fri 07/28/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

1800 MW

1300 MW

100 MW

250 MW

1900 MW

1550 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13					FWD (Import)	REV (Export)
Tue 07/18/2023	to	Fri 09/15/2023		MOSES SOUTH	2100 MW	
0630	Continuous	1600		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
HURLYAVE-ROSETON_345_303					FWD (Import)	REV (Export)
Mon 07/31/2023	to	Fri 08/25/2023		UPNY CONED	4100 MW	
0800	Continuous	1600		Impacts Total Transfer Capability	3715 MW	
Work scheduled by: CHGE				TTC with All Lines In Service	7815 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Fri 08/04/2023	to	Mon 08/14/2023		DYSINGER EAST	2850 MW	
0500	Continuous	2300		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB					FWD (Import)	REV (Export)
Mon 08/07/2023	to	Fri 08/11/2023		SCH - OH - NY	1300 MW	1100 MW
0500	Continuous	1900		Impacts Total Transfer Capability	600 MW	450 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1900 MW	1550 MW
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Tue 08/15/2023	to	Fri 08/25/2023		DYSINGER EAST	2850 MW	
0500	Continuous	2300		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
MARCY__345KV_CSC					FWD (Import)	REV (Export)
Sat 08/19/2023	to	Sun 08/20/2023		CENTRAL EAST - VC	2535 MW	
0500	Continuous	1930		Impacts Total Transfer Capability	50 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2585 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023

0500 Continuous 1930

ARR: 19,16

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023

0500 Continuous 2100

UPDATED by NYPA 03/16/2023 08:43

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1150 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1550 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023

0700 Continuous 1530

UPDATED by NYISO 02/22/2023 09:21

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2450 MW

Impacts Total Transfer Capability

135 MW

TTC with All Lines In Service

2585 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

FWD (Import)

REV (Export)

500 MW

1150 MW

Impacts Total Transfer Capability

900 MW

450 MW

TTC with All Lines In Service

1400 MW

1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

SPRNBK-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

CHASLAKE-PORTER_230_11

Sat 09/16/2023 to Sun 10/15/2023

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 02/01/2023 11:03

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

CLAY-EDIC_345_2-15

Mon 09/18/2023 to Fri 09/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

MARCY-EDIC_345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023

0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:09

ARR: 19,16

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2700 MW**
500 MW
3200 MW

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2535 MW**
50 MW
2585 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **6680 MW**
1135 MW
7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
330 MW
330 MW
REV (Export) **0 MW**
330 MW
330 MW

ROSETON_-ROCKTVRN_345_311

Mon 10/02/2023 to Fri 11/03/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4400 MW**
3415 MW
7815 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
285 MW
2585 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 200 MW
1550 MW

ADIRNDCK-CHASLAKE_230_13

Mon 10/16/2023 to Tue 11/14/2023
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 11/07/2022 15:17

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
660 MW

NEWBRDGE_345_138_BK_1

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 375 MW
TTC with All Lines In Service 285 MW
660 MW

NEWBRDGE_345_138_BK_2

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 375 MW
TTC with All Lines In Service 285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Sun 10/29/2023 to Fri 11/17/2023
0001 Continuous 2359
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	900 MW	500 MW
TTC with All Lines In Service	1600 MW	1800 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

HURLYAVE-ROSETON_345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600
Work scheduled by: CHGE

	FWD (Import)	REV (Export)
UPNY CONED	4100 MW	
Impacts Total Transfer Capability	3715 MW	
TTC with All Lines In Service	7815 MW	

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2585 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 1730

Work scheduled by:

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **1720 MW**
 Impacts Total Transfer Capability 865 MW
 TTC with All Lines In Service 2585 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 189 MW
 TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
 0700 1530

Work scheduled by:

SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 189 MW
 TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2585 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/20/2023		SCH - HQ - NY	850 MW	0 MW
0700		1530		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
LINDN_CG-LNDVFT__345_V-3022					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Wed 11/15/2023		SCH - PJM_VFT	0 MW	0 MW
1500	Continuous	1700		Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM				TTC with All Lines In Service	315 MW	315 MW
NIAGARA_345_230_AT4					FWD (Import)	REV (Export)
Mon 12/04/2023	to	Fri 12/08/2023	<u>UPDATED by NYPA 03/21/2023 14:25</u>	SCH - OH - NY		1650 MW
0500	Continuous	1900		Impacts Total Transfer Capability		350 MW
Work scheduled by: NYPA				TTC with All Lines In Service		2000 MW
S.RIPLEY-DUNKIRK_230_68					FWD (Import)	REV (Export)
Mon 12/04/2023	to	Fri 12/08/2023		SCH - PJ - NY		
0800	Continuous	1600		Impacts Total Transfer Capability		
Work scheduled by: PJM				TTC with All Lines In Service		
HOMR_NYW-PIERC_NY_345_48					FWD (Import)	REV (Export)
Fri 12/08/2023	to	Fri 12/15/2023	<u>UPDATED by PJM 07/28/2022 14:08</u>	SCH - PJ - NY		
0800	Continuous	1600		Impacts Total Transfer Capability		
Work scheduled by: PJM				TTC with All Lines In Service		
LONG_MTN-CRICKVLY_345_398					FWD (Import)	REV (Export)
Tue 12/12/2023	to	Thu 12/21/2023		SCH - NPX_1385	100 MW	100 MW
0001	Continuous	2200		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ConEd				TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 12/12/2023 to Thu 12/21/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	900 MW	500 MW
TTC with All Lines In Service	1600 MW	1800 MW

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

W49TH_ST_345KV_6

Mon 01/08/2024 to Mon 02/19/2024
0001 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Mon 01/08/2024 to Mon 02/19/2024
0001 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_8

Sat 02/03/2024 to Mon 02/19/2024
0001 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, April 8, 2023 to Monday, October 7, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW