

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2050 MW

200 MW

2250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2050 MW

200 MW

2250 MW

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 2359
Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2000 MW

250 MW

2250 MW

1150 MW

50 MW

1200 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1250 MW

250 MW

1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1250 MW

250 MW

1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1750

Fri 01/20/2023 to Sun 04/30/2023
1601 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

Sat 01/21/2023 to Sun 04/30/2023
1800 Continuous 2359

UPDATED by IESO 01/18/2023 16:31

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: IESO

PRINCTWN-N.SCTLND_345_361

Tue 02/14/2023 to Tue 05/02/2023
1128 Continuous 0800

UPDATED by LS 04/26/2023 15:42

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LS

PRINCTWN-N.SCTLND_345_362

Tue 02/14/2023 to Tue 05/02/2023
1129 Continuous 0800

UPDATED by LS 04/26/2023 15:42

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LS

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 02/21/2023 to Sat 07/15/2023
0630 Continuous 1730

UPDATED by NGrid 02/01/2023 11:03

FWD (Import) REV (Export)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA1

Sun 03/05/2023 to Fri 05/26/2023
2000 Continuous 1930

FWD (Import) REV (Export)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

Wed 04/12/2023 to Fri 05/05/2023
0600 Continuous 1730

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

MARCY__-FRASANNX_345_UCC2-41

Wed 04/12/2023 to Fri 05/05/2023
0600 Continuous 1730

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

LEEDS__-VNWAGNER_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 2200

UPDATED by ConEd 03/10/2023 10:36

FWD (Import) REV (Export)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 2200

UPDATED by ConEd 03/10/2023 10:36

FWD (Import) REV (Export)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Tue 04/18/2023 to Fri 05/05/2023
0400 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1200

Tue 04/18/2023 to Sun 04/30/2023
0400 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1500 MW
900 MW
2400 MW

SCH-NYISO-IMO_LIMIT_1400

Tue 04/18/2023 to Sun 04/30/2023
0400 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
300 MW
2000 MW

VNWAGNER-PLSNTVLY_345_Y59

Wed 04/19/2023 to Sun 04/30/2023
1636 Continuous 2200
Work scheduled by: NYISO

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
4015 MW
7815 MW

S.RIPLEY-DUNKIRK_230_68

Wed 04/26/2023 to Wed 05/10/2023
0700 Continuous 1630
Work scheduled by: NGrid

UPDATED by NGrid 03/21/2023 12:58

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 04/30/2023 to Sun 05/21/2023
0500 Continuous 2000
Work scheduled by: HQ

UPDATED by HQ 04/21/2023 10:16

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
300 MW
3150 MW

CHAT_DC_GC2

Sun 04/30/2023 to Sun 05/21/2023
0500 Continuous 2000
Work scheduled by: HQ

UPDATED by HQ 04/21/2023 10:16

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1400

Sun 04/30/2023 to Fri 05/05/2023
0500 Continuous 1659
Work scheduled by: HQ

UPDATED by HQ 04/21/2023 10:16

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1400 MW
100 MW
1500 MW

SCH-IMO-NYISO_LIMIT_900

Mon 05/01/2023 to Fri 05/05/2023
0001 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
700 MW
1900 MW

SCH-IMO-NYISO_NIAGARA_CB_3302

Mon 05/01/2023 to Tue 05/02/2023
0500 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 04/21/2023 13:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1850 MW **1400 MW**
50 MW 150 MW
1900 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: ConEd

| | | |
|-----------------------------------|--------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - PJM_HTP | 0 MW | |
| Impacts Total Transfer Capability | 660 MW | |
| TTC with All Lines In Service | 660 MW | |

W49TH_ST_345KV_7

Mon 05/01/2023 to Mon 05/01/2023
0600 Continuous 0630
Work scheduled by: ConEd

| | | |
|-----------------------------------|---------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - PJM_HTP | 300 MW | |
| Impacts Total Transfer Capability | 360 MW | |
| TTC with All Lines In Service | 660 MW | |

W49TH_ST_345KV_8

Mon 05/01/2023 to Mon 05/01/2023
0600 Continuous 0630
Work scheduled by: ConEd

| | | |
|-----------------------------------|---------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - PJM_HTP | 450 MW | |
| Impacts Total Transfer Capability | 210 MW | |
| TTC with All Lines In Service | 660 MW | |

GILBOA_-LEEDS__345_GL3

Mon 05/01/2023 to Mon 05/01/2023
0700 Continuous 1300
Work scheduled by: NGrid

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| CENTRAL EAST - VC | 2000 MW | |
| Impacts Total Transfer Capability | 720 MW | |
| TTC with All Lines In Service | 2720 MW | |

LEEDS__345KV_R395

Mon 05/01/2023 to Mon 05/01/2023
0700 Continuous 1300
Work scheduled by: NGrid

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| UPNY CONED | 3800 MW | |
| Impacts Total Transfer Capability | 4015 MW | |
| TTC with All Lines In Service | 7815 MW | |

PANNELL_-CLAY__345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1730
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| WEST CENTRAL | 1300 MW | |
| Impacts Total Transfer Capability | 950 MW | |
| TTC with All Lines In Service | 2250 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2720 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1000

Mon 05/01/2023 to Fri 05/05/2023
 0700 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability 1300 MW
 250 MW
 TTC with All Lines In Service 1550 MW

HURLYAVE-ROSETON_345_303

Tue 05/02/2023 to Sun 05/07/2023
 0800 Continuous 1600
 Work scheduled by: CHGE

UPNY CONED
 Impacts Total Transfer Capability 4100 MW
 3715 MW
 TTC with All Lines In Service 7815 MW

LEEDS__HURLYAVE_345_301

Tue 05/02/2023 to Fri 06/02/2023
 0800 Continuous 1700
 Work scheduled by: CHGE

UPNY CONED
 Impacts Total Transfer Capability 4100 MW
 3715 MW
 TTC with All Lines In Service 7815 MW

PIERCBRK-FIVEMILE_345_37

Tue 05/02/2023 to Tue 05/02/2023
 0830 Continuous 1230
 Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

E13THSTA-FARRAGUT_345_46

Wed 05/03/2023 to Fri 05/05/2023
 0301 Continuous 0200
 Work scheduled by: ConEd
 UPDATED by ConEd 04/18/2023 10:42

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 3800 MW
 800 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Wed 05/03/2023 to Thu 05/04/2023
 0500 Continuous 1700
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability 1150 MW
 400 MW
 TTC with All Lines In Service 1550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTB_115_2/22

Wed 05/03/2023 to Wed 05/03/2023
0800 Continuous 1700

Work scheduled by: HQ

| | | |
|-----------------------------------|--------------|--------------|
| SCH - HQ_CEDARS | FWD (Import) | REV (Export) |
| | 95 MW | 40 MW |
| Impacts Total Transfer Capability | 175 MW | 60 MW |
| TTC with All Lines In Service | 270 MW | 100 MW |

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 05/03/2023 to Wed 05/03/2023
0800 Continuous 1700

Work scheduled by: HQ

| | | |
|-----------------------------------|--------------|--------------|
| SCH - HQ_CEDARS | FWD (Import) | REV (Export) |
| | 80 MW | |
| Impacts Total Transfer Capability | 190 MW | |
| TTC with All Lines In Service | 270 MW | |

LONG_MTN-CRICKVLY_345_398

Wed 05/03/2023 to Wed 05/03/2023
0830 Continuous 1600

Work scheduled by: ISONE

| | | |
|-----------------------------------|---------------|---------------|
| SCH - NPX_1385 | FWD (Import) | REV (Export) |
| | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

LONG_MTN-CRICKVLY_345_398

Wed 05/03/2023 to Wed 05/03/2023
0830 Continuous 1600

Work scheduled by: ISONE

| | | |
|-----------------------------------|---------------|----------------|
| SCH - NE - NY | FWD (Import) | REV (Export) |
| | 500 MW | 1150 MW |
| Impacts Total Transfer Capability | 900 MW | 450 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

SCH-HQ-NYISO_LIMIT_1150

Fri 05/05/2023 to Sun 05/21/2023
1700 Continuous 2000

Work scheduled by: HQ

UPDATED by HQ 04/21/2023 10:16

| | | |
|-----------------------------------|----------------|--------------|
| SCH - HQ - NY | FWD (Import) | REV (Export) |
| | 1150 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 1500 MW | |

W49TH_ST_345KV_7

Fri 05/05/2023 to Fri 05/05/2023
1730 Continuous 1800

Work scheduled by: ConEd

| | | |
|-----------------------------------|---------------|--------------|
| SCH - PJM_HTP | FWD (Import) | REV (Export) |
| | 300 MW | |
| Impacts Total Transfer Capability | 360 MW | |
| TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

| | |
|-------------------|---------|
| CENTRAL EAST | 2650 MW |
| CENTRAL EAST - VC | 2720 MW |
| TOTAL EAST | 6000 MW |
| UPNY CONED | 7815 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 05/05/2023 to Fri 05/05/2023
1730 Continuous 1800
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
450 MW
210 MW
660 MW

MARCY_SO_SERIES_COMP_I/S

Fri 05/05/2023 to Tue 10/31/2023
1800 Continuous 2359
Work scheduled by: NYISO

UPDATED by NYISO 04/27/2023 10:16

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2360 MW
360 MW
2720 MW

DUNWODIE_345KV_5

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 1800
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_7

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 1800
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

SPRNBK_345KV_RNS3

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 1800
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

VOLNEY_-MARCY_345_19

Sat 05/06/2023 to Sun 05/28/2023
0500 Continuous 1900
Work scheduled by: NYPA

ARR: 19

FWD (Import) REV (Export)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY_-MARCY_345_19

Sat 05/06/2023 to Sun 05/28/2023
0500 Continuous 1900
Work scheduled by: NYPA

ARR: 19

FWD (Import) REV (Export)
CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 245 MW
TTC with All Lines In Service 2720 MW

VOLNEY_-MARCY_345_19, MARCY_SO_SERIES_COMP_I/S

Sat 05/06/2023 to Sun 05/28/2023
0500 1900
Work scheduled by:

ARR: 19

FWD (Import) REV (Export)
CENTRAL EAST - VC **2250 MW**
Impacts Total Transfer Capability 470 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Sat 05/06/2023 to Sat 05/06/2023
1730 Continuous 1800
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W65

Sun 05/07/2023 to Sun 05/07/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W82

Sun 05/07/2023 to Mon 05/08/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS4

Sun 05/07/2023 to Sun 05/07/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-IMO_LIMIT_1000

Sun 05/07/2023 to Fri 05/12/2023
0500 Continuous 1900
Work scheduled by: IESO

FWD (Import) REV (Export)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1550 MW

ATHENS_-VNWAGNER_345_91

Mon 05/08/2023 to Thu 05/18/2023
0001 Continuous 2200
Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:27

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Mon 05/08/2023 to Thu 05/18/2023
0001 Continuous 2200

UPDATED by ConEd 02/21/2023 15:27

FWD (Import) REV (Export)

UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

VNWAGNER-PLSNTVLY_345_Y58

Mon 05/08/2023 to Thu 05/18/2023
0001 Continuous 2200

UPDATED by ConEd 02/21/2023 15:27

FWD (Import) REV (Export)

UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK_345_W65

Mon 05/08/2023 to Mon 05/08/2023
0130 Continuous 0200

FWD (Import) REV (Export)

UPNY CONED 4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

Mon 05/08/2023 to Mon 05/08/2023
0130 Continuous 0200

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_LIMIT_300

Mon 05/08/2023 to Tue 05/09/2023
0600 Continuous 1900

FWD (Import) REV (Export)

SCH - HQ - NY 300 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

COOPERS_DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC 2485 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

OAKDALE_-FRASER_345_32

Tue 05/09/2023 to Tue 05/09/2023
0700 Daily 1800
Work scheduled by: NYSEG
UPDATED by NYSEG 03/07/2023 14:15

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

LEEDS_345KV_R94301

Tue 05/09/2023 to Wed 05/10/2023
0830 Continuous 1430
Work scheduled by: NGrid

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 05/10/2023 to Sat 05/13/2023
0101 Continuous 0100
Work scheduled by: ORU
UPDATED by ConEd 03/27/2023 15:57

FWD (Import) REV (Export)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS4

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 01/04/2023 11:31

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 01/04/2023 11:31

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

| | |
|-------------------|---------|
| CENTRAL EAST | 2650 MW |
| CENTRAL EAST - VC | 2720 MW |
| TOTAL EAST | 6000 MW |
| UPNY CONED | 7815 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 05/13/2023 to Mon 05/15/2023
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 01/04/2023 11:31

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

450 MW

210 MW

660 MW

CHAT_DC_GC1

Sun 05/14/2023 to Sun 05/14/2023
0001 Continuous 0200
Work scheduled by: HQ

UPDATED by HQ 04/21/2023 09:47

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Sun 05/14/2023 to Sun 05/14/2023
0001 Continuous 0200
Work scheduled by: HQ

UPDATED by HQ 04/21/2023 09:47

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 05/14/2023 to Sun 05/14/2023
0001 Continuous 0200
Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2550 MW

600 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 05/14/2023 to Sun 05/14/2023
0001 0200

SCH - HQ - NY

FWD (Import)

REV (Export)

1370 MW

0 MW

Impacts Total Transfer Capability

130 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

SCH-HQ-NYISO_LIMIT_1050

Sun 05/14/2023 to Sun 05/14/2023
0001 Continuous 0200

UPDATED by HQ 04/21/2023 09:47

SCH - HQ - NY

FWD (Import)

REV (Export)

1050 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1500 MW

BECK__-PACKARD_230_BP76

Sun 05/14/2023 to Fri 05/19/2023
0630 Continuous 1730

UPDATED by IESO 04/26/2023 10:44

SCH - OH - NY

FWD (Import)

REV (Export)

1500 MW

1000 MW

Impacts Total Transfer Capability

400 MW

550 MW

TTC with All Lines In Service

1900 MW

1550 MW

W49TH_ST_345KV_6

Mon 05/15/2023 to Mon 05/15/2023
0001 Continuous 0030

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST-E13THSTA_345_M55

Mon 05/15/2023 to Mon 05/15/2023
0001 Continuous 0030

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

W49TH_ST_345KV_6

Mon 05/15/2023 to Mon 05/15/2023
0301 Continuous 0330

UPDATED by ConEd 03/20/2023 09:13

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Mon 05/15/2023 to Wed 05/17/2023
0301 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/20/2023 09:13

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST_345KV_6

Tue 05/16/2023 to Wed 05/17/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 03/20/2023 09:13

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 05/16/2023 to Sun 05/21/2023
0500 Continuous 1500
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
330 MW 330 MW
330 MW 330 MW

MOTTHAVN-RAINEY__345_Q11

Fri 05/19/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/18/2023 08:38

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MARCY__345KV_CSC

Fri 05/19/2023 to Tue 05/23/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 10/05/2022 11:11

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2535 MW
185 MW
2720 MW

MARCY__345KV_CSC , MARCY_SO_SERIES_COMP_I/S

Fri 05/19/2023 to Tue 05/23/2023
0500 1900
Work scheduled by:

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2315 MW
405 MW
2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__-VNWAGNER_345_92

Sat 05/20/2023 to Mon 05/29/2023

0001 Continuous 0259

Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:21

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

PLSNTVLY_345KV_RNS5

Sat 05/20/2023 to Mon 05/29/2023

0001 Continuous 0259

Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:21

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

SPRNBK_-TREMONT_345_X28

Sat 05/20/2023 to Sat 05/20/2023

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4200 MW

400 MW

4600 MW

VNWAGNER-PLSNTVLY_345_Y59

Sat 05/20/2023 to Mon 05/29/2023

0001 Continuous 0259

Work scheduled by: NGrid

UPDATED by ConEd 02/21/2023 15:21

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

SPRNBK_-TREMONT_345_X28

Sat 05/20/2023 to Sat 05/20/2023

1230 Continuous 1300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4200 MW

400 MW

4600 MW

CHAT_DC_GC1

Tue 05/30/2023 to Tue 05/30/2023

0600 Continuous 2000

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

300 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 2000

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHATGUAY-MASSENA_765_7040

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MARCY_765_345_AT1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

MARCY_765_345_AT2

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930

UPDATED by NYPA 12/13/2022 16:34

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1720 MW
1000 MW
2720 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 12/13/2022 09:46

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1 , CHASLAKE-PORTER__230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 Continuous 1930
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
180 MW
270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY__765_MSU1 , MARCY_SO_SERIES_COMP_I/S

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

1220 MW

TTC with All Lines In Service

2720 MW

MASSENA -MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MASSENA -MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P , CHASLAKE-PORTER__230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
CHASLAKE-PORTER_230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

180 MW

270 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES_230_L34P

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

180 MW

270 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 ,
STLAWRNC-MOSES_230_L34P , CHASLAKE-PORTER_230_11

Tue 05/30/2023 to Tue 05/30/2023
0600 1930

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

180 MW

270 MW

VOLNEY_-MARCY_345_19

Sat 06/03/2023 to Sun 06/04/2023
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4900 MW

350 MW

5250 MW

VOLNEY_-MARCY_345_19

Sat 06/03/2023 to Sun 06/04/2023
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2475 MW

245 MW

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY_345_19, MARCY_SO_SERIES_COMP_I/S

Sat 06/03/2023 to Sun 06/04/2023

0500 1730

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC 2250 MW
Impacts Total Transfer Capability 470 MW
TTC with All Lines In Service 2720 MW

LEEDS_345KV_R94301

Mon 06/05/2023 to Tue 06/06/2023

0830 Continuous 1400

Work scheduled by: NGrid

UPNY CONED 3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 06/07/2023 to Wed 06/07/2023

0630 Daily 1800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Wed 06/07/2023 to Wed 06/07/2023

0630 Daily 1800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-PACKARD_230_62

Mon 06/26/2023 to Fri 06/30/2023

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY 1500 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY 1150 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 10:56

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

MARCY__-EDIC__345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:17

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

ADIRNDCK-PORTER__230_12

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 12/14/2022 14:55

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

MOSES__-ADIRNDCK_230_MA2

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 07/17/2023 to Fri 07/28/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1800 MW **1300 MW**
100 MW 250 MW
1900 MW 1550 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2100 MW

ADIRNDCK-CHASLAKE_230_13

Tue 07/18/2023 to Fri 09/15/2023
0630 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2100 MW

HURLYAVE-ROSETON_345_303

Mon 07/31/2023 to Fri 08/25/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

4100 MW

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

2850 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 600 MW 450 MW
TTC with All Lines In Service 1900 MW 1550 MW

FWD (Import) REV (Export)

1300 MW

1100 MW

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

2850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 04/26/2023 09:32

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023
0500 Continuous 2100
Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW
400 MW
1550 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2450 MW
270 MW
2720 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW **1150 MW**
900 MW 450 MW
1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Wed 10/25/2023

0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

SPRNBK-W49TH_ST_345_M51

Fri 09/15/2023 to Wed 10/25/2023

0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

CHASLAKE-PORTER__230_11

Sat 09/16/2023 to Sun 10/15/2023

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 02/01/2023 11:03

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

CLAY__-EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

MARCY__-EDIC__345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023

0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:09

ARR: 19,16

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023

0500 Continuous 2000

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2700 MW

500 MW

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 185 MW
TTC with All Lines In Service 2720 MW

MARCY__345KV_CSC , MARCY_SO_SERIES_COMP_I/S

Mon 09/25/2023 to Sat 10/07/2023
0700 1530
Work scheduled by:

FWD (Import) REV (Export)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2720 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
UPNY CONED **6680 MW**
Impacts Total Transfer Capability 1135 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

FWD (Import) REV (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

ROSETON_-ROCKTVRN_345_311

Mon 10/02/2023 to Fri 11/03/2023
0800 Continuous 1600
Work scheduled by: CHGE

FWD (Import) REV (Export)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 200 MW
TTC with All Lines In Service 1550 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 2275 MW
TTC with All Lines In Service 445 MW
TTC with All Lines In Service 2720 MW

MARCY__FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 2275 MW
TTC with All Lines In Service 445 MW
TTC with All Lines In Service 2720 MW

ADIRNDCK-CHASLAKE_230_13

Mon 10/16/2023 to Tue 11/14/2023
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 11/07/2022 15:17

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
TTC with All Lines In Service 3150 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|------------------------------------|------------|----------------|---------------------------------------|--|-----------------------------------|---------------|----------------|
| NEWBRDGE_345_138_BK_1 | | | | | | FWD (Import) | REV (Export) |
| Wed 11/01/2023 | to | Mon 11/20/2023 | | | SCH - PJM_NEPTUNE | 375 MW | |
| 0001 | Continuous | 2359 | <u>UPDATED by LI 04/22/2023 14:51</u> | | Impacts Total Transfer Capability | 285 MW | |
| Work scheduled by: LI | | | | | TTC with All Lines In Service | 660 MW | |
| NEWBRDGE_345_138_BK_2 | | | | | | FWD (Import) | REV (Export) |
| Wed 11/01/2023 | to | Mon 11/20/2023 | | | SCH - PJM_NEPTUNE | 375 MW | |
| 0001 | Continuous | 2359 | <u>UPDATED by LI 04/22/2023 14:51</u> | | Impacts Total Transfer Capability | 285 MW | |
| Work scheduled by: LI | | | | | TTC with All Lines In Service | 660 MW | |
| NEWBRDGE-DUFFYAVE_345_501 | | | | | | FWD (Import) | REV (Export) |
| Wed 11/01/2023 | to | Mon 11/20/2023 | | | SCH - PJM_NEPTUNE | 0 MW | |
| 0001 | Continuous | 2359 | <u>UPDATED by LI 04/22/2023 14:51</u> | | Impacts Total Transfer Capability | 660 MW | |
| Work scheduled by: LI | | | | | TTC with All Lines In Service | 660 MW | |
| LONG_MTN-CRICKVLY_345_398 | | | | | | FWD (Import) | REV (Export) |
| Mon 11/06/2023 | to | Thu 11/30/2023 | | | SCH - NPX_1385 | 100 MW | 100 MW |
| 0001 | Continuous | 2200 | | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| Work scheduled by: ConEd | | | | | TTC with All Lines In Service | 200 MW | 200 MW |
| LONG_MTN-CRICKVLY_345_398 | | | | | | FWD (Import) | REV (Export) |
| Mon 11/06/2023 | to | Thu 11/30/2023 | | | SCH - NE - NY | 700 MW | 1200 MW |
| 0001 | Continuous | 2200 | | | Impacts Total Transfer Capability | 900 MW | 600 MW |
| Work scheduled by: ConEd | | | | | TTC with All Lines In Service | 1600 MW | 1800 MW |
| LINDN_CG-LNDVFT__345_V-3022 | | | | | | FWD (Import) | REV (Export) |
| Mon 11/06/2023 | to | Thu 11/09/2023 | | | SCH - PJM_VFT | 0 MW | 0 MW |
| 0800 | Continuous | 1500 | | | Impacts Total Transfer Capability | 315 MW | 315 MW |
| Work scheduled by: PJM | | | | | TTC with All Lines In Service | 315 MW | 315 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

| | |
|-------------------|---------|
| CENTRAL EAST | 2650 MW |
| CENTRAL EAST - VC | 2720 MW |
| TOTAL EAST | 6000 MW |
| UPNY CONED | 7815 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600
Work scheduled by: CHGE

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| UPNY CONED | 4100 MW | |
| Impacts Total Transfer Capability | 3715 MW | |
| TTC with All Lines In Service | 7815 MW | |

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

| | | |
|-----------------------------------|--------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - HQ - NY | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| MOSES SOUTH | 1550 MW | |
| Impacts Total Transfer Capability | 1600 MW | |
| TTC with All Lines In Service | 3150 MW | |

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by:

| | | |
|-----------------------------------|---------------|--------------|
| | FWD (Import) | REV (Export) |
| MOSES SOUTH | 500 MW | |
| Impacts Total Transfer Capability | 2650 MW | |
| TTC with All Lines In Service | 3150 MW | |

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| CENTRAL EAST - VC | 1720 MW | |
| Impacts Total Transfer Capability | 865 MW | |
| TTC with All Lines In Service | 2585 MW | |

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

| | | |
|-----------------------------------|--------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - HQ_CEDARS | 90 MW | |
| Impacts Total Transfer Capability | 189 MW | |
| TTC with All Lines In Service | 279 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 475 MW | 1000 MW |
| 1025 MW | 0 MW |
| 1500 MW | 1000 MW |

MASSENA_MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 500 MW | |
| 2650 MW | |
| 3150 MW | |

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 90 MW | |
| 189 MW | |
| 279 MW | |

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 850 MW | 0 MW |
| 650 MW | 1000 MW |
| 1500 MW | 1000 MW |

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 0 MW | 0 MW |
| 315 MW | 315 MW |
| 315 MW | 315 MW |

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 05/31/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 2300 MW | |
| 850 MW | |
| 3150 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY

FWD (Import)

REV (Export)

1650 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
0800 Continuous 1600

UPDATED by PJM 07/28/2022 14:08

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LONG_MTN-CRICKVLY_345_398

Tue 12/12/2023 to Thu 12/21/2023
0001 Continuous 2200

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

Tue 12/12/2023 to Thu 12/21/2023
0001 Continuous 2200

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

1200 MW

Impacts Total Transfer Capability

900 MW

600 MW

TTC with All Lines In Service

1600 MW

1800 MW

Work scheduled by: ConEd

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

| | |
|-------------------|---------|
| CENTRAL EAST | 2650 MW |
| CENTRAL EAST - VC | 2720 MW |
| TOTAL EAST | 6000 MW |
| UPNY CONED | 7815 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|---------------|--------------|
| SCH - PJM_HTP | 310 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 660 MW | |

W49TH_ST-E13THSTA_345_M55

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

BECK__-PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|----------------|
| SCH - OH - NY | 1800 MW | 1350 MW |
| Impacts Total Transfer Capability | 600 MW | 650 MW |
| TTC with All Lines In Service | 2400 MW | 2000 MW |

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|---------------|--------------|
| SCH - PJM_HTP | 310 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 660 MW | |

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|---------------|--------------|
| SCH - PJM_HTP | 310 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

| | |
|-------------------|---------|
| CENTRAL EAST | 2650 MW |
| CENTRAL EAST - VC | 2720 MW |
| TOTAL EAST | 6000 MW |
| UPNY CONED | 7815 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|---------------|--------------|
| SCH - PJM_HTP | 310 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 660 MW | |

W49TH_ST-E13THSTA_345_M55

Wed 03/27/2024 to Sat 03/30/2024
0001 Continuous 0200
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|--------------|--------------|
| SCH - NPX_CSC | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 330 MW | 330 MW |
| TTC with All Lines In Service | 330 MW | 330 MW |

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Fri 11/15/2024
0530 Continuous 1700
Work scheduled by: NGrid

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| MOSES SOUTH | 2100 MW | |
| Impacts Total Transfer Capability | 1050 MW | |
| TTC with All Lines In Service | 3150 MW | |

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|--------------|--------------|
| SCH - PJM_NEPTUNE | 0 MW | |
| Impacts Total Transfer Capability | 660 MW | |
| TTC with All Lines In Service | 660 MW | |

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|---------------|--------------|
| SCH - PJM_NEPTUNE | 375 MW | |
| Impacts Total Transfer Capability | 285 MW | |
| TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, April 30, 2023 to Tuesday, October 29, 2024

| | |
|-------------------|---------|
| CENTRAL EAST | 2650 MW |
| CENTRAL EAST - VC | 2720 MW |
| TOTAL EAST | 6000 MW |
| UPNY CONED | 7815 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|---------------|--------------|
| SCH - PJM_NEPTUNE | 375 MW | |
| Impacts Total Transfer Capability | 285 MW | |
| TTC with All Lines In Service | 660 MW | |

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|--------------|--------------|
| SCH - PJM_NEPTUNE | 0 MW | |
| Impacts Total Transfer Capability | 660 MW | |
| TTC with All Lines In Service | 660 MW | |

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|--------------|--------------|
| SCH - NPX_CSC | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 330 MW | 330 MW |
| TTC with All Lines In Service | 330 MW | 330 MW |