

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS
Sun 02/01/2015 to Sat 02/01/2025
0000 0000
Work scheduled by:

SPR/DUN-SOUTH
4350 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS
Sun 02/01/2015 to Sat 02/01/2025
0000 0000
Work scheduled by:

UPNY CONED
7505 MW
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

HUDSONP_-FARRAGUT_345_B3402
Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY
2050 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403
Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY
2050 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402
Mon 01/15/2018 to Sat 09/30/2023
0001 2359
Work scheduled by:

SCH - PJ - NY
2000 MW **1150 MW**
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2250 MW 1200 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1450

Fri 05/05/2023 to Tue 10/31/2023
0001 Continuous 2359
Work scheduled by: NYISO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
150 MW
1900 MW

NRTH1385-NOR HBR__138_601

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NORHBR__138_601 , NRTH1385-NORHBR__138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 2359
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
200 MW 200 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

Work scheduled by: LI

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

ATHENS_-VNWAGNER_345_91

Thu 05/25/2023 to Tue 06/06/2023
0001 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGrid 05/23/2023 14:34

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

PLSNTVLY_345KV_RNS4

Thu 05/25/2023 to Tue 06/06/2023
0001 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGrid 05/23/2023 14:34

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

VNWAGNER-PLSNTVLY_345_Y58

Thu 05/25/2023 to Tue 06/06/2023
0001 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGrid 05/23/2023 14:34

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Wed 05/31/2023 to Wed 06/28/2023
0500 Continuous 1730

UPDATED by NGrid 05/24/2023 11:08

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1150

Wed 05/31/2023 to Mon 06/05/2023
1301 Continuous 0459

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

1450 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_850

Wed 05/31/2023 to Sun 06/04/2023
1301 Continuous 1700

UPDATED by IESO 05/24/2023 07:50

SCH - OH - NY

FWD (Import)

REV (Export)

1150 MW

Impacts Total Transfer Capability

750 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_800

Wed 05/31/2023 to Mon 06/05/2023
1301 Continuous 0459

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1550 MW

Work scheduled by: IESO

SCH-NE-NYISO_LIMIT_1000

Sat 06/03/2023 to Wed 06/14/2023
0700 Daily 2300

SCH - NE - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ISONE

VOLNEY_-MARCY__345_19

Sat 06/03/2023 to Sat 06/03/2023
0700 Continuous 1404

ARR: 19

OSWEGO EXPORT

FWD (Import)

REV (Export)

4900 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-MARCY__345_19

Sat 06/03/2023 to Sat 06/03/2023
0700 Continuous 1404

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2575 MW**
Impacts Total Transfer Capability 145 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_950

Sun 06/04/2023 to Sat 06/10/2023
0700 Continuous 1800

FWD (Import) REV (Export)

SCH - OH - NY **1250 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_850

Sun 06/04/2023 to Sun 06/04/2023
1700 Continuous 2300

UPDATED by IESO 05/24/2023 07:57

FWD (Import) REV (Export)

SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_600

Sun 06/04/2023 to Sun 06/04/2023
1700 Continuous 2300

UPDATED by IESO 05/24/2023 07:57

FWD (Import) REV (Export)

SCH - OH - NY **900 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1550 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_700

Mon 06/05/2023 to Mon 06/05/2023
0500 Continuous 1700

FWD (Import) REV (Export)

SCH - OH - NY **1000 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_850

Mon 06/05/2023 to Sat 06/10/2023
0500 Continuous 1700

UPDATED by IESO 06/01/2023 14:37

FWD (Import) REV (Export)

SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_300

Mon 06/05/2023 to Sat 06/10/2023
0500 Continuous 1700

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

1550 MW

Work scheduled by: IESO

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

OSWEGO_-ELBRIDGE_345_17

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

LEEDS_-VNWAGNER_345_92

Thu 06/08/2023 to Thu 06/15/2023
0001 Continuous 0900

UPDATED by NGrid 05/25/2023 09:58

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

Thu 06/08/2023 to Sun 06/18/2023
0001 Continuous 0900

UPDATED by NGrid 05/25/2023 09:58

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

VNWAGNER-PLSNTVLY_345_Y59

Thu 06/08/2023 to Sun 06/18/2023
0001 Continuous 0900

UPDATED by NGrid 05/25/2023 09:58

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q12

Sat 06/10/2023 to Sun 06/11/2023

0101 Continuous 1000

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

MARCY__765_345_AT1

Sat 06/10/2023 to Sat 06/10/2023

0500 Continuous 1930

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

MARCY__765_345_AT2

Sun 06/11/2023 to Sun 06/11/2023

0500 Continuous 1930

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

SCH-NE-NYISO_LIMIT_1000

Thu 06/15/2023 to Thu 06/15/2023

0700 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1400 MW

LEEDS__345KV_R94301

Tue 06/20/2023 to Tue 06/20/2023

0830 Continuous 1100

Work scheduled by: NGrid

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

NIAGARA_PACKARD__230_62

Mon 06/26/2023 to Fri 06/30/2023

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1900 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

FWD (Import) REV (Export)

ADIRNDCK-CHASLAKE_230_13

Wed 07/05/2023 to Sat 07/15/2023
0700 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY_-EDIC_345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 10:56

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

OSWEGO_-VOLNEY_345_11

Tue 07/11/2023 to Mon 07/31/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

MARCY_-EDIC_345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:17

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12						FWD (Import)	REV (Export)
Sun 07/16/2023	to	Sun 07/16/2023			MOSES SOUTH	2100 MW	
0700	Continuous	1530	<u>UPDATED by NYPA 12/14/2022 14:55</u>		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
MOSES__-ADIRNDCK_230_MA2						FWD (Import)	REV (Export)
Sun 07/16/2023	to	Sun 07/16/2023			MOSES SOUTH	2100 MW	
0700	Continuous	1530			Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
SCH-IMO_NY_NIAG_CB_3122_W/BB						FWD (Import)	REV (Export)
Mon 07/17/2023	to	Fri 07/28/2023			SCH - OH - NY	1800 MW	1300 MW
0500	Continuous	2100			Impacts Total Transfer Capability	100 MW	250 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1900 MW	1550 MW
ADIRNDCK-CHASLAKE_230_13						FWD (Import)	REV (Export)
Mon 07/17/2023	to	Mon 07/17/2023			MOSES SOUTH	2100 MW	
0700	Continuous	1730	<u>UPDATED by NYPA 02/17/2023 15:10</u>		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
MOSES__-ADIRNDCK_230_MA1						FWD (Import)	REV (Export)
Mon 07/17/2023	to	Mon 07/17/2023			MOSES SOUTH	2100 MW	
0700	Continuous	1730	<u>UPDATED by NYPA 02/17/2023 15:10</u>		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
ADIRNDCK-CHASLAKE_230_13						FWD (Import)	REV (Export)
Tue 07/18/2023	to	Fri 09/15/2023			MOSES SOUTH	2100 MW	
0630	Continuous	1600			Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON_345_303

Mon 07/31/2023 to Fri 08/25/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4100 MW	
3715 MW	
7815 MW	

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	1100 MW
600 MW	450 MW
1900 MW	1550 MW

OSWEGO_-VOLNEY_345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 04/26/2023 09:32

ARR: 19,16

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

REV (Export)

0 MW

5250 MW

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023
0500 Continuous 2100
Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

400 MW

1550 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 09/04/2023 to Mon 09/04/2023
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4350 MW

3465 MW

7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7580 MW

235 MW

7815 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023
0101 Continuous 0130
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023
0530 Continuous 0600
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0001 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA
UPDATED by NYISO 02/22/2023 09:21

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2450 MW
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
100 MW	100 MW
200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	1150 MW
900 MW	450 MW
1400 MW	1600 MW

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

SPRNBK-W49TH_ST_345_M51

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

CHASLAKE-PORTER_230_11

Sat 09/16/2023 to Sun 10/15/2023
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 05/24/2023 11:08

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

CLAY_-EDIC_345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Fri 09/22/2023 to Fri 09/22/2023
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 4350 MW
TTC with All Lines In Service 3465 MW
7815 MW

FWD (Import) REV (Export)

MARCY_-EDIC_345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023
0500 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 10/28/2022 11:09
ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

FWD (Import) REV (Export)

NIAGARA_DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 2700 MW
TTC with All Lines In Service 500 MW
3200 MW

FWD (Import) REV (Export)

MARCY_345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 2535 MW
TTC with All Lines In Service 185 MW
2720 MW

FWD (Import) REV (Export)

ROSETON_EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED
Impacts Total Transfer Capability 6680 MW
TTC with All Lines In Service 1135 MW
7815 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE						FWD (Import)	REV (Export)
Thu 09/28/2023	to	Fri 09/29/2023			OSWEGO EXPORT	5250 MW	
0600	Continuous	1700			Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
OSWEGO_-ELBRIDGE_345_17						FWD (Import)	REV (Export)
Thu 09/28/2023	to	Thu 09/28/2023			OSWEGO EXPORT	5250 MW	
0600	Continuous	0900			Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
OSWEGO_-ELBRIDGE_345_17						FWD (Import)	REV (Export)
Fri 09/29/2023	to	Fri 09/29/2023			OSWEGO EXPORT	5250 MW	
1400	Continuous	1700			Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
SHOR_NPX-SHOREHAM_138_CSC						FWD (Import)	REV (Export)
Mon 10/02/2023	to	Fri 10/06/2023			SCH - NPX_CSC	0 MW	0 MW
0600	Continuous	1800			Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI					TTC with All Lines In Service	330 MW	330 MW
ROSETON_-ROCKTVRN_345_311						FWD (Import)	REV (Export)
Mon 10/02/2023	to	Fri 11/03/2023			UPNY CONED	4400 MW	
0800	Continuous	1600			Impacts Total Transfer Capability	3415 MW	
Work scheduled by: CHGE					TTC with All Lines In Service	7815 MW	
DUNWODIE_345KV_4						FWD (Import)	REV (Export)
Wed 10/04/2023	to	Fri 11/10/2023			SPR/DUN-SOUTH	3800 MW	
0001	Continuous	2200			Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Tue 10/10/2023
0600 Continuous 0900

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Wed 10/11/2023
1400 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY__FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

ADIRNDCK-CHASLAKE_230_13

Mon 10/16/2023 to Tue 11/14/2023

0630 Continuous 1730

Work scheduled by: NGrid

CANCELLED by NYISO 06/01/2023 11:25

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

CHASLAKE-PORTER__230_11

Sun 10/22/2023 to Tue 11/14/2023

0630 Continuous 1730

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK_1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK_2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **100 MW**
100 MW
200 MW
REV (Export) **100 MW**
100 MW
200 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **700 MW**
900 MW
1600 MW
REV (Export) **1200 MW**
600 MW
1800 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/06/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4000 MW**
3815 MW
7815 MW
REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
315 MW
315 MW
REV (Export) **0 MW**
315 MW
315 MW

HURLYAVE-ROSETON_345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4100 MW**
3715 MW
7815 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 1730
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	1720 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	2720 MW	

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 500 MW
2650 MW
3150 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 90 MW
189 MW
279 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 850 MW
650 MW
1500 MW

REV (Export) 0 MW
1000 MW
1000 MW

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
315 MW
315 MW

REV (Export) 0 MW
315 MW
315 MW

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 05/31/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2300 MW
850 MW
3150 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1650 MW
350 MW
2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
0800 Continuous 1600
Work scheduled by: PJM

UPDATED by PJM 07/28/2022 14:08

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

RAMAPO_-LADENTWN_345_W72

Thu 12/21/2023 to Fri 12/22/2023
0001 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4400 MW
3415 MW
7815 MW

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PLSNTVLY_345KV_RNS5

Tue 01/02/2024 to Tue 01/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
4015 MW
7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F30

Tue 01/02/2024 to Tue 01/16/2024
0001 Continuous 2000

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

4000 MW

Impacts Total Transfer Capability

3815 MW

TTC with All Lines In Service

7815 MW

W49TH_ST_345KV_6

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

W49TH_ST-E13THSTA_345_M55

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

600 MW

650 MW

TTC with All Lines In Service

2400 MW

2000 MW

PLSNTVLY_345KV_RNS5

Tue 01/16/2024 to Tue 01/16/2024
1930 Continuous 2000

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

PLSNTVLY_345KV_RNS5

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F30

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
4000 MW
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS5

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
4000 MW
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

ATHENS_-VNWAGNER_345_91

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK_345_W78

Thu 02/15/2024 to Thu 02/15/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7550 MW
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
4000 MW
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

VNWAGNER-PLSNTVLY_345_Y58

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Thu 02/15/2024	to	Thu 02/22/2024		SCH - PJM_HTP	310 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
MILLWOOD_345KV_18					FWD (Import)	REV (Export)
Sat 02/17/2024	to	Sun 02/25/2024		UPNY CONED	4350 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	3465 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW	
EASTVIEW-SPRNBK_345_W78					FWD (Import)	REV (Export)
Sat 02/17/2024	to	Sat 02/17/2024		UPNY CONED	4350 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	3465 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Thu 02/29/2024	to	Mon 04/01/2024		SCH - PJM_HTP	310 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
MILLWOOD_345KV_18					FWD (Import)	REV (Export)
Sun 03/17/2024	to	Fri 03/22/2024		UPNY CONED	4350 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	3465 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS_-VNWAGNER_345_91

Tue 03/19/2024 to Sat 03/23/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

VNWAGNER-PLSNTVLY_345_Y58

Tue 03/19/2024 to Sat 03/23/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W78

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7550 MW
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Tue 03/26/2024	to	Mon 04/01/2024		SCH - PJM_HTP	310 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST-E13THSTA_345_M55					FWD (Import)	REV (Export)
Wed 03/27/2024	to	Sat 03/30/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
EASTVIEW-SPRNBK_345_W78					FWD (Import)	REV (Export)
Thu 03/28/2024	to	Thu 03/28/2024		UPNY CONED	4350 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	3465 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW	
FRASER_-GILBOA_345_GF5-35					FWD (Import)	REV (Export)
Sun 04/07/2024	to	Sat 04/27/2024		CENTRAL EAST - VC	2450 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	270 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
PANNELL_-CLAY_345_1					FWD (Import)	REV (Export)
Mon 04/22/2024	to	Fri 04/26/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
FRASANNX-COOPERS_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	2359		Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2720 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Fri 05/31/2024
 0700 Continuous 2359

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
 Impacts Total Transfer Capability 445 MW
 TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

PANNELL_-CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024
 0700 Continuous 1530

FWD (Import) REV (Export)

WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
 0600 Continuous 1800

FWD (Import) REV (Export)

SCH - NPX_CSC **0 MW** **0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
 0700 Continuous 1530

FWD (Import) REV (Export)

OSWEGO EXPORT **4800 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
 0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2480 MW**
 Impacts Total Transfer Capability 240 MW
 TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2720 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
FRASANNX-COOPERS_345_UCC2-41					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0001	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0001	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Fri 11/15/2024		MOSES SOUTH	2100 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
ROCHESTR-PANNELL_345_RP1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 900 MW
3200 MW

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2480 MW
REV (Export) 240 MW
2720 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 375 MW
REV (Export) 285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2300 MW	
Impacts Total Transfer Capability	420 MW	
TTC with All Lines In Service	2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, June 3, 2023 to Monday, December 2, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__345KV_CSC					FWD (Import)	REV (Export)
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC	2535 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	185 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
ADIRNDCK-PORTER__230_12					FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sat 05/31/2025		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	