

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS , SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Sat 02/01/2025		SPR/DUN-SOUTH	4350 MW	
0000		0000		Impacts Total Transfer Capability	250 MW	
Work scheduled by:				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS , SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS					FWD (Import)	REV (Export)
Sun 02/01/2015	to	Sat 02/01/2025		UPNY CONED	7505 MW	
0000		0000		Impacts Total Transfer Capability	310 MW	
Work scheduled by:				TTC with All Lines In Service	7815 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sat 09/30/2023		SCH - PJ - NY	2050 MW	
0001	Continuous	2359	EXT FORCED by ConEd 08/06/2022 16:26	Impacts Total Transfer Capability	200 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	2250 MW	
MARION_-FARRAGUT_345_C3403					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sat 09/30/2023		SCH - PJ - NY	2050 MW	
0001	Continuous	2359	EXT FORCED by ConEd 08/06/2022 16:26	Impacts Total Transfer Capability	200 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	2250 MW	
MARION_-FARRAGUT_345_C3403 , HUDSONP_- FARRAGUT_345_B3402					FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sat 09/30/2023		SCH - PJ - NY	2000 MW	1150 MW
0001		2359		Impacts Total Transfer Capability	250 MW	50 MW
Work scheduled by:				TTC with All Lines In Service	2250 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: IESO

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Fri 05/05/2023 to Tue 10/31/2023
0001 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: NYISO

TTC with All Lines In Service

1750 MW

150 MW

1900 MW

NRTH1385-NOR HBR_138_601

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: LI

TTC with All Lines In Service

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NOR HBR_138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: LI

TTC with All Lines In Service

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NOR HBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: LI

TTC with All Lines In Service

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by:

TTC with All Lines In Service

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

Work scheduled by: LI

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

ATHENS_-VNWAGNER_345_91

Thu 05/25/2023 to Tue 06/06/2023
0001 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGrid 05/23/2023 14:34

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

PLSNTVLY_345KV_RNS4

Thu 05/25/2023 to Tue 06/06/2023
0001 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGrid 05/23/2023 14:34

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

VNWAGNER-PLSNTVLY_345_Y58

Thu 05/25/2023 to Tue 06/06/2023
0001 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGrid 05/23/2023 14:34

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Wed 05/31/2023 to Wed 06/28/2023
0500 Continuous 1730

UPDATED by NGrid 05/24/2023 11:08

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1150

Wed 05/31/2023 to Mon 06/05/2023
1301 Continuous 0459

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

1450 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_800

Wed 05/31/2023 to Mon 06/05/2023
1301 Continuous 0459

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1550 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_950

Sun 06/04/2023 to Sat 06/10/2023
0700 Continuous 1800

SCH - OH - NY

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

650 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_700

Mon 06/05/2023 to Mon 06/05/2023
0500 Continuous 1700

SCH - OH - NY

FWD (Import)

REV (Export)

1000 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_850

Mon 06/05/2023 to Sat 06/10/2023
0500 Continuous 1700

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

1150 MW

Impacts Total Transfer Capability

750 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_300

Mon 06/05/2023 to Sat 06/10/2023
0500 Continuous 1700

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

1550 MW

Work scheduled by: IESO

SCH-NE-NYISO_LIMIT_1000

Mon 06/05/2023 to Wed 06/14/2023
0700 Daily 2300

SCH - NE - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ISONE

SPRNBK_EGRDNCTR_345_Y49

Mon 06/05/2023 to Fri 06/09/2023
1423 Continuous 1800

FORCED by LI 06/05/2023 14:45

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT1

Mon 06/05/2023 to Fri 06/09/2023
1428 Continuous 1800

FORCED by LI 06/05/2023 14:45

CONED - LIPA

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

Mon 06/05/2023 to Fri 06/09/2023
1428 Continuous 1800

FORCED by LI 06/05/2023 14:45

CONED - LIPA

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ELBRIDGE_345_17

Wed 06/07/2023 to Wed 06/07/2023
0630 Daily 1800

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

LEEDS__VNWAGNER_345_92

Thu 06/08/2023 to Thu 06/15/2023
0001 Continuous 0900

UPDATED by ConEd 06/05/2023 14:11

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

Thu 06/08/2023 to Tue 06/20/2023
0001 Continuous 0900

UPDATED by ConEd 06/05/2023 14:11

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

VNWAGNER-PLSNTVLY_345_Y59

Thu 06/08/2023 to Tue 06/20/2023
0001 Continuous 0900

UPDATED by ConEd 06/05/2023 14:11

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

MOTTHAVN-RAINEY__345_Q12

Sat 06/10/2023 to Sun 06/11/2023
0101 Continuous 1000

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

MARCY__765_345_AT1

Sat 06/10/2023 to Sat 06/10/2023
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__765_345_AT2

Sun 06/11/2023 to Sun 06/11/2023
0500 Continuous 1930

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

SCH-NE-NYISO_LIMIT_1000

Thu 06/15/2023 to Thu 06/15/2023
0700 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

LEEDS__345KV_R94301

Tue 06/20/2023 to Tue 06/20/2023
0901 Continuous 1200

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

MOTTHAVN-RAINEY__345_Q11

Sat 06/24/2023 to Mon 06/26/2023
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NIAGARA_PACKARD__230_62

Mon 06/26/2023 to Fri 06/30/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

FWD (Import) REV (Export)

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13					FWD (Import)	REV (Export)
Wed 07/05/2023	to	Sat 07/15/2023		MOSES SOUTH	2100 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
MARCY_-EDIC_345_UE1-7					FWD (Import)	REV (Export)
Sat 07/08/2023	to	Sun 07/09/2023	<u>UPDATED by NYPA 10/28/2022 10:56</u>	OSWEGO EXPORT	5250 MW	
0500	Continuous	1900	ARR: 19,16	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
OSWEGO_-VOLNEY_345_11					FWD (Import)	REV (Export)
Tue 07/11/2023	to	Mon 07/31/2023		OSWEGO EXPORT	5250 MW	
0600	Continuous	1700		Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
MARCY_-EDIC_345_UE1-7					FWD (Import)	REV (Export)
Sat 07/15/2023	to	Sun 07/16/2023	<u>UPDATED by NYPA 10/28/2022 11:17</u>	OSWEGO EXPORT	5250 MW	
0500	Continuous	1930	ARR: 19,16	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
ADIRNDCK-PORTER_230_12					FWD (Import)	REV (Export)
Sun 07/16/2023	to	Sun 07/16/2023	<u>UPDATED by NYPA 12/14/2022 14:55</u>	MOSES SOUTH	2100 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2					FWD (Import)	REV (Export)
Sun 07/16/2023	to	Sun 07/16/2023		MOSES SOUTH	2100 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
SCH-IMO_NY_NIAG_CB_3122_W/BB					FWD (Import)	REV (Export)
Mon 07/17/2023	to	Fri 07/28/2023		SCH - OH - NY	1800 MW	1300 MW
0500	Continuous	2100		Impacts Total Transfer Capability	100 MW	250 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1900 MW	1550 MW
ADIRNDCK-CHASLAKE_230_13					FWD (Import)	REV (Export)
Mon 07/17/2023	to	Mon 07/17/2023	<u>UPDATED by NYPA 02/17/2023 15:10</u>	MOSES SOUTH	2100 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MOSES__-ADIRNDCK_230_MA1					FWD (Import)	REV (Export)
Mon 07/17/2023	to	Mon 07/17/2023	<u>UPDATED by NYPA 02/17/2023 15:10</u>	MOSES SOUTH	2100 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
ADIRNDCK-CHASLAKE_230_13					FWD (Import)	REV (Export)
Tue 07/18/2023	to	Sat 09/16/2023		MOSES SOUTH	2100 MW	
0630	Continuous	0629		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
HURLYAVE-ROSETON_345_303					FWD (Import)	REV (Export)
Mon 07/31/2023	to	Fri 08/25/2023		UPNY CONED	4100 MW	
0800	Continuous	1600		Impacts Total Transfer Capability	3715 MW	
Work scheduled by: CHGE				TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	1100 MW
600 MW	450 MW
1900 MW	1550 MW

OSWEGO_-VOLNEY__345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

MARCY_-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 04/26/2023 09:32
ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023

0500 Continuous 2100

Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

400 MW

1550 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 09/04/2023 to Mon 09/04/2023

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4350 MW

3465 MW

7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7580 MW

235 MW

7815 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023

0101 Continuous 0130

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023

0530 Continuous 0600

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023

0001 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK -W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0001 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0001 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CLAY -EDIC 345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA
UPDATED by NYISO 02/22/2023 09:21

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER -GILBOA 345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NE - NY **500 MW 1150 MW**
Impacts Total Transfer Capability 900 MW 450 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_W49TH_ST_345_M51

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

CHASLAKE-PORTER_230_11

Sat 09/16/2023 to Sun 10/15/2023
0630 Continuous 1730

UPDATED by NGrid 05/24/2023 11:08

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

CLAY_-EDIC_345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

Fri 09/22/2023 to Fri 09/22/2023
0130 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

MARCY_-EDIC_345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023
0500 Continuous 1900

UPDATED by NYPA 10/28/2022 11:09

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NYPA

ARR: 19,16

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2700 MW
500 MW
3200 MW

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2535 MW
185 MW
2720 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 6680 MW
1135 MW
7815 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 09/28/2023 to Fri 09/29/2023
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 09/28/2023 to Thu 09/28/2023
0600 Continuous 0900
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Fri 09/29/2023 to Fri 09/29/2023
1400 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 5250 MW
0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

ROSETON-ROCKTVRN_345_311

Mon 10/02/2023 to Fri 11/03/2023
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD (Import)

REV (Export)

4400 MW

Impacts Total Transfer Capability

3415 MW

TTC with All Lines In Service

7815 MW

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

420 MW

TTC with All Lines In Service

2720 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Tue 10/10/2023
0600 Continuous 0900

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Wed 10/11/2023
1400 Continuous 1700

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1550 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

ADIRNDCK-CHASLAKE_230_13

Mon 10/16/2023 to Tue 11/14/2023
0630 Continuous 1730

CANCELLED by NYISO 06/01/2023 11:25

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

CHASLAKE-PORTER_230_11

Sun 10/22/2023 to Tue 11/14/2023
0630 Continuous 1730

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	800 MW	
Impacts Total Transfer Capability	700 MW	
TTC with All Lines In Service	1500 MW	

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
700 MW **1200 MW**
Impacts Total Transfer Capability 900 MW 600 MW
TTC with All Lines In Service 1600 MW 1800 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/06/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
4000 MW
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
0 MW **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

HURLYAVE-ROSETON_345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
4100 MW
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
0 MW **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 1730

Work scheduled by:

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2720 MW

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY **475 MW** **1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

90 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

850 MW 0 MW

1000 MW

1000 MW

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700

Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 315 MW

FWD (Import) REV (Export)

0 MW 0 MW

315 MW

315 MW

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 05/31/2024
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2300 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2000 MW

FWD (Import) REV (Export)

1650 MW

S.RIPLEY-DUNKIRK__230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48					FWD (Import)	REV (Export)
Fri 12/08/2023	to	Fri 12/15/2023				
0800	Continuous	1600	<u>UPDATED by PJM 07/28/2022 14:08</u>	SCH - PJ - NY		
Work scheduled by: PJM				Impacts Total Transfer Capability		
				TTC with All Lines In Service		
RAMAPO_-LADENTWN_345_W72					FWD (Import)	REV (Export)
Thu 12/21/2023	to	Fri 12/22/2023				
0001	Continuous	0259		UPNY CONED	4400 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	3415 MW	
				TTC with All Lines In Service	7815 MW	
E13THSTA-FARRAGUT_345_46					FWD (Import)	REV (Export)
Sat 12/23/2023	to	Mon 12/25/2023				
0001	Continuous	0300		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW	
				TTC with All Lines In Service	4600 MW	
S.RIPLEY-DUNKIRK_230_68					FWD (Import)	REV (Export)
Wed 12/27/2023	to	Fri 12/29/2023				
0730	Continuous	1600		SCH - PJ - NY		
Work scheduled by: NGrid				Impacts Total Transfer Capability		
				TTC with All Lines In Service		
PLSNTVLY_345KV_RNS5					FWD (Import)	REV (Export)
Tue 01/02/2024	to	Tue 01/02/2024				
0001	Continuous	0030		UPNY CONED	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	4015 MW	
				TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F30

Tue 01/02/2024 to Tue 01/16/2024
0001 Continuous 2000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

W49TH_ST_345KV_6

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

BECK___-PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	1800 MW	1350 MW
Impacts Total Transfer Capability	600 MW	650 MW
TTC with All Lines In Service	2400 MW	2000 MW

PLSNTVLY_345KV_RNS5

Tue 01/16/2024 to Tue 01/16/2024
1930 Continuous 2000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS5

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

ATHENS_-VNWAGNER_345_91

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK_345_W78

Thu 02/15/2024 to Thu 02/15/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

VNWAGNER-PLSNTVLY_345_Y58

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Sat 02/17/2024 to Sun 02/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

EASTVIEW-SPRNBK_345_W78

Sat 02/17/2024 to Sat 02/17/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

MILLWOOD_345KV_18

Sun 03/17/2024 to Fri 03/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

ATHENS_-VNWAGNER_345_91

Tue 03/19/2024 to Sat 03/23/2024
0001 Continuous 2359
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2720 MW
 TOTAL EAST 6000 MW
 UPNY CONED 7815 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VNWAGNER-PLSNTVLY_345_Y58

Tue 03/19/2024 to Sat 03/23/2024
 0001 Continuous 2359
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability 3800 MW
 4015 MW
 TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

EASTVIEW-SPRNBK_345_W78

Fri 03/22/2024 to Fri 03/22/2024
 0201 Continuous 0230
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability 4350 MW
 3465 MW
 TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
 0201 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability 7550 MW
 265 MW
 TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
 0201 Continuous 0230
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 3800 MW
 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP
 Impacts Total Transfer Capability 310 MW
 350 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55					FWD (Import)	REV (Export)
Wed 03/27/2024	to	Sat 03/30/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
EASTVIEW-SPRNBK_345_W78					FWD (Import)	REV (Export)
Thu 03/28/2024	to	Thu 03/28/2024		UPNY CONED	4350 MW	
0130	Continuous	0200		Impacts Total Transfer Capability	3465 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW	
FRASER_-GILBOA_345_GF5-35					FWD (Import)	REV (Export)
Sun 04/07/2024	to	Sat 04/27/2024		CENTRAL EAST - VC	2450 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	270 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
PANNELL_-CLAY_345_1					FWD (Import)	REV (Export)
Mon 04/22/2024	to	Fri 04/26/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
FRASANNX-COOPERS_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY_-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/03/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD (Import)	REV (Export)
Mon 05/06/2024	to	Fri 05/10/2024		SCH - NPX_CSC	0 MW	0 MW
0600	Continuous	1800		Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW	330 MW
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
FRASANNX-COOPERS_345_UCC2-41					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Tue 07/16/2024	<u>CANCELLED by TO 06/05/2023 15:39</u>	CENTRAL EAST - VC	2275 MW	
0001	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
FRASANNX-COOPERS_345_UCC2-41					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Tue 07/16/2024	<u>CANCELLED by NYISO 06/05/2023 15:53</u>	CENTRAL EAST - VC	2275 MW	
0001	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Tue 07/16/2024	<u>CANCELLED by TO 06/05/2023 15:39</u>	CENTRAL EAST - VC	2275 MW	
0001	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Tue 07/16/2024	<u>CANCELLED by NYISO 06/05/2023 15:53</u>	CENTRAL EAST - VC	2275 MW	
0001	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Fri 11/15/2024		MOSES SOUTH	2100 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2480 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2300 MW	
Impacts Total Transfer Capability	420 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, June 5, 2023 to Wednesday, December 4, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MARCY_-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1375 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MARCY_-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1375 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MARCY_345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 185 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

ADIRNDCK-PORTER_230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS