

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS
Sun 02/01/2015 to Sat 02/01/2025
0000 0000
Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	4350 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS
Sun 02/01/2015 to Sat 02/01/2025
0000 0000
Work scheduled by:

	FWD (Import)	REV (Export)
UPNY CONED	7505 MW	
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	7815 MW	

HUDSONP_-FARRAGUT_345_B3402
Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359 EXT FORCED by ConEd 08/06/2022 16:26
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	2250 MW	

MARION_-FARRAGUT_345_C3403
Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359 EXT FORCED by ConEd 08/06/2022 16:26
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	2250 MW	

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402
Mon 01/15/2018 to Sat 09/30/2023
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1150 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2250 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1450

Fri 05/05/2023 to Tue 10/31/2023
0001 Continuous 2359
Work scheduled by: NYISO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
150 MW
1900 MW

NRTH1385-NOR HBR__138_601

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NORHBR__138_601 , NRTH1385-NORHBR__138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 2359
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
200 MW 200 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

Work scheduled by: LI

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CHASLAKE-PORTER_230_11

Wed 05/31/2023 to Wed 06/28/2023
0525 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 05/24/2023 11:08

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

SCH-IMO-NYISO_LIMIT_950

Sun 06/04/2023 to Sat 06/10/2023
0700 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1250 MW	
Impacts Total Transfer Capability	650 MW	
TTC with All Lines In Service	1900 MW	

SCH-IMO-NYISO_LIMIT_850

Mon 06/05/2023 to Sat 06/10/2023
0500 Continuous 1700

Work scheduled by: IESO

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	
Impacts Total Transfer Capability	750 MW	
TTC with All Lines In Service	1900 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_300

Mon 06/05/2023 to Sat 06/10/2023
0500 Continuous 1700

UPDATED by IESO 06/01/2023 14:37

SCH - OH - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

1550 MW

Work scheduled by: IESO

SPRNBK_EGRDNCTR_345_Y49

Mon 06/05/2023 to Wed 06/14/2023
1423 Continuous 1000

FORCED by LI 06/05/2023 14:45

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT1

Mon 06/05/2023 to Wed 06/14/2023
1428 Continuous 1000

FORCED by LI 06/05/2023 14:45

CONED - LIPA

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

Mon 06/05/2023 to Wed 06/14/2023
1428 Continuous 1000

FORCED by LI 06/05/2023 14:45

CONED - LIPA

FWD (Import)

REV (Export)

1250 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

LEEDS_VNFWAGNER_345_92

Fri 06/09/2023 to Wed 06/21/2023
0001 Continuous 1000

UPDATED by ConEd 06/07/2023 15:52

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

PLSNTVLY_345KV_RNS5

Fri 06/09/2023 to Thu 06/22/2023
0001 Continuous 1000

UPDATED by ConEd 06/07/2023 15:52

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VNWAGNER-PLSNTVLY_345_Y59

Fri 06/09/2023 to Thu 06/22/2023
0001 Continuous 1000

UPDATED by ConEd 06/07/2023 15:52

UPNY CONED

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

4015 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_1000

Fri 06/09/2023 to Tue 06/13/2023
0700 Daily 2300

SCH - NE - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ISONE

MARCY___765_345_AT1

Sat 06/10/2023 to Sat 06/10/2023
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

Sun 06/11/2023 to Sun 06/11/2023
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1100

Mon 06/12/2023 to Tue 06/20/2023
0500 Continuous 1600

SCH - OH - NY

FWD (Import)

REV (Export)

1400 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1100

Mon 06/12/2023 to Wed 06/14/2023
0500 Continuous 1700

SCH - OH - NY

FWD (Import)

REV (Export)

1400 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1550 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q12

Wed 06/14/2023 to Thu 06/15/2023
0101 Continuous 1000

UPDATED by ConEd 06/06/2023 12:24

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_1000

Wed 06/14/2023 to Wed 06/14/2023
0700 Continuous 1800

FWD (Import) REV (Export)

SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

LEEDS__345KV_R94301

Tue 06/20/2023 to Tue 06/20/2023
0901 Continuous 1200

FWD (Import) REV (Export)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: NGrid

MOTTHAVN-RAINEY__345_Q11

Sat 06/24/2023 to Mon 06/26/2023
0001 Continuous 0300

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-PACKARD_230_62

Mon 06/26/2023 to Fri 06/30/2023
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

CLAY__-EDIC__345_2-15

Mon 06/26/2023 to Tue 06/27/2023
0600 Continuous 1900

FWD (Import) REV (Export)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 400 MW
1550 MW

ADIRNDCK-CHASLAKE_230_13

Wed 07/05/2023 to Sat 07/15/2023
0700 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

MARCY_-EDIC_345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023
0500 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 10/28/2022 10:56
ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

OSWEGO_-VOLNEY_345_11

Tue 07/11/2023 to Mon 07/31/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

MARCY_-EDIC_345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023
0500 Continuous 1930
Work scheduled by: NYPA
UPDATED by NYPA 10/28/2022 11:17
ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

ADIRNDCK-PORTER_230_12

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA
UPDATED by NYPA 12/14/2022 14:55

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2					FWD (Import)	REV (Export)
Sun 07/16/2023	to	Sun 07/16/2023		MOSES SOUTH	2100 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
SCH-IMO_NY_NIAG_CB_3122_W/BB					FWD (Import)	REV (Export)
Mon 07/17/2023	to	Fri 07/28/2023		SCH - OH - NY	1800 MW	1300 MW
0500	Continuous	2100		Impacts Total Transfer Capability	100 MW	250 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1900 MW	1550 MW
ADIRNDCK-CHASLAKE_230_13					FWD (Import)	REV (Export)
Mon 07/17/2023	to	Mon 07/17/2023	<u>UPDATED by NYPA 02/17/2023 15:10</u>	MOSES SOUTH	2100 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MOSES__-ADIRNDCK_230_MA1					FWD (Import)	REV (Export)
Mon 07/17/2023	to	Mon 07/17/2023	<u>UPDATED by NYPA 02/17/2023 15:10</u>	MOSES SOUTH	2100 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
ADIRNDCK-CHASLAKE_230_13					FWD (Import)	REV (Export)
Tue 07/18/2023	to	Sat 10/21/2023		MOSES SOUTH	2100 MW	
0700	Continuous	1600		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
HURLYAVE-ROSETON_345_303					FWD (Import)	REV (Export)
Mon 07/31/2023	to	Fri 08/25/2023		UPNY CONED	4100 MW	
0800	Continuous	1600		Impacts Total Transfer Capability	3715 MW	
Work scheduled by: CHGE				TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1300 MW	1100 MW
Impacts Total Transfer Capability	600 MW	450 MW
TTC with All Lines In Service	1900 MW	1550 MW

OSWEGO_-VOLNEY__345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MARCY_-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 04/26/2023 09:32

ARR: 19,16

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023

0500 Continuous 2100

Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

400 MW

1550 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 09/04/2023 to Mon 09/04/2023

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4350 MW

3465 MW

7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7580 MW

235 MW

7815 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023

0101 Continuous 0130

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023

0530 Continuous 0600

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023

0001 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK -W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0001 Continuous 0100
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0001 Continuous 0100
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

CLAY -EDIC 345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

FRASER -GILBOA 345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2450 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	2720 MW	

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	500 MW	1150 MW
Impacts Total Transfer Capability	900 MW	450 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100

UPDATED by ConEd 04/21/2023 14:42

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_W49TH_ST_345_M51

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100

UPDATED by ConEd 04/21/2023 14:42

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY__EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530

FWD (Import) REV (Export)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

Fri 09/22/2023 to Fri 09/22/2023
0130 Continuous 0200

FWD (Import) REV (Export)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

MARCY__EDIC__345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023
0500 Continuous 1900

UPDATED by NYPA 10/28/2022 11:09

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19,16

NIAGARA_DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000

FWD (Import) REV (Export)

DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 185 MW
TTC with All Lines In Service 2720 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
UPNY CONED **6680 MW**
Impacts Total Transfer Capability 1135 MW
TTC with All Lines In Service 7815 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 09/28/2023 to Fri 09/29/2023
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 09/28/2023 to Thu 09/28/2023
0600 Continuous 0900
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Fri 09/29/2023 to Fri 09/29/2023
1400 Continuous 1700
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

FWD (Import) REV (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 10/02/2023 to Fri 11/03/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4400 MW
REV (Export) 3415 MW
7815 MW

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 420 MW
2720 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Tue 10/10/2023
0600 Continuous 0900
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Wed 10/11/2023
1400 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD__230_61					FWD (Import)	REV (Export)
Fri 10/13/2023	to	Fri 10/13/2023		SCH - OH - NY		1350 MW
0500	Continuous	1900		Impacts Total Transfer Capability		200 MW
Work scheduled by: NYPA				TTC with All Lines In Service		1550 MW
FRASANNX-COOPERS__345_UCC2-41					FWD (Import)	REV (Export)
Mon 10/16/2023	to	Fri 10/27/2023		CENTRAL EAST - VC		2275 MW
0600	Continuous	1730	ARR: 19	Impacts Total Transfer Capability		445 MW
Work scheduled by: NYPA				TTC with All Lines In Service		2720 MW
MARCY__FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 10/16/2023	to	Fri 10/27/2023		CENTRAL EAST - VC		2275 MW
0600	Continuous	1730	ARR: 19	Impacts Total Transfer Capability		445 MW
Work scheduled by: NYPA				TTC with All Lines In Service		2720 MW
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Sun 10/22/2023	to	Tue 11/14/2023		MOSES SOUTH		2100 MW
0630	Continuous	1730		Impacts Total Transfer Capability		1050 MW
Work scheduled by: NGrid				TTC with All Lines In Service		3150 MW
DUNWODIE_345KV_6					FWD (Import)	REV (Export)
Mon 10/23/2023	to	Thu 11/09/2023		SPR/DUN-SOUTH		3800 MW
0001	Continuous	2200		Impacts Total Transfer Capability		800 MW
Work scheduled by: ConEd				TTC with All Lines In Service		4600 MW
DUNWODIE-SHORE_RD_345_Y50					FWD (Import)	REV (Export)
Mon 10/23/2023	to	Thu 11/09/2023		CONED - LIPA		800 MW
0001	Continuous	2200		Impacts Total Transfer Capability		700 MW
Work scheduled by: ConEd				TTC with All Lines In Service		1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK_1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

SHORE_RD_345_138_BK_2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

200 MW

100 MW

100 MW

200 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

700 MW

900 MW

1600 MW

1200 MW

600 MW

1800 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/06/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4000 MW

3815 MW

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

HURLYAVE-ROSETON__345_303

Mon 11/13/2023 to Fri 12/22/2023

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD (Import)

REV (Export)

4100 MW

Impacts Total Transfer Capability

3715 MW

TTC with All Lines In Service

7815 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 1730

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1720 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
90 MW	
189 MW	
279 MW	

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
475 MW	1000 MW
1025 MW	0 MW
1500 MW	1000 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
500 MW	
2650 MW	
3150 MW	

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
90 MW	
189 MW	
279 MW	

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
850 MW	0 MW
650 MW	1000 MW
1500 MW	1000 MW

LINDN_CG-LNDVFT___345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 05/31/2024
0530 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

FWD (Import) REV (Export)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2000 MW

S.RIPLEY-DUNKIRK__230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

FWD (Import) REV (Export)
SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
0800 Continuous 1600
Work scheduled by: PJM

UPDATED by PJM 07/28/2022 14:08

FWD (Import) REV (Export)
SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

RAMAPO_-LADENTWN_345_W72

Thu 12/21/2023 to Fri 12/22/2023
0001 Continuous 0259
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

PLSNTVLY_345KV_RNS5

Tue 01/02/2024 to Tue 01/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY-WOOD_ST_345_F30

Tue 01/02/2024 to Tue 01/16/2024
0001 Continuous 2000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

FRASER_345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2690 MW	
Impacts Total Transfer Capability	30 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY	FWD (Import)	REV (Export)
	1800 MW	1350 MW
Impacts Total Transfer Capability	600 MW	650 MW
TTC with All Lines In Service	2400 MW	2000 MW

PLSNTVLY_345KV_RNS5

Tue 01/16/2024 to Tue 01/16/2024
1930 Continuous 2000
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY_345KV_RNS5

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY-WOOD_ST_345_F30

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

PLSNTVLY_345KV_RNS5

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY-WOOD_ST_345_F30

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

ATHENS_-VNWAGNER_345_91

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

EASTVIEW-SPRNBK_345_W78

Thu 02/15/2024 to Thu 02/15/2024
0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7550 MW	
Impacts Total Transfer Capability	265 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3800 MW	
TTC with All Lines In Service	4015 MW	
	7815 MW	

PLSNTVLY-WOOD_ST_345_F31

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	4000 MW	
TTC with All Lines In Service	3815 MW	
	7815 MW	

VNWAGNER-PLSNTVLY_345_Y58

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	3800 MW	
TTC with All Lines In Service	4015 MW	
	7815 MW	

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	350 MW	
	660 MW	

MILLWOOD_345KV_18

Sat 02/17/2024 to Sun 02/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	4350 MW	
TTC with All Lines In Service	3465 MW	
	7815 MW	

EASTVIEW-SPRNBK_345_W78

Sat 02/17/2024 to Sat 02/17/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	4350 MW	
TTC with All Lines In Service	3465 MW	
	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

MILLWOOD_345KV_18

Sun 03/17/2024 to Fri 03/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

ATHENS_VNWAGNER_345_91

Tue 03/19/2024 to Sat 03/23/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

VNWAGNER-PLSNTVLY_345_Y58

Tue 03/19/2024 to Sat 03/23/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

EASTVIEW-SPRNBK_345_W78

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7550 MW	
Impacts Total Transfer Capability	265 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Wed 03/27/2024 to Sat 03/30/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Thu 03/28/2024 to Thu 03/28/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
4350 MW
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FRASER_-GILBOA_345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2450 MW
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

PANNELL-CLAY_345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC 2275 MW
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

MARCY_-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC 2275 MW
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530

FWD (Import) REV (Export)

WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

FWD (Import) REV (Export)

SCH - NPX_CSC 0 MW 0 MW
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

FWD (Import) REV (Export)

OSWEGO EXPORT 4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC 2480 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2480 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Sat 06/01/2024 to Tue 07/16/2024
0001 Continuous 1530
Work scheduled by: NYPA

CANCELLED by TO 06/05/2023 15:39
ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Sat 06/01/2024 to Tue 07/16/2024
0001 Continuous 1530
Work scheduled by: NYPA

CANCELLED by NYISO 06/05/2023 15:53
ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY___-FRASANNX_345_UCC2-41

Sat 06/01/2024 to Tue 07/16/2024
0001 Continuous 1530
Work scheduled by: NYPA

CANCELLED by TO 06/05/2023 15:39
ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41

Sat 06/01/2024 to Tue 07/16/2024
0001 Continuous 1530
Work scheduled by: NYPA

CANCELLED by NYISO 06/05/2023 15:53

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2275 MW
445 MW
2720 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Fri 11/15/2024
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
900 MW
3200 MW

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_345_FE-1				FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024	CENTRAL EAST - VC	2480 MW	
1700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW
NEPTUNE_DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1				FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2				FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501				FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024	SCH - NPX_CSC	0 MW	0 MW
0600	Continuous	1800	Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA_-N.SCTLND_345_GNS-1						FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024			CENTRAL EAST - VC	2300 MW	
0700	Continuous	1530			Impacts Total Transfer Capability	420 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	2720 MW	
FRASANNX-COOPERS_345_UCC2-41						FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024			CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19		Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	2720 MW	
MARCY_-FRASANNX_345_UCC2-41						FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024			CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19		Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	2720 MW	
MARCY_-N.SCTLND_345_18						FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024			CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530	ARR: 19		Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	2720 MW	
MARCY_-N.SCTLND_345_18						FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024			CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530	ARR: 19		Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 9, 2023 to Sunday, December 8, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2485 MW	
Impacts Total Transfer Capability	235 MW	
TTC with All Lines In Service	2720 MW	

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2535 MW	
Impacts Total Transfer Capability	185 MW	
TTC with All Lines In Service	2720 MW	

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	