

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

7815 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

2250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

2250 MW

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2000 MW

1150 MW

Impacts Total Transfer Capability

250 MW

50 MW

TTC with All Lines In Service

2250 MW

1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SCH-IMO-NYISO_LIMIT_1450

Fri 05/05/2023 to Tue 10/31/2023
0001 Continuous 2359

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYISO

1750 MW

150 MW

1900 MW

NRTH1385-NOR HBR_138_601

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LI

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NOR HBR_138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LI

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NOR HBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: LI

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

Work scheduled by: LI

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

CHASLAKE-PORTER_230_11

Wed 05/31/2023 to Wed 06/28/2023
0525 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 05/24/2023 11:08

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

SPRNBK_-EGRDNCTR_345_Y49

Mon 06/05/2023 to Fri 06/16/2023
1423 Continuous 2300

Work scheduled by: LI

FORCED by LI 06/05/2023 14:45

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

775 MW

725 MW

1500 MW

LEEDS_-VNWAGNER_345_92

Fri 06/09/2023 to Sat 06/17/2023
0001 Continuous 1000

Work scheduled by: NGrid

UPDATED by ConEd 06/07/2023 15:52

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Fri 06/09/2023 to Thu 06/22/2023

0001 Continuous 1000

Work scheduled by: NGrid

UPDATED by ConEd 06/07/2023 15:52

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

VNWAGNER-PLSNTVLY_345_Y59

Fri 06/09/2023 to Thu 06/22/2023

0001 Continuous 1000

Work scheduled by: NGrid

UPDATED by ConEd 06/07/2023 15:52

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

4015 MW

7815 MW

SCH-IMO-NYISO_LIMIT_1100

Mon 06/12/2023 to Tue 06/20/2023

0500 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1400 MW

500 MW

1900 MW

SCH-NYISO-IMO_LIMIT_1100

Mon 06/12/2023 to Wed 06/28/2023

0500 Continuous 0459

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1400 MW

150 MW

1550 MW

FITZPTRK-EDIC___345_FE-1

Wed 06/14/2023 to Fri 06/16/2023

1711 Continuous 2359

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4800 MW

450 MW

5250 MW

FITZPTRK-EDIC___345_FE-1

Wed 06/14/2023 to Fri 06/16/2023

1711 Continuous 2359

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2480 MW

240 MW

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_600

Sat 06/17/2023 to Sat 06/17/2023
0700 Continuous 1600
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	1900 MW	

SCH-NYISO-IMO_LIMIT_500

Sat 06/17/2023 to Sat 06/17/2023
0700 Continuous 1600
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY		800 MW
Impacts Total Transfer Capability		750 MW
TTC with All Lines In Service		1550 MW

LEEDS__345KV_R94301

Tue 06/20/2023 to Tue 06/20/2023
0901 Continuous 1200
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

MOTTHAVN-RAINEY__345_Q11

Sat 06/24/2023 to Mon 06/26/2023
0001 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NIAGARA_-PACKARD__230_62

Mon 06/26/2023 to Fri 06/30/2023
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1500 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	1900 MW	

CLAY__-EDIC__345_2-15

Mon 06/26/2023 to Tue 06/27/2023
0600 Continuous 1900
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 400 MW
1550 MW

SPRNBK_345KV_RNS5

Sat 07/01/2023 to Sun 07/02/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability 3200 MW
TTC with All Lines In Service 1400 MW
4600 MW

SPRNBK-W49TH_ST_345_M51

Sat 07/01/2023 to Sun 07/02/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability 3200 MW
TTC with All Lines In Service 1400 MW
4600 MW

ADIRNDCK-CHASLAKE_230_13

Wed 07/05/2023 to Sat 07/15/2023
0700 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

MARCY_-EDIC_345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 10:56

ARR: 19,16

OSWEGO EXPORT FWD (Import) REV (Export)
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-VOLNEY__345_11

Tue 07/11/2023 to Mon 07/31/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY_-EDIC__345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023 UPDATED by NYPA 10/28/2022 11:17
0500 Continuous 1930
Work scheduled by: NYPA ARR: 19,16

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ADIRNDCK-PORTER__230_12

Sun 07/16/2023 to Sun 07/16/2023 UPDATED by NYPA 12/14/2022 14:55
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 07/17/2023 to Fri 07/28/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1800 MW 1300 MW
Impacts Total Transfer Capability 100 MW 250 MW
TTC with All Lines In Service 1900 MW 1550 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/17/2023 to Mon 07/17/2023 UPDATED by NYPA 02/17/2023 15:10
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2100 MW

ADIRNDCK-CHASLAKE_230_13

Tue 07/18/2023 to Sat 10/21/2023
0700 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

2100 MW

HURLYAVE-ROSETON_345_303

Mon 07/31/2023 to Fri 08/25/2023
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

4100 MW

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

2850 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 600 MW 450 MW
TTC with All Lines In Service 1900 MW 1550 MW

FWD (Import) REV (Export)

1300 MW

1100 MW

OSWEGO_-VOLNEY__345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

MARCY_-EDIC_345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023 UPDATED by NYPA 04/26/2023 09:32
0500 Continuous 1930
Work scheduled by: NYPA ARR: 19,16

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023 UPDATED by NYPA 03/16/2023 08:43
0500 Continuous 2100
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1550 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 09/04/2023 to Mon 09/04/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Mon 09/11/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 09/09/2023 to Sun 09/10/2023

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023

0101 Continuous 0130

Work scheduled by: ConEd

CANCELLED by NYISO 06/15/2023 11:14

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2023 to Mon 09/11/2023

0101 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Sat 09/09/2023

0530 Continuous 0600

Work scheduled by: ConEd

CANCELLED by NYISO 06/15/2023 11:14

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_6

Mon 09/11/2023 to Mon 09/11/2023

0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023

0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CLAY_-EDIC_-345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_-345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NE - NY **500 MW 1150 MW**
Impacts Total Transfer Capability 900 MW 450 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5						FWD (Import)	REV (Export)
Fri 09/15/2023	to	Wed 10/25/2023	<u>UPDATED by ConEd 04/21/2023 14:42</u>	SPR/DUN-SOUTH		3200 MW	
0001	Continuous	0100		Impacts Total Transfer Capability		1400 MW	
Work scheduled by: ConEd				TTC with All Lines In Service		4600 MW	
SPRNBK_W49TH_ST_345_M51						FWD (Import)	REV (Export)
Fri 09/15/2023	to	Wed 10/25/2023	<u>UPDATED by ConEd 04/21/2023 14:42</u>	SPR/DUN-SOUTH		3200 MW	
0001	Continuous	0100		Impacts Total Transfer Capability		1400 MW	
Work scheduled by: ConEd				TTC with All Lines In Service		4600 MW	
CLAY_EDIC_345_2-15						FWD (Import)	REV (Export)
Mon 09/18/2023	to	Fri 09/22/2023		OSWEGO EXPORT		4850 MW	
0700	Continuous	1530		Impacts Total Transfer Capability		400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		5250 MW	
BUCHAN_N-EASTVIEW_345_W93						FWD (Import)	REV (Export)
Fri 09/22/2023	to	Fri 09/22/2023		UPNY CONED		4350 MW	
0130	Continuous	0200		Impacts Total Transfer Capability		3465 MW	
Work scheduled by: ConEd				TTC with All Lines In Service		7815 MW	
MARCY_EDIC_345_UE1-7						FWD (Import)	REV (Export)
Sat 09/23/2023	to	Sun 09/24/2023	<u>UPDATED by NYPA 10/28/2022 11:09</u>	OSWEGO EXPORT		5250 MW	
0500	Continuous	1900	ARR: 19,16	Impacts Total Transfer Capability		0 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		5250 MW	
NIAGARA_DYSINGER_345_ND2						FWD (Import)	REV (Export)
Mon 09/25/2023	to	Fri 09/29/2023		DYSINGER EAST		2700 MW	
0500	Continuous	2000		Impacts Total Transfer Capability		500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2535 MW

Impacts Total Transfer Capability

185 MW

TTC with All Lines In Service

2720 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023

0700 Continuous 1530

Work scheduled by: NYPA

UPNY CONED

FWD (Import)

REV (Export)

6680 MW

Impacts Total Transfer Capability

1135 MW

TTC with All Lines In Service

7815 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 09/28/2023 to Fri 09/29/2023

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 09/28/2023 to Thu 09/28/2023

0600 Continuous 0900

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

OSWEGO_-ELBRIDGE_345_17

Fri 09/29/2023 to Fri 09/29/2023

1400 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023

0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 10/02/2023 to Fri 11/03/2023
0800 Continuous 1600
Work scheduled by: CHGE

FWD (Import) REV (Export)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Tue 10/10/2023
0600 Continuous 0900
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Wed 10/11/2023
1400 Continuous 1700
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD__230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 200 MW
1550 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/16/2023 08:29

UPNY CONED
Impacts Total Transfer Capability 7560 MW
TTC with All Lines In Service 255 MW
7815 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 2275 MW
TTC with All Lines In Service 445 MW
2720 MW

MARCY__FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 2275 MW
TTC with All Lines In Service 445 MW
2720 MW

CHASLAKE-PORTER__230_11

Sun 10/22/2023 to Tue 11/14/2023
0630 Continuous 1730
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

1200 MW

Impacts Total Transfer Capability

900 MW

600 MW

TTC with All Lines In Service

1600 MW

1800 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200

UPNY CONED

FWD (Import)

REV (Export)

4000 MW

Impacts Total Transfer Capability

3815 MW

TTC with All Lines In Service

7815 MW

Work scheduled by: ConEd

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 11/13/2023 to Fri 12/22/2023
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD (Import)

REV (Export)

4100 MW

Impacts Total Transfer Capability

3715 MW

TTC with All Lines In Service

7815 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1720 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

2720 MW

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

LINDN_CG-LNDVFT___345_V-3022

Wed 11/15/2023 to Wed 11/15/2023

1500 Continuous 1700

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

ADIRNDCK-PORTER___230_12

Fri 12/01/2023 to Fri 05/31/2024

0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1650 MW
350 MW
2000 MW

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

RAMAPO_-LADENTWN_345_W72

Thu 12/21/2023 to Fri 12/22/2023
0001 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4400 MW
3415 MW
7815 MW

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PLSNTVLY_345KV_RNS5

Tue 01/02/2024 to Tue 01/02/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
4015 MW
7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F30

Tue 01/02/2024 to Tue 01/16/2024
0001 Continuous 2000
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4000 MW**
3815 MW
7815 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2690 MW**
30 MW
2720 MW

W49TH_ST_345KV_6

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd
CANCELLED by TO 06/13/2023 08:18

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **310 MW**
350 MW
660 MW

W49TH_ST-E13THSTA_345_M55

Mon 01/15/2024 to Mon 02/19/2024
0201 Continuous 0201
Work scheduled by: ConEd
CANCELLED by TO 06/13/2023 08:18

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1800 MW** **1350 MW**
600 MW 650 MW
2400 MW 2000 MW

PLSNTVLY_345KV_RNS5

Tue 01/16/2024 to Tue 01/16/2024
1930 Continuous 2000
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
4015 MW
7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY-WOOD_ST_345_F30

Wed 01/17/2024 to Wed 01/17/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

PLSNTVLY_345KV_RNS5

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY-WOOD_ST_345_F30

Wed 01/31/2024 to Wed 01/31/2024
1930 Continuous 2000
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

ATHENS_-VNWAGNER_345_91

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK_345_W78

Thu 02/15/2024 to Thu 02/15/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 02/15/2024 to Thu 03/28/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

VNWAGNER-PLSNTVLY_345_Y58

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

FWD (Import) REV (Export)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Sat 02/17/2024 to Sun 02/25/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

EASTVIEW-SPRNBK_345_W78

Sat 02/17/2024 to Sat 02/17/2024

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

CLAY__EDIC__345_2-15

Mon 02/26/2024 to Sat 03/30/2024

0600 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

W49TH_ST-E13THSTA_345_M55

Thu 02/29/2024 to Mon 04/01/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

MILLWOOD_345KV_18

Sun 03/17/2024 to Fri 03/22/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

3465 MW

TTC with All Lines In Service

7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS_-VNWAGNER_345_91

Tue 03/19/2024 to Sat 03/23/2024
0001 Continuous 2359
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

VNWAGNER-PLSNTVLY_345_Y58

Tue 03/19/2024 to Sat 03/23/2024
0001 Continuous 2359
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W78

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

FWD (Import) REV (Export)
SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Thu 03/28/2024 to Thu 03/28/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7560 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	7815 MW	

FRASER_-GILBOA__345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2450 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	2720 MW	

CLAY__-EDIC__345_1-16

Mon 04/08/2024 to Sat 05/11/2024
0600 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

PANNELL_-CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530

FWD (Import) REV (Export)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

FWD (Import) REV (Export)

SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

FWD (Import) REV (Export)

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	4800 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sat 06/01/2024	to	Fri 11/15/2024	MOSES SOUTH	2100 MW	
0530	Continuous	1700	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
ROCHESTR-PANNELL__345_RP1				FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024	DYSINGER EAST	2300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	
ROCHESTR-PANNELL__345_RP2				FWD (Import)	REV (Export)
Mon 09/16/2024	to	Fri 09/20/2024	DYSINGER EAST	2300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2480 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	2720 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2300 MW	
Impacts Total Transfer Capability	420 MW	
TTC with All Lines In Service	2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, June 16, 2023 to Sunday, December 15, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6000 MW
UPNY CONED 7815 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1375 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1375 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

COOPERS_-MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 185 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)