

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2200 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: IESO

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Fri 05/05/2023 to Wed 06/28/2023
0001 Continuous 1800

SCH - OH - NY

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: IESO

TTC with All Lines In Service

1750 MW

300 MW

2050 MW

NRTH1385-NOR HBR__138_601

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: LI

TTC with All Lines In Service

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NOR HBR__138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: LI

TTC with All Lines In Service

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NOR HBR__138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by: LI

TTC with All Lines In Service

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NRTH1385-NORHBR__138_601 , NRTH1385-NORHBR__138_602

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

SCH - NPX_1385

Impacts Total Transfer Capability

FWD (Import)

REV (Export)

Work scheduled by:

TTC with All Lines In Service

0 MW

0 MW

200 MW

200 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

FWD (Import) REV (Export)

SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Mon 05/22/2023 to Fri 06/30/2023
0500 2359

FWD (Import) REV (Export)

SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NRTHPORT_138_NNC

Mon 05/22/2023 to Fri 06/30/2023
0500 Continuous 2359

FWD (Import) REV (Export)

SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

CHASLAKE-PORTER_230_11

Wed 05/31/2023 to Wed 06/28/2023
0525 Continuous 1730

FWD (Import) REV (Export)

UPDATED by NGrid 05/24/2023 11:08

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

SCH-NYISO-IMO_LIMIT_1100

Mon 06/12/2023 to Wed 06/28/2023
0500 Continuous 0459

FWD (Import) REV (Export)

SCH - OH - NY 1400 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1650 MW

Work scheduled by: NYPA

SCH-NYISO-IMO_LIMIT_1300

Mon 06/26/2023 to Tue 10/31/2023
0001 Continuous 2359

FWD (Import) REV (Export)

SCH - OH - NY 1600 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1650 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD_230_62

Mon 06/26/2023 to Fri 06/30/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
FWD (Import) 1450 MW
REV (Export) 1600 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2050 MW
50 MW
1650 MW

CLAY_EDIC_345_2-15

Mon 06/26/2023 to Tue 06/27/2023
0600 Continuous 1900
Work scheduled by: NGrid

OSWEGO EXPORT
FWD (Import) 4850 MW
REV (Export)
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY_SO_SERIES_COMP_I/S

Mon 06/26/2023 to Mon 07/03/2023
1302 Continuous 2359
Work scheduled by: NYSEG

CENTRAL EAST - VC
FWD (Import) 2450 MW
REV (Export)
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

SCH-NE-NYISO_LIMIT_800

Mon 06/26/2023 to Tue 06/27/2023
2300 Daily 0659
Work scheduled by: ISONE
CANCELLED by NYISO 06/27/2023 08:55

SCH - NE - NY
FWD (Import) 1000 MW
REV (Export)
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

CEDARS_ROSEMNTA_115_1/11

Tue 06/27/2023 to Tue 06/27/2023
0700 Daily 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
FWD (Import) 95 MW
REV (Export) 40 MW
Impacts Total Transfer Capability 175 MW
TTC with All Lines In Service 270 MW
60 MW
100 MW

DENNISON-ROSEMNTA_115_1/11

Tue 06/27/2023 to Tue 06/27/2023
0700 Daily 1600
Work scheduled by: HQ

SCH - HQ_CEDARS
FWD (Import) 95 MW
REV (Export) 40 MW
Impacts Total Transfer Capability 175 MW
TTC with All Lines In Service 270 MW
60 MW
100 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 06/27/2023 to Tue 06/27/2023
0700 Daily 1600

Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
80 MW
Impacts Total Transfer Capability 190 MW
TTC with All Lines In Service 270 MW

SCH-NE-NYISO_LIMIT_800

Tue 06/27/2023 to Wed 06/28/2023
2300 Daily 0659

Work scheduled by: ISONE

CANCELLED by NYISO 06/27/2023 08:55

SCH - NE - NY FWD (Import) REV (Export)
1000 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1650 MW

CEDARS_-ROSEMNTB_115_2/22

Wed 06/28/2023 to Wed 06/28/2023
0700 Continuous 1600

Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
95 MW 40 MW
Impacts Total Transfer Capability 175 MW 60 MW
TTC with All Lines In Service 270 MW 100 MW

DENNISON-ROSEMNTB_115_2/22

Wed 06/28/2023 to Wed 06/28/2023
0700 Continuous 1600

Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
95 MW 40 MW
Impacts Total Transfer Capability 175 MW 60 MW
TTC with All Lines In Service 270 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 06/28/2023 to Wed 06/28/2023
0700 Continuous 1600

Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
80 MW
Impacts Total Transfer Capability 190 MW
TTC with All Lines In Service 270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Wed 06/28/2023 to Wed 07/05/2023
1801 Continuous 0700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1900 MW
150 MW
2050 MW
REV (Export)

SCH-NYISO-IMO_NIAGARA_CB_3002

Fri 06/30/2023 to Fri 06/30/2023
0500 Continuous 1700
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1350 MW
700 MW
2050 MW
REV (Export) 1200 MW
450 MW
1650 MW

SPRNBK_345KV_RNS5

Sat 07/01/2023 to Sun 07/02/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
1400 MW
4600 MW
REV (Export)

SPRNBK_W49TH_ST_345_M51

Sat 07/01/2023 to Sun 07/02/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
1400 MW
4600 MW
REV (Export)

ADIRNDCK-CHASLAKE_230_13

Wed 07/05/2023 to Sat 07/15/2023
0700 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2100 MW
1050 MW
3150 MW
REV (Export)

SCH-IMO-NYISO_LIMIT_1450

Wed 07/05/2023 to Tue 10/31/2023
0701 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
300 MW
2050 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7						FWD (Import)	REV (Export)
Sat 07/08/2023	to	Sun 07/09/2023	<u>UPDATED by NYPA 10/28/2022 10:56</u>	OSWEGO EXPORT	5250 MW		
0500	Continuous	1900	ARR: 19,16	Impacts Total Transfer Capability	0 MW		
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW		
OSWEGO__-VOLNEY__345_11						FWD (Import)	REV (Export)
Tue 07/11/2023	to	Mon 07/31/2023	<u>UPDATED by NGrid 06/21/2023 16:10</u>	OSWEGO EXPORT	5250 MW		
0800	Continuous	1700		Impacts Total Transfer Capability	0 MW		
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW		
MARCY__-EDIC__345_UE1-7						FWD (Import)	REV (Export)
Sat 07/15/2023	to	Sun 07/16/2023	<u>UPDATED by NYPA 10/28/2022 11:17</u>	OSWEGO EXPORT	5250 MW		
0500	Continuous	1930	ARR: 19,16	Impacts Total Transfer Capability	0 MW		
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW		
ADIRNDCK-PORTER__230_12						FWD (Import)	REV (Export)
Sun 07/16/2023	to	Sun 07/16/2023	<u>UPDATED by NYPA 12/14/2022 14:55</u>	MOSES SOUTH	2100 MW		
0700	Continuous	1530		Impacts Total Transfer Capability	1050 MW		
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW		
MOSES__-ADIRNDCK_230_MA2						FWD (Import)	REV (Export)
Sun 07/16/2023	to	Sun 07/16/2023		MOSES SOUTH	2100 MW		
0700	Continuous	1530		Impacts Total Transfer Capability	1050 MW		
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW		
SCH-IMO_NY_NIAG_CB_3122_W/BB						FWD (Import)	REV (Export)
Mon 07/17/2023	to	Fri 07/28/2023		SCH - OH - NY	1950 MW	1400 MW	
0500	Continuous	2100		Impacts Total Transfer Capability	100 MW	250 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2050 MW	1650 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/17/2023 15:10

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

ADIRNDCK-CHASLAKE_230_13

Tue 07/18/2023 to Sat 09/02/2023
0700 Continuous 1600
Work scheduled by: NGrid

UPDATED by NGrid 06/27/2023 16:05

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1350 MW	1200 MW
Impacts Total Transfer Capability	700 MW	450 MW
TTC with All Lines In Service	2050 MW	1650 MW

OSWEGO_-VOLNEY_345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MARCY_-EDIC_345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1930
Work scheduled by: NYPA

UPDATED by NYPA 04/26/2023 09:32
ARR: 19,16

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023
0500 Continuous 2100
Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

	FWD (Import)	REV (Export)
SCH - OH - NY		1200 MW
Impacts Total Transfer Capability		450 MW
TTC with All Lines In Service		1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7755 MW**
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

ADIRNDCK-CHASLAKE_230_13

Tue 09/05/2023 to Sat 10/21/2023
0700 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Mon 09/11/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2023 to Sun 09/10/2023
0001 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2023 to Mon 09/11/2023
0101 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 09/11/2023 to Mon 09/11/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA
UPDATED by NYISO 02/22/2023 09:21

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
FWD (Import) 800 MW
REV (Export) 1200 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW
1600 MW

SPRNBK_345KV_RN55

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd
UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
FWD (Import) 3200 MW
REV (Export)
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK-W49TH_ST_345_M51

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd
UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
FWD (Import) 3200 MW
REV (Export)
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY-EDIC_345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
FWD (Import) 4850 MW
REV (Export)
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY-EDIC_345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023
0500 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 10/28/2022 11:09
ARR: 19,16

OSWEGO EXPORT
FWD (Import) 5250 MW
REV (Export)
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST
FWD (Import) 2700 MW
REV (Export)
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2650 MW	
Impacts Total Transfer Capability	70 MW	
TTC with All Lines In Service	2720 MW	

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
UPNY CONED	7215 MW	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 09/28/2023 to Fri 09/29/2023
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

OSWEGO_-ELBRIDGE_345_17

Thu 09/28/2023 to Thu 09/28/2023
0600 Continuous 0900
Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 09/29/2023 to Sat 09/30/2023
0001 Continuous 1800
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17					OSWEGO EXPORT	FWD (Import)	REV (Export)
Fri 09/29/2023	to	Fri 09/29/2023			Impacts Total Transfer Capability	5250 MW	
1400	Continuous	1700		ARR: 75	TTC with All Lines In Service	0 MW	
Work scheduled by: NGrid						5250 MW	
SHOR_NPX-SHOREHAM_138_CSC					SCH - NPX_CSC	FWD (Import)	REV (Export)
Mon 10/02/2023	to	Fri 10/06/2023			Impacts Total Transfer Capability	0 MW	0 MW
0600	Continuous	1800			TTC with All Lines In Service	330 MW	330 MW
Work scheduled by: LI						330 MW	330 MW
ELBRIDGE-LAFAYTTE_345_17-LE					OSWEGO EXPORT	FWD (Import)	REV (Export)
Tue 10/03/2023	to	Fri 10/06/2023			Impacts Total Transfer Capability	5250 MW	
0600	Continuous	1800		ARR: 75	TTC with All Lines In Service	0 MW	
Work scheduled by: NGrid						5250 MW	
OSWEGO_-ELBRIDGE_345_17					OSWEGO EXPORT	FWD (Import)	REV (Export)
Tue 10/03/2023	to	Tue 10/03/2023			Impacts Total Transfer Capability	5250 MW	
0600	Continuous	0900		ARR: 75	TTC with All Lines In Service	0 MW	
Work scheduled by: NGrid						5250 MW	
DUNWODIE_345KV_4					SPR/DUN-SOUTH	FWD (Import)	REV (Export)
Wed 10/04/2023	to	Fri 11/10/2023			Impacts Total Transfer Capability	3800 MW	
0001	Continuous	2200			TTC with All Lines In Service	800 MW	
Work scheduled by: ConEd						4600 MW	
OSWEGO_-ELBRIDGE_345_17					OSWEGO EXPORT	FWD (Import)	REV (Export)
Fri 10/06/2023	to	Fri 10/06/2023			Impacts Total Transfer Capability	5250 MW	
1730	Continuous	1800		ARR: 75	TTC with All Lines In Service	0 MW	
Work scheduled by: NGrid						5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2300 MW	
Impacts Total Transfer Capability	420 MW	
TTC with All Lines In Service	2720 MW	

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Tue 10/10/2023
0600 Continuous 0900

Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Wed 10/11/2023
1400 Continuous 1700

Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1450 MW
Impacts Total Transfer Capability	150 MW	200 MW
TTC with All Lines In Service	2050 MW	1650 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/16/2023 08:29

	FWD (Import)	REV (Export)
UPNY CONED	7695 MW	
Impacts Total Transfer Capability	355 MW	
TTC with All Lines In Service	8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY__FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

CHASLAKE-PORTER__230_11

Sun 10/22/2023 to Tue 11/14/2023

0630 Continuous 1730

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023

0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK_2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1350 MW
REV (Export) 150 MW
1500 MW

E13THSTA-FARRAGUT_345_45

Thu 10/26/2023 to Thu 10/26/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

E13THSTA-FARRAGUT_345_45

Mon 10/30/2023 to Mon 10/30/2023
0230 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 660 MW
660 MW

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 375 MW
REV (Export) 285 MW
660 MW

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 375 MW
REV (Export) 285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY

FWD (Import)

REV (Export)

700 MW

1200 MW

Impacts Total Transfer Capability

900 MW

600 MW

TTC with All Lines In Service

1600 MW

1800 MW

SPRNBK_-TREMONT_345_X28

Mon 11/06/2023 to Mon 11/06/2023
0001 Continuous 0800
Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4200 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1720 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

LINDN_CG-LNDVFT___345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700

Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 05/31/2024
0530 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

FWD (Import) REV (Export)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2000 MW

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

FWD (Import) REV (Export)
SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024

0400 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1800 MW

600 MW

2400 MW

REV (Export)

1350 MW

650 MW

2000 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024

0700 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

800 MW

4600 MW

REV (Export)

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

7810 MW

240 MW

8050 MW

REV (Export)

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

310 MW

350 MW

660 MW

REV (Export)

CLAY__-EDIC__345_2-15

Mon 02/26/2024 to Sat 03/30/2024

0600 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4850 MW

400 MW

5250 MW

REV (Export)

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

310 MW

350 MW

660 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
0001 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

FRASER_-GILBOA_345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2450 MW

Impacts Total Transfer Capability

270 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_1-16

Mon 04/08/2024 to Sat 05/11/2024

0600 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

PANNELL_-CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024

0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Fri 11/15/2024		MOSES SOUTH	2100 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
ROCHESTR-PANNELL__345_RP1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
2480 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
375 MW	
285 MW	
660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	
660 MW	
660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
330 MW	330 MW
330 MW	330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
420 MW	
2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2275 MW	
445 MW	
2720 MW	

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2275 MW	
445 MW	
2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, June 27, 2023 to Thursday, December 26, 2024

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1345 MW

Impacts Total Transfer Capability

1375 MW

TTC with All Lines In Service

2720 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1345 MW

Impacts Total Transfer Capability

1375 MW

TTC with All Lines In Service

2720 MW

COOPERS_-MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2485 MW

Impacts Total Transfer Capability

235 MW

TTC with All Lines In Service

2720 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2650 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

2720 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025

0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW