

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4350 MW

250 MW

4600 MW

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7505 MW

545 MW

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 2359

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2200 MW

50 MW

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1300

Mon 06/26/2023 to Tue 10/31/2023
0001 Continuous 2359

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

1600 MW

50 MW

1650 MW

MARCY_SO_SERIES_COMP_I/S

Mon 06/26/2023 to Sun 07/30/2023
1302 Continuous 2359

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

2450 MW

270 MW

2720 MW

SCH-IMO-NYISO_LIMIT_1600

Wed 06/28/2023 to Wed 07/05/2023
1801 Continuous 0700

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

1900 MW

150 MW

2050 MW

SCH-IMO-NYISO_LIMIT_1450

Wed 07/05/2023 to Tue 10/31/2023
0701 Continuous 2359

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

1750 MW

300 MW

2050 MW

ADIRNDCK-CHASLAKE_230_13

Fri 07/07/2023 to Sat 07/15/2023
0500 Continuous 1700

UPDATED by NGrid 07/03/2023 16:37

MOSES SOUTH

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

2100 MW

1050 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 07/08/2023 to Sun 07/09/2023

0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 10:56

ARR: 19,16

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

OSWEGO__-VOLNEY__345_11

Tue 07/11/2023 to Mon 07/31/2023

0800 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 06/21/2023 16:10

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

MARCY__-EDIC__345_UE1-7

Sat 07/15/2023 to Sun 07/16/2023

0500 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:17

ARR: 19,16

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

CHAT_DC_GC1

Sun 07/16/2023 to Sun 07/16/2023

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Sun 07/16/2023 to Sun 07/16/2023

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 07/16/2023 to Sun 07/16/2023

0001 0200

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2550 MW

600 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 07/16/2023 to Sun 07/16/2023
0001 0200

Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1370 MW	0 MW
130 MW	1000 MW
1500 MW	1000 MW

CHAT_DC_GC2

Sun 07/16/2023 to Sun 07/16/2023
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
300 MW	
3150 MW	

CHAT_DC_GC2

Sun 07/16/2023 to Sun 07/16/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	500 MW
	500 MW
	1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 07/16/2023 to Sun 07/16/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1100 MW	
400 MW	
1500 MW	

ADIRNDCK-PORTER_230_12

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 12/14/2022 14:55

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

MOSES_-ADIRNDCK_230_MA2

Sun 07/16/2023 to Sun 07/16/2023
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 07/17/2023 to Fri 07/28/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2050 MW

FWD (Import) 1950 MW
REV (Export) 1400 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) 2100 MW
REV (Export)

UPDATED by NYPA 02/17/2023 15:10

MOSES_-ADIRNDCK_230_MA1

Mon 07/17/2023 to Mon 07/17/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) 2100 MW
REV (Export)

UPDATED by NYPA 02/17/2023 15:10

ADIRNDCK-CHASLAKE_230_13

Tue 07/18/2023 to Sat 09/02/2023
0700 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) 2100 MW
REV (Export)

UPDATED by NGrid 06/27/2023 16:05

CLAY_-EDIC_345_2-15

Mon 07/24/2023 to Wed 07/26/2023
0630 Continuous 1900
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD (Import) 4850 MW
REV (Export)

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 07/28/2023 to Fri 07/28/2023
0630 Continuous 0930
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) 5250 MW
REV (Export)

ARR: 75

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Fri 07/28/2023 to Fri 07/28/2023
0630 Continuous 1800
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 07/28/2023 to Fri 07/28/2023
1500 Continuous 1800
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

DYSINGER-STA_255_345_DH2

Fri 08/04/2023 to Mon 08/14/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW **1200 MW**
700 MW 450 MW
2050 MW 1650 MW

OSWEGO_-VOLNEY_345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

DYSINGER-STA_255_345_DH1

Tue 08/15/2023 to Fri 08/25/2023
0500 Continuous 2300
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 04/26/2023 09:32

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023
0500 Continuous 2100
Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1200 MW
450 MW
1650 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

ADIRNDCK-CHASLAKE_230_13

Tue 09/05/2023 to Sat 10/21/2023
0700 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Mon 09/11/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

W49TH_ST_345KV_6

Sat 09/09/2023 to Sun 09/10/2023
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2023 to Mon 09/11/2023
0101 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 09/11/2023 to Mon 09/11/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER_-GILBOA_345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2450 MW
REV (Export) 270 MW
2720 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
REV (Export) 1200 MW
600 MW
1400 MW

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd
UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
REV (Export) 1400 MW
4600 MW

SPRNBK_-W49TH_ST_345_M51

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd
UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3200 MW
REV (Export) 1400 MW
4600 MW

CLAY_-EDIC_345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4850 MW
REV (Export) 400 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7						FWD (Import)	REV (Export)
Sat 09/23/2023	to	Sun 09/24/2023		<u>UPDATED by NYPA 10/28/2022 11:09</u>	OSWEGO EXPORT	5250 MW	
0500	Continuous	1900		ARR: 19,16	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	5250 MW	
NIAGARA_-DYSINGER_345_ND2						FWD (Import)	REV (Export)
Mon 09/25/2023	to	Fri 09/29/2023			DYSINGER EAST	2700 MW	
0500	Continuous	2000			Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	3200 MW	
MARCY__345KV_CSC						FWD (Import)	REV (Export)
Mon 09/25/2023	to	Sat 10/07/2023			CENTRAL EAST - VC	2650 MW	
0700	Continuous	1530			Impacts Total Transfer Capability	70 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	2720 MW	
ROSETON_-EFISHKIL_345_RFK305						FWD (Import)	REV (Export)
Mon 09/25/2023	to	Fri 10/13/2023			UPNY CONED	7215 MW	
0700	Continuous	1530			Impacts Total Transfer Capability	835 MW	
Work scheduled by: NYPA					TTC with All Lines In Service	8050 MW	
ELBRIDGE-LAFAYTTE_345_17-LE						FWD (Import)	REV (Export)
Thu 09/28/2023	to	Fri 09/29/2023			OSWEGO EXPORT	5250 MW	
0600	Continuous	1700		ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	
OSWEGO_-ELBRIDGE_345_17						FWD (Import)	REV (Export)
Thu 09/28/2023	to	Thu 09/28/2023			OSWEGO EXPORT	5250 MW	
0600	Continuous	0900		ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Fri 09/29/2023 to Sat 09/30/2023
0001 Continuous 1800
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

OSWEGO_-ELBRIDGE_345_17

Fri 09/29/2023 to Fri 09/29/2023
1400 Continuous 1700
Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/03/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Tue 10/03/2023 to Tue 10/03/2023
0600 Continuous 0900

ARR: 75

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

OSWEGO_-ELBRIDGE_345_17

Fri 10/06/2023 to Fri 10/06/2023
1730 Continuous 1800

ARR: 75

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700

ARR: 75

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Tue 10/10/2023
0600 Continuous 0900

ARR: 75

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Wed 10/11/2023
1400 Continuous 1700

ARR: 75

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY **1900 MW** **1450 MW**
Impacts Total Transfer Capability 150 MW 200 MW
TTC with All Lines In Service 2050 MW 1650 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200

UPDATED by ConEd 06/16/2023 08:29

FWD (Import) REV (Export)

UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ConEd

FRASANNX-COOPERS_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

MARCY_-FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

CHASLAKE-PORTER_230_11

Sun 10/22/2023 to Tue 11/14/2023
0630 Continuous 1730

FWD (Import) REV (Export)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

E13THSTA-FARRAGUT_345_45

Thu 10/26/2023 to Thu 10/26/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Mon 10/30/2023 to Mon 10/30/2023
0230 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW **1200 MW**
900 MW 600 MW
1600 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK-TREMONT_345_X28

Mon 11/06/2023 to Mon 11/06/2023
0001 Continuous 0800
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LINDN_CG-LNDVFT_345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 1730

Work scheduled by:

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/20/2023		SCH - HQ - NY	850 MW	0 MW
0700		1530		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
LINDN_CG-LNDVFT__345_V-3022					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Wed 11/15/2023		SCH - PJM_VFT	0 MW	0 MW
1500	Continuous	1700		Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM				TTC with All Lines In Service	315 MW	315 MW
ADIRNDCK-PORTER__230_12					FWD (Import)	REV (Export)
Fri 12/01/2023	to	Fri 05/31/2024		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
NIAGARA_345_230_AT4					FWD (Import)	REV (Export)
Mon 12/04/2023	to	Fri 12/08/2023	<u>UPDATED by NYPA 03/21/2023 14:25</u>	SCH - OH - NY		1650 MW
0500	Continuous	1900		Impacts Total Transfer Capability		350 MW
Work scheduled by: NYPA				TTC with All Lines In Service		2000 MW
S.RIPLEY-DUNKIRK_230_68					FWD (Import)	REV (Export)
Mon 12/04/2023	to	Fri 12/08/2023		SCH - PJ - NY		
0800	Continuous	1600		Impacts Total Transfer Capability		
Work scheduled by: PJM				TTC with All Lines In Service		
E13THSTA-FARRAGUT_345_46					FWD (Import)	REV (Export)
Sat 12/23/2023	to	Mon 12/25/2023		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0300		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FRASER_345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2690 MW
30 MW
2720 MW

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1800 MW **1350 MW**
600 MW 650 MW
2400 MW 2000 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
310 MW
350 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Mon 02/26/2024 to Sat 03/30/2024

0600 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

W49TH_ST-E13THSTA_345_M55

Thu 02/29/2024 to Mon 04/01/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024

0201 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024

0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
0001 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

FRASER_-GILBOA_345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2450 MW

Impacts Total Transfer Capability

270 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_1-16

Mon 04/08/2024 to Sat 05/11/2024
0600 Continuous 1700

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

PANNELL_-CLAY_345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

PANNELL__CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

BECK__PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - OH - NY **1600 MW** **1050 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 2050 MW 1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Fri 11/15/2024
0530 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

PANNELL_-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		OSWEGO EXPORT	4800 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC_345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	2480 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
NEPTUNE-DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2300 MW	
Impacts Total Transfer Capability	420 MW	
TTC with All Lines In Service	2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY_-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	1345 MW	
Impacts Total Transfer Capability	1375 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, July 4, 2023 to Friday, January 3, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1345 MW

1375 MW

2720 MW

COOPERS_-MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2485 MW

235 MW

2720 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2650 MW

70 MW

2720 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW