

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2200 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1300

Mon 06/26/2023 to Tue 10/31/2023
0001 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: IESO

1600 MW

50 MW

1650 MW

MARCY_SO_SERIES_COMP_I/S

Mon 06/26/2023 to Sun 07/30/2023
1302 Continuous 2359

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: NYSEG

2450 MW

270 MW

2720 MW

SCH-IMO-NYISO_LIMIT_1600

Wed 06/28/2023 to Tue 10/31/2023
1801 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: IESO

1900 MW

150 MW

2050 MW

ADIRNDCK-CHASLAKE_230_13

Tue 07/18/2023 to Sat 09/02/2023
0700 Continuous 1600

UPDATED by NGrid 06/27/2023 16:05

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: NGrid

2100 MW

1050 MW

3150 MW

SCH-IMO-NYISO_LIMIT_1450

Tue 07/18/2023 to Sat 09/02/2023
0700 Continuous 1600

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: IESO

1750 MW

300 MW

2050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-VOLNEY_345_11					FWD (Import)	REV (Export)
Tue 07/18/2023	to	Fri 08/04/2023				
0800	Continuous	1700	<u>UPDATED by NGrid 06/21/2023 16:10</u>	OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW	
				TTC with All Lines In Service	5250 MW	
CLAY_-EDIC_345_2-15					FWD (Import)	REV (Export)
Mon 07/24/2023	to	Wed 07/26/2023				
0630	Continuous	1900		OSWEGO EXPORT	4850 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW	
				TTC with All Lines In Service	5250 MW	
ELBRIDGE-LAFAYTTE_345_17-LE					FWD (Import)	REV (Export)
Fri 07/28/2023	to	Fri 07/28/2023				
0630	Continuous	0930	ARR: 75	OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW	
				TTC with All Lines In Service	5250 MW	
OSWEGO_-ELBRIDGE_345_17					FWD (Import)	REV (Export)
Fri 07/28/2023	to	Fri 07/28/2023				
0630	Continuous	1800	ARR: 75	OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW	
				TTC with All Lines In Service	5250 MW	
ELBRIDGE-LAFAYTTE_345_17-LE					FWD (Import)	REV (Export)
Fri 07/28/2023	to	Fri 07/28/2023				
1500	Continuous	1800	ARR: 75	OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW	
				TTC with All Lines In Service	5250 MW	
CHAT_DC_GC1					FWD (Import)	REV (Export)
Sun 07/30/2023	to	Sun 07/30/2023				
0001	Continuous	0200	<u>UPDATED by HQ 07/18/2023 13:00</u>	MOSES SOUTH	2850 MW	
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW	
				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 07/30/2023 to Sun 07/30/2023
0001 Continuous 0200

UPDATED by HQ 07/18/2023 13:00

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 07/30/2023 to Sun 07/30/2023
0001 0200

MOSES SOUTH

FWD (Import)

REV (Export)

2550 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 07/30/2023 to Sun 07/30/2023
0001 0200

SCH - HQ - NY

FWD (Import)

REV (Export)

1370 MW

0 MW

Impacts Total Transfer Capability

130 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHAT_DC_GC2

Sun 07/30/2023 to Sun 07/30/2023
0001 Continuous 0200

UPDATED by HQ 07/18/2023 13:00

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC2

Sun 07/30/2023 to Sun 07/30/2023
0001 Continuous 0200

UPDATED by HQ 07/18/2023 13:00

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 07/30/2023 to Sun 07/30/2023
0001 Continuous 0200

UPDATED by HQ 07/18/2023 13:00

SCH - HQ - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Mon 07/31/2023 to Tue 08/01/2023
0700 Continuous 1400
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability 1950 MW
TTC with All Lines In Service 300 MW
2250 MW

DYSINGER-STA_255_345_DH2

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1600
Work scheduled by: NYPA
UPDATED by NYPA 07/19/2023 10:57

DYSINGER EAST
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 350 MW
3200 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1350 MW 1200 MW
TTC with All Lines In Service 700 MW 450 MW
2050 MW 1650 MW

OSWEGO_-VOLNEY_345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

MARCY_-EDIC_345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 04/26/2023 09:32
ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

DYSINGER-STA_255_345_DH1

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 1600
Work scheduled by: NYPA
UPDATED by NYPA 07/19/2023 10:47

DYSINGER EAST
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Sun 08/27/2023 to Mon 08/28/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

SPRNBK_W49TH_ST_345_M51

Sun 08/27/2023 to Mon 08/28/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3200 MW	
1400 MW	
4600 MW	

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023
0500 Continuous 2100
Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	1200 MW
	450 MW
	1650 MW

HOPATCON-RAMAPO__500_5018

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

TOTAL EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5400 MW	
750 MW	
6150 MW	

HOPATCON-RAMAPO__500_5018

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1100 MW	1000 MW
1150 MW	200 MW
2250 MW	1200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7795 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 8050 MW

RAMAPO__345_345_PAR3500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

RAMAPO__345_345_PAR4500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJ - NY **1750 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2250 MW

RAMAPO__500_345_BK 1500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJ - NY **1100 MW** **1000 MW**
Impacts Total Transfer Capability 1150 MW 200 MW
TTC with All Lines In Service 2250 MW 1200 MW

RAMAPO__500_345_BK 1500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7795 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO_-BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7755 MW**
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

ADIRNDCK-CHASLAKE_230_13

Tue 09/05/2023 to Sat 10/21/2023
0700 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1450

Tue 09/05/2023 to Sat 10/21/2023
0700 Continuous 1600
Work scheduled by: IESO

FWD (Import) REV (Export)
SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2050 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Mon 09/11/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2023 to Sun 09/10/2023
0001 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2023 to Mon 09/11/2023
0101 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 09/11/2023 to Mon 09/11/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CLAY__-EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER_-GILBOA_345_GF5-35					FWD (Import)	REV (Export)
Mon 09/11/2023	to	Sun 09/17/2023		CENTRAL EAST - VC	2450 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	270 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
LONG_MTN-CRICKVLY_345_398					FWD (Import)	REV (Export)
Fri 09/15/2023	to	Sun 10/01/2023		SCH - NPX_1385	100 MW	100 MW
0001	Continuous	2200		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ConEd				TTC with All Lines In Service	200 MW	200 MW
LONG_MTN-CRICKVLY_345_398					FWD (Import)	REV (Export)
Fri 09/15/2023	to	Sun 10/01/2023		SCH - NE - NY	800 MW	1200 MW
0001	Continuous	2200		Impacts Total Transfer Capability	600 MW	400 MW
Work scheduled by: ConEd				TTC with All Lines In Service	1400 MW	1600 MW
SPRNBK_345KV_RNS5					FWD (Import)	REV (Export)
Fri 09/15/2023	to	Wed 10/25/2023	<u>UPDATED by ConEd 04/21/2023 14:42</u>	SPR/DUN-SOUTH	3200 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
SPRNBK_-W49TH_ST_345_M51					FWD (Import)	REV (Export)
Fri 09/15/2023	to	Wed 10/25/2023	<u>UPDATED by ConEd 04/21/2023 14:42</u>	SPR/DUN-SOUTH	3200 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

BECK__-NIAGARA_345_PA301

Wed 09/20/2023 to Thu 09/21/2023
0500 Continuous 2100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	850 MW
Impacts Total Transfer Capability	1050 MW	800 MW
TTC with All Lines In Service	2050 MW	1650 MW

MARCY__-EDIC__345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023 UPDATED by NYPA 10/28/2022 11:09
0500 Continuous 1900
Work scheduled by: NYPA
ARR: 19,16

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2650 MW	
Impacts Total Transfer Capability	70 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

UPNY CONED

FWD (Import)

REV (Export)

7215 MW

Impacts Total Transfer Capability

835 MW

TTC with All Lines In Service

8050 MW

MILLWOOD-EASTVIEW_345_W82

Wed 09/27/2023 to Wed 09/27/2023
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 09/28/2023 to Fri 09/29/2023
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

OSWEGO_ELBRIDGE_345_17

Thu 09/28/2023 to Thu 09/28/2023
0600 Continuous 0900

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

MILLWOOD-EASTVIEW_345_W99

Fri 09/29/2023 to Sat 09/30/2023
0001 Continuous 1800

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

OSWEGO_ELBRIDGE_345_17

Fri 09/29/2023 to Fri 09/29/2023
1400 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 09/30/2023 to Sat 09/30/2023
0201 Continuous 0231
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Sat 09/30/2023 to Sat 09/30/2023
0730 Continuous 0800
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/13/2023
0600 Continuous 2200
Work scheduled by: LI
EXTENDED by LI 07/14/2023 09:47

SCH - NPX_CSC FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FROST_BR-LONG_MTN_345_352

Mon 10/02/2023 to Sat 11/04/2023
0830 Continuous 1200
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/03/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: NGrid
ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Tue 10/03/2023 to Tue 10/03/2023
0600 Continuous 0900
Work scheduled by: NGrid
ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA_-VOLNEY_345_20

Tue 10/03/2023 to Tue 10/03/2023
0730 Continuous 1700

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_-ELBRIDGE_345_17

Fri 10/06/2023 to Fri 10/06/2023
1730 Continuous 1800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Tue 10/10/2023
0600 Continuous 0900

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Wed 10/11/2023
1400 Continuous 1700

ARR: 75

FWD (Import) REV (Export)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY **1900 MW 1450 MW**
Impacts Total Transfer Capability 150 MW 200 MW
TTC with All Lines In Service 2050 MW 1650 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200

UPDATED by ConEd 06/16/2023 08:29

FWD (Import) REV (Export)

UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Sun 10/22/2023 to Tue 11/14/2023
0630 Continuous 1730
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

SCH-IMO-NYISO_LIMIT_1450

Sun 10/22/2023 to Tue 10/31/2023
0630 Continuous 2359
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	2050 MW	

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	800 MW	
Impacts Total Transfer Capability	700 MW	
TTC with All Lines In Service	1500 MW	

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK_2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA FWD (Import) REV (Export)
1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

E13THSTA-FARRAGUT_345_45

Thu 10/26/2023 to Thu 10/26/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Mon 10/30/2023 to Mon 10/30/2023
0230 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
[UPDATED by LI 04/22/2023 14:51](#)

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI
[UPDATED by LI 04/22/2023 14:51](#)

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW **1200 MW**
900 MW 600 MW
1600 MW 1800 MW

SPRNBK_-TREMONT_345_X28

Mon 11/06/2023 to Mon 11/06/2023
0001 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4200 MW
400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
0 MW **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 11/11/2023 to Mon 12/18/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
7755 MW
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
0 MW **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 1730
Work scheduled by:

MOSES SOUTH
500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC
1720 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2720 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS
90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY
475 MW **1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH
500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

SCH - HQ_CEDARS
90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023

0700 1530

Work scheduled by:

SCH - HQ - NY
850 MW **0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

BECK__-NIAGARA_345_PA301

Sun 11/19/2023 to Sun 11/19/2023
0500 Continuous 2200
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	1300 MW	1050 MW
TTC with All Lines In Service	2400 MW	2000 MW

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 12/22/2023
0530 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

	FWD (Import)	REV (Export)
SCH - OH - NY		1650 MW
Impacts Total Transfer Capability		350 MW
TTC with All Lines In Service		2000 MW

S.RIPLEY-DUNKIRK__230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

WOOD_ST_-PLSNTVLE_345_Y87

Fri 12/29/2023 to Sun 12/31/2023
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

ADIRNDCK-PORTER_230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FRASER_345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BECK_-PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1550 MW	1450 MW
Impacts Total Transfer Capability	850 MW	550 MW
TTC with All Lines In Service	2400 MW	2000 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1550 MW	1450 MW
Impacts Total Transfer Capability	850 MW	550 MW
TTC with All Lines In Service	2400 MW	2000 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1850 MW
Impacts Total Transfer Capability	650 MW	150 MW
TTC with All Lines In Service	2400 MW	2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Mon 02/26/2024 to Sat 03/30/2024
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 06/13/2023 08:30

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BECK__-NIAGARA_230_PA27

Mon 03/04/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2400 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
0001 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

FRASER_-GILBOA__345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2450 MW

Impacts Total Transfer Capability

270 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900

DYSINGER EAST

FWD (Import)

REV (Export)

2700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

CLAY_-EDIC__345_1-16

Mon 04/08/2024 to Sat 05/11/2024
0600 Continuous 1700

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

NIAGARA_-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900

DYSINGER EAST

FWD (Import)

REV (Export)

2700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1					FWD (Import)	REV (Export)
Mon 04/22/2024	to	Fri 04/26/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Fri 04/26/2024	to	Tue 05/07/2024		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
FRASANNX-COOPERS_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
				ARR: 19		
MARCY___FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
				ARR: 19		
PANNELL_-CLAY___345_2					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/03/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD (Import)	REV (Export)
Mon 05/06/2024	to	Fri 05/10/2024		SCH - NPX_CSC	0 MW	0 MW
0600	Continuous	1800		Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	OSWEGO EXPORT	4800 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	4800 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
BECK__-PACKARD_230_BP76				FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	1600 MW	1050 MW
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW	1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		1200 MW
Impacts Total Transfer Capability		450 MW
TTC with All Lines In Service		1650 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

PANNELL-CLAY____345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2480 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	2720 MW	

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

420 MW

TTC with All Lines In Service

2720 MW

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY_-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1345 MW

Impacts Total Transfer Capability

1375 MW

TTC with All Lines In Service

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Wednesday, July 19, 2023 to Saturday, January 18, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1375 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2400 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700

FWD (Import) REV (Export)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid