

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

4350 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

7505 MW

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 09/30/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 09/30/2023
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

2200 MW

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1300

Mon 06/26/2023 to Tue 10/31/2023
0001 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: IESO

1600 MW

50 MW

1650 MW

MARCY_SO_SERIES_COMP_I/S

Mon 06/26/2023 to Mon 10/09/2023
1302 Continuous 0659

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: NYSEG

2450 MW

270 MW

2720 MW

SCH-IMO-NYISO_LIMIT_1600

Wed 06/28/2023 to Tue 10/31/2023
1801 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: IESO

1900 MW

150 MW

2050 MW

CLAY__-EDIC__345_2-15

Mon 07/24/2023 to Thu 07/27/2023
0630 Continuous 0900

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: NGrid

4850 MW

400 MW

5250 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/31/2023 to Sat 09/02/2023
0700 Continuous 1600

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: NGrid

2100 MW

1050 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Mon 07/31/2023 to Tue 08/01/2023
0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1950 MW

300 MW

2250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 08/03/2023 to Thu 08/03/2023
0630 Continuous 0930

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 08/03/2023 to Thu 08/03/2023
0630 Continuous 1800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 08/03/2023 to Thu 08/03/2023
1500 Continuous 1800

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

DYSINGER-STA_255_345_DH2

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYPA 07/19/2023 10:57

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Mon 08/07/2023 to Fri 08/11/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

1200 MW

700 MW

450 MW

2050 MW

1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-VOLNEY__345_12

Tue 08/08/2023 to Mon 08/28/2023
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CHAT_DC_GC1

Sun 08/13/2023 to Sun 08/13/2023
0001 Continuous 0200
Work scheduled by: HQ
UPDATED by HQ 07/18/2023 13:00

MOSES SOUTH FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 08/13/2023 to Sun 08/13/2023
0001 Continuous 0200
Work scheduled by: HQ
UPDATED by HQ 07/18/2023 13:00

SCH - HQ - NY FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 08/13/2023 to Sun 08/13/2023
0001 0200
Work scheduled by:

MOSES SOUTH FWD (Import) REV (Export)
2550 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 , CHAT_DC_GC2

Sun 08/13/2023 to Sun 08/13/2023
0001 0200
Work scheduled by:

SCH - HQ - NY FWD (Import) REV (Export)
1370 MW 0 MW
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 08/13/2023 to Sun 08/13/2023
0001 Continuous 0200
Work scheduled by: HQ
UPDATED by HQ 07/18/2023 13:00

MOSES SOUTH FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 08/13/2023 to Sun 08/13/2023
0001 Continuous 0200
Work scheduled by: HQ

UPDATED by HQ 07/18/2023 13:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
500 MW
1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 08/13/2023 to Sun 08/13/2023
0001 Continuous 0200
Work scheduled by: HQ

UPDATED by HQ 07/18/2023 13:00

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
400 MW
1500 MW

MARCY_-EDIC_345_UE1-7

Sat 08/19/2023 to Sun 08/20/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 04/26/2023 09:32

ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

DYSINGER-STA_255_345_DH1

Mon 08/21/2023 to Fri 08/25/2023
0500 Continuous 1600
Work scheduled by: NYPA

UPDATED by NYPA 07/19/2023 10:47

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

SPRNBK_345KV_RNS5

Sun 08/27/2023 to Mon 08/28/2023
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Sun 08/27/2023 to Mon 08/28/2023

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

NIAGARA_345_230_AT4

Mon 08/28/2023 to Fri 09/01/2023

0500 Continuous 2100

Work scheduled by: NYPA

UPDATED by NYPA 03/16/2023 08:43

SCH - OH - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1650 MW

HOPATCON-RAMAPO__500_5018

Sat 09/02/2023 to Sat 09/02/2023

0001 Continuous 2200

Work scheduled by: ConEd

TOTAL EAST

FWD (Import)

REV (Export)

5400 MW

Impacts Total Transfer Capability

750 MW

TTC with All Lines In Service

6150 MW

HOPATCON-RAMAPO__500_5018

Sat 09/02/2023 to Sat 09/02/2023

0001 Continuous 2200

Work scheduled by: ConEd

SCH - PJ - NY

FWD (Import)

REV (Export)

1100 MW

1000 MW

Impacts Total Transfer Capability

1150 MW

200 MW

TTC with All Lines In Service

2250 MW

1200 MW

HOPATCON-RAMAPO__500_5018

Sat 09/02/2023 to Sat 09/02/2023

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7795 MW

Impacts Total Transfer Capability

255 MW

TTC with All Lines In Service

8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR3500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1750 MW
500 MW
2250 MW

RAMAPO__345_345_PAR4500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1750 MW
500 MW
2250 MW

RAMAPO__500_345_BK 1500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1100 MW
1150 MW
2250 MW

REV (Export) 1000 MW
200 MW
1200 MW

RAMAPO__500_345_BK 1500

Sat 09/02/2023 to Sat 09/02/2023
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 7795 MW
255 MW
8050 MW

RAMAPO__BUCHAN_N_345_Y94

Mon 09/04/2023 to Fri 09/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 7755 MW
295 MW
8050 MW

ADIRNDCK-CHASLAKE_230_13

Tue 09/05/2023 to Sat 10/21/2023
0700 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2100 MW
1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1450

Tue 09/05/2023 to Sat 10/21/2023
0700 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1750 MW

300 MW

2050 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2023 to Mon 09/11/2023
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_6

Sat 09/09/2023 to Sun 09/10/2023
0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2023 to Mon 09/11/2023
0101 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

W49TH_ST_345KV_6

Mon 09/11/2023 to Mon 09/11/2023
0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

SPRNBK_345KV_RNS4

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M52

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 09/11/2023 to Wed 09/13/2023
0201 Continuous 0100
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CLAY__EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-CRICKVLY_345_398

Fri 09/15/2023 to Sun 10/01/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SCH - NE - NY **800 MW** **1200 MW**
Impacts Total Transfer Capability 600 MW 400 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_W49TH_ST_345_M51

Fri 09/15/2023 to Wed 10/25/2023
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

CLAY__EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

HOMR_NYW-PIERC_NY_345_48

Mon 09/18/2023 to Fri 10/13/2023
0800 Continuous 1600
Work scheduled by: NYSEG

UPDATED by PJM 07/21/2023 09:35

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA301

Wed 09/20/2023 to Thu 09/21/2023
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1000 MW	850 MW
1050 MW	800 MW
2050 MW	1650 MW

MARCY__-EDIC__345_UE1-7

Sat 09/23/2023 to Sun 09/24/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 10/28/2022 11:09
ARR: 19,16

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
0500 Continuous 2000
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2700 MW	
500 MW	
3200 MW	

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2650 MW	
70 MW	
2720 MW	

MARCY__345KV_CSC , MARCY_SO_SERIES_COMP_I/S

Mon 09/25/2023 to Sat 10/07/2023
0700 1530
Work scheduled by:

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2380 MW	
340 MW	
2720 MW	

ROSETON_-EFISHKIL_345_RFK305

Mon 09/25/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7215 MW	
835 MW	
8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Wed 09/27/2023 to Wed 09/27/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 09/28/2023 to Fri 09/29/2023
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 09/28/2023 to Thu 09/28/2023
0600 Continuous 0900
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MILLWOOD-EASTVIEW_345_W99

Fri 09/29/2023 to Sat 09/30/2023
0001 Continuous 1800
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

OSWEGO_-ELBRIDGE_345_17

Fri 09/29/2023 to Fri 09/29/2023
1400 Continuous 1700
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_45

Sat 09/30/2023 to Sat 09/30/2023
0201 Continuous 0231
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 09/30/2023 to Sat 09/30/2023
0730 Continuous 0800
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW
REV (Export)

DYSINGER-STA_255_345_DH2

Mon 10/02/2023 to Thu 10/12/2023
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2850 MW**
350 MW
3200 MW
REV (Export)

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/13/2023
0600 Continuous 2200
Work scheduled by: LI
EXTENDED by LI 07/14/2023 09:47

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
330 MW
330 MW
REV (Export) **0 MW**
330 MW
330 MW

FROST_BR-LONG_MTN_345_352

Mon 10/02/2023 to Sat 11/04/2023
0830 Continuous 1200
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
0 MW
0 MW
REV (Export)

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/03/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW
REV (Export)

OSWEGO_-ELBRIDGE_345_17

Tue 10/03/2023 to Tue 10/03/2023
0600 Continuous 0900
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA_-VOLNEY__345_20

Tue 10/03/2023 to Tue 10/03/2023
0730 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_-ELBRIDGE_345_17

Fri 10/06/2023 to Fri 10/06/2023
1730 Continuous 1800
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 10/10/2023 to Wed 10/11/2023
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-ELBRIDGE_345_17

Tue 10/10/2023 to Fri 10/27/2023
0600 Continuous 1700

ARR: 75

Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW **1450 MW**
150 MW 200 MW
2050 MW 1650 MW

DYSINGER-STA_255_345_DH1

Sat 10/14/2023 to Tue 10/24/2023
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200

UPDATED by ConEd 06/16/2023 08:29

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7695 MW
355 MW
8050 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2275 MW
445 MW
2720 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2275 MW
445 MW
2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Sun 10/22/2023 to Tue 11/14/2023
0630 Continuous 1730
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

SCH-IMO-NYISO_LIMIT_1450

Sun 10/22/2023 to Tue 10/31/2023
0630 Continuous 2359
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	2050 MW	

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	800 MW	
Impacts Total Transfer Capability	700 MW	
TTC with All Lines In Service	1500 MW	

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Thu 10/26/2023 to Thu 10/26/2023
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 10/27/2023 to Fri 10/27/2023
1400 Continuous 1700
Work scheduled by: NGrid

ARR: 75

	FWD (Import)	REV (Export)
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

MOSES__-ADIRNDCK_230_MA1

Sun 10/29/2023 to Sat 11/04/2023
0700 Continuous 1930
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

E13THSTA-FARRAGUT_345_45

Mon 10/30/2023 to Mon 10/30/2023
0230 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

Wed 11/01/2023 to Mon 11/20/2023
0001 Continuous 2359

UPDATED by LI 04/22/2023 14:51

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

MOSES__ADIRNDCK_230_MA2

Sun 11/05/2023 to Sat 11/11/2023
0700 Continuous 1930

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Mon 11/06/2023 to Thu 11/30/2023
0001 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	700 MW	1200 MW
Impacts Total Transfer Capability	900 MW	600 MW
TTC with All Lines In Service	1600 MW	1800 MW

SPRNBK_-TREMONT_345_X28

Mon 11/06/2023 to Mon 11/06/2023
0001 Continuous 0400
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

RAMAPO_-BUCHAN_N_345_Y94

Sat 11/11/2023 to Mon 12/18/2023
0201 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7755 MW	
Impacts Total Transfer Capability	295 MW	
TTC with All Lines In Service	8050 MW	

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 1730
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	1720 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	2720 MW	

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
0700 1530

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

BECK__-NIAGARA_345_PA301

Sun 11/19/2023 to Sun 11/19/2023
0500 Continuous 2200

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1100 MW

950 MW

Impacts Total Transfer Capability

1300 MW

1050 MW

TTC with All Lines In Service

2400 MW

2000 MW

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 12/22/2023
0530 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1650 MW
350 MW
2000 MW

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1730
Work scheduled by: NGrid

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW **1700 MW**
500 MW 100 MW
1600 MW 1800 MW

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_PLSNTVLE_345_Y87

Fri 12/29/2023 to Sun 12/31/2023
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
7470 MW
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
2690 MW
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 2720 MW

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
1800 MW **1350 MW**
Impacts Total Transfer Capability 600 MW 650 MW
TTC with All Lines In Service 2400 MW 2000 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
1550 MW **1450 MW**
Impacts Total Transfer Capability 850 MW 550 MW
TTC with All Lines In Service 2400 MW 2000 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export) 1450 MW
850 MW 550 MW
2400 MW 2000 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7810 MW
REV (Export)
240 MW
8050 MW

W49TH_ST_345KV_8

Thu 02/15/2024 to Thu 02/22/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 310 MW
REV (Export)
350 MW
660 MW

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
REV (Export) 1850 MW
650 MW 150 MW
2400 MW 2000 MW

CLAY_-EDIC_345_2-15

Mon 02/26/2024 to Sat 03/30/2024
0600 Continuous 1700
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4850 MW
REV (Export)
400 MW
5250 MW

W49TH_ST_345KV_6

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 310 MW
REV (Export)
350 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Thu 02/29/2024 to Mon 04/01/2024
0001 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

BECK__-NIAGARA_230_PA27

Mon 03/04/2024 to Fri 04/19/2024
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: NYPA

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Tue 03/26/2024 to Mon 04/01/2024
0001 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER_-GILBOA_345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

CLAY_-EDIC_345_1-16

Mon 04/08/2024 to Sat 05/11/2024
0600 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN_-GOETHALS_230_A2253

FWD (Import) REV (Export)

Thu 04/18/2024 to Thu 04/25/2024

SCH - PJ - NY

0001 Continuous 0200

Impacts Total Transfer Capability

Work scheduled by: ConEd

TTC with All Lines In Service

PANNELL_-CLAY___345_1

FWD (Import) REV (Export)

Mon 04/22/2024 to Fri 04/26/2024

WEST CENTRAL

0700 Continuous 1530

Impacts Total Transfer Capability

Work scheduled by: NYPA

TTC with All Lines In Service

1300 MW

950 MW

2250 MW

GOETHALS_345KV_5

FWD (Import) REV (Export)

Thu 04/25/2024 to Thu 04/25/2024

STATEN ISLAND

0130 Continuous 0200

Impacts Total Transfer Capability

Work scheduled by: ConEd

TTC with All Lines In Service

DYSINGER-STA_255_345_DH1

FWD (Import) REV (Export)

Fri 04/26/2024 to Tue 05/07/2024

DYSINGER EAST

0500 Continuous 1900

Impacts Total Transfer Capability

Work scheduled by: NYPA

TTC with All Lines In Service

2850 MW

350 MW

3200 MW

FRASANNX-COOPERS_345_UCC2-41

FWD (Import) REV (Export)

Mon 04/29/2024 to Tue 07/16/2024

CENTRAL EAST - VC

0700 Continuous 1530

Impacts Total Transfer Capability

Work scheduled by: NYPA

TTC with All Lines In Service

ARR: 19

2275 MW

445 MW

2720 MW

MARCY_-FRASANNX_345_UCC2-41

FWD (Import) REV (Export)

Mon 04/29/2024 to Tue 07/16/2024

CENTRAL EAST - VC

0700 Continuous 1530

Impacts Total Transfer Capability

Work scheduled by: NYPA

TTC with All Lines In Service

ARR: 19

2275 MW

445 MW

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
950 MW
2250 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
330 MW
330 MW
REV (Export) 0 MW
330 MW
330 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4800 MW
450 MW
5250 MW
REV (Export)

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2480 MW
240 MW
2720 MW
REV (Export)

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4800 MW
450 MW
5250 MW
REV (Export)

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2480 MW
240 MW
2720 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__PACKARD__230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630

Work scheduled by: NGrid

SCH - OH - NY	FWD (Import)	REV (Export)
	1600 MW	1050 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	2050 MW	1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600

Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

NIAGARA__345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
		1200 MW
Impacts Total Transfer Capability		450 MW
TTC with All Lines In Service		1650 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 11/15/2024
0530 Continuous 2000

Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

ROCHESTR-PANNELL__345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL-CLAY___345_1				FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024	WEST CENTRAL	1300 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW	
FITZPTRK-EDIC___345_FE-1				FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024	OSWEGO EXPORT	4800 MW	
1700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC___345_FE-1				FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024	CENTRAL EAST - VC	2480 MW	
1700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
NEPTUNE-DUFFYAVE_345_NEPTUNE				FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024	SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1				FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600	Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2300 MW	
Impacts Total Transfer Capability	420 MW	
TTC with All Lines In Service	2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
COOPERS_-MIDDLETP_345_CCRT34					FWD (Import)	REV (Export)
Sun 10/27/2024	to	Sat 11/02/2024		CENTRAL EAST - VC	2485 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	235 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__345KV_CSC					FWD (Import)	REV (Export)
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC	2650 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	70 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, July 27, 2023 to Sunday, January 26, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA__230_PA27

Fri 11/15/2024 to Fri 11/15/2024

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2400 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025

0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW