

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_10\_BYPASS , DUNWODIE\_345KV\_9\_BYPASS ,  
SPRNBK\_345KV\_R4S3\_BYPASS , SPRNBK\_345KV\_R5S3\_BYPASS

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**4350 MW**

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

4600 MW

DUNWODIE\_345KV\_10\_BYPASS , DUNWODIE\_345KV\_9\_BYPASS ,  
SPRNBK\_345KV\_R4S3\_BYPASS , SPRNBK\_345KV\_R5S3\_BYPASS

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

Work scheduled by:

UPNY CONED

FWD (Import)

REV (Export)

**7505 MW**

Impacts Total Transfer Capability

545 MW

TTC with All Lines In Service

8050 MW

HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sat 09/30/2023  
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sat 09/30/2023  
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-  
FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sat 09/30/2023  
0001 2359

Work scheduled by:

SCH - PJ - NY

FWD (Import)

REV (Export)

**2200 MW**

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### STLAWRNC-MOSES\_\_230\_L34P

Mon 10/03/2022 to Mon 11/06/2023  
1800 Continuous 0800  
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### SCH-NYISO-IMO\_LIMIT\_1300

Mon 06/26/2023 to Tue 10/31/2023  
0001 Continuous 2359  
Work scheduled by: IESO

UPDATED by IESO 08/20/2023 08:38

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1600 MW**  
50 MW  
1650 MW

### SCH-IMO-NYISO\_LIMIT\_1600

Wed 06/28/2023 to Tue 10/31/2023  
1801 Continuous 2359  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1900 MW**  
150 MW  
2050 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Sat 08/05/2023 to Mon 10/02/2023  
2124 Continuous 0559  
Work scheduled by: ISONE

EXT FORCED by ISONE 08/31/2023 06:50

SCH - NPX\_CSC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
330 MW 330 MW  
330 MW 330 MW

### MARCY\_SO\_SERIES\_COMP\_I/S

Tue 08/22/2023 to Mon 10/09/2023  
0001 Continuous 0659  
Work scheduled by: NYSEG

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2450 MW**  
270 MW  
2720 MW

### SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Tue 09/05/2023 to Thu 09/28/2023  
0700 Continuous 2200  
Work scheduled by: HQ

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW**  
100 MW  
100 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### OSWEGO\_-VOLNEY\_345\_12

Thu 09/07/2023 to Thu 09/07/2023  
0630 Daily 2000

CANCELLED by NYISO 09/05/2023 16:58

OSWEGO EXPORT

FWD (Import)

REV (Export)

**5250 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

### ADIRNDCK-CHASLAKE\_230\_13

Fri 09/08/2023 to Sat 10/21/2023  
0700 Continuous 1600

MOSES SOUTH

FWD (Import)

REV (Export)

**2100 MW**

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

### SCH-IMO-NYISO\_LIMIT\_1450

Fri 09/08/2023 to Sat 10/21/2023  
0700 Continuous 1600

UPDATED by IESO 08/20/2023 08:38

SCH - OH - NY

FWD (Import)

REV (Export)

**1750 MW**

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2050 MW

Work scheduled by: IESO

### E13THSTA-FARRAGUT\_345\_46

Sat 09/09/2023 to Mon 09/11/2023  
0001 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_6

Sat 09/09/2023 to Sun 09/10/2023  
0001 Continuous 0100

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

### W49TH\_ST-E13THSTA\_345\_M55

Sat 09/09/2023 to Mon 09/11/2023  
0001 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>					FWD (Import)	REV (Export)
Sun 09/10/2023	to	Sun 09/10/2023		MOSES SOUTH	<b>2850 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ				TTC with All Lines In Service	3150 MW	
<b>CHAT_DC_GC1</b>					FWD (Import)	REV (Export)
Sun 09/10/2023	to	Sun 09/10/2023		SCH - HQ - NY		<b>500 MW</b>
0001	Continuous	0200		Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ				TTC with All Lines In Service		1000 MW
<b>CHAT_DC_GC1 , CHAT_DC_GC2</b>					FWD (Import)	REV (Export)
Sun 09/10/2023	to	Sun 09/10/2023		MOSES SOUTH	<b>2550 MW</b>	
0001		0200		Impacts Total Transfer Capability	600 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
<b>CHAT_DC_GC1 , CHAT_DC_GC2</b>					FWD (Import)	REV (Export)
Sun 09/10/2023	to	Sun 09/10/2023		SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
0001		0200		Impacts Total Transfer Capability	130 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
<b>CHAT_DC_GC2</b>					FWD (Import)	REV (Export)
Sun 09/10/2023	to	Sun 09/10/2023		MOSES SOUTH	<b>2850 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ				TTC with All Lines In Service	3150 MW	
<b>CHAT_DC_GC2</b>					FWD (Import)	REV (Export)
Sun 09/10/2023	to	Sun 09/10/2023		SCH - HQ - NY		<b>500 MW</b>
0001	Continuous	0200		Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ				TTC with All Lines In Service		1000 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-HQ-NYISO\_LIMIT\_1150

Sun 09/10/2023 to Sun 09/10/2023  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

FWD (Import)

REV (Export)

**1150 MW**

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

### W49TH\_ST\_345KV\_6

Mon 09/11/2023 to Mon 09/11/2023  
0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

### SPRNBK\_345KV\_RNS4

Mon 09/11/2023 to Wed 09/13/2023  
0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

### SPRNBK-W49TH\_ST\_345\_M52

Mon 09/11/2023 to Wed 09/13/2023  
0201 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

### W49TH\_ST\_345KV\_5

Mon 09/11/2023 to Wed 09/13/2023  
0201 Continuous 0100

Work scheduled by: ConEd

SCH - PJM\_HTP

FWD (Import)

REV (Export)

**300 MW**

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

### CLAY\_\_-EDIC\_\_345\_1-16

Mon 09/11/2023 to Fri 09/15/2023  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYISO 02/22/2023 09:21

OSWEGO EXPORT

FWD (Import)

REV (Export)

**4850 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASER\_-GILBOA\_345\_GF5-35

Mon 09/11/2023 to Sun 09/17/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**2450 MW**

Impacts Total Transfer Capability

270 MW

TTC with All Lines In Service

2720 MW

### SPRNBK\_345KV\_RN55

Fri 09/15/2023 to Wed 10/25/2023

0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

### SPRNBK\_-W49TH\_ST\_345\_M51

Fri 09/15/2023 to Wed 10/25/2023

0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by ConEd 04/21/2023 14:42

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3200 MW**

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

### SCH-NYISO-IMO\_NIAGARA\_NORTH\_BUS

Mon 09/18/2023 to Tue 09/19/2023

0500 Continuous 2000

Work scheduled by: NYPA

UPDATED by NYPA 08/03/2023 12:04

SCH - OH - NY

FWD (Import)

REV (Export)

**1000 MW**

**850 MW**

Impacts Total Transfer Capability

1050 MW

800 MW

TTC with All Lines In Service

2050 MW

1650 MW

### CLAY\_-EDIC\_345\_2-15

Mon 09/18/2023 to Fri 09/22/2023

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

**4850 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

### DOLSONAV-ROCKTVRN\_345\_DART44

Tue 09/19/2023 to Wed 09/20/2023

0700 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**2485 MW**

Impacts Total Transfer Capability

235 MW

TTC with All Lines In Service

2720 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_-NIAGARA\_345\_PA301

Wed 09/20/2023 to Thu 09/21/2023  
0500 Continuous 2100

UPDATED by NYPA 08/04/2023 13:08

SCH - OH - NY

FWD (Import)

REV (Export)

**1000 MW**

**850 MW**

Impacts Total Transfer Capability

1050 MW

800 MW

TTC with All Lines In Service

2050 MW

1650 MW

Work scheduled by: NYPA

### MARCY\_\_-EDIC\_\_345\_UE1-7

Sat 09/23/2023 to Sun 09/24/2023  
0500 Continuous 1900

UPDATED by NYPA 10/28/2022 11:09

OSWEGO EXPORT

FWD (Import)

REV (Export)

**5250 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

ARR: 19,16

Work scheduled by: NYPA

### MARCY\_\_345KV\_CSC

Mon 09/25/2023 to Sat 10/07/2023  
0500 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**2650 MW**

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

### MARCY\_\_345KV\_CSC , MARCY\_SO\_SERIES\_COMP\_I/S

Mon 09/25/2023 to Sat 10/07/2023  
0500 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**2380 MW**

Impacts Total Transfer Capability

340 MW

TTC with All Lines In Service

2720 MW

Work scheduled by:

### NIAGARA\_-DYSINGER\_345\_ND2

Mon 09/25/2023 to Fri 09/29/2023  
0500 Continuous 2000

DYSINGER EAST

FWD (Import)

REV (Export)

**2700 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

### MAINESBG-WATRCURE\_345\_30

Mon 09/25/2023 to Tue 09/26/2023  
0700 Continuous 1400

SCH - PJ - NY

FWD (Import)

REV (Export)

**1950 MW**

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROSETON\_EFISHKIL\_345\_RFK305

Mon 09/25/2023 to Fri 10/13/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

UPDATED by ConEd 08/31/2023 13:41

UPNY CONED **7215 MW**  
Impacts Total Transfer Capability 835 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### MILLWOOD-EASTVIEW\_345\_W82

Wed 09/27/2023 to Thu 09/28/2023  
0001 Continuous 1800  
Work scheduled by: ConEd

UPNY CONED **7810 MW**  
Impacts Total Transfer Capability 240 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Thu 09/28/2023 to Fri 09/29/2023  
0600 Continuous 1700  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

### OSWEGO\_ELBRIDGE\_345\_17

Thu 09/28/2023 to Thu 09/28/2023  
0600 Continuous 0900  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

### MILLWOOD-EASTVIEW\_345\_W99

Fri 09/29/2023 to Sat 09/30/2023  
0001 Continuous 1800  
Work scheduled by: ConEd

UPNY CONED **7810 MW**  
Impacts Total Transfer Capability 240 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### OSWEGO\_ELBRIDGE\_345\_17

Fri 09/29/2023 to Fri 09/29/2023  
1400 Continuous 1700  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_45

Sat 09/30/2023 to Sat 09/30/2023  
0201 Continuous 0231  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_45

Sat 09/30/2023 to Sat 09/30/2023  
0730 Continuous 0800  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DYSINGER-STA\_255\_345\_DH2

Mon 10/02/2023 to Thu 10/12/2023  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)  
**2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/02/2023 to Fri 10/13/2023  
0600 Continuous 2200 EXTENDED by LI 07/14/2023 09:47  
Work scheduled by: LI

SCH - NPX\_CSC FWD (Import) REV (Export)  
**0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### NIAGARA\_DYSINGER\_345\_ND2

Mon 10/02/2023 to Mon 10/02/2023  
0800 Continuous 1159  
Work scheduled by: NT

DYSINGER EAST FWD (Import) REV (Export)  
**2700 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

### NIAGARA\_DYSINGER\_345\_ND2 , DYSINGER-STA\_255\_345\_DH2

Mon 10/02/2023 to Mon 10/02/2023  
0800 1159  
Work scheduled by:

DYSINGER EAST FWD (Import) REV (Export)  
**2500 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 3200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FROST\_BR-LONG\_MTN\_345\_352

Mon 10/02/2023 to Sat 11/04/2023  
0830 Continuous 1200  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 10/03/2023 to Fri 10/06/2023  
0600 Continuous 1800  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

**5250 MW**  
0 MW  
5250 MW

### OSWEGO\_-ELBRIDGE\_345\_17

Tue 10/03/2023 to Tue 10/03/2023  
0600 Continuous 0900  
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

**5250 MW**  
0 MW  
5250 MW

### SCH-NE-NYISO\_LIMIT\_900

Tue 10/03/2023 to Wed 10/04/2023  
0700 Continuous 1500  
Work scheduled by: ISONE

UPDATED by ISONE 08/03/2023 14:24

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

**1100 MW**  
300 MW  
1400 MW

### SCRIBA\_-VOLNEY\_345\_20

Tue 10/03/2023 to Tue 10/03/2023  
0730 Continuous 1700  
Work scheduled by: NGrid

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

**5250 MW**  
0 MW  
5250 MW

### DUNWODIE\_345KV\_4

Wed 10/04/2023 to Fri 11/10/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

**3800 MW**  
800 MW  
4600 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### KNICRBKR-PLSNTVLY\_345\_Y57

Wed 10/04/2023 to Fri 10/06/2023  
0001 Continuous 2359

ARR: 78

Work scheduled by: NGrid

UPNY CONED **7885 MW**  
Impacts Total Transfer Capability 165 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### OSWEGO\_-ELBRIDGE\_345\_17

Fri 10/06/2023 to Fri 10/06/2023  
1730 Continuous 1800

ARR: 75

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

### GILBOA\_-N.SCTLND\_345\_GNS-1

Mon 10/09/2023 to Fri 10/13/2023  
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2300 MW**  
Impacts Total Transfer Capability 420 MW  
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

### OAKDALE\_-FRASER\_345\_32

Mon 10/09/2023 to Wed 10/11/2023  
0900 Continuous 1500

Work scheduled by: NYSEG

CENTRAL EAST - VC **2450 MW**  
Impacts Total Transfer Capability 270 MW  
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 10/10/2023 to Wed 10/11/2023  
0600 Continuous 1700

ARR: 75

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

### OSWEGO\_-ELBRIDGE\_345\_17

Tue 10/10/2023 to Fri 10/27/2023  
0600 Continuous 2100

ARR: 75

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_PACKARD\_230\_61

Fri 10/13/2023 to Fri 10/13/2023  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1900 MW  
REV (Export) 1450 MW  
150 MW 200 MW  
2050 MW 1650 MW

### DYSINGER\_STA\_255\_345\_DH1

Sat 10/14/2023 to Tue 10/24/2023  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2850 MW  
REV (Export)  
350 MW  
3200 MW

### LADENTWN-BUCHAN\_S\_345\_Y88

Mon 10/16/2023 to Mon 11/06/2023  
0201 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 06/16/2023 08:29

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 7695 MW  
REV (Export)  
355 MW  
8050 MW

### FRASANNX-COOPERS\_345\_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023  
0600 Continuous 1730  
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2275 MW  
REV (Export)  
445 MW  
2720 MW

### MARCY\_-FRASANNX\_345\_UCC2-41

Mon 10/16/2023 to Fri 10/27/2023  
0600 Continuous 1730  
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2275 MW  
REV (Export)  
445 MW  
2720 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 10/16/2023 to Mon 10/16/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2100 MW  
REV (Export)  
1050 MW  
3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HOMR\_NYW-PIERC\_NY\_345\_48

Mon 10/16/2023 to Fri 10/20/2023  
0800 Continuous 1600  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### SCH-NE-NYISO\_LIMIT\_900

Thu 10/19/2023 to Mon 10/30/2023  
0830 Continuous 0900  
Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1100 MW**  
300 MW  
1400 MW

### CHASLAKE-PORTER\_\_230\_11

Sun 10/22/2023 to Tue 11/14/2023  
0630 Continuous 1730  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2100 MW**  
1050 MW  
3150 MW

### SCH-IMO-NYISO\_LIMIT\_1450

Sun 10/22/2023 to Tue 10/31/2023  
0630 Continuous 2359  
Work scheduled by: IESO

UPDATED by IESO 08/20/2023 08:38

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1750 MW**  
300 MW  
2050 MW

### DUNWODIE\_345KV\_6

Mon 10/23/2023 to Thu 11/09/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
800 MW  
4600 MW

### DUNWODIE-SHORE\_RD\_345\_Y50

Mon 10/23/2023 to Thu 11/09/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

CONED - LIPA  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**800 MW**  
700 MW  
1500 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SHORE\_RD\_345\_138\_BK 1

Mon 10/23/2023 to Thu 11/09/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### SHORE\_RD\_345\_138\_BK 2

Mon 10/23/2023 to Thu 11/09/2023  
0001 Continuous 2200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### PANNELL\_-CLAY\_\_\_345\_2

Mon 10/23/2023 to Fri 10/27/2023  
0600 Continuous 1800  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### E13THSTA-FARRAGUT\_345\_45

Thu 10/26/2023 to Thu 10/26/2023  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Fri 10/27/2023 to Fri 10/27/2023  
1800 Continuous 2100  
Work scheduled by: NGrid

ARR: 75

FWD (Import) REV (Export)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### LAFAYTTE-CLRKSCRN\_345\_4-46

Fri 10/27/2023 to Fri 10/27/2023  
1800 Continuous 2100  
Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2450 MW**  
Impacts Total Transfer Capability 270 MW  
TTC with All Lines In Service 2720 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_-ADIRNDCK\_230\_MA1

Sun 10/29/2023 to Sat 11/04/2023  
0700 Continuous 1930

Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)  
**2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### SPRNBK-TREMONT\_345\_X28

Mon 10/30/2023 to Mon 10/30/2023  
0001 Continuous 0400

Work scheduled by: ConEd

UPDATED by ConEd 08/01/2023 16:11

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_45

Mon 10/30/2023 to Mon 10/30/2023  
0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Wed 11/01/2023 to Mon 11/20/2023  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM\_NEPTUNE FWD (Import) REV (Export)  
**0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Wed 11/01/2023 to Mon 11/20/2023  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM\_NEPTUNE FWD (Import) REV (Export)  
**375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Wed 11/01/2023 to Mon 11/20/2023  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 04/22/2023 14:51

SCH - PJM\_NEPTUNE FWD (Import) REV (Export)  
**375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE-DUFFYAVE\_345\_501

Wed 11/01/2023 to Mon 11/20/2023  
0001 Continuous 2359

UPDATED by LI 04/22/2023 14:51

SCH - PJM\_NEPTUNE

FWD (Import)

REV (Export)

**0 MW**

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

### SPRNBK-TREMONT\_345\_X28

Wed 11/01/2023 to Wed 11/01/2023  
1730 Continuous 1800

UPDATED by ConEd 08/01/2023 16:11

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**4200 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### MOSES-ADIRNDCK\_230\_MA2

Sun 11/05/2023 to Sat 11/11/2023  
0700 Continuous 1930

MOSES SOUTH

FWD (Import)

REV (Export)

**2300 MW**

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

### DUNWODIE\_345KV\_3

Mon 11/06/2023 to Thu 11/09/2023  
0201 Continuous 2200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### LINDN\_CG-LNDVFT\_345\_V-3022

Mon 11/06/2023 to Thu 11/09/2023  
0800 Continuous 1500

SCH - PJM\_VFT

FWD (Import)

REV (Export)

**0 MW**

**0 MW**

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

### RAMAPO-BUCHAN\_N\_345\_Y94

Sat 11/11/2023 to Mon 12/18/2023  
0201 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

**7755 MW**

Impacts Total Transfer Capability

295 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHATGUAY-MASSENA\_765\_7040

Wed 11/15/2023 to Mon 11/27/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### CHATGUAY-MASSENA\_765\_7040

Wed 11/15/2023 to Mon 11/27/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

### CHATGUAY-MASSENA\_765\_7040 , MASSENA-MARCY\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0700 1730  
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

### MASSENA-MARCY\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	1720 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	2720 MW	

### MASSENA-MARCY\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

### MASSENA-MARCY\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MASSENA\_MARCY\_\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**500 MW**  
2650 MW  
3150 MW

### MOSES\_-MASSENA\_230\_MMS1 , MOSES\_-MASSENA\_230\_MMS2

Wed 11/15/2023 to Mon 11/20/2023  
0700 1530

Work scheduled by:

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**90 MW**  
189 MW  
279 MW

### MOSES\_-MASSENA\_230\_MMS1 , MOSES\_-MASSENA\_230\_MMS2

Wed 11/15/2023 to Mon 11/20/2023  
0700 1530

Work scheduled by:

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**850 MW** **0 MW**  
650 MW 1000 MW  
1500 MW 1000 MW

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Wed 11/15/2023 to Wed 11/15/2023  
1500 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_VFT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
315 MW 315 MW  
315 MW 315 MW

### SCH-NYISO-IMO\_NIAGARA\_NORTH\_BUS

Sat 11/18/2023 to Sun 11/19/2023  
0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 08/03/2023 12:04

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1100 MW** **950 MW**  
1300 MW 1050 MW  
2400 MW 2000 MW

### BECK\_-NIAGARA\_345\_PA301

Sat 11/25/2023 to Sun 11/26/2023  
0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 08/04/2023 13:08

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1100 MW** **950 MW**  
1300 MW 1050 MW  
2400 MW 2000 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### OSWEGO\_\_VOLNEY\_\_345\_11

Tue 11/28/2023 to Fri 12/15/2023  
0730 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### ADIRNDCK-PORTER\_\_230\_12

Fri 12/01/2023 to Fri 12/22/2023  
0530 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_\_345\_230\_AT4

Mon 12/04/2023 to Fri 12/08/2023  
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY **1650 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 2000 MW

### S.RIPLEY-DUNKIRK\_\_230\_68

Mon 12/04/2023 to Fri 12/08/2023  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY **1650 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 2000 MW

### BERKSHIR-ALPS\_\_345\_393

Tue 12/05/2023 to Sun 12/10/2023  
0630 Continuous 1730

Work scheduled by: NGrid

ARR: 78

SCH - NPX\_1385 **100 MW** **100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### BERKSHIR-ALPS\_\_345\_393

Tue 12/05/2023 to Sun 12/10/2023  
0630 Continuous 1730

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY **1100 MW** **1700 MW**  
Impacts Total Transfer Capability 500 MW 100 MW  
TTC with All Lines In Service 1600 MW 1800 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CLAY\_\_-EDIC\_\_345\_2-15

Tue 12/05/2023 to Thu 12/07/2023  
0700 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)  
**4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### E13THSTA-FARRAGUT\_345\_46

Sat 12/23/2023 to Mon 12/25/2023  
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### S.RIPLEY-DUNKIRK\_230\_68

Wed 12/27/2023 to Fri 12/29/2023  
0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Fri 12/29/2023 to Sun 12/31/2023  
2200 Continuous 0259

Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)  
**7470 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 8050 MW

### ADIRNDCK-PORTER\_\_230\_12

Tue 01/02/2024 to Fri 05/31/2024  
0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH FWD (Import) REV (Export)  
**2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### FRASER\_\_345\_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024  
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)  
**2690 MW**  
Impacts Total Transfer Capability 30 MW  
TTC with All Lines In Service 2720 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK__-PACKARD_230_BP76</b>				FWD (Import)	REV (Export)
Mon 01/15/2024	to	Fri 01/19/2024	SCH - OH - NY	<b>1800 MW</b>	<b>1350 MW</b>
0400	Continuous	1700	Impacts Total Transfer Capability	600 MW	650 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2400 MW	2000 MW
<b>SCH-IMO_NY_NIAG_NRTH_BUS_W/BB</b>				FWD (Import)	REV (Export)
Fri 01/26/2024	to	Fri 01/26/2024	SCH - OH - NY	<b>1550 MW</b>	<b>1450 MW</b>
0500	Continuous	1900	Impacts Total Transfer Capability	850 MW	550 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2400 MW	2000 MW
<b>E13THSTA-FARRAGUT_345_46</b>				FWD (Import)	REV (Export)
Tue 01/30/2024	to	Sun 02/04/2024	SPR/DUN-SOUTH	<b>3800 MW</b>	
0700	Continuous	0300	Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	4600 MW	
<b>CLAY__-EDIC__345_2-15</b>				FWD (Import)	REV (Export)
Mon 02/05/2024	to	Fri 03/08/2024	OSWEGO EXPORT	<b>4850 MW</b>	
0700	Continuous	1600	Impacts Total Transfer Capability	400 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	5250 MW	
<b>SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB</b>				FWD (Import)	REV (Export)
Fri 02/09/2024	to	Fri 02/09/2024	SCH - OH - NY	<b>1550 MW</b>	<b>1450 MW</b>
0500	Continuous	1900	Impacts Total Transfer Capability	850 MW	550 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2400 MW	2000 MW
<b>MILLWOOD-EASTVIEW_345_W85</b>				FWD (Import)	REV (Export)
Thu 02/15/2024	to	Sat 02/17/2024	UPNY CONED	<b>7810 MW</b>	
0001	Continuous	0200	Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd			TTC with All Lines In Service	8050 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_8

Thu 02/15/2024 to Thu 02/22/2024  
0001 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM\_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

### NIAGARA\_PACKARD\_230\_62

Fri 02/16/2024 to Fri 02/16/2024  
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1750 MW

1850 MW

Impacts Total Transfer Capability

650 MW

150 MW

TTC with All Lines In Service

2400 MW

2000 MW

Work scheduled by: NYPA

### W49TH\_ST\_345KV\_6

Thu 02/22/2024 to Mon 04/01/2024  
0201 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM\_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

### W49TH\_ST-E13THSTA\_345\_M55

Thu 02/22/2024 to Mon 04/01/2024  
0201 Continuous 0200

UPDATED by ConEd 06/13/2023 08:30

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### BECK\_\_-PACKARD\_230\_BP76

Mon 03/04/2024 to Fri 05/24/2024  
0800 Continuous 1600

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

600 MW

650 MW

TTC with All Lines In Service

2400 MW

2000 MW

Work scheduled by: NGrid

### CLAY\_\_-EDIC\_\_345\_1-16

Mon 03/11/2024 to Mon 04/22/2024  
0700 Continuous 1600

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MILLWOOD-EASTVIEW\_345\_W85

Fri 03/22/2024 to Thu 03/28/2024  
0201 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **7810 MW**  
240 MW  
8050 MW

### SPRNBK\_345KV\_RNS3

Fri 03/22/2024 to Fri 03/22/2024  
0201 Continuous 0230  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **3800 MW**  
800 MW  
4600 MW

### W49TH\_ST\_345KV\_8

Tue 03/26/2024 to Mon 04/01/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 06/13/2023 08:30

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **310 MW**  
350 MW  
660 MW

### LADENTWN-BUCHAN\_S\_345\_Y88

Mon 04/01/2024 to Fri 05/17/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **7695 MW**  
355 MW  
8050 MW

### FRASER\_-GILBOA\_345\_GF5-35

Sun 04/07/2024 to Sat 04/27/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **2450 MW**  
270 MW  
2720 MW

### NIAGARA-DYSINGER\_345\_ND1

Mon 04/08/2024 to Fri 04/12/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **2700 MW**  
500 MW  
3200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-DYSINGER\_345\_ND2

Mon 04/15/2024 to Fri 04/19/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 2700 MW  
REV (Export) 500 MW  
3200 MW

### GOETHALS\_345KV\_5

Thu 04/18/2024 to Thu 04/18/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LINDEN\_-GOETHALS\_230\_A2253

Thu 04/18/2024 to Thu 04/25/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### PANNELL\_-CLAY\_\_\_345\_1

Mon 04/22/2024 to Fri 04/26/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 1300 MW  
REV (Export) 950 MW  
2250 MW

### GOETHALS\_345KV\_5

Thu 04/25/2024 to Thu 04/25/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### DYSINGER-STA\_255\_345\_DH1

Fri 04/26/2024 to Tue 05/07/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 2850 MW  
REV (Export) 350 MW  
3200 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASANNX-COOPERS\_345\_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024  
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 445 MW  
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

### MARCY\_\_FRASANNX\_345\_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024  
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 445 MW  
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

### PANNELL\_\_CLAY\_\_\_\_345\_2

Mon 04/29/2024 to Fri 05/03/2024  
0700 Continuous 1530

FWD (Import) REV (Export)

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/06/2024 to Fri 05/10/2024  
0600 Continuous 1800

FWD (Import) REV (Export)

SCH - NPX\_CSC **0 MW** **0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

### FITZPTRK-EDIC\_\_\_\_345\_FE-1

Mon 05/20/2024 to Fri 05/24/2024  
0700 Continuous 1530

FWD (Import) REV (Export)

OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

### FITZPTRK-EDIC\_\_\_\_345\_FE-1

Mon 05/20/2024 to Fri 05/24/2024  
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2480 MW**  
Impacts Total Transfer Capability 240 MW  
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FITZPTRK-EDIC__345_FE-1</b>				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	<b>4800 MW</b>	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	<b>2480 MW</b>	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
<b>BECK__PACKARD_230_BP76</b>				FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	<b>1600 MW</b>	<b>1050 MW</b>
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW	1650 MW
<b>CHASLAKE-PORTER__230_11</b>				FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024	MOSES SOUTH	<b>2100 MW</b>	
0530	Continuous	1600	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
<b>NIAGARA_345_230_AT4</b>				FWD (Import)	REV (Export)
Tue 06/11/2024	to	Wed 06/12/2024	SCH - OH - NY		<b>1200 MW</b>
0500	Continuous	1900	Impacts Total Transfer Capability		450 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1650 MW
<b>CHASLAKE-PORTER__230_11</b>				FWD (Import)	REV (Export)
Mon 07/08/2024	to	Fri 08/30/2024	MOSES SOUTH	<b>2100 MW</b>	
0530	Continuous	2000	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 09/02/2024 to Mon 09/02/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### ROCHESTR-PANNELL\_345\_RP1

Mon 09/09/2024 to Fri 09/13/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 3200 MW

### ROCHESTR-PANNELL\_345\_RP2

Mon 09/16/2024 to Fri 09/20/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 3200 MW

### PANNELL\_-CLAY\_\_\_345\_1

Mon 09/23/2024 to Fri 09/27/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2480 MW**  
Impacts Total Transfer Capability 240 MW  
TTC with All Lines In Service 2720 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BECK\_\_-NIAGARA\_345\_PA302

Mon 10/07/2024 to Fri 10/11/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	850 MW
Impacts Total Transfer Capability	1050 MW	800 MW
TTC with All Lines In Service	2050 MW	1650 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

### NEWBRDGE\_345\_138\_BK\_1

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

### NEWBRDGE\_345\_138\_BK\_2

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1800  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GILBOA\_-N.SCTLND\_345\_GNS-1

Mon 10/07/2024 to Fri 10/11/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2300 MW**  
Impacts Total Transfer Capability 420 MW  
TTC with All Lines In Service 2720 MW

### FRASANNX-COOPERS\_345\_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 445 MW  
TTC with All Lines In Service 2720 MW

### MARCY\_-FRASANNX\_345\_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2275 MW**  
Impacts Total Transfer Capability 445 MW  
TTC with All Lines In Service 2720 MW

### MARCY\_-N.SCTLND\_345\_18

Tue 10/15/2024 to Thu 10/17/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

FWD (Import) REV (Export)  
CENTRAL EAST - VC **1345 MW**  
Impacts Total Transfer Capability 1375 MW  
TTC with All Lines In Service 2720 MW

### MARCY\_-N.SCTLND\_345\_18

Mon 10/21/2024 to Fri 10/25/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

FWD (Import) REV (Export)  
CENTRAL EAST - VC **1345 MW**  
Impacts Total Transfer Capability 1375 MW  
TTC with All Lines In Service 2720 MW

### COOPERS\_-MIDDLETP\_345\_CCRT34

Sun 10/27/2024 to Sat 11/02/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
CENTRAL EAST - VC **2485 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2720 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, September 7, 2023 to Thursday, March 6, 2025

CENTRAL EAST 2650 MW  
CENTRAL EAST - VC 2720 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_345KV\_CSC

Mon 10/28/2024 to Sun 11/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2650 MW**  
70 MW  
2720 MW

### BECK\_\_-NIAGARA\_230\_PA27

Fri 11/15/2024 to Fri 11/15/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2100 MW**  
300 MW  
2400 MW

### ADIRNDCK-PORTER\_\_230\_12

Sun 12/01/2024 to Sat 05/31/2025  
0530 Continuous 1700  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2300 MW**  
850 MW  
3150 MW