

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4350 MW

250 MW

4600 MW

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7505 MW

545 MW

8050 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 2359

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2200 MW

50 MW

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1300

Mon 06/26/2023 to Tue 10/31/2023
0001 Continuous 2359

UPDATED by IESO 10/21/2023 08:55

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

1600 MW

50 MW

1650 MW

SCH-IMO-NYISO_LIMIT_1600

Wed 06/28/2023 to Tue 10/31/2023
1801 Continuous 2359

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

1900 MW

150 MW

2050 MW

MARCY_SO_SERIES_COMP_I/S

Tue 08/22/2023 to Tue 10/31/2023
0001 Continuous 2359

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYSEG

2450 MW

270 MW

2720 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/05/2023 to Thu 11/16/2023
0700 Continuous 1800

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: HQ

0 MW

100 MW

100 MW

ADIRNDCK-CHASLAKE_230_13

Fri 09/08/2023 to Sat 10/21/2023
0700 Continuous 0800

MOSES SOUTH

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

2100 MW

1050 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1450

Fri 09/08/2023 to Tue 10/31/2023
0700 Continuous 2359

UPDATED by IESO 10/21/2023 08:55

SCH - OH - NY

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2050 MW

Work scheduled by: IESO

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Thu 11/30/2023
1612 Continuous 1600

FORCED by PJM 09/09/2023 07:29

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SCH-HQ_CEDARS-NYISO_LIMIT_200

Mon 09/11/2023 to Thu 11/16/2023
0001 Continuous 1800

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

200 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

270 MW

Work scheduled by: HQ

SPRNBK_-W49TH_ST_345_M51

Fri 09/15/2023 to Sun 10/29/2023
0001 Continuous 0259

EXTENDED by ConEd 10/06/2023 11:07

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/19/2023 to Sat 11/18/2023
2001 Continuous 0459

UPDATED by NYPA 08/01/2023 08:11

SCH - OH - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1650 MW

Work scheduled by: NYPA

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Mon 10/09/2023 to Wed 11/15/2023
0600 Continuous 1500
Work scheduled by: ISONE

FWD (Import) REV (Export)
SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_1200

Mon 10/09/2023 to Tue 10/31/2023
0600 Continuous 2359
Work scheduled by: ISONE

FWD (Import) REV (Export)
SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
1400 MW
200 MW
1600 MW

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Fri 10/27/2023
0700 Continuous 2100
Work scheduled by: NGrid
EXTENDED by NGrid 10/11/2023 16:20
ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
5250 MW
0 MW
5250 MW

SHOR_NPX-SHOREHAM_138_CSC

Fri 10/13/2023 to Tue 10/24/2023
2200 Continuous 1000
Work scheduled by: LI
FORCED by LI 10/11/2023 15:28

FWD (Import) REV (Export)
SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
0 MW **0 MW**
330 MW 330 MW
330 MW 330 MW

DYSINGER-STA_255_345_DH1

Sat 10/14/2023 to Tue 10/24/2023
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
2850 MW
350 MW
3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 10/15/2023 to Mon 11/27/2023
0400 Continuous 2200
Work scheduled by: HQ

FWD (Import) REV (Export)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/15/2023 to Mon 11/27/2023
0400 Continuous 2200
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_0

Sun 10/15/2023 to Wed 10/25/2023
0400 Continuous 2359
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **0 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1000 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/16/2023 08:29

FWD (Import) REV (Export)
UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_MIDDLETP_345_CCRT34

Sat 10/21/2023 to Tue 10/24/2023

0900 Continuous 1600

Work scheduled by: CHGE

CANCELLED by TO 10/17/2023 12:23

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2485 MW

235 MW

2720 MW

REV (Export)

CHASLAKE-PORTER__230_11

Sat 10/21/2023 to Tue 11/14/2023

1000 Continuous 1730

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2100 MW

1050 MW

3150 MW

REV (Export)

CHAT_DC_GC2

Sun 10/22/2023 to Sun 10/22/2023

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2850 MW

300 MW

3150 MW

REV (Export)

CHAT_DC_GC2

Sun 10/22/2023 to Sun 10/22/2023

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

500 MW

500 MW

1000 MW

REV (Export)

CHAT_DC_GC2 , CHAT_DC_GC1

Sun 10/22/2023 to Sun 10/22/2023

0001 0200

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2550 MW

600 MW

3150 MW

REV (Export)

CHAT_DC_GC2 , CHAT_DC_GC1

Sun 10/22/2023 to Sun 10/22/2023

0001 0200

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1370 MW

130 MW

1500 MW

REV (Export)

0 MW

1000 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 10/22/2023 to Sun 10/22/2023
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

350 MW

1500 MW

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

MOSES__-ADIRNDCK_230_MA1

Mon 10/23/2023 to Mon 10/30/2023
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 13:04

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Thu 10/26/2023 to Fri 10/27/2023
0800 Continuous 0900

Work scheduled by: ISONE

SCH - NPX_CSC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

330 MW

330 MW

330 MW

330 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 10/27/2023 to Fri 10/27/2023
1800 Continuous 2100

Work scheduled by: NGrid

EXTENDED by NGrid 10/11/2023 16:20

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

LAFAYTTE-CLRKSCRN_345_4-46

Fri 10/27/2023 to Fri 10/27/2023
1800 Continuous 2100

Work scheduled by: NGrid

EXTENDED by NGrid 10/11/2023 16:20

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2450 MW

270 MW

2720 MW

SPRNBK_-TREMONT_345_X28

Mon 10/30/2023 to Mon 10/30/2023
0001 Continuous 0400

Work scheduled by: ConEd

UPDATED by ConEd 08/01/2023 16:11

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4200 MW

400 MW

4600 MW

MOSES_-ADIRNDCK_230_MA2

Mon 10/30/2023 to Wed 11/08/2023
1600 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 13:10

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

1050 MW

3150 MW

NRTH1385-NOR HBR_138_601

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359

Work scheduled by: LI

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: LI

NRTH1385-NOR HBR_138_603

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: LI

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_601

Tue 10/31/2023 to Tue 10/31/2023
0800 2359

SCH - NPX_1385

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by:

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_601

Tue 10/31/2023 to Tue 10/31/2023
0800 2359

SCH - NPX_1385

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by:

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602

Tue 10/31/2023 to Tue 10/31/2023
0800 2359

SCH - NPX_1385

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by:

NRTH1385-NRTHPORT_138_NNC

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

200 MW

200 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-VOLNEY__345_12

Wed 11/01/2023 to Wed 11/01/2023
0730 Daily 1630
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SPRNBK_-TREMONT__345_X28

Wed 11/01/2023 to Wed 11/01/2023
1730 Continuous 1800
Work scheduled by: ConEd
UPDATED by ConEd 08/01/2023 16:11

SPR/DUN-SOUTH FWD (Import) REV (Export)
4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Fri 11/03/2023 to Fri 11/03/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 11/03/2023 to Fri 11/03/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL__345_RP2

Sat 11/04/2023 to Tue 11/14/2023
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

W49TH_ST_345KV_5

Sun 11/05/2023 to Sun 11/05/2023
0030 Continuous 0059
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sun 11/05/2023 to Sun 11/05/2023
0030 Continuous 0059

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359

Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

NEWBRDGE_345_138_BK_1

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359

Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE_345_138_BK_2

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359

Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

375 MW

285 MW

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359

Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

660 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
315 MW 315 MW
315 MW 315 MW

PANNELL_-CLAY__345_2

Thu 11/09/2023 to Mon 11/13/2023
0600 Continuous 1800
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
REV (Export)
950 MW
2250 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 800 MW
REV (Export)
700 MW
1500 MW

SHORE_RD_345_138_BK 1

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1350 MW
REV (Export)
150 MW
1500 MW

SHORE_RD_345_138_BK 2

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1350 MW
REV (Export)
150 MW
1500 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 11/14/2023 to Thu 12/21/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7755 MW
REV (Export)
295 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-ROTTDAM_230_31

Tue 11/14/2023 to Thu 11/16/2023
0830 Continuous 1430
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2695 MW
REV (Export) 25 MW
2720 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
1500 MW
1000 MW
1500 MW
1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export) 1600 MW
3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY_765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 1730
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export) 2650 MW
3150 MW

MARCY_765_345_AT1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
REV (Export) 1400 MW
3150 MW

MARCY_765_345_AT2

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1700 MW
REV (Export) 1450 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0001 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1720 MW

1000 MW

2720 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0001 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

189 MW

279 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0001 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

475 MW

1000 MW

1025 MW

0 MW

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0001 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

2650 MW

3150 MW

MOSES___-MASSENA_230_MMS1 , MOSES___-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/27/2023

0001 1730

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

189 MW

279 MW

MOSES___-MASSENA_230_MMS1 , MOSES___-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/27/2023

0001 1730

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

850 MW

0 MW

650 MW

1000 MW

1500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

SCH-NYISO-IMO_NIAGARA_NORTH_BUS

Sat 11/18/2023 to Sun 11/19/2023
0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 08/03/2023 12:04

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

950 MW

1300 MW

1050 MW

2400 MW

2000 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 11/27/2023 to Fri 12/01/2023
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

420 MW

2720 MW

OSWEGO_-VOLNEY__345_11

Tue 11/28/2023 to Fri 12/15/2023
0730 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

ADIRNDCK-PORTER__230_12

Fri 12/01/2023 to Fri 12/22/2023
0530 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

MOSES_-ADIRNDCK_230_MA2

Fri 12/01/2023 to Fri 12/01/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/04/2023 to Wed 12/06/2023
0400 Continuous 1700

ARR: 78

FWD (Import) REV (Export)

UPNY CONED **7885 MW**
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: NGrid

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

UPDATED by NYPA 03/21/2023 14:25

FWD (Import) REV (Export)

SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023
0730 Continuous 1700

FWD (Import) REV (Export)

CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 20 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NGrid

HOMR_NYW-PIERC_NY_345_48

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

FWD (Import) REV (Export)

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: PJM

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

FWD (Import) REV (Export)

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: PJM

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800

ARR: 78

FWD (Import) REV (Export)

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Tue 12/05/2023 to Sun 12/10/2023

0630 Continuous 1800

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

1700 MW

500 MW

100 MW

1600 MW

1800 MW

CLAY___-EDIC___345_2-15

Tue 12/05/2023 to Thu 12/07/2023

0700 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4850 MW

REV (Export)

400 MW

5250 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0800 Continuous 1800

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

1100 MW

500 MW

700 MW

1600 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0800 Continuous 1800

Work scheduled by: NGrid

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

REV (Export)

100 MW

100 MW

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0800 Continuous 1800

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

REV (Export)

300 MW

1600 MW

CLAY___-EDIC___345_1-16

Tue 12/12/2023 to Tue 12/12/2023

0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4850 MW

REV (Export)

400 MW

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023
0730 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 2720 MW

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 12/22/2023 to Sat 12/23/2023
0301 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **8015 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK_230_68

Wed 12/27/2023 to Fri 12/29/2023
0730 Continuous 1600
Work scheduled by: NGrid

CANCELLED by TO 10/18/2023 09:55

FWD (Import) REV (Export)
SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Fri 12/29/2023 to Sun 12/31/2023
2200 Continuous 0259
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7470 MW**
580 MW
8050 MW

ADIRNDCK-PORTER_230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
850 MW
3150 MW

FRASER_345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2690 MW**
30 MW
2720 MW

BECK_-PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1800 MW**
600 MW
2400 MW
REV (Export) **1350 MW**
650 MW
2000 MW

GILBOA_-LEEDS_345_GL3

Mon 01/22/2024 to Fri 01/26/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 10/17/2023 13:14

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2000 MW**
720 MW
2720 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1550 MW**
850 MW
2400 MW
REV (Export) **1450 MW**
550 MW
2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300

UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q12

Thu 02/01/2024 to Sat 03/02/2024
0001 Continuous 0200

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024
0001 Continuous 2200

FWD (Import) REV (Export)

UPNY CONED 7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600

FWD (Import) REV (Export)

OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY 1550 MW 1450 MW
Impacts Total Transfer Capability 850 MW 550 MW
TTC with All Lines In Service 2400 MW 2000 MW

Work scheduled by: NYPA

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200

FWD (Import) REV (Export)

UPNY CONED 7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	1850 MW
650 MW	150 MW
2400 MW	2000 MW

COOPERS_MIDDLETP_345_CCRT34

Mon 03/04/2024 to Thu 03/07/2024
0700 Continuous 1600
Work scheduled by: CHGE

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2485 MW	
235 MW	
2720 MW	

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1800 MW	1350 MW
600 MW	650 MW
2400 MW	2000 MW

CLAY__EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

DOLSONAV-ROCKTVRN_345_DART44

Mon 03/18/2024 to Fri 03/29/2024
0700 Continuous 1600
Work scheduled by: CHGE

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2485 MW	
235 MW	
2720 MW	

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7810 MW	
240 MW	
8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

FRASER_-GILBOA__345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

FWD (Import) REV (Export)
SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NIAGARA_-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

FWD (Import) REV (Export)

Thu 04/18/2024 to Thu 04/18/2024

0001 Continuous 0030

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

FWD (Import) REV (Export)

Thu 04/18/2024 to Thu 04/25/2024

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDN_CG-LNDVFT__345_V-3022

FWD (Import) REV (Export)

Thu 04/18/2024 to Thu 04/18/2024

1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

PANNELL_-CLAY__345_1

FWD (Import) REV (Export)

Mon 04/22/2024 to Fri 04/26/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability

TTC with All Lines In Service

1300 MW

950 MW

2250 MW

GOETHALS_345KV_5

FWD (Import) REV (Export)

Thu 04/25/2024 to Thu 04/25/2024

0130 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

DYSINGER-STA_255_345_DH1

FWD (Import) REV (Export)

Fri 04/26/2024 to Tue 05/07/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

2850 MW

350 MW

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

PANNELL__CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2480 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4800 MW**
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2480 MW**
240 MW
2720 MW

BECK__PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1600 MW**
450 MW
2050 MW
REV (Export) **1050 MW**
600 MW
1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
1050 MW
3150 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1200 MW**
450 MW
1650 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2100 MW**
1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2300 MW	
900 MW	
3200 MW	

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	
950 MW	
2250 MW	

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4800 MW	
450 MW	
5250 MW	

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2480 MW	
240 MW	
2720 MW	

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4800 MW	
450 MW	
5250 MW	

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2480 MW	
240 MW	
2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	850 MW
Impacts Total Transfer Capability	1050 MW	800 MW
TTC with All Lines In Service	2050 MW	1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 2300 MW 420 MW
TTC with All Lines In Service 2720 MW

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 2275 MW 445 MW
TTC with All Lines In Service 2720 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 2275 MW 445 MW
TTC with All Lines In Service 2720 MW

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 1345 MW 1375 MW
TTC with All Lines In Service 2720 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 1345 MW 1375 MW
TTC with All Lines In Service 2720 MW

COOPERS_-MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
Impacts Total Transfer Capability 2485 MW 235 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 2720 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2400 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 1730
Work scheduled by:

FWD (Import) REV (Export)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC 1720 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, October 21, 2023 to Sunday, April 20, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA__230_MMS1 , MOSES__-MASSENA__230_MMS2				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW
0700		1730		Impacts Total Transfer Capability	189 MW
Work scheduled by:				TTC with All Lines In Service	279 MW
MOSES__-MASSENA__230_MMS1 , MOSES__-MASSENA__230_MMS2				FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW 0 MW
0700		1730		Impacts Total Transfer Capability	650 MW 1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW 1000 MW
ADIRNDCK-PORTER__230_12				FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sat 05/31/2025		MOSES SOUTH	2300 MW
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW