

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS
Sun 02/01/2015 to Sat 02/01/2025
0000 0000
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
4350 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_10_BYPASS , DUNWODIE_345KV_9_BYPASS ,
SPRNBK_345KV_R4S3_BYPASS , SPRNBK_345KV_R5S3_BYPASS
Sun 02/01/2015 to Sat 02/01/2025
0000 0000
Work scheduled by:

UPNY CONED FWD (Import) REV (Export)
7505 MW
Impacts Total Transfer Capability 545 MW
TTC with All Lines In Service 8050 MW

HUDSONP_-FARRAGUT_345_B3402
Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359 EXT FORCED by ConEd 09/21/2023 10:34
Work scheduled by: ConEd

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403
Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359 EXT FORCED by ConEd 09/21/2023 10:34
Work scheduled by: ConEd

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-
FARRAGUT_345_B3402
Mon 01/15/2018 to Sun 12/31/2023
0001 2359
Work scheduled by:

SCH - PJ - NY FWD (Import) REV (Export)
2200 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 10/03/2022 to Mon 11/06/2023
1800 Continuous 0800
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-IMO_LIMIT_1300

Mon 06/26/2023 to Tue 10/31/2023
0001 Continuous 2359
Work scheduled by: IESO

UPDATED by IESO 10/21/2023 08:55

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1600 MW
50 MW
1650 MW

SCH-IMO-NYISO_LIMIT_1600

Wed 06/28/2023 to Tue 10/31/2023
1801 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW
150 MW
2050 MW

MARCY_SO_SERIES_COMP_I/S

Tue 08/22/2023 to Tue 10/31/2023
0001 Continuous 2359
Work scheduled by: NYSEG

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2450 MW
270 MW
2720 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/05/2023 to Thu 11/16/2023
0700 Continuous 1800
Work scheduled by: HQ

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
100 MW
100 MW

SCH-IMO-NYISO_LIMIT_1450

Fri 09/08/2023 to Tue 10/31/2023
0700 Continuous 2359
Work scheduled by: IESO

UPDATED by IESO 10/21/2023 08:55

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1750 MW
300 MW
2050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Thu 11/30/2023
1612 Continuous 1600

FORCED by PJM 09/09/2023 07:29

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: PJM

SCH-HQ_CEDARS-NYISO_LIMIT_200

Mon 09/11/2023 to Thu 11/16/2023
0001 Continuous 1800

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

200 MW

70 MW

270 MW

Work scheduled by: HQ

SPRNBK_-W49TH_ST_345_M51

Fri 09/15/2023 to Sun 10/29/2023
0001 Continuous 0259

EXTENDED by ConEd 10/06/2023 11:07

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/19/2023 to Sat 11/18/2023
2001 Continuous 0459

UPDATED by NYPA 08/01/2023 08:11

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1200 MW

450 MW

1650 MW

Work scheduled by: NYPA

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by: ConEd

BEAR SWP-EASTOVER_230_E205W

Mon 10/09/2023 to Wed 11/15/2023
0600 Continuous 1500

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1200

Mon 10/09/2023 to Tue 10/31/2023
0600 Continuous 2359
Work scheduled by: ISONE

SCH - NE - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 200 MW
1600 MW

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Fri 10/27/2023 EXTENDED by NGrid 10/11/2023 16:20
0700 Continuous 2100
Work scheduled by: NGrid ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)
Impacts Total Transfer Capability 5250 MW
TTC with All Lines In Service 0 MW
5250 MW

SHOR_NPX-SHOREHAM_138_CSC

Fri 10/13/2023 to Tue 10/24/2023 FORCED by LI 10/11/2023 15:28
2200 Continuous 1000
Work scheduled by: LI

SCH - NPX_CSC FWD (Import) REV (Export)
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 330 MW 330 MW
330 MW 330 MW

CHAT_DC_GC1

Sun 10/15/2023 to Mon 11/27/2023
0400 Continuous 2200
Work scheduled by: HQ

MOSES SOUTH FWD (Import) REV (Export)
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 300 MW
3150 MW

CHAT_DC_GC1

Sun 10/15/2023 to Mon 11/27/2023
0400 Continuous 2200
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 500 MW
1000 MW

SCH-NYISO-HQ_LIMIT_0

Sun 10/15/2023 to Wed 10/25/2023
0400 Continuous 2359
Work scheduled by: HQ

SCH - HQ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1000 MW
1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/16/2023 08:29

UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

SCH-HQ-NYISO_LIMIT_1400

Mon 10/16/2023 to Fri 10/27/2023
0600 Continuous 1730
Work scheduled by: HQ

SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

CHASLAKE-PORTER__230_11

Sat 10/21/2023 to Tue 11/14/2023
1000 Continuous 1730
Work scheduled by: NGrid

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA1

Mon 10/23/2023 to Mon 10/30/2023
0700 Continuous 1530
Work scheduled by: NYPA
UPDATED by NYPA 10/06/2023 13:04

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 10/26/2023 to Fri 10/27/2023
0800 Continuous 0900
Work scheduled by: ISONE

FWD (Import) REV (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 10/27/2023 to Fri 10/27/2023
1800 Continuous 2100
Work scheduled by: NGrid
EXTENDED by NGrid 10/11/2023 16:20
ARR: 75

FWD (Import) REV (Export)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

LAFAYTTE-CLRKSCRN_345_4-46

Fri 10/27/2023 to Fri 10/27/2023
1800 Continuous 2100
Work scheduled by: NGrid
EXTENDED by NGrid 10/11/2023 16:20

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

SPRNBK-TREMONT_345_X28

Mon 10/30/2023 to Mon 10/30/2023
0001 Continuous 0400
Work scheduled by: ConEd
UPDATED by ConEd 08/01/2023 16:11

FWD (Import) REV (Export)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 10/30/2023 to Wed 11/08/2023
1600 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 13:10

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
1050 MW
3150 MW

NRTH1385-NOR HBR_138_601

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359
Work scheduled by: LI

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR_138_602

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359
Work scheduled by: LI

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR_138_603

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359
Work scheduled by: LI

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_601

Tue 10/31/2023 to Tue 10/31/2023
0800 2359
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
200 MW 200 MW
200 MW 200 MW

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_601

Tue 10/31/2023 to Tue 10/31/2023
0800 2359
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
200 MW 200 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NORTH1385-NORHBR_138_603 , NORTH1385-NORHBR_138_602

Tue 10/31/2023 to Tue 10/31/2023
0800 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NORTH1385-NRTHPORT_138_NNC

Tue 10/31/2023 to Tue 10/31/2023
0800 Continuous 2359

Work scheduled by: LI

UPDATED by ISONE 10/20/2023 13:40

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

OSWEGO_-VOLNEY_345_12

Wed 11/01/2023 to Wed 11/01/2023
0730 Daily 1630

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

0 MW

5250 MW

REV (Export)

SPRNBK_-TREMONT_345_X28

Wed 11/01/2023 to Wed 11/01/2023
1730 Continuous 1800

Work scheduled by: ConEd

UPDATED by ConEd 08/01/2023 16:11

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4200 MW

400 MW

4600 MW

REV (Export)

W49TH_ST_345KV_5

Fri 11/03/2023 to Fri 11/03/2023
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

300 MW

360 MW

660 MW

REV (Export)

W49TH_ST_345KV_7

Fri 11/03/2023 to Fri 11/03/2023
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

300 MW

360 MW

660 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP2

Sat 11/04/2023 to Tue 11/14/2023
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 900 MW
3200 MW

W49TH_ST_345KV_5

Sun 11/05/2023 to Sun 11/05/2023
0030 Continuous 0059
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

W49TH_ST_345KV_7

Sun 11/05/2023 to Sun 11/05/2023
0030 Continuous 0059
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 375 MW
REV (Export) 285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

Work scheduled by: LI

LINDN_CG-LNDVFT_345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

PANNELL-CLAY_345_2

Thu 11/09/2023 to Mon 11/13/2023
0600 Continuous 1800

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359

UPDATED by LI 10/17/2023 09:41

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK_1

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359

UPDATED by LI 10/17/2023 09:41

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359

UPDATED by LI 10/17/2023 09:41

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

RAMAPO__BUCHAN_N_345_Y94

Tue 11/14/2023 to Thu 12/21/2023
0201 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7755 MW

Impacts Total Transfer Capability

295 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

GORDONRD-ROTTDAM_230_31

Tue 11/14/2023 to Thu 11/16/2023
0830 Continuous 1430

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2695 MW

Impacts Total Transfer Capability

25 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NGrid

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

UPDATED by NYPA 10/06/2023 08:23

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

UPDATED by NYPA 10/06/2023 08:23

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 1730

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Wed 11/15/2023 to Mon 11/27/2023

UPDATED by NYPA 10/06/2023 08:23

0001 Continuous 1730

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

MARCY___765_345_AT2

Wed 11/15/2023 to Mon 11/27/2023

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

UPDATED by NYPA 10/06/2023 08:23

0001 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1720 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

2720 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

UPDATED by NYPA 10/06/2023 08:23

0001 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

UPDATED by NYPA 10/06/2023 08:23

0001 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

UPDATED by NYPA 10/06/2023 08:23

0001 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/27/2023
0001 1730

FWD (Import) REV (Export)

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

Work scheduled by:

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/27/2023
0001 1730

FWD (Import) REV (Export)

SCH - HQ - NY **850 MW** **0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023
1500 Continuous 1700

FWD (Import) REV (Export)

SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

SCH-NYISO-IMO_NIAGARA_NORTH_BUS

Sat 11/18/2023 to Sun 11/19/2023
0500 Continuous 2200

FWD (Import) REV (Export)

UPDATED by NYPA 08/03/2023 12:04

SCH - OH - NY **1100 MW** **950 MW**
Impacts Total Transfer Capability 1300 MW 1050 MW
TTC with All Lines In Service 2400 MW 2000 MW

Work scheduled by: NYPA

GILBOA_-N.SCTLND_345_GNS-1

Mon 11/27/2023 to Fri 12/01/2023
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER__230_12

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700

FWD (Import) REV (Export)

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_-VOLNEY_345_11

Tue 11/28/2023 to Fri 12/15/2023
0730 Continuous 1630
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Fri 12/01/2023 to Fri 12/01/2023
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/04/2023 to Wed 12/06/2023
0400 Continuous 1700
Work scheduled by: NGrid

ARR: 78

UPNY CONED FWD (Import) REV (Export)
7885 MW
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY FWD (Import) REV (Export)
1650 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2000 MW

LEEDS_345_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023
0730 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
2700 MW
Impacts Total Transfer Capability 20 MW
TTC with All Lines In Service 2720 MW

HOMR_NYW-PIERC_NY_345_48

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BERKSHIR-ALPS__345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800
Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-ALPS__345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800
Work scheduled by: NGrid

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW **1700 MW**
500 MW 100 MW
1600 MW 1800 MW

CLAY__EDIC__345_2-15

Tue 12/05/2023 to Thu 12/07/2023
0700 Continuous 1630
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

BERKSHIR-ALPS__345_393 , BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0800 Continuous 1800
Work scheduled by:

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW **1100 MW**
500 MW 700 MW
1600 MW 1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0800 Continuous 1800
Work scheduled by: NGrid

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0800 Continuous 1800
Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
REV (Export) 300 MW
1600 MW

CLAY__-EDIC__345_1-16

Tue 12/12/2023 to Tue 12/12/2023
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4850 MW
REV (Export) 400 MW
5250 MW

EDIC__-GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1670 MW
REV (Export) 1050 MW
2720 MW

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 12/22/2023 to Sat 12/23/2023
0301 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 8015 MW
REV (Export) 35 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Fri 12/29/2023 to Sun 12/31/2023

2200 Continuous 0259

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7470 MW

580 MW

8050 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2690 MW

30 MW

2720 MW

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024

0400 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1800 MW

1350 MW

600 MW

650 MW

2400 MW

2000 MW

GILBOA_-LEEDS__345_GL3

Mon 01/22/2024 to Fri 01/26/2024

0700 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 10/17/2023 13:14

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2000 MW

720 MW

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
FWD (Import) 1550 MW
REV (Export) 1450 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 2400 MW
550 MW
2000 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH
FWD (Import) 3800 MW
REV (Export)
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY_345_Q12

Thu 02/01/2024 to Sat 03/02/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
FWD (Import) 3800 MW
REV (Export)
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
FWD (Import) 7810 MW
REV (Export)
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

CLAY_-EDIC_345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
FWD (Import) 4850 MW
REV (Export)
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
FWD (Import) 1550 MW
REV (Export) 1450 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 2400 MW
550 MW
2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
 CENTRAL EAST - VC 2720 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) **7810 MW**
 240 MW
 8050 MW

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) **1750 MW**
 650 MW
 2400 MW
 REV (Export) **1850 MW**
 150 MW
 2000 MW

COOPERS_MIDDLETP_345_CCRT34

Mon 03/04/2024 to Thu 03/07/2024
 0700 Continuous 1600
 Work scheduled by: CHGE

CENTRAL EAST - VC
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) **2485 MW**
 235 MW
 2720 MW

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
 0800 Continuous 1600
 Work scheduled by: NGrid

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) **1800 MW**
 600 MW
 2400 MW
 REV (Export) **1350 MW**
 650 MW
 2000 MW

CLAY__EDIC_345_1-16

Mon 03/18/2024 to Mon 04/22/2024
 0700 Continuous 1600
 Work scheduled by: NGrid

OSWEGO EXPORT
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) **4850 MW**
 400 MW
 5250 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 03/18/2024 to Fri 03/29/2024
 0700 Continuous 1600
 Work scheduled by: CHGE

CENTRAL EAST - VC
 Impacts Total Transfer Capability
 TTC with All Lines In Service
 FWD (Import) **2485 MW**
 235 MW
 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED
7695 MW
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

FRASER_-GILBOA__345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
2450 MW
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
2700 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
0 MW **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2700 MW
REV (Export) 500 MW
3200 MW

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW REV (Export) 0 MW
315 MW 315 MW
315 MW 315 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY_-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

PANNELL_-CLAY_345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	4800 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
BECK__-PACKARD__230_BP76				FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	1600 MW	1050 MW
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW	1650 MW
CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024	MOSES SOUTH	2100 MW	
0530	Continuous	1600	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 06/11/2024	to	Wed 06/12/2024	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		450 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

PANNELL_-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024

0900 Continuous 1000

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024

0900 Continuous 1000

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2480 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		OSWEGO EXPORT	4800 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC_345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	2480 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
BECK_-NIAGARA_345_PA302					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - OH - NY	1000 MW	850 MW
0500	Continuous	1900		Impacts Total Transfer Capability	1050 MW	800 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2050 MW	1650 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export)
660 MW
660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
330 MW
330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export)
420 MW
2720 MW

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2275 MW
REV (Export)
445 MW
2720 MW

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2275 MW
REV (Export)
445 MW
2720 MW

MARCY_-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA
ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1345 MW
REV (Export)
1375 MW
2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

FWD (Import) REV (Export)

CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1375 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100

FWD (Import) REV (Export)

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2400 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

FWD (Import) REV (Export)

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 1730

Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 24, 2023 to Wednesday, April 23, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 475 MW
REV (Export) 1000 MW
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export)
2650 MW
3150 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0700 1730
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 90 MW
REV (Export)
189 MW
279 MW

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0700 1730
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 850 MW
REV (Export) 0 MW
650 MW 1000 MW
1500 MW 1000 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export)
850 MW
3150 MW