

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2350 MW **2050 MW**
100 MW 100 MW
2450 MW 2150 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Thu 11/16/2023
1800 Continuous 0900
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-NYISO-IMO_LIMIT_1300

Mon 06/26/2023 to Tue 10/31/2023
0001 Continuous 2359
Work scheduled by: IESO

UPDATED by IESO 10/21/2023 08:55

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1600 MW
50 MW
1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Wed 06/28/2023 to Tue 10/31/2023
1801 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1900 MW**
150 MW
2050 MW

MARCY_SO_SERIES_COMP_I/S

Tue 08/22/2023 to Tue 11/14/2023
0001 Continuous 2359
Work scheduled by: NYSEG
EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2450 MW**
270 MW
2720 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/05/2023 to Thu 11/16/2023
0700 Continuous 1800
Work scheduled by: HQ
EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **0 MW**
100 MW
100 MW

SCH-IMO-NYISO_LIMIT_1450

Fri 09/08/2023 to Tue 10/31/2023
0700 Continuous 2359
Work scheduled by: IESO
UPDATED by IESO 10/21/2023 08:55

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1750 MW**
300 MW
2050 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Thu 11/30/2023
1612 Continuous 1600
Work scheduled by: PJM
FORCED by PJM 09/09/2023 07:29

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **REV (Export)**

SCH-HQ_CEDARS-NYISO_LIMIT_200

Mon 09/11/2023 to Thu 11/16/2023
0001 Continuous 1800
Work scheduled by: HQ
EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **200 MW**
79 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/19/2023 to Sat 11/18/2023

2001 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 08/01/2023 08:11

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1700 MW

300 MW

2000 MW

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023

0001 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

BEAR SWP-EASTOVER_230_E205W

Mon 10/09/2023 to Mon 11/06/2023

0600 Continuous 1500

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1400 MW

200 MW

1600 MW

SCH-NYISO-NE_LIMIT_1200

Mon 10/09/2023 to Tue 10/31/2023

0600 Continuous 2359

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1400 MW

200 MW

1600 MW

OSWEGO_-ELBRIDGE_345_17

Wed 10/11/2023 to Fri 11/03/2023

0700 Continuous 1600

Work scheduled by: NGrid

EXTENDED by NGrid 10/11/2023 16:20

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

CHAT_DC_GC1

Sun 10/15/2023 to Mon 11/27/2023

0400 Continuous 2200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

300 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 10/15/2023 to Mon 11/27/2023
0400 Continuous 2200
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_0

Sun 10/15/2023 to Fri 11/03/2023
0400 Continuous 0900
Work scheduled by: HQ

FWD (Import) REV (Export)
SCH - HQ - NY **0 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1000 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 10/16/2023 to Mon 11/06/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 06/16/2023 08:29

FWD (Import) REV (Export)
UPNY CONED **7695 MW**
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

CHASLAKE-PORTER__230_11

Sat 10/21/2023 to Tue 11/14/2023
1000 Continuous 1730
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200
Work scheduled by: ConEd

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA2

Fri 10/27/2023 to Thu 11/02/2023
0630 Continuous 2000
Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 13:10

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1600

Wed 11/01/2023 to Tue 11/14/2023
0001 Continuous 1730
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2400 MW

SCH-IMO-NYISO_LIMIT_1750

Wed 11/01/2023 to Thu 11/16/2023
0001 Continuous 0900
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

FWD (Import) REV (Export)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2400 MW

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

FWD (Import) REV (Export)
SCH - OH - NY **2200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1700

Wed 11/01/2023 to Tue 04/30/2024

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2000 MW

0 MW

2000 MW

OSWEGO_-VOLNEY__345_12

Wed 11/01/2023 to Wed 11/01/2023

0730 Daily 1630

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

SPRNBK_-TREMONT__345_X28

Wed 11/01/2023 to Wed 11/01/2023

1730 Continuous 1800

Work scheduled by: ConEd

UPDATED by ConEd 08/01/2023 16:11

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4200 MW

400 MW

4600 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 11/03/2023 to Fri 11/03/2023

1500 Continuous 1600

Work scheduled by: NGrid

EXTENDED by NGrid 10/11/2023 16:20

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

W49TH_ST_345KV_5

Sat 11/04/2023 to Sat 11/04/2023

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

W49TH_ST_345KV_7

Sat 11/04/2023 to Sat 11/04/2023

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

300 MW

360 MW

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP2

Sat 11/04/2023 to Tue 11/14/2023
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 900 MW
3200 MW

W49TH_ST_345KV_5

Mon 11/06/2023 to Mon 11/06/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

W49TH_ST_345KV_7

Mon 11/06/2023 to Mon 11/06/2023
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

DUNWODIE_345KV_3

Mon 11/06/2023 to Thu 11/09/2023
0201 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

NEPTUNE-DUFFYAVE_345_NEPTUNE

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 660 MW
660 MW

NEWBRIDGE_345_138_BK_1

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 375 MW
REV (Export) 285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

PANNELL_-CLAY__345_2

Thu 11/09/2023 to Mon 11/13/2023
0600 Continuous 1800
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK_1

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

SCH-NE-NYISO_LIMIT_1100

Sat 11/11/2023 to Sat 11/11/2023
0100 Continuous 0200
Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
300 MW
1600 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 11/14/2023 to Thu 12/21/2023
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7755 MW
295 MW
8050 MW

GORDONRD-ROTTDAM_230_31

Tue 11/14/2023 to Thu 11/16/2023
0830 Continuous 1430
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2695 MW
25 MW
2720 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 10/06/2023 08:23

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW
1600 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 1730

FWD (Import) REV (Export)

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

Work scheduled by:

MARCY__765_345_AT1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

FWD (Import) REV (Export)

UPDATED by NYPA 10/06/2023 08:23

ARR: 19

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY__765_345_AT2

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

FWD (Import) REV (Export)

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

FWD (Import) REV (Export)

UPDATED by NYPA 10/06/2023 08:23

CENTRAL EAST - VC **1720 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

FWD (Import) REV (Export)

UPDATED by NYPA 10/06/2023 08:23

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

FWD (Import) REV (Export)

UPDATED by NYPA 10/06/2023 08:23

SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023	<u>UPDATED by NYPA 10/06/2023 08:23</u>	MOSES SOUTH	500 MW	
0001	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Thu 11/16/2023		SCH - HQ_CEDARS	90 MW	
0001		0900		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		SCH - HQ_CEDARS	90 MW	
0001		1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		SCH - HQ - NY	850 MW	0 MW
0001		1730		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2 , STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Thu 11/16/2023		SCH - HQ_CEDARS	90 MW	
0001		0900		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
LINDN_CG-LNDVFT__345_V-3022					FWD (Import)	REV (Export)
Wed 11/15/2023	to	Wed 11/15/2023		SCH - PJM_VFT	0 MW	0 MW
1500	Continuous	1700		Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM				TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_NORTH_BUS

Sat 11/18/2023 to Sun 11/19/2023

0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 08/03/2023 12:04

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

950 MW

1300 MW

1050 MW

2400 MW

2000 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 11/27/2023 to Fri 12/01/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

REV (Export)

420 MW

2720 MW

ADIRNDCK-PORTER__230_12

Tue 11/28/2023 to Fri 12/22/2023

0530 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

REV (Export)

850 MW

3150 MW

OSWEGO_-VOLNEY__345_11

Tue 11/28/2023 to Fri 12/15/2023

0730 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

REV (Export)

0 MW

5250 MW

MOSES_-ADIRNDCK_230_MA2

Fri 12/01/2023 to Fri 12/01/2023

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

REV (Export)

850 MW

3150 MW

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/04/2023 to Wed 12/06/2023

0400 Continuous 1700

Work scheduled by: NGrid

ARR: 78

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

7885 MW

REV (Export)

165 MW

8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY

FWD (Import)

REV (Export)

1650 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023
0730 Continuous 1700

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2700 MW

Impacts Total Transfer Capability

20 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NGrid

HOMR_NYW-PIERC_NY_345_48

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800

ARR: 78

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1700 MW

Impacts Total Transfer Capability

500 MW

100 MW

TTC with All Lines In Service

1600 MW

1800 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Tue 12/05/2023 to Thu 12/07/2023
0700 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

BERKSHIR-ALPS__345_393 , BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0800 1800

Work scheduled by:

ARR: 78

SCH - NE - NY **1100 MW 1100 MW**
Impacts Total Transfer Capability 500 MW 700 MW
TTC with All Lines In Service 1600 MW 1800 MW

FWD (Import) REV (Export)

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0800 Continuous 1800

Work scheduled by: NGrid

SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FWD (Import) REV (Export)

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0800 Continuous 1800

Work scheduled by: NGrid

SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1600 MW

FWD (Import) REV (Export)

CLAY__-EDIC__345_1-16

Tue 12/12/2023 to Tue 12/12/2023
0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

MOSES__-ADIRNDCK_230_MA2

Tue 12/12/2023 to Tue 12/12/2023
0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by TO 10/31/2023 10:12

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023
0730 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 2720 MW

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 12/22/2023 to Sat 12/23/2023
0301 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **8015 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_PLSNTVLE_345_Y87

Fri 12/29/2023 to Sun 12/31/2023
2200 Continuous 0259
Work scheduled by: ConEd
CANCELLED by TO 10/31/2023 07:31

FWD (Import) REV (Export)
UPNY CONED **7470 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2690 MW

Impacts Total Transfer Capability

30 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

BECK__PACKARD__230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

600 MW

650 MW

TTC with All Lines In Service

2400 MW

2000 MW

Work scheduled by: NGrid

GILBOA_-LEEDS__345_GL3

Mon 01/22/2024 to Fri 01/26/2024
0700 Continuous 1700

UPDATED by NGrid 10/17/2023 13:14

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2000 MW

Impacts Total Transfer Capability

720 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NGrid

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1550 MW

1450 MW

Impacts Total Transfer Capability

850 MW

550 MW

TTC with All Lines In Service

2400 MW

2000 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300

UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q12

Thu 02/01/2024 to Sat 03/02/2024

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by TO 10/31/2023 08:04

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7810 MW

240 MW

8050 MW

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024

0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1550 MW

1450 MW

850 MW

550 MW

2400 MW

2000 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7810 MW

240 MW

8050 MW

NIAGARA__PACKARD__230_62

Fri 02/16/2024 to Fri 02/16/2024

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1750 MW

1850 MW

650 MW

150 MW

2400 MW

2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT34					FWD (Import)	REV (Export)
Mon 03/04/2024	to	Thu 03/07/2024		CENTRAL EAST - VC	2485 MW	
0700	Continuous	1600		Impacts Total Transfer Capability	235 MW	
Work scheduled by: CHGE				TTC with All Lines In Service	2720 MW	
BECK_-PACKARD_230_BP76					FWD (Import)	REV (Export)
Mon 03/04/2024	to	Fri 05/24/2024		SCH - OH - NY	1800 MW	1350 MW
0800	Continuous	1600		Impacts Total Transfer Capability	600 MW	650 MW
Work scheduled by: NGrid				TTC with All Lines In Service	2400 MW	2000 MW
CLAY_-EDIC_345_1-16					FWD (Import)	REV (Export)
Mon 03/18/2024	to	Mon 04/22/2024		OSWEGO EXPORT	4850 MW	
0700	Continuous	1600		Impacts Total Transfer Capability	400 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
DOLSONAV-ROCKTVRN_345_DART44					FWD (Import)	REV (Export)
Mon 03/18/2024	to	Fri 03/29/2024		CENTRAL EAST - VC	2485 MW	
0700	Continuous	1600		Impacts Total Transfer Capability	235 MW	
Work scheduled by: CHGE				TTC with All Lines In Service	2720 MW	
MILLWOOD-EASTVIEW_345_W85					FWD (Import)	REV (Export)
Fri 03/22/2024	to	Thu 03/28/2024		UPNY CONED	7810 MW	
0201	Continuous	0200		Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
SPRNBK_345KV_RNS3					FWD (Import)	REV (Export)
Fri 03/22/2024	to	Fri 03/22/2024		SPR/DUN-SOUTH	3800 MW	
0201	Continuous	0230		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 7695 MW
355 MW
8050 MW

FRASER_-GILBOA__345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2450 MW
270 MW
2720 MW

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2700 MW
500 MW
3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
315 MW
315 MW

REV (Export) 0 MW
315 MW
315 MW

NIAGARA_-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2700 MW
500 MW
3200 MW

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2275 MW
445 MW
2720 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
PANNELL_-CLAY___345_2					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/03/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD (Import)	REV (Export)
Mon 05/06/2024	to	Fri 05/10/2024		SCH - NPX_CSC	0 MW	0 MW
0600	Continuous	1800		Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW	330 MW
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

BECK__PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - OH - NY **1600 MW** **1050 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 2050 MW 1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1650 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STa_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FITZPTRK-EDIC_345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC_345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2480 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

BECK_-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1000 MW 850 MW**
Impacts Total Transfer Capability 1050 MW 800 MW
TTC with All Lines In Service 2050 MW 1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

FWD (Import) REV (Export)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2300 MW	
Impacts Total Transfer Capability	420 MW	
TTC with All Lines In Service	2720 MW	

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	445 MW	
TTC with All Lines In Service	2720 MW	

MARCY_-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	1345 MW	
Impacts Total Transfer Capability	1375 MW	
TTC with All Lines In Service	2720 MW	

MARCY_-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	1345 MW	
Impacts Total Transfer Capability	1375 MW	
TTC with All Lines In Service	2720 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 2720 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2400 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 1730

MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

500 MW

2650 MW

3150 MW

Work scheduled by:

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1750 MW

1400 MW

3150 MW

Work scheduled by: NYPA

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

1700 MW

1450 MW

3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

CENTRAL EAST - VC
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

1720 MW

1000 MW

2720 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

SCH - HQ_CEDARS
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

90 MW

189 MW

279 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

SCH - HQ - NY
Impacts Total Transfer Capability 1025 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

475 MW

1000 MW

1025 MW

0 MW

1500 MW

1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, October 31, 2023 to Wednesday, April 30, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0700 1730
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0700 1730
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	