

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2350 MW **2050 MW**
100 MW 100 MW
2450 MW 2150 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Thu 11/16/2023
1800 Continuous 1600
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY_SO_SERIES_COMP_I/S

Tue 08/22/2023 to Tue 11/14/2023
0001 Continuous 2359
Work scheduled by: NYSEG

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2450 MW
270 MW
2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/05/2023 to Thu 11/16/2023
0700 Continuous 1800

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Thu 11/30/2023
1612 Continuous 1600

FORCED by PJM 09/09/2023 07:29

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SCH-HQ_CEDARS-NYISO_LIMIT_200

Mon 09/11/2023 to Thu 11/16/2023
0001 Continuous 1800

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

200 MW

Impacts Total Transfer Capability

79 MW

TTC with All Lines In Service

279 MW

Work scheduled by: HQ

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/19/2023 to Mon 11/27/2023
2001 Continuous 0459

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NYPA

DUNWODIE_345KV_4

Wed 10/04/2023 to Fri 11/10/2023
0001 Continuous 2200

UPDATED by ConEd 11/03/2023 16:56

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

CHASLAKE-PORTER__230_11

Sat 10/21/2023 to Tue 11/14/2023
1000 Continuous 1730

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

UPDATED by ConEd 11/03/2023 16:56

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

UPDATED by ConEd 11/03/2023 16:56

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

UPDATED by ConEd 11/03/2023 16:56

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/09/2023
0001 Continuous 2200

UPDATED by ConEd 11/03/2023 16:56

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

Wed 11/01/2023 to Tue 11/14/2023
0001 Continuous 1730

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1750

Wed 11/01/2023 to Thu 11/16/2023
0001 Continuous 1600

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2200 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	2400 MW	

SCH-NYISO-IMO_LIMIT_1700

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2000 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	2000 MW	

ROCHESTR-PANNELL_345_RP2

Sat 11/04/2023 to Tue 11/14/2023
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/05/2023 09:19

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/05/2023 09:19

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1800
Work scheduled by: PJM

UPDATED by PJM 11/02/2023 13:12

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

PANNELL-CLAY__345_2

Thu 11/09/2023 to Mon 11/13/2023
0600 Continuous 1800
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK_1

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/17/2023 09:41

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359

UPDATED by LI 10/17/2023 09:41

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NE-NYISO_LIMIT_1100

Sat 11/11/2023 to Sat 11/11/2023
0100 Continuous 0200

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ConEd

RAMAPO_-BUCHAN_N_345_Y94

Tue 11/14/2023 to Thu 12/21/2023
0201 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7755 MW

Impacts Total Transfer Capability

295 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

GORDONRD-ROTTDAM_230_31

Tue 11/14/2023 to Thu 11/16/2023
0830 Continuous 1430

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2695 MW

Impacts Total Transfer Capability

25 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NGrid

CHAT_DC_GC2

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

Work scheduled by: HQ

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: HQ

MARCY_765_345_AT1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

UPDATED by NYISO 11/06/2023 16:18

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY_765_345_AT2

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

MASSENA-MARCY_765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

UPDATED by NYISO 11/06/2023 16:18

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1720 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

MASSENA-MARCY_765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

UPDATED by NYISO 11/06/2023 16:18

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0001 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

475 MW

1025 MW

1500 MW

REV (Export)

1000 MW

0 MW

1000 MW

MASSENA -MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023

0001 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

500 MW

2650 MW

3150 MW

REV (Export)

MASSENA -MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023

0001 1730

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

500 MW

2650 MW

3150 MW

REV (Export)

MASSENA -MARCY__765_MSU1 , STLAWRNC-MOSES__230_L34P

Wed 11/15/2023 to Thu 11/16/2023

0001 1600

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

90 MW

189 MW

279 MW

REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Wed 11/15/2023 to Wed 11/15/2023

1500 Continuous 1700

Work scheduled by: PJM

UPDATED by PJM 11/02/2023 13:12

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

315 MW

315 MW

REV (Export)

0 MW

315 MW

315 MW

SCH-NYISO-IMO_NIAGARA_NORTH_BUS

Mon 11/27/2023 to Tue 11/28/2023

0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 11:51

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

1300 MW

2400 MW

REV (Export)

950 MW

1050 MW

2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA_-N.SCTLND_345_GNS-1

Mon 11/27/2023 to Fri 12/01/2023
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC
FWD (Import) **2300 MW**
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW
REV (Export)

ADIRNDCK-PORTER__230_12

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
FWD (Import) **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW
REV (Export)

OSWEGO_-VOLNEY__345_11

Tue 11/28/2023 to Fri 12/15/2023
0730 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT
FWD (Import) **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW
REV (Export)

MOSES_-ADIRNDCK_230_MA2

Fri 12/01/2023 to Fri 12/01/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH
FWD (Import) **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW
REV (Export)

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/04/2023 to Wed 12/06/2023
0400 Continuous 1700

Work scheduled by: NGrid

ARR: 78

UPNY CONED
FWD (Import) **7885 MW**
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW
REV (Export)

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY
FWD (Import) **1650 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2000 MW
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023
0730 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2700 MW	
20 MW	
2720 MW	

HOMR_NYW-PIERC_NY_345_48

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

S.RIPLEY-DUNKIRK___230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

BERKSHIR-ALPS___345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800
Work scheduled by: NGrid
ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
100 MW	100 MW
200 MW	200 MW

BERKSHIR-ALPS___345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800
Work scheduled by: NGrid
ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1100 MW	1700 MW
500 MW	100 MW
1600 MW	1800 MW

CLAY___-EDIC___345_2-15

Tue 12/05/2023 to Thu 12/07/2023
0700 Continuous 1630
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0800 1800

ARR: 78

FWD (Import) REV (Export)

1100 MW 1100 MW

500 MW 700 MW

1600 MW 1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0800 Continuous 1800

FWD (Import) REV (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0800 Continuous 1800

FWD (Import) REV (Export)

1300 MW

300 MW

1600 MW

CLAY___-EDIC___345_1-16

Tue 12/12/2023 to Tue 12/12/2023

0700 Continuous 1600

FWD (Import) REV (Export)

4850 MW

400 MW

5250 MW

EDIC___-GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023

0730 Continuous 1600

FWD (Import) REV (Export)

1670 MW

1050 MW

2720 MW

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023

0001 Continuous 0030

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 12/22/2023 to Sat 12/23/2023
0301 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **8015 MW**
35 MW
8050 MW

E13THSTA-FARRAGUT_345_46

Sat 12/23/2023 to Mon 12/25/2023
0001 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

ADIRNDCK-PORTER_230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730
Work scheduled by: NGrid
UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2300 MW**
850 MW
3150 MW

FRASER_345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **2690 MW**
30 MW
2720 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Thu 01/11/2024 to Thu 01/11/2024
1830 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1700 MW**
300 MW
2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1800 MW
REV (Export) 1350 MW
600 MW 650 MW
2400 MW 2000 MW

GILBOA_-LEEDS_345_GL3

Mon 01/22/2024 to Fri 01/26/2024
0700 Continuous 1700
Work scheduled by: NGrid
CANCELLED by TO 11/06/2023 09:46

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2000 MW
REV (Export)
720 MW
2720 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export) 1450 MW
850 MW 550 MW
2400 MW 2000 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export)
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7810 MW
REV (Export)
240 MW
8050 MW

CLAY_-EDIC_345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4850 MW
REV (Export)
400 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1550 MW	1450 MW
Impacts Total Transfer Capability	850 MW	550 MW
TTC with All Lines In Service	2400 MW	2000 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1850 MW
Impacts Total Transfer Capability	650 MW	150 MW
TTC with All Lines In Service	2400 MW	2000 MW

MOTTHAVN-RAINEY_345_Q12

Sat 02/24/2024 to Fri 04/05/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

COOPERS_MIDDLETP_345_CCRT34

Mon 03/04/2024 to Thu 03/07/2024
0700 Continuous 1600
Work scheduled by: CHGE

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2485 MW	
Impacts Total Transfer Capability	235 MW	
TTC with All Lines In Service	2720 MW	

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	1800 MW	1350 MW
Impacts Total Transfer Capability	600 MW	650 MW
TTC with All Lines In Service	2400 MW	2000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 03/18/2024 to Fri 03/29/2024
0700 Continuous 1600
Work scheduled by: CHGE

CENTRAL EAST - VC FWD (Import) REV (Export)
2485 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/28/2024 to Thu 03/28/2024
0001 0030
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7695 MW
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200

Work scheduled by:

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FRASER_-GILBOA_345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530

Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900

Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

Work scheduled by: PJM

FWD (Import) REV (Export)
SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NIAGARA_-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900

Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030

Work scheduled by: ConEd

FWD (Import) REV (Export)
STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2275 MW
445 MW
2720 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
PANNELL_-CLAY___345_2					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/03/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD (Import)	REV (Export)
Mon 05/06/2024	to	Fri 05/10/2024		SCH - NPX_CSC	0 MW	0 MW
0600	Continuous	1800		Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW	330 MW
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
BECK__-PACKARD_230_BP76				FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	1600 MW	1050 MW
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW	1650 MW
CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024	MOSES SOUTH	2100 MW	
0530	Continuous	1600	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 06/11/2024	to	Wed 06/12/2024	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		450 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1650 MW
CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Mon 07/08/2024	to	Fri 08/30/2024	MOSES SOUTH	2100 MW	
0700	Continuous	1900	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
DYSINGER-STA_255_345_DH2				FWD (Import)	REV (Export)
Mon 07/15/2024	to	Sun 08/04/2024	DYSINGER EAST	2850 MW	
0500	Continuous	1900	Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FITZPTRK-EDIC_345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC_345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

STLAWRNC-MOSES_230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
2480 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

BECK_-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
1000 MW **850 MW**
Impacts Total Transfer Capability 1050 MW 800 MW
TTC with All Lines In Service 2050 MW 1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

420 MW

TTC with All Lines In Service

2720 MW

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY_-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY_-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1345 MW

Impacts Total Transfer Capability

1375 MW

TTC with All Lines In Service

2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC **1345 MW**
Impacts Total Transfer Capability 1375 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

COOPERS_MIDDLETP_345_CCRT34

Sun 10/27/2024 to Sat 11/02/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 2720 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

BECK__NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2400 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA -MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	1720 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	2720 MW	

MASSENA -MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, November 7, 2023 to Tuesday, May 6, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0700	Continuous	1730		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700		1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0700		1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW	0 MW
0700		1730		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
ADIRNDCK-PORTER___230_12					FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sat 05/31/2025		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS