

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2350 MW **2050 MW**
100 MW 100 MW
2450 MW 2150 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Thu 11/16/2023
1800 Continuous 1600
Work scheduled by: IESO

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARCY_SO_SERIES_COMP_I/S

Tue 08/22/2023 to Tue 11/14/2023
0001 Continuous 2359
Work scheduled by: NYSEG

EXTENDED by NYSEG 06/29/2023 14:33

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2450 MW
270 MW
2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/05/2023 to Thu 11/16/2023
0700 Continuous 1800

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

Work scheduled by: HQ

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Thu 11/30/2023
1612 Continuous 1600

FORCED by PJM 09/09/2023 07:29

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SCH-HQ_CEDARS-NYISO_LIMIT_200

Mon 09/11/2023 to Thu 11/16/2023
0001 Continuous 1800

EXTENDED by HQ 10/11/2023 11:47

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

200 MW

Impacts Total Transfer Capability

79 MW

TTC with All Lines In Service

279 MW

Work scheduled by: HQ

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/19/2023 to Mon 11/27/2023
2001 Continuous 0459

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

2000 MW

Work scheduled by: NYPA

DUNWODIE_345KV_4

Wed 10/04/2023 to Thu 11/16/2023
0001 Continuous 2200

EXTENDED by ConEd 11/08/2023 12:56

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

CHASLAKE-PORTER__230_11

Sat 10/21/2023 to Tue 11/14/2023
1000 Continuous 1730

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Mon 10/23/2023 to Thu 11/16/2023
0001 Continuous 2200

EXTENDED by ConEd 11/08/2023 12:56

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

Mon 10/23/2023 to Thu 11/16/2023
0001 Continuous 2200

EXTENDED by ConEd 11/08/2023 12:56

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

Mon 10/23/2023 to Thu 11/16/2023
0001 Continuous 2200

EXTENDED by ConEd 11/08/2023 12:56

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Mon 10/23/2023 to Thu 11/16/2023
0001 Continuous 2200

EXTENDED by ConEd 11/08/2023 12:56

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

Wed 11/01/2023 to Tue 11/14/2023
0001 Continuous 1730

SCH - OH - NY

FWD (Import)

REV (Export)

1900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1750

Wed 11/01/2023 to Thu 11/16/2023
0001 Continuous 1600

UPDATED by IESO 03/07/2023 10:12

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2400 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2200 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	2400 MW	

SCH-NYISO-IMO_LIMIT_1700

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2000 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	2000 MW	

ROCHESTR-PANNELL_345_RP2

Sat 11/04/2023 to Tue 11/14/2023
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/05/2023 09:19

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI
UPDATED by LI 10/05/2023 09:19

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/06/2023 to Mon 11/20/2023
0600 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/05/2023 09:19

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2023 to Thu 11/09/2023
0800 Continuous 1800
Work scheduled by: PJM

UPDATED by PJM 11/02/2023 13:12

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

PANNELL-CLAY__345_2

Thu 11/09/2023 to Mon 11/13/2023
0600 Continuous 1800
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI

CANCELLED by TO 11/08/2023 12:25

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
700 MW
1500 MW

SHORE_RD_345_138_BK_1

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359
Work scheduled by: LI

CANCELLED by TO 11/08/2023 12:25

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Fri 11/10/2023 to Fri 11/10/2023
0700 Continuous 2359

CANCELLED by TO 11/08/2023 12:25

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

SCH-NE-NYISO_LIMIT_1100

Sat 11/11/2023 to Sat 11/11/2023
0100 Continuous 0200

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

Sun 11/12/2023 to Wed 11/15/2023
0001 Continuous 2200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

LINDN_CG-LNDVFT__345_V-3022

Sun 11/12/2023 to Sun 11/12/2023
1200 Continuous 1500

UPDATED by PJM 11/02/2023 13:12

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

GORDONRD-ROTTDAM_230_31

Tue 11/14/2023 to Thu 11/16/2023
0830 Continuous 1430

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2695 MW

Impacts Total Transfer Capability

25 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NGrid

CHAT_DC_GC2

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

Work scheduled by: HQ

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: HQ

MARCY_765_345_AT1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

UPDATED by NYISO 11/06/2023 16:18

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY_765_345_AT2

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

MASSENA-MARCY_765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730

UPDATED by NYISO 11/06/2023 16:18

CENTRAL EAST - VC

FWD (Import)

REV (Export)

1720 MW

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

2720 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023	<u>UPDATED by NYISO 11/06/2023 16:18</u>	SCH - HQ_CEDARS		90 MW	
0001	Continuous	1730		Impacts Total Transfer Capability		189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		279 MW	
MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023	<u>UPDATED by NYISO 11/06/2023 16:18</u>	SCH - HQ - NY		475 MW	1000 MW
0001	Continuous	1730		Impacts Total Transfer Capability		1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service		1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1						FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023	<u>UPDATED by NYISO 11/06/2023 16:18</u>	MOSES SOUTH		500 MW	
0001	Continuous	1730		Impacts Total Transfer Capability		2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3150 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040						FWD (Import)	REV (Export)
Wed 11/15/2023	to	Mon 11/27/2023		MOSES SOUTH		500 MW	
0001		1730		Impacts Total Transfer Capability		2650 MW	
Work scheduled by:				TTC with All Lines In Service		3150 MW	
MASSENA_-MARCY___765_MSU1 , STLAWRNC-MOSES___230_L34P						FWD (Import)	REV (Export)
Wed 11/15/2023	to	Thu 11/16/2023		SCH - HQ_CEDARS		90 MW	
0001		1600		Impacts Total Transfer Capability		189 MW	
Work scheduled by:				TTC with All Lines In Service		279 MW	
RAMAPO_-BUCHAN_N_345_Y94						FWD (Import)	REV (Export)
Sun 11/19/2023	to	Sun 12/24/2023	<u>UPDATED by ConEd 11/08/2023 13:39</u>	UPNY CONED		7755 MW	
0201	Continuous	2359		Impacts Total Transfer Capability		295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service		8050 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_NORTH_BUS

Mon 11/27/2023 to Tue 11/28/2023

0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 11:51

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

1300 MW

2400 MW

REV (Export)

950 MW

1050 MW

2000 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 11/27/2023 to Fri 12/01/2023

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

420 MW

2720 MW

REV (Export)

ADIRNDCK-PORTER__230_12

Tue 11/28/2023 to Fri 12/22/2023

0530 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

850 MW

3150 MW

REV (Export)

OSWEGO_-VOLNEY_345_11

Tue 11/28/2023 to Fri 12/15/2023

0730 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

0 MW

5250 MW

REV (Export)

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 11/28/2023 to Thu 11/30/2023

2201 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1700 MW

300 MW

2000 MW

REV (Export)

MOSES_-ADIRNDCK_230_MA2

Fri 12/01/2023 to Fri 12/01/2023

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

850 MW

3150 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/04/2023 to Wed 12/06/2023
0400 Continuous 1700

ARR: 78

FWD (Import) REV (Export)

UPNY CONED **7885 MW**
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: NGrid

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

UPDATED by NYPA 03/21/2023 14:25

FWD (Import) REV (Export)

SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

LEEDS_345_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023
0730 Continuous 1700

FWD (Import) REV (Export)

CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 20 MW
TTC with All Lines In Service 2720 MW

Work scheduled by: NGrid

HOMR_NYW-PIERC_NY_345_48

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

FWD (Import) REV (Export)

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: PJM

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

FWD (Import) REV (Export)

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: PJM

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0630 Continuous 1800

ARR: 78

FWD (Import) REV (Export)

SCH - NPX_1385 **100 MW** **100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393					FWD (Import)	REV (Export)
Tue 12/05/2023	to	Sun 12/10/2023		SCH - NE - NY	1100 MW	1700 MW
0630	Continuous	1800		Impacts Total Transfer Capability	500 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1600 MW	1800 MW
CLAY___-EDIC___345_2-15					FWD (Import)	REV (Export)
Tue 12/05/2023	to	Thu 12/07/2023		OSWEGO EXPORT	4850 MW	
0700	Continuous	1630		Impacts Total Transfer Capability	400 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312					FWD (Import)	REV (Export)
Tue 12/05/2023	to	Sun 12/10/2023		SCH - NE - NY	1100 MW	1100 MW
0800		1800		Impacts Total Transfer Capability	500 MW	700 MW
Work scheduled by:				TTC with All Lines In Service	1600 MW	1800 MW
BERKSHIR-NORTHFLD_345_312					FWD (Import)	REV (Export)
Tue 12/05/2023	to	Sun 12/10/2023		SCH - NPX_1385	100 MW	100 MW
0800	Continuous	1800		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-NORTHFLD_345_312					FWD (Import)	REV (Export)
Tue 12/05/2023	to	Sun 12/10/2023		SCH - NE - NY	1300 MW	
0800	Continuous	1800		Impacts Total Transfer Capability	300 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1600 MW	
CLAY___-EDIC___345_1-16					FWD (Import)	REV (Export)
Tue 12/12/2023	to	Tue 12/12/2023		OSWEGO EXPORT	4850 MW	
0700	Continuous	1600		Impacts Total Transfer Capability	400 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023
0730 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 2720 MW

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 12/22/2023 to Sat 12/23/2023
0301 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 11/09/2023 15:55

FWD (Import) REV (Export)
UPNY CONED **8015 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

E13THSTA-FARRAGUT_345_46

Wed 12/27/2023 to Fri 12/29/2023
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

FWD (Import) REV (Export)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 2720 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Thu 01/11/2024 to Thu 01/11/2024
1830 Continuous 1900
Work scheduled by: NYPA
UPDATED by NYPA 11/07/2023 12:37

FWD (Import) REV (Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2000 MW

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - OH - NY **1800 MW 1350 MW**
Impacts Total Transfer Capability 600 MW 650 MW
TTC with All Lines In Service 2400 MW 2000 MW

GILBOA_-LEEDS__345_GL3

Mon 01/22/2024 to Fri 01/26/2024
0700 Continuous 1700
Work scheduled by: NGrid
CANCELLED by TO 11/06/2023 09:46

FWD (Import) REV (Export)
CENTRAL EAST - VC **2000 MW**
Impacts Total Transfer Capability 720 MW
TTC with All Lines In Service 2720 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1550 MW 1450 MW**
Impacts Total Transfer Capability 850 MW 550 MW
TTC with All Lines In Service 2400 MW 2000 MW

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300
Work scheduled by: ConEd
UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7810 MW	
240 MW	
8050 MW	

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1550 MW	1450 MW
850 MW	550 MW
2400 MW	2000 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7810 MW	
240 MW	
8050 MW	

NIAGARA_-PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	1850 MW
650 MW	150 MW
2400 MW	2000 MW

MOTTHAVN-RAINEY__345_Q12

Sat 02/24/2024 to Fri 04/05/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_MIDDLETP_345_CCRT34

Mon 03/04/2024 to Thu 03/07/2024
0700 Continuous 1600
Work scheduled by: CHGE

FWD (Import) REV (Export)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - OH - NY **1800 MW** **1350 MW**
Impacts Total Transfer Capability 600 MW 650 MW
TTC with All Lines In Service 2400 MW 2000 MW

CLAY__EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 03/18/2024 to Fri 03/29/2024
0700 Continuous 1600
Work scheduled by: CHGE

FWD (Import) REV (Export)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2720 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/28/2024 to Thu 03/28/2024
0001 0030

Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7695 MW
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200

Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FRASER_-GILBOA_345_GF5-35

Sun 04/07/2024 to Sat 04/27/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2450 MW
Impacts Total Transfer Capability 270 MW
TTC with All Lines In Service 2720 MW

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2700 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2700 MW
REV (Export) 500 MW
3200 MW

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)
REV (Export)

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)
REV (Export)

LINDN_CG-LNDVFT_345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
REV (Export) 0 MW
315 MW 315 MW
315 MW 315 MW

PANNELL_-CLAY_345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)
REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2275 MW

Impacts Total Transfer Capability

445 MW

TTC with All Lines In Service

2720 MW

PANNELL-CLAY_345_2

Mon 04/29/2024 to Fri 05/03/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024

0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	4800 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	2480 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2720 MW	
BECK__-PACKARD_230_BP76				FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	1600 MW	1050 MW
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW	1650 MW
CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024	MOSES SOUTH	2100 MW	
0530	Continuous	1600	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 06/11/2024	to	Wed 06/12/2024	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		450 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **2480 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 09/26/2024		CENTRAL EAST - VC	2480 MW	
0900	Continuous	1000		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		OSWEGO EXPORT	4800 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	2480 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	240 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
BECK__-NIAGARA_345_PA302					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - OH - NY	1000 MW	850 MW
0500	Continuous	1900		Impacts Total Transfer Capability	1050 MW	800 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2050 MW	1650 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC FWD (Import) REV (Export)
0 MW **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/07/2024 to Fri 10/11/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 420 MW
TTC with All Lines In Service 2720 MW

FRASANNX-COOPERS_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
2275 MW
Impacts Total Transfer Capability 445 MW
TTC with All Lines In Service 2720 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024		CENTRAL EAST - VC	2275 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	445 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC	1345 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1375 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
COOPERS_-MIDDLETP_345_CCRT34					FWD (Import)	REV (Export)
Sun 10/27/2024	to	Sat 11/02/2024		CENTRAL EAST - VC	2485 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	235 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MARCY__345KV_CSC					FWD (Import)	REV (Export)
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC	2650 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	70 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Tue 10/29/2024	to	Thu 10/31/2024		DYSINGER EAST	2850 MW	
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2850 MW
350 MW
3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2100 MW
300 MW
2400 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
1500 MW
1500 MW

REV (Export) 0 MW
1000 MW
1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1550 MW
1600 MW
3150 MW

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1750 MW
1400 MW
3150 MW

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1700 MW
1450 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST 2650 MW
CENTRAL EAST - VC 2720 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	1720 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1000 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2720 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0700	Continuous	1730		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700		1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0700		1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, November 9, 2023 to Thursday, May 8, 2025

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2720 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA__230_MMS1 , MOSES__-MASSENA__230_MMS2

Sat 11/16/2024 to Fri 11/29/2024
0700 1730

Work scheduled by:

SCH - HQ - NY

FWD (Import) REV (Export)

850 MW 0 MW

Impacts Total Transfer Capability

650 MW 1000 MW

TTC with All Lines In Service

1500 MW 1000 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import) REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW