

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 12/31/2023  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 12/31/2023  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 12/31/2023  
0001 2359  
Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2350 MW 2050 MW**  
200 MW 600 MW  
2550 MW 2650 MW

### HOMRC\_NY-MAINS\_NY\_345\_47

Fri 09/08/2023 to Thu 11/30/2023  
1612 Continuous 1600  
Work scheduled by: PJM

FORCED by PJM 09/09/2023 07:29

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Tue 09/19/2023 to Mon 11/27/2023  
2001 Continuous 0459  
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1700 MW**  
200 MW  
1900 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1900

Wed 11/01/2023 to Tue 04/30/2024  
0001 Continuous 2359  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **2200 MW**  
250 MW  
2450 MW

### SCH-NYISO-IMO\_LIMIT\_1700

Wed 11/01/2023 to Tue 04/30/2024  
0001 Continuous 2359  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **2000 MW**  
-100 MW  
1900 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Fri 11/10/2023 to Fri 12/01/2023  
1611 Continuous 1200  
Work scheduled by: LI

SCH - NPX\_CSC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **0 MW**  
330 MW  
330 MW

### EDIC\_\_-PRINCTWN\_345\_351

Tue 11/14/2023 to Thu 12/07/2023  
1629 Continuous 2359  
Work scheduled by: NYISO

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **3335 MW**  
390 MW  
3725 MW

### EDIC\_\_-PRINCTWN\_345\_352

Tue 11/14/2023 to Thu 12/07/2023  
1629 Continuous 2359  
Work scheduled by: NYISO

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **3335 MW**  
390 MW  
3725 MW

### EDIC\_\_-PRINCTWN\_345\_352 , EDIC\_\_-PRINCTWN\_345\_351

Tue 11/14/2023 to Thu 12/07/2023  
1629 2359  
Work scheduled by:

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) **2640 MW**  
1085 MW  
3725 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EDIC\_\_-PRINCTWN\_345\_352 , EDIC\_\_-PRINCTWN\_345\_351

Tue 11/14/2023 to Thu 12/07/2023  
1629 2359

Work scheduled by:

TOTAL EAST **6150 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 6150 MW

### CHAT\_DC\_GC2

Wed 11/15/2023 to Wed 11/29/2023  
0001 Continuous 1900

Work scheduled by: HQ

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Wed 11/15/2023 to Wed 11/29/2023  
0001 Continuous 1900

Work scheduled by: HQ

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### CHATGUAY-MASSENA\_765\_7040

Wed 11/15/2023 to Wed 11/29/2023  
0001 Continuous 1900

Work scheduled by: HQ

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY **0 MW** **0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### CHATGUAY-MASSENA\_765\_7040

Wed 11/15/2023 to Wed 11/29/2023  
0001 Continuous 1900

Work scheduled by: HQ

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_765\_345\_AT1

Wed 11/15/2023 to Mon 11/27/2023  
0001 Continuous 2359

Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

ARR: 19

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_765\_345\_AT2

Wed 11/15/2023 to Mon 11/27/2023  
0001 Continuous 1730  
Work scheduled by: NYPA

UPDATED by NYPA 11/23/2023 11:02

ARR: 19

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1700 MW**  
1450 MW  
3150 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0001 Continuous 2359  
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**90 MW**  
189 MW  
279 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0001 Continuous 2359  
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**475 MW** **1000 MW**  
1025 MW 0 MW  
1500 MW 1000 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0001 Continuous 2359  
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**500 MW**  
2650 MW  
3150 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1

Wed 11/15/2023 to Mon 11/27/2023  
0001 Continuous 2359  
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2595 MW**  
1130 MW  
3725 MW

### MASSENA\_-MARCY\_\_\_765\_MSU1 , CHATGUAY-MASSENA\_765\_7040

Wed 11/15/2023 to Mon 11/27/2023  
0001 2359  
Work scheduled by:

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**500 MW**  
2650 MW  
3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY\_765\_MSU1 , EDIC\_-PRINCTWN\_345\_352 ,  
EDIC\_-PRINCTWN\_345\_351

Wed 11/15/2023 to Mon 11/27/2023  
0001 2359

Work scheduled by:

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
2075 MW  
1650 MW  
3725 MW

FWD (Import) REV (Export)

CHAT\_DC\_GC1

Wed 11/15/2023 to Wed 11/29/2023  
0600 Continuous 1900

Work scheduled by: HQ

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
2850 MW  
300 MW  
3150 MW

FWD (Import) REV (Export)

CHAT\_DC\_GC1

Wed 11/15/2023 to Wed 11/29/2023  
0600 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
500 MW  
500 MW  
1000 MW

FWD (Import) REV (Export)

CHAT\_DC\_GC2 , CHAT\_DC\_GC1

Wed 11/15/2023 to Wed 11/29/2023  
0600 1900

Work scheduled by:

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
2550 MW  
600 MW  
3150 MW

FWD (Import) REV (Export)

CHAT\_DC\_GC2 , CHAT\_DC\_GC1

Wed 11/15/2023 to Wed 11/29/2023  
0600 1900

Work scheduled by:

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
1370 MW  
130 MW  
1500 MW  
0 MW  
1000 MW  
1000 MW

FWD (Import) REV (Export)

SCH-IMO-NYISO\_LIMIT\_850

Mon 11/27/2023 to Tue 11/28/2023  
0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYISO 11/22/2023 11:25

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
1150 MW  
1300 MW  
2450 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-IMO\_LIMIT\_700

Mon 11/27/2023 to Tue 11/28/2023  
0500 Continuous 2200  
Work scheduled by: NYPA

UPDATED by NYISO 11/22/2023 11:25

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1000 MW**  
900 MW  
1900 MW

### RAMAPO\_-BUCHAN\_N\_345\_Y94

Tue 11/28/2023 to Sun 12/24/2023  
0201 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**7755 MW**  
295 MW  
8050 MW

### ADIRNDCK-PORTER\_\_230\_12

Tue 11/28/2023 to Fri 12/22/2023  
0530 Continuous 1700  
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2300 MW**  
850 MW  
3150 MW

### OSWEGO\_-VOLNEY\_\_345\_11

Tue 11/28/2023 to Fri 12/15/2023  
0730 Continuous 1630  
Work scheduled by: NGrid

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**5250 MW**  
0 MW  
5250 MW

### SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Tue 11/28/2023 to Thu 11/30/2023  
2201 Continuous 1900  
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1700 MW**  
200 MW  
1900 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Fri 12/01/2023 to Fri 12/22/2023  
0530 Continuous 1700  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2050 MW**  
400 MW  
2450 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_-ADIRNDCK\_230\_MA2

Fri 12/01/2023 to Fri 12/01/2023  
0700 Continuous 1730  
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)  
**2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### KNICRBKR-PLSNTVLY\_345\_Y57

Mon 12/04/2023 to Wed 12/06/2023  
0400 Continuous 1700  
Work scheduled by: NGrid

ARR: 78

UPNY CONED FWD (Import) REV (Export)  
**7885 MW**  
Impacts Total Transfer Capability 165 MW  
TTC with All Lines In Service 8050 MW

### NIAGARA\_345\_230\_AT4

Mon 12/04/2023 to Fri 12/08/2023  
0500 Continuous 1900  
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY FWD (Import) REV (Export)  
**1650 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1900 MW

### LEEDS\_\_345\_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023  
0730 Continuous 1700  
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)  
**3675 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3725 MW

### HOMR\_NYW-PIERC\_NY\_345\_48

Mon 12/04/2023 to Fri 12/08/2023  
0800 Continuous 1600  
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### S.RIPLEY-DUNKIRK\_230\_68

Mon 12/04/2023 to Fri 12/08/2023  
0800 Continuous 1600  
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-ALPS\_\_\_345\_393

Tue 12/05/2023 to Sun 12/10/2023  
0600 Continuous 1800  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

ARR: 78

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-ALPS\_\_\_345\_393

Tue 12/05/2023 to Sun 12/10/2023  
0600 Continuous 1800  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

**1700 MW**

100 MW

1800 MW

### BERKSHIR-ALPS\_\_\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Tue 12/05/2023 to Sun 12/10/2023  
0600 1800  
Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

**1100 MW**

700 MW

1800 MW

### BERKSHIR-NORTHFLD\_345\_312

Tue 12/05/2023 to Sun 12/10/2023  
0600 Continuous 1800  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-NORTHFLD\_345\_312

Tue 12/05/2023 to Sun 12/10/2023  
0600 Continuous 1800  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1300 MW**

100 MW

1400 MW

REV (Export)

### SCH-NE-NYISO\_LIMIT\_600

Tue 12/05/2023 to Tue 12/05/2023  
0600 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**800 MW**

600 MW

1400 MW

REV (Export)



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_500

Tue 12/05/2023 to Tue 12/05/2023  
0600 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**700 MW**  
1100 MW  
1800 MW

### CLAY\_\_-EDIC\_\_345\_2-15

Tue 12/05/2023 to Thu 12/07/2023  
0700 Continuous 1630  
Work scheduled by: NGrid

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**4850 MW**  
400 MW  
5250 MW

### SCH-NE-NYISO\_LIMIT\_900

Tue 12/05/2023 to Tue 12/05/2023  
0700 Continuous 2259  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1100 MW**  
300 MW  
1400 MW

### SCH-NYISO-NE\_LIMIT\_900

Tue 12/05/2023 to Tue 12/05/2023  
0700 Continuous 2259  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1100 MW**  
700 MW  
1800 MW

### SCH-NE-NYISO\_LIMIT\_600

Tue 12/05/2023 to Wed 12/06/2023  
2300 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**800 MW**  
600 MW  
1400 MW

### SCH-NYISO-NE\_LIMIT\_500

Tue 12/05/2023 to Wed 12/06/2023  
2300 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**700 MW**  
1100 MW  
1800 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_900

Wed 12/06/2023 to Wed 12/06/2023  
0700 Continuous 2259

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_900

Wed 12/06/2023 to Wed 12/06/2023  
0700 Continuous 2259

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

### SCH-NE-NYISO\_LIMIT\_600

Wed 12/06/2023 to Thu 12/07/2023  
2300 Continuous 0659

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**800 MW**

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_500

Wed 12/06/2023 to Thu 12/07/2023  
2300 Continuous 0659

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**700 MW**

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

### SCH-NE-NYISO\_LIMIT\_900

Thu 12/07/2023 to Thu 12/07/2023  
0700 Continuous 2259

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_900

Thu 12/07/2023 to Thu 12/07/2023  
0700 Continuous 2259

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_600

Thu 12/07/2023 to Fri 12/08/2023  
2300 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**800 MW**

600 MW

1400 MW

REV (Export)

### SCH-NYISO-NE\_LIMIT\_500

Thu 12/07/2023 to Fri 12/08/2023  
2300 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**700 MW**

1100 MW

1800 MW

### SCH-NE-NYISO\_LIMIT\_900

Fri 12/08/2023 to Fri 12/08/2023  
0700 Continuous 2259  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

### SCH-NYISO-NE\_LIMIT\_900

Fri 12/08/2023 to Fri 12/08/2023  
0700 Continuous 2259  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**1100 MW**

700 MW

1800 MW

### SCH-NE-NYISO\_LIMIT\_600

Fri 12/08/2023 to Sat 12/09/2023  
2300 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**800 MW**

600 MW

1400 MW

REV (Export)

### SCH-NYISO-NE\_LIMIT\_500

Fri 12/08/2023 to Sat 12/09/2023  
2300 Continuous 0659  
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

**700 MW**

1100 MW

1800 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_900

Sat 12/09/2023 to Sat 12/09/2023  
0700 Continuous 2259

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_900

Sat 12/09/2023 to Sat 12/09/2023  
0700 Continuous 2259

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

### SCH-NE-NYISO\_LIMIT\_600

Sat 12/09/2023 to Sun 12/10/2023  
2300 Continuous 0659

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**800 MW**

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_500

Sat 12/09/2023 to Sun 12/10/2023  
2300 Continuous 0659

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**700 MW**

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

### SCH-NE-NYISO\_LIMIT\_900

Sun 12/10/2023 to Sun 12/10/2023  
0700 Continuous 1800

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_900

Sun 12/10/2023 to Sun 12/10/2023  
0700 Continuous 1800

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

FWD (Import)

REV (Export)

**1100 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 12/11/2023 to Mon 12/11/2023  
0700 Continuous 1530  
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)  
**2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### CLAY\_\_-EDIC\_\_345\_1-16

Tue 12/12/2023 to Tue 12/12/2023  
0700 Continuous 1600  
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)  
**4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### EDIC\_\_-GORDONRD\_345\_14

Wed 12/13/2023 to Wed 12/13/2023  
0730 Continuous 1600  
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)  
**2770 MW**  
Impacts Total Transfer Capability 955 MW  
TTC with All Lines In Service 3725 MW

### E13THSTA-FARRAGUT\_345\_45

Mon 12/18/2023 to Mon 12/18/2023  
0001 Continuous 0030  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_45

Fri 12/22/2023 to Fri 12/22/2023  
0230 Continuous 0300  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_46

Wed 12/27/2023 to Fri 12/29/2023  
0001 Continuous 0300  
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ADIRNDCK-PORTER\_\_230\_12

Tue 01/02/2024 to Fri 05/31/2024  
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

FWD (Import) REV (Export)

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

### FRASER\_\_345\_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024  
0700 Continuous 1530

FWD (Import) REV (Export)

CENTRAL EAST - VC **3655 MW**  
Impacts Total Transfer Capability 70 MW  
TTC with All Lines In Service 3725 MW

Work scheduled by: NYPA

### SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Thu 01/11/2024 to Thu 01/11/2024  
1830 Continuous 1900

UPDATED by NYPA 11/07/2023 12:37

FWD (Import) REV (Export)

SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

### BECK\_\_PACKARD\_230\_BP76

Mon 01/15/2024 to Fri 01/19/2024  
0400 Continuous 1700

FWD (Import) REV (Export)

SCH - OH - NY **1800 MW** **1350 MW**  
Impacts Total Transfer Capability 650 MW 550 MW  
TTC with All Lines In Service 2450 MW 1900 MW

Work scheduled by: NGrid

### SCH-IMO\_NY\_NIAG\_NRTH\_BUS\_W/BB

Fri 01/26/2024 to Fri 01/26/2024  
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY **1550 MW** **1450 MW**  
Impacts Total Transfer Capability 900 MW 450 MW  
TTC with All Lines In Service 2450 MW 1900 MW

Work scheduled by: NYPA

### E13THSTA-FARRAGUT\_345\_46

Tue 01/30/2024 to Sun 02/04/2024  
0700 Continuous 0300

UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MILLWOOD-EASTVIEW\_345\_W82

Mon 02/05/2024 to Wed 02/14/2024  
0001 Continuous 2200  
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)  
Impacts Total Transfer Capability **7810 MW**  
TTC with All Lines In Service 240 MW  
8050 MW

### CLAY\_\_-EDIC\_\_345\_2-15

Mon 02/05/2024 to Mon 03/11/2024  
0700 Continuous 1600  
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)  
Impacts Total Transfer Capability **4850 MW**  
TTC with All Lines In Service 400 MW  
5250 MW

### SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 02/09/2024 to Fri 02/09/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)  
Impacts Total Transfer Capability **1550 MW** **1450 MW**  
TTC with All Lines In Service 900 MW  
2450 MW 450 MW  
1900 MW

### W49TH\_ST-E13THSTA\_345\_M54

Mon 02/12/2024 to Mon 02/12/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
Impacts Total Transfer Capability **3800 MW**  
TTC with All Lines In Service 800 MW  
4600 MW

### W49TH\_ST-E13THSTA\_345\_M54

Mon 02/12/2024 to Mon 02/12/2024  
0330 Continuous 0400  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
Impacts Total Transfer Capability **3800 MW**  
TTC with All Lines In Service 800 MW  
4600 MW

### MILLWOOD-EASTVIEW\_345\_W85

Thu 02/15/2024 to Sat 02/17/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)  
Impacts Total Transfer Capability **7810 MW**  
TTC with All Lines In Service 240 MW  
8050 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_PACKARD\_230\_62

Fri 02/16/2024 to Fri 02/16/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
FWD (Import) 1750 MW REV (Export) 1850 MW  
Impacts Total Transfer Capability 700 MW 50 MW  
TTC with All Lines In Service 2450 MW 1900 MW

### MOTTHAVN-RAINEY\_345\_Q12

Sat 02/24/2024 to Fri 04/05/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
FWD (Import) 3800 MW REV (Export)  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### BECK\_\_PACKARD\_230\_BP76

Mon 03/04/2024 to Fri 05/24/2024  
0800 Continuous 1600  
Work scheduled by: NGrid

SCH - OH - NY  
FWD (Import) 1800 MW REV (Export) 1350 MW  
Impacts Total Transfer Capability 650 MW 550 MW  
TTC with All Lines In Service 2450 MW 1900 MW

### CLAY\_\_EDIC\_345\_1-16

Mon 03/18/2024 to Mon 04/22/2024  
0700 Continuous 1600  
Work scheduled by: NGrid

OSWEGO EXPORT  
FWD (Import) 4850 MW REV (Export)  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### MILLWOOD-EASTVIEW\_345\_W85

Fri 03/22/2024 to Thu 03/28/2024  
0201 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED  
FWD (Import) 7810 MW REV (Export)  
Impacts Total Transfer Capability 240 MW  
TTC with All Lines In Service 8050 MW

### SPRNBK\_345KV\_RNS3

Fri 03/22/2024 to Fri 03/22/2024  
0201 Continuous 0230  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
FWD (Import) 3800 MW REV (Export)  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Thu 03/28/2024 to Thu 03/28/2024  
0001 0030

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

### LADENTWN-BUCHAN\_S\_345\_Y88

Mon 04/01/2024 to Fri 05/17/2024  
0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **7695 MW**  
Impacts Total Transfer Capability 355 MW  
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Mon 04/01/2024 to Mon 04/01/2024  
2130 2200

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

### NIAGARA\_DYSINGER\_345\_ND1

Mon 04/08/2024 to Fri 04/12/2024  
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 04/08/2024 to Sat 04/13/2024  
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT **0 MW** **0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

FWD (Import) REV (Export)

### NIAGARA\_DYSINGER\_345\_ND2

Mon 04/15/2024 to Fri 04/19/2024  
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST **2700 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Thu 04/18/2024 to Thu 04/18/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LINDEN\_-GOETHALS\_230\_A2253

Thu 04/18/2024 to Thu 04/25/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Thu 04/18/2024 to Thu 04/18/2024  
1500 Continuous 1800  
Work scheduled by: PJM

SCH - PJM\_VFT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
315 MW 315 MW  
315 MW 315 MW

### PANNELL-CLAY\_\_345\_1

Mon 04/22/2024 to Fri 04/26/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1300 MW**  
950 MW  
2250 MW

### GOETHALS\_345KV\_5

Thu 04/25/2024 to Thu 04/25/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### DYSINGER-STA\_255\_345\_DH1

Fri 04/26/2024 to Tue 05/07/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2850 MW**  
350 MW  
3200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY__-FRASANNX_345_UCC2-41</b>					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	<b>3225 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>PANNELL_-CLAY___345_2</b>					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/03/2024		WEST CENTRAL	<b>1300 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD (Import)	REV (Export)
Mon 05/06/2024	to	Fri 05/10/2024		SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
0600	Continuous	1800		Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW	330 MW
<b>BUCHAN_S-MILLWOOD_345_W97</b>					FWD (Import)	REV (Export)
Fri 05/17/2024	to	Sat 05/18/2024		UPNY CONED	<b>8015 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	35 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		OSWEGO EXPORT	<b>4800 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC___345_FE-1</b>					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FITZPTRK-EDIC\_\_345\_FE-1

Tue 05/28/2024 to Fri 05/31/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)  
**4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Tue 05/28/2024 to Fri 05/31/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)  
**3520 MW**  
Impacts Total Transfer Capability 205 MW  
TTC with All Lines In Service 3725 MW

### BECK\_\_PACKARD\_230\_BP76

Fri 05/31/2024 to Fri 05/31/2024  
0730 Continuous 1630  
Work scheduled by: NGrid

SCH - OH - NY FWD (Import) REV (Export)  
**1600 MW 1050 MW**  
Impacts Total Transfer Capability 450 MW 600 MW  
TTC with All Lines In Service 2050 MW 1650 MW

### CHASLAKE-PORTER\_\_230\_11

Sat 06/01/2024 to Wed 07/03/2024  
0530 Continuous 1600  
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)  
**2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_345\_230\_AT4

Tue 06/11/2024 to Wed 06/12/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)  
**1200 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 1650 MW

### CHASLAKE-PORTER\_\_230\_11

Mon 07/08/2024 to Fri 08/30/2024  
0700 Continuous 1900  
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)  
**2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DYSINGER-ST\_A\_255\_345\_DH2

Mon 07/15/2024 to Sun 08/04/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 2850 MW  
350 MW  
3200 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 09/02/2024 to Mon 09/02/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 2100 MW  
1050 MW  
3150 MW

### CHASLAKE-PORTER\_\_230\_11

Tue 09/03/2024 to Fri 11/15/2024  
0530 Continuous 2000  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 2100 MW  
1050 MW  
3150 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Mon 09/09/2024 to Mon 09/09/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 4800 MW  
450 MW  
5250 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Mon 09/09/2024 to Mon 09/09/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 3520 MW  
205 MW  
3725 MW

### ROCHESTR-PANNELL\_345\_RP1

Mon 09/09/2024 to Fri 09/13/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) 2300 MW  
900 MW  
3200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOTTHAVN-RAINEY\_\_345\_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

### DYSINGER-STA\_255\_345\_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

**2850 MW**

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

### ROCHESTR-PANNELL\_\_345\_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

**2300 MW**

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

3200 MW

### PANNELL-CLAY\_\_345\_1

Mon 09/23/2024 to Fri 09/27/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

**1300 MW**

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Thu 09/26/2024 to Thu 09/26/2024

0900 Continuous 1000

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

**4800 MW**

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Thu 09/26/2024 to Thu 09/26/2024

0900 Continuous 1000

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3520 MW**

Impacts Total Transfer Capability

205 MW

TTC with All Lines In Service

3725 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### STLAWRNC-MOSES\_\_230\_L34P

FWD (Import) REV (Export)

Mon 09/30/2024 to Fri 10/04/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### FITZPTRK-EDIC\_\_345\_FE-1

FWD (Import) REV (Export)

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**4800 MW**  
450 MW  
5250 MW

### FITZPTRK-EDIC\_\_345\_FE-1

FWD (Import) REV (Export)

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**3520 MW**  
205 MW  
3725 MW

### BECK\_\_-NIAGARA\_345\_PA302

FWD (Import) REV (Export)

Mon 10/07/2024 to Fri 10/11/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**1000 MW** **850 MW**  
1050 MW 800 MW  
2050 MW 1650 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD (Import) REV (Export)

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**0 MW**  
660 MW  
660 MW

### NEWBRDGE\_345\_138\_BK\_1

FWD (Import) REV (Export)

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**375 MW**  
285 MW  
660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE\_345\_138\_BK\_2

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**375 MW**  
285 MW  
660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW**  
660 MW  
660 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX\_CSC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
330 MW 330 MW  
330 MW 330 MW

### MARCY\_\_FRASANNX\_345\_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3225 MW**  
500 MW  
3725 MW

### MARCY\_\_N.SCTLND\_345\_18

Tue 10/15/2024 to Thu 10/17/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2665 MW**  
1060 MW  
3725 MW

### MARCY\_\_N.SCTLND\_345\_18

Mon 10/21/2024 to Fri 10/25/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2665 MW**  
1060 MW  
3725 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_345KV\_CSC

Mon 10/28/2024 to Sun 11/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3650 MW**  
Impacts Total Transfer Capability 75 MW  
TTC with All Lines In Service 3725 MW

### DYSINGER-STA\_255\_345\_DH2

Tue 10/29/2024 to Thu 10/31/2024  
0500 Continuous 2100  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### DYSINGER-STA\_255\_345\_DH1

Mon 11/04/2024 to Sat 11/16/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### BECK\_\_-NIAGARA\_230\_PA27

Fri 11/15/2024 to Fri 11/15/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
SCH - OH - NY **2100 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 2450 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
SCH - HQ - NY **0 MW** **0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_765\_345\_AT1

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

### MARCY\_\_\_765\_345\_AT2

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730

ARR: 19

Work scheduled by: NYPA

MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

### MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 189 MW  
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

### MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

### MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

### MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC 2595 MW  
Impacts Total Transfer Capability 1130 MW  
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Sunday, November 26, 2023 to Sunday, May 25, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MASSENA\_-MARCY\_\_765\_MSU1 , CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0700 1730

Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>500 MW</b>	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

### MOSES\_-MASSENA\_230\_MMS1 , MOSES\_-MASSENA\_230\_MMS2

Sat 11/16/2024 to Fri 11/29/2024  
0700 1730

Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	<b>90 MW</b>	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

### MOSES\_-MASSENA\_230\_MMS1 , MOSES\_-MASSENA\_230\_MMS2

Sat 11/16/2024 to Fri 11/29/2024  
0700 1730

Work scheduled by:

SCH - HQ - NY	FWD (Import)	REV (Export)
	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### ADIRNDCK-PORTER\_\_230\_12

Sun 12/01/2024 to Sat 05/31/2025  
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>2300 MW</b>	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	