

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 12/31/2023			SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 09/21/2023 10:34</u>		Impacts Total Transfer Capability		
Work scheduled by: ConEd						TTC with All Lines In Service	
MARION_-FARRAGUT_345_C3403						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 12/31/2023			SCH - PJ - NY		
0001	Continuous	2359	<u>EXT FORCED by ConEd 09/21/2023 10:34</u>		Impacts Total Transfer Capability		
Work scheduled by: ConEd						TTC with All Lines In Service	
MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 12/31/2023			SCH - PJ - NY	2350 MW	2050 MW
0001		2359			Impacts Total Transfer Capability	200 MW	600 MW
Work scheduled by:						TTC with All Lines In Service	2550 MW 2650 MW
HOMRC_NY-MAINS_NY_345_47						FWD (Import)	REV (Export)
Fri 09/08/2023	to	Thu 11/30/2023			SCH - PJ - NY		
1612	Continuous	1600	<u>FORCED by PJM 09/09/2023 07:29</u>		Impacts Total Transfer Capability		
Work scheduled by: PJM						TTC with All Lines In Service	
SCH-IMO-NYISO_NIAG_CB_3008_W/BB						FWD (Import)	REV (Export)
Tue 09/19/2023	to	Mon 11/27/2023			SCH - OH - NY		1700 MW
2001	Continuous	0459	<u>UPDATED by NYPA 11/07/2023 12:37</u>		Impacts Total Transfer Capability		200 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	2200 MW	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	2450 MW	

SCH-NYISO-IMO_LIMIT_1700

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
		2000 MW
Impacts Total Transfer Capability		-100 MW
TTC with All Lines In Service		1900 MW

SHOR_NPX-SHOREHAM_138_CSC

Fri 11/10/2023 to Fri 12/01/2023
1611 Continuous 1200
Work scheduled by: LI

SCH - NPX_CSC	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

EDIC__-PRINCTWN_345_351

Tue 11/14/2023 to Thu 12/07/2023
1629 Continuous 2359
Work scheduled by: NYISO

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3335 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	3725 MW	

EDIC__-PRINCTWN_345_352

Tue 11/14/2023 to Thu 12/07/2023
1629 Continuous 2359
Work scheduled by: NYISO

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3335 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	3725 MW	

EDIC__-PRINCTWN_345_352 , EDIC__-PRINCTWN_345_351

Tue 11/14/2023 to Thu 12/07/2023
1629 2359
Work scheduled by:

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2640 MW	
Impacts Total Transfer Capability	1085 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-PRINCTWN_345_352 , EDIC__-PRINCTWN_345_351

Tue 11/14/2023 to Thu 12/07/2023
1629 2359

TOTAL EAST **6150 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 6150 MW

FWD (Import) REV (Export)

Work scheduled by:

CHAT_DC_GC2

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

Work scheduled by: HQ

CHAT_DC_GC2

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

FWD (Import) REV (Export)

Work scheduled by: HQ

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

Work scheduled by: HQ

CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Wed 11/29/2023
0001 Continuous 1900

UPDATED by HQ 11/06/2023 14:50

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

Work scheduled by: HQ

MARCY__765_345_AT1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 2359

UPDATED by NYISO 11/06/2023 16:18

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 11/23/2023 11:02

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
1450 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
90 MW
189 MW
279 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
475 MW **1000 MW**
1025 MW 0 MW
1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
0001 Continuous 2359
Work scheduled by: NYPA

UPDATED by NYISO 11/06/2023 16:18

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2595 MW
1130 MW
3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 11/15/2023 to Mon 11/27/2023
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
500 MW
2650 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY___765_MSU1 , EDIC___-PRINCTWN_345_352 ,
EDIC___-PRINCTWN_345_351

Wed 11/15/2023 to Mon 11/27/2023
0001 2359

Work scheduled by:

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2075 MW

1650 MW

3725 MW

CHAT_DC_GC1

Wed 11/15/2023 to Wed 11/29/2023
0600 Continuous 1900

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Wed 11/15/2023 to Wed 11/29/2023
0600 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC2 , CHAT_DC_GC1

Wed 11/15/2023 to Wed 11/29/2023
0600 1900

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2550 MW

600 MW

3150 MW

CHAT_DC_GC2 , CHAT_DC_GC1

Wed 11/15/2023 to Wed 11/29/2023
0600 1900

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1370 MW

0 MW

130 MW

1000 MW

1500 MW

1000 MW

SCH-IMO-NYISO_LIMIT_850

Mon 11/27/2023 to Tue 11/28/2023
0500 Continuous 2200

Work scheduled by: NYPA

UPDATED by NYISO 11/22/2023 11:25

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1150 MW

1300 MW

2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_700

Mon 11/27/2023 to Tue 11/28/2023
0500 Continuous 2200
Work scheduled by: NYPA

UPDATED by NYISO 11/22/2023 11:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW
900 MW
1900 MW

ADIRNDCK-PORTER__230_12

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

SCH-IMO-NYISO_LIMIT_1750

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700
Work scheduled by: IESO

UPDATED by NYISO 11/27/2023 12:47

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
400 MW
2450 MW

OSWEGO_-VOLNEY__345_11

Tue 11/28/2023 to Fri 12/15/2023
0730 Continuous 1630
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 11/28/2023 to Thu 11/30/2023
2201 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
200 MW
1900 MW

NRTH1385-NOR HBR__138_601

Wed 11/29/2023 to Wed 11/29/2023
0700 Continuous 2359
Work scheduled by: LI

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602				FWD (Import)	REV (Export)
Wed 11/29/2023	to	Wed 11/29/2023	SCH - NPX_1385	100 MW	100 MW
0700	Continuous	2359	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_603				FWD (Import)	REV (Export)
Wed 11/29/2023	to	Wed 11/29/2023	SCH - NPX_1385	100 MW	100 MW
0700	Continuous	2359	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602				FWD (Import)	REV (Export)
Wed 11/29/2023	to	Wed 11/29/2023	SCH - NPX_1385	0 MW	0 MW
0700		2359	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603				FWD (Import)	REV (Export)
Wed 11/29/2023	to	Wed 11/29/2023	SCH - NPX_1385	0 MW	0 MW
0700		2359	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603				FWD (Import)	REV (Export)
Wed 11/29/2023	to	Wed 11/29/2023	SCH - NPX_1385	0 MW	0 MW
0700		2359	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD (Import)	REV (Export)
Wed 11/29/2023	to	Wed 11/29/2023	SCH - NPX_1385	0 MW	0 MW
0700	Continuous	2359	Impacts Total Transfer Capability	200 MW	200 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Fri 12/01/2023 to Fri 12/01/2023
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 12/04/2023 to Sun 12/24/2023
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by ORU 11/27/2023 08:05

UPNY CONED **7755 MW**
Impacts Total Transfer Capability 295 MW
TTC with All Lines In Service 8050 MW

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/04/2023 to Wed 12/06/2023
0400 Continuous 1700

Work scheduled by: NGrid

ARR: 78

UPNY CONED **7885 MW**
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1900 MW

LEEDS_345_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023
0730 Continuous 1700

Work scheduled by: NGrid

CENTRAL EAST - VC **3675 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3725 MW

HOMR_NYW-PIERC_NY_345_48

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0600 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30
ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0600 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30
ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW **1700 MW**
300 MW 100 MW
1400 MW 1800 MW

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0600 Continuous 1800
Work scheduled by:

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW **1100 MW**
300 MW 700 MW
1400 MW 1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0600 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023
0600 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
100 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Tue 12/05/2023 to Tue 12/05/2023
0600 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

SCH-NYISO-NE_LIMIT_500

Tue 12/05/2023 to Tue 12/05/2023
0600 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
1100 MW
1800 MW

CLAY__EDIC__345_2-15

Tue 12/05/2023 to Thu 12/07/2023
0700 Continuous 1630
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

SCH-NE-NYISO_LIMIT_900

Tue 12/05/2023 to Tue 12/05/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NYISO-NE_LIMIT_900

Tue 12/05/2023 to Tue 12/05/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SCH-NE-NYISO_LIMIT_600

Tue 12/05/2023 to Wed 12/06/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500

Tue 12/05/2023 to Wed 12/06/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

700 MW

1100 MW

1800 MW

SCH-NE-NYISO_LIMIT_900

Wed 12/06/2023 to Wed 12/06/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

300 MW

1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 12/06/2023 to Wed 12/06/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

700 MW

1800 MW

SCH-NE-NYISO_LIMIT_600

Wed 12/06/2023 to Thu 12/07/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

600 MW

1400 MW

SCH-NYISO-NE_LIMIT_500

Wed 12/06/2023 to Thu 12/07/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

700 MW

1100 MW

1800 MW

SCH-NE-NYISO_LIMIT_900

Thu 12/07/2023 to Thu 12/07/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

300 MW

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Thu 12/07/2023 to Thu 12/07/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SCH-NE-NYISO_LIMIT_600

Thu 12/07/2023 to Fri 12/08/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

SCH-NYISO-NE_LIMIT_500

Thu 12/07/2023 to Fri 12/08/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
1100 MW
1800 MW

SCH-NE-NYISO_LIMIT_900

Fri 12/08/2023 to Fri 12/08/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NYISO-NE_LIMIT_900

Fri 12/08/2023 to Fri 12/08/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SCH-NE-NYISO_LIMIT_600

Fri 12/08/2023 to Sat 12/09/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500

Fri 12/08/2023 to Sat 12/09/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
1100 MW
1800 MW

SCH-NE-NYISO_LIMIT_900

Sat 12/09/2023 to Sat 12/09/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NYISO-NE_LIMIT_900

Sat 12/09/2023 to Sat 12/09/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SCH-NE-NYISO_LIMIT_600

Sat 12/09/2023 to Sun 12/10/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
800 MW
600 MW
1400 MW

SCH-NYISO-NE_LIMIT_500

Sat 12/09/2023 to Sun 12/10/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
700 MW
1100 MW
1800 MW

SCH-NE-NYISO_LIMIT_900

Sun 12/10/2023 to Sun 12/10/2023
0700 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Sun 12/10/2023 to Sun 12/10/2023
0700 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/17/2023 14:30

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

MOSES__-ADIRNDCK_230_MA1

Mon 12/11/2023 to Mon 12/11/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

CLAY__-EDIC__345_1-16

Tue 12/12/2023 to Tue 12/12/2023
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

EDIC__-GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2770 MW
955 MW
3725 MW

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Wed 12/27/2023 to Fri 12/29/2023

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

800 MW

4600 MW

REV (Export)

ADIRNDCK-PORTER_230_12

Tue 01/02/2024 to Fri 05/31/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

850 MW

3150 MW

REV (Export)

FRASER_345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3655 MW

70 MW

3725 MW

REV (Export)

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Thu 01/11/2024 to Thu 01/11/2024

1830 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1700 MW

200 MW

1900 MW

BECK_-PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024

0400 Continuous 1700

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1800 MW

650 MW

2450 MW

REV (Export)

1350 MW

550 MW

1900 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1550 MW

900 MW

2450 MW

REV (Export)

1450 MW

450 MW

1900 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300

UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024
0001 Continuous 2200

FWD (Import) REV (Export)

UPNY CONED 7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ConEd

CLAY__EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600

FWD (Import) REV (Export)

OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY 1550 MW 1450 MW
Impacts Total Transfer Capability 900 MW 450 MW
TTC with All Lines In Service 2450 MW 1900 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0001 Continuous 0030

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0330 Continuous 0400

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1750 MW** **1850 MW**
Impacts Total Transfer Capability 700 MW 50 MW
TTC with All Lines In Service 2450 MW 1900 MW

MOTTHAVN-RAINEY_345_Q12

Sat 02/24/2024 to Fri 04/05/2024
0001 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BECK__-PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - OH - NY **1800 MW** **1350 MW**
Impacts Total Transfer Capability 650 MW 550 MW
TTC with All Lines In Service 2450 MW 1900 MW

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/28/2024 to Thu 03/28/2024
0001 0030
Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7695 MW	
Impacts Total Transfer Capability	355 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200
Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NIAGARA-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2700 MW	
500 MW	
3200 MW	

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	
950 MW	
2250 MW	

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2850 MW
350 MW
3200 MW

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3225 MW
500 MW
3725 MW

PANNELL_-CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1300 MW
950 MW
2250 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
330 MW
330 MW

REV (Export) 0 MW
330 MW
330 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 8015 MW
35 MW
8050 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 4800 MW
450 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	4800 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	
BECK__-PACKARD__230_BP76				FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	1600 MW	1050 MW
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW	1650 MW
CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024	MOSES SOUTH	2100 MW	
0530	Continuous	1600	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 06/11/2024	to	Wed 06/12/2024	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		450 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

PANNELL_-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3520 MW
REV (Export) 205 MW
3725 MW

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3520 MW
REV (Export) 205 MW
3725 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1000 MW
REV (Export) 850 MW
1050 MW
800 MW
2050 MW
1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3225 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2665 MW

1060 MW

3725 MW

MARCY__-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2665 MW

1060 MW

3725 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024

0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2850 MW

350 MW

3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2100 MW

350 MW

2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

1500 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

MARCY_765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

MARCY_765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, November 27, 2023 to Monday, May 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	2595 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700		1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0700		1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW	0 MW
0700		1730		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
ADIRNDCK-PORTER___230_12					FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sat 05/31/2025		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS