

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sun 12/31/2023

0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403

FWD (Import) REV (Export)

Mon 01/15/2018 to Sun 12/31/2023

0001 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

FWD (Import) REV (Export)

Mon 01/15/2018 to Sun 12/31/2023

0001 2359

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

2350 MW **2050 MW**

200 MW 600 MW

2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

FWD (Import) REV (Export)

Fri 09/08/2023 to Thu 12/14/2023

1612 Continuous 1600

Work scheduled by: PJM

EXT FORCED by PJM 11/28/2023 09:31

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1900

FWD (Import) REV (Export)

Wed 11/01/2023 to Tue 04/30/2024

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

2200 MW

250 MW

2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1700

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

FWD (Import) REV (Export)
SCH - OH - NY **2000 MW**
Impacts Total Transfer Capability -100 MW
TTC with All Lines In Service 1900 MW

SHOR_NPX-SHOREHAM_138_CSC

Fri 11/10/2023 to Thu 12/07/2023
1611 Continuous 1200
Work scheduled by: LI
EXT FORCED by LI 11/28/2023 16:37

FWD (Import) REV (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

EDIC___-PRINCTWN_345_351

Tue 11/14/2023 to Thu 12/07/2023
1629 Continuous 2359
Work scheduled by: NYISO

FWD (Import) REV (Export)
CENTRAL EAST - VC **3335 MW**
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

EDIC___-PRINCTWN_345_352

Tue 11/14/2023 to Thu 12/07/2023
1629 Continuous 2359
Work scheduled by: NYISO

FWD (Import) REV (Export)
CENTRAL EAST - VC **3335 MW**
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

EDIC___-PRINCTWN_345_352 , EDIC___-PRINCTWN_345_351

Tue 11/14/2023 to Thu 12/07/2023
1629 2359
Work scheduled by:

FWD (Import) REV (Export)
CENTRAL EAST - VC **2640 MW**
Impacts Total Transfer Capability 1085 MW
TTC with All Lines In Service 3725 MW

EDIC___-PRINCTWN_345_352 , EDIC___-PRINCTWN_345_351

Tue 11/14/2023 to Thu 12/07/2023
1629 2359
Work scheduled by:

FWD (Import) REV (Export)
TOTAL EAST **6150 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 6150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1750

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700

UPDATED by NYISO 11/27/2023 12:47

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: IESO

OSWEGO_-VOLNEY__345_11

Thu 11/30/2023 to Fri 12/15/2023
0730 Continuous 1630

UPDATED by NGrid 11/29/2023 08:54

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

Fri 12/01/2023 to Fri 12/01/2023
0700 Continuous 1730

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NRTH1385-NOR HBR__138_602

Sat 12/02/2023 to Sat 12/02/2023
0800 Continuous 1600

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: ISONE

RAMAPO_-BUCHAN_N_345_Y94

Mon 12/04/2023 to Sun 12/24/2023
0201 Continuous 0200

UPDATED by ORU 11/27/2023 08:05

UPNY CONED

FWD (Import)

REV (Export)

7755 MW

Impacts Total Transfer Capability

295 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KNICRBKR-PLSNTVLY_345_Y57

Mon 12/04/2023 to Wed 12/06/2023
0400 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 11/29/2023 10:32

ARR: 78

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7885 MW
165 MW
8050 MW

NIAGARA_345_230_AT4

Mon 12/04/2023 to Fri 12/08/2023
0500 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2023 14:25

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1650 MW
250 MW
1900 MW

LEEDS_345_LEEDS SVC

Mon 12/04/2023 to Thu 12/07/2023
0730 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3675 MW
50 MW
3725 MW

HOMR_NYW-PIERC_NY_345_48

Mon 12/04/2023 to Fri 12/08/2023
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0600 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-ALPS_345_393

Tue 12/05/2023 to Sun 12/10/2023
0600 Continuous 1800
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW **1700 MW**
300 MW 100 MW
1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0600 1800

ARR: 78

FWD (Import) REV (Export)

SCH - NE - NY **1100 MW** **1100 MW**

Impacts Total Transfer Capability 300 MW 700 MW

TTC with All Lines In Service 1400 MW 1800 MW

Work scheduled by:

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0600 Continuous 1800

UPDATED by ISONE 11/30/2023 12:18

FWD (Import) REV (Export)

SCH - NPX_1385 **100 MW** **100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

BERKSHIR-NORTHFLD_345_312

Tue 12/05/2023 to Sun 12/10/2023

0600 Continuous 1800

UPDATED by ISONE 11/30/2023 12:18

FWD (Import) REV (Export)

SCH - NE - NY **1300 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_700

Tue 12/05/2023 to Tue 12/05/2023

0600 Continuous 0659

UPDATED by ISONE 11/30/2023 12:18

FWD (Import) REV (Export)

SCH - NE - NY **900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Tue 12/05/2023 to Tue 12/05/2023

0600 Continuous 0659

UPDATED by ISONE 11/30/2023 12:18

FWD (Import) REV (Export)

SCH - NE - NY **1100 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

Tue 12/05/2023 to Tue 12/05/2023

0700 Continuous 2259

UPDATED by ISONE 11/30/2023 12:18

FWD (Import) REV (Export)

SCH - NE - NY **1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Tue 12/05/2023 to Tue 12/05/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SCH-NE-NYISO_LIMIT_700

Tue 12/05/2023 to Wed 12/06/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
500 MW
1400 MW

SCH-NYISO-NE_LIMIT_900

Tue 12/05/2023 to Wed 12/06/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

CLAY__-EDIC__345_2-15

Wed 12/06/2023 to Wed 12/06/2023
0700 Daily 1630
Work scheduled by: NGrid

UPDATED by NGrid 11/30/2023 09:34

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

CLAY__-EDIC__345_2-15

Wed 12/06/2023 to Thu 12/07/2023
0700 Continuous 1630
Work scheduled by: NGrid

CANCELLED by TO 11/30/2023 09:24

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

SCH-NE-NYISO_LIMIT_900

Wed 12/06/2023 to Wed 12/06/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Wed 12/06/2023 to Wed 12/06/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SCH-NE-NYISO_LIMIT_700

Wed 12/06/2023 to Thu 12/07/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
500 MW
1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 12/06/2023 to Thu 12/07/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

CLAY__-EDIC__345_2-15

Thu 12/07/2023 to Thu 12/07/2023
0700 Daily 1630
Work scheduled by: NGrid

UPDATED by NGrid 11/30/2023 09:34

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

SCH-NE-NYISO_LIMIT_900

Thu 12/07/2023 to Thu 12/07/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NYISO-NE_LIMIT_900

Thu 12/07/2023 to Thu 12/07/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

Thu 12/07/2023 to Fri 12/08/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

900 MW

500 MW

1400 MW

SCH-NYISO-NE_LIMIT_900

Thu 12/07/2023 to Fri 12/08/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

700 MW

1800 MW

SCH-NE-NYISO_LIMIT_900

Fri 12/08/2023 to Fri 12/08/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

300 MW

1400 MW

SCH-NYISO-NE_LIMIT_900

Fri 12/08/2023 to Fri 12/08/2023
0700 Continuous 2259
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

700 MW

1800 MW

SCH-NE-NYISO_LIMIT_700

Fri 12/08/2023 to Sat 12/09/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

900 MW

500 MW

1400 MW

SCH-NYISO-NE_LIMIT_900

Fri 12/08/2023 to Sat 12/09/2023
2300 Continuous 0659
Work scheduled by: NGrid

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

700 MW

1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Sat 12/09/2023 to Sat 12/09/2023
0700 Continuous 2259

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Sat 12/09/2023 to Sat 12/09/2023
0700 Continuous 2259

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_700

Sat 12/09/2023 to Sun 12/10/2023
2300 Continuous 0659

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Sat 12/09/2023 to Sun 12/10/2023
2300 Continuous 0659

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

Sun 12/10/2023 to Sun 12/10/2023
0700 Continuous 1800

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Sun 12/10/2023 to Sun 12/10/2023
0700 Continuous 1800

UPDATED by ISONE 11/30/2023 12:18

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Mon 12/11/2023 to Mon 12/11/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CLAY__-EDIC__345_1-16

Tue 12/12/2023 to Tue 12/12/2023
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

EDIC__-GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
2770 MW
Impacts Total Transfer Capability 955 MW
TTC with All Lines In Service 3725 MW

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Wed 12/27/2023 to Fri 12/29/2023
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 09/18/2023 08:57

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3655 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK__230_68

Tue 01/02/2024 to Fri 01/05/2024
0800 Continuous 1600

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Thu 01/11/2024 to Thu 01/11/2024
1830 Continuous 1900

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: NYPA

BECK__-PACKARD__230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

650 MW

550 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NGrid

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1550 MW

1450 MW

Impacts Total Transfer Capability

900 MW

450 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 01/30/2024 to Sun 02/04/2024
0700 Continuous 0300

UPDATED by ConEd 09/18/2023 08:57

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024
0001 Continuous 2200

FWD (Import) REV (Export)

UPNY CONED 7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

Work scheduled by: ConEd

CLAY__EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600

FWD (Import) REV (Export)

OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900

FWD (Import) REV (Export)

SCH - OH - NY 1550 MW 1450 MW
Impacts Total Transfer Capability 900 MW 450 MW
TTC with All Lines In Service 2450 MW 1900 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0001 Continuous 0030

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0330 Continuous 0400

FWD (Import) REV (Export)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1750 MW**
700 MW
2450 MW
REV (Export) **1850 MW**
50 MW
1900 MW

MOTTHAVN-RAINEY_345_Q12

Sat 02/24/2024 to Fri 04/05/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1800 MW**
650 MW
2450 MW
REV (Export) **1350 MW**
550 MW
1900 MW

CLAY__EDIC_345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4850 MW**
400 MW
5250 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
0201 Continuous 0230
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/28/2024 to Thu 03/28/2024
0001 0030
Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7695 MW	
Impacts Total Transfer Capability	355 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200
Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NIAGARA-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

LINDEN_GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

LINDN_CG-LNDVFT_345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PANNELL-CLAY_345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2850 MW
350 MW
3200 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3225 MW
500 MW
3725 MW

PANNELL_-CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1300 MW
950 MW
2250 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 0 MW
330 MW
330 MW

NIAGARA_-ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1500 MW
150 MW
1650 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 8015 MW
35 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1			FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	OSWEGO EXPORT	4800 MW
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW
FITZPTRK-EDIC__345_FE-1			FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	CENTRAL EAST - VC	3520 MW
0700	Continuous	1530	Impacts Total Transfer Capability	205 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW
FITZPTRK-EDIC__345_FE-1			FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	4800 MW
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW
FITZPTRK-EDIC__345_FE-1			FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	3520 MW
0700	Continuous	1530	Impacts Total Transfer Capability	205 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW
BECK__-PACKARD_230_BP76			FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	1600 MW 1050 MW
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW 600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW 1650 MW
CHASLAKE-PORTER__230_11			FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024	MOSES SOUTH	2100 MW
0530	Continuous	1600	Impacts Total Transfer Capability	1050 MW
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1200 MW
REV (Export) 450 MW
1650 MW

CHASLAKE-PORTER_230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2100 MW
REV (Export) 1050 MW
3150 MW

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2850 MW
REV (Export) 350 MW
3200 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2100 MW
REV (Export) 1050 MW
3150 MW

CHASLAKE-PORTER_230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2100 MW
REV (Export) 1050 MW
3150 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		CENTRAL EAST - VC	3520 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
ROCHESTR-PANNELL__345_RP1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
MOTHAVN-RAINEY__345_Q11					FWD (Import)	REV (Export)
Sun 09/15/2024	to	Sat 10/26/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0300		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Mon 10/28/2024		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
ROCHESTR-PANNELL__345_RP2					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Fri 09/20/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
PANNELL_-CLAY__345_1					FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

BECK___-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1000 MW 850 MW
Impacts Total Transfer Capability 1050 MW 800 MW
TTC with All Lines In Service 2050 MW 1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3225 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

BECK__NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 1730
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday, December 1, 2023 to Saturday, May 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0700	Continuous	1730		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY__765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY__765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	2595 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0700		1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES_-MASSENA_230_MMS1 , MOSES_-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW	0 MW
0700		1730		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
ADIRNDCK-PORTER__230_12					FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sat 05/31/2025		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	