

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 12/31/2023
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 09/21/2023 10:34

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 12/31/2023
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2350 MW **2050 MW**
200 MW 600 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Thu 12/14/2023
1612 Continuous 1600
Work scheduled by: PJM

EXT FORCED by PJM 11/28/2023 09:31

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1700

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2000 MW
REV (Export) -100 MW
1900 MW

EDIC__-PRINCTWN_345_352

Tue 11/14/2023 to Mon 12/11/2023
1629 Continuous 1000
Work scheduled by: NYISO

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3335 MW
REV (Export) 390 MW
3725 MW

ADIRNDCK-PORTER__230_12

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700
Work scheduled by: NGrid
UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 850 MW
3150 MW

SCH-IMO-NYISO_LIMIT_1750

Tue 11/28/2023 to Fri 12/22/2023
0530 Continuous 1700
Work scheduled by: IESO
UPDATED by NYISO 11/27/2023 12:47

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2050 MW
REV (Export) 400 MW
2450 MW

OSWEGO__VOLNEY__345_11

Thu 11/30/2023 to Fri 12/15/2023
0730 Continuous 1630
Work scheduled by: NGrid
UPDATED by NGrid 11/29/2023 08:54

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 5250 MW
REV (Export) 0 MW
5250 MW

MOSES__-ADIRNDCK_230_MA1

Mon 12/11/2023 to Mon 12/11/2023
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2300 MW
REV (Export) 850 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY___-EDIC___345_2-15

Mon 12/11/2023 to Mon 12/11/2023
0800 Daily 1000

UPDATED by NGrid 11/30/2023 09:34

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

CLAY___-EDIC___345_1-16

Tue 12/12/2023 to Tue 12/12/2023
0700 Continuous 1600

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

EDIC___-GORDONRD_345_14

Wed 12/13/2023 to Wed 12/13/2023
0730 Continuous 1600

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2770 MW

Impacts Total Transfer Capability

955 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_45

Mon 12/18/2023 to Mon 12/18/2023
0001 Continuous 0030

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

Fri 12/22/2023 to Fri 12/22/2023
0230 Continuous 0300

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

Sat 12/30/2023 to Mon 01/01/2024
0001 Continuous 0300

UPDATED by ConEd 12/06/2023 09:55

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730
Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
850 MW
3150 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3655 MW
70 MW
3725 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Thu 01/11/2024 to Thu 01/11/2024
1830 Continuous 1900
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1700 MW
200 MW
1900 MW

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Fri 01/19/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1800 MW **1350 MW**
650 MW 550 MW
2450 MW 1900 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW **1450 MW**
900 MW 450 MW
2450 MW 1900 MW

E13THSTA-FARRAGUT_345_46

Wed 01/31/2024 to Mon 02/05/2024
0200 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 12/06/2023 09:55

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Mon 02/05/2024 to Wed 02/14/2024
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **4850 MW**
400 MW
5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1550 MW** **1450 MW**
900 MW 450 MW
2450 MW 1900 MW

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

MILLWOOD-EASTVIEW_345_W85

Thu 02/15/2024 to Sat 02/17/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **7810 MW**
240 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1750 MW

1850 MW

Impacts Total Transfer Capability

700 MW

50 MW

TTC with All Lines In Service

2450 MW

1900 MW

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1700 MW

Impacts Total Transfer Capability

300 MW

100 MW

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

Work scheduled by:

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1100 MW

Impacts Total Transfer Capability

300 MW

700 MW

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

Work scheduled by: NGrid

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1100

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600
Work scheduled by: NGrid

SCH - NE - NY	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1400 MW	

SCH-NE-NYISO_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600
Work scheduled by: NGrid

SCH - NE - NY	FWD (Import)	REV (Export)
	1100 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	1400 MW	

SCH-NYISO-NE_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600
Work scheduled by: NGrid

SCH - NE - NY	FWD (Import)	REV (Export)
		1100 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1800 MW

MOTTHAVN-RAINEY_345_Q12

Sat 02/24/2024 to Fri 04/05/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_6

Mon 02/26/2024 to Mon 02/26/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Mon 02/26/2024 to Mon 02/26/2024
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 03/04/2024 to Sat 04/20/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Mon 03/04/2024 to Sat 04/20/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_8

Mon 03/04/2024 to Mon 03/04/2024
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

BECK__-PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY	FWD (Import)	REV (Export)
	1800 MW	1350 MW
Impacts Total Transfer Capability	650 MW	550 MW
TTC with All Lines In Service	2450 MW	1900 MW

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT	FWD (Import)	REV (Export)
	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Fri 03/22/2024 to Thu 03/28/2024
 0201 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7810 MW	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK_345KV_RNS3

Fri 03/22/2024 to Fri 03/22/2024
 0201 Continuous 0230
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/28/2024 to Thu 03/28/2024
 0001 0030
 Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
 0001 Continuous 2359
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7695 MW	
Impacts Total Transfer Capability	355 MW	
TTC with All Lines In Service	8050 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
 2130 2200
 Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NIAGARA_DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
 0500 Continuous 1900
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

NIAGARA_DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200

Work scheduled by: ISONE

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

200 MW

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030

Work scheduled by: ConEd

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 950 MW
2250 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 350 MW
3200 MW

FWD (Import) REV (Export)

MARCY_-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 3225 MW
TTC with All Lines In Service 500 MW
3725 MW

FWD (Import) REV (Export)

PANNELL_-CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 950 MW
2250 MW

FWD (Import) REV (Export)

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 330 MW 330 MW
330 MW 330 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 150 MW
TTC with All Lines In Service 1650 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 8015 MW
TTC with All Lines In Service 35 MW
TTC with All Lines In Service 8050 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability 4800 MW
TTC with All Lines In Service 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 3520 MW
TTC with All Lines In Service 205 MW
TTC with All Lines In Service 3725 MW

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability 4800 MW
TTC with All Lines In Service 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 3520 MW
TTC with All Lines In Service 205 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	1600 MW	1050 MW
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	2050 MW	1650 MW

CHASLAKE-PORTER_230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		1200 MW
Impacts Total Transfer Capability		450 MW
TTC with All Lines In Service		1650 MW

MOSES__-ADIRNDCK_230_MA1

Wed 06/12/2024 to Fri 08/09/2024
0700 Continuous 1730
Work scheduled by: NYPA

CANCELLED by TO 12/07/2023 08:08

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

CHASLAKE-PORTER_230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

Mon 09/02/2024 to Mon 09/02/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3520 MW	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

PANNELL_-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

BECK___-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1000 MW 850 MW
Impacts Total Transfer Capability 1050 MW 800 MW
TTC with All Lines In Service 2050 MW 1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3225 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD (Import)	REV (Export)
MARCY__-N.SCTLND_345_18							
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC		2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability		1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3725 MW	
MARCY__-N.SCTLND_345_18							
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC		2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability		1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3725 MW	
MARCY__345KV_CSC							
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC		3650 MW	
0700	Continuous	1530		Impacts Total Transfer Capability		75 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3725 MW	
DYSINGER-STA_255_345_DH2							
Tue 10/29/2024	to	Thu 10/31/2024		DYSINGER EAST		2850 MW	
0500	Continuous	2100		Impacts Total Transfer Capability		350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3200 MW	
DYSINGER-STA_255_345_DH1							
Mon 11/04/2024	to	Sat 11/16/2024		DYSINGER EAST		2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability		350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		3200 MW	
BECK__-NIAGARA_230_PA27							
Fri 11/15/2024	to	Fri 11/15/2024		SCH - OH - NY		2100 MW	
0500	Continuous	1900		Impacts Total Transfer Capability		350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service		2450 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 1730
Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0700 Continuous 1730
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday, December 11, 2023 to Tuesday, June 10, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0700	Continuous	1730		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_MARCY__765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_MARCY__765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	2595 MW	
0700	Continuous	1730		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0700		1730		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	850 MW	0 MW
0700		1730		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
ADIRNDCK-PORTER__230_12					FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sat 05/31/2025		MOSES SOUTH	2300 MW	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	