

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 03/31/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 03/31/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 03/31/2024  
0001 2359  
Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2400 MW 2400 MW**  
150 MW 250 MW  
2550 MW 2650 MW

### HOMRC\_NY-MAINS\_NY\_345\_47

Fri 09/08/2023 to Wed 01/31/2024  
1612 Continuous 2359  
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### SCH-IMO-NYISO\_LIMIT\_1900

Wed 11/01/2023 to Tue 04/30/2024  
0001 Continuous 2359  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2200 MW**  
250 MW  
2450 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_6

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### DUNWODIE-SHORE\_RD\_345\_Y50

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

**800 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### SHORE\_RD\_345\_138\_BK 1

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### SHORE\_RD\_345\_138\_BK 2

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### DUNWODIE-MOTTHAVN\_345\_71

Sun 12/24/2023 to Wed 01/10/2024  
1827 Continuous 2300

EXT FORCED by ConEd 01/02/2024 14:46

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### ADIRNDCK-PORTER\_\_230\_12

Tue 01/02/2024 to Fri 05/31/2024  
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

**2300 MW**

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1750

Tue 01/02/2024 to Fri 05/31/2024  
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

**2050 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

### FRASER\_\_345\_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024  
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3655 MW**

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

### SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Sun 01/07/2024 to Wed 01/10/2024  
0500 Continuous 1930

UPDATED by NYPA 01/03/2024 15:38

SCH - OH - NY

FWD (Import)

REV (Export)

**1750 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: NYPA

### SCH-NE-NYISO\_LIMIT\_1100

Mon 01/08/2024 to Thu 01/18/2024  
0001 Continuous 2200

SCH - NE - NY

FWD (Import)

REV (Export)

**1300 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

### SCH-NE-NYISO\_LIMIT\_400

Mon 01/08/2024 to Mon 01/08/2024  
0001 Continuous 0659

SCH - NE - NY

FWD (Import)

REV (Export)

**600 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

### SCH-NE-NYISO\_LIMIT\_400

Mon 01/08/2024 to Tue 01/09/2024  
2300 Continuous 0659

SCH - NE - NY

FWD (Import)

REV (Export)

**600 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_400

Tue 01/09/2024 to Wed 01/10/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

**600 MW**

### SCH-NE-NYISO\_LIMIT\_400

Wed 01/10/2024 to Thu 01/11/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

**600 MW**

### SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Thu 01/11/2024 to Thu 01/11/2024  
1830 Continuous 1900  
Work scheduled by: NYPA

UPDATED by NYPA 11/07/2023 12:37

SCH - OH - NY  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1900 MW

FWD (Import) REV (Export)

**1750 MW**

### SCH-NE-NYISO\_LIMIT\_400

Thu 01/11/2024 to Fri 01/12/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

**600 MW**

### SCH-NE-NYISO\_LIMIT\_400

Fri 01/12/2024 to Sat 01/13/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

**600 MW**

### SCH-NE-NYISO\_LIMIT\_400

Sat 01/13/2024 to Sun 01/14/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

**600 MW**

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_400

Sun 01/14/2024 to Mon 01/15/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	<b>600 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1400 MW	

### BECK\_\_-PACKARD\_230\_BP76

Mon 01/15/2024 to Sun 01/21/2024  
0400 Continuous 1700  
Work scheduled by: NGrid

SCH - OH - NY	FWD (Import)	REV (Export)
	<b>1800 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	650 MW	550 MW
TTC with All Lines In Service	2450 MW	1900 MW

### SCH-NE-NYISO\_LIMIT\_400

Mon 01/15/2024 to Tue 01/16/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	<b>600 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1400 MW	

### SCH-NE-NYISO\_LIMIT\_400

Tue 01/16/2024 to Wed 01/17/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	<b>600 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1400 MW	

### SCH-NE-NYISO\_LIMIT\_400

Wed 01/17/2024 to Thu 01/18/2024  
2300 Continuous 0659  
Work scheduled by: ConEd

SCH - NE - NY	FWD (Import)	REV (Export)
	<b>600 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1400 MW	

### SCH-IMO\_NY\_NIAG\_NRTH\_BUS\_W/BB

Fri 01/26/2024 to Fri 01/26/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	<b>1550 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	900 MW	450 MW
TTC with All Lines In Service	2450 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### EDIC\_\_-PRINCTWN\_345\_351

Thu 02/01/2024 to Thu 02/01/2024  
0700 Daily 1600

Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3335 MW**  
Impacts Total Transfer Capability 390 MW  
TTC with All Lines In Service 3725 MW

### MILLWOOD-EASTVIEW\_345\_W82

Mon 02/05/2024 to Wed 02/14/2024  
0001 Continuous 2200

Work scheduled by: ConEd

FWD (Import) REV (Export)  
UPNY CONED **7810 MW**  
Impacts Total Transfer Capability 240 MW  
TTC with All Lines In Service 8050 MW

### CLAY\_\_-EDIC\_\_345\_2-15

Mon 02/05/2024 to Mon 03/11/2024  
0700 Continuous 1600

Work scheduled by: NGrid

FWD (Import) REV (Export)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### EDIC\_\_-PRINCTWN\_345\_352

Thu 02/08/2024 to Thu 02/08/2024  
0700 Continuous 1700

Work scheduled by: NGrid

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3335 MW**  
Impacts Total Transfer Capability 390 MW  
TTC with All Lines In Service 3725 MW

### SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 02/09/2024 to Fri 02/09/2024  
0500 Continuous 1900

Work scheduled by: NYPA

FWD (Import) REV (Export)  
SCH - OH - NY **1550 MW 1450 MW**  
Impacts Total Transfer Capability 900 MW 450 MW  
TTC with All Lines In Service 2450 MW 1900 MW

### W49TH\_ST-E13THSTA\_345\_M54

Mon 02/12/2024 to Mon 02/12/2024  
0001 Continuous 0030

Work scheduled by: ConEd

FWD (Import) REV (Export)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST-E13THSTA\_345\_M54

Mon 02/12/2024 to Mon 02/12/2024  
0330 Continuous 0400  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### MILLWOOD-EASTVIEW\_345\_W85

Thu 02/15/2024 to Sat 02/17/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)  
**7810 MW**  
Impacts Total Transfer Capability 240 MW  
TTC with All Lines In Service 8050 MW

### NIAGARA\_PACKARD\_230\_62

Fri 02/16/2024 to Fri 02/16/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)  
**1750 MW 1850 MW**  
Impacts Total Transfer Capability 700 MW 50 MW  
TTC with All Lines In Service 2450 MW 1900 MW

### SPRNBK\_345KV\_RNS4

Mon 02/19/2024 to Mon 02/19/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_W49TH\_ST\_345\_M52

Mon 02/19/2024 to Mon 02/19/2024  
0001 Continuous 1930  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_5

Mon 02/19/2024 to Mon 02/19/2024  
0001 Continuous 1930  
Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
**300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
 CENTRAL EAST - VC 3725 MW  
 TOTAL EAST 6150 MW  
 UPNY CONED 8050 MW  
 SPR/DUN-SOUTH 4600 MW  
 DYSINGER EAST 3200 MW  
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_345KV\_RNS4

Mon 02/19/2024 to Mon 02/19/2024  
 1900 Continuous 1930  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3200 MW</b>	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

### BERKSHIR-ALPS\_345\_393

Wed 02/21/2024 to Thu 02/22/2024  
 1201 Continuous 1600  
 Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### BERKSHIR-ALPS\_345\_393

Wed 02/21/2024 to Thu 02/22/2024  
 1201 Continuous 1600  
 Work scheduled by: NGrid

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>1100 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	300 MW	100 MW
TTC with All Lines In Service	1400 MW	1800 MW

### BERKSHIR-ALPS\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Wed 02/21/2024 to Thu 02/22/2024  
 1201 Continuous 1600  
 Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>1100 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW	700 MW
TTC with All Lines In Service	1400 MW	1800 MW

### BERKSHIR-NORTHFLD\_345\_312

Wed 02/21/2024 to Thu 02/22/2024  
 1201 Continuous 1600  
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### BERKSHIR-NORTHFLD\_345\_312

Wed 02/21/2024 to Thu 02/22/2024  
 1201 Continuous 1600  
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>1300 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1400 MW	



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NE-NYISO\_LIMIT\_1100

Wed 02/21/2024 to Thu 02/22/2024  
1201 Continuous 1600  
Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)  
**1300 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1400 MW

### SCH-NE-NYISO\_LIMIT\_900

Wed 02/21/2024 to Thu 02/22/2024  
1201 Continuous 1600  
Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)  
**1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

### SCH-NYISO-NE\_LIMIT\_900

Wed 02/21/2024 to Thu 02/22/2024  
1201 Continuous 1600  
Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)  
**1100 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1800 MW

### MOTTHAVN-RAINEY\_345\_Q12

Sat 02/24/2024 to Fri 04/05/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_6

Sat 02/24/2024 to Sun 03/03/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

UPDATED by ConEd 12/29/2023 11:21

SCH - PJM\_HTP FWD (Import) REV (Export)  
**310 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Sat 02/24/2024 to Mon 03/04/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 12/29/2023 11:21

SCH - PJM\_HTP FWD (Import) REV (Export)  
**310 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_6

Mon 03/04/2024 to Tue 04/30/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	<b>310 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

### W49TH\_ST-E13THSTA\_345\_M55

Mon 03/04/2024 to Tue 04/30/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### BECK\_\_-PACKARD\_230\_BP76

Mon 03/04/2024 to Fri 05/24/2024  
0800 Continuous 1600  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1800 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	650 MW	550 MW
TTC with All Lines In Service	2450 MW	1900 MW

### SCRIBA\_-VOLNEY\_\_345\_21

Mon 03/04/2024 to Mon 03/11/2024  
0800 Continuous 1730  
Work scheduled by: NGrid

UPDATED by NGrid 12/29/2023 11:38

	FWD (Import)	REV (Export)
OSWEGO EXPORT	<b>5250 MW</b>	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Mon 03/11/2024 to Mon 03/11/2024  
0001 0030  
Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### CLAY\_\_-EDIC\_\_345\_1-16

Mon 03/18/2024 to Mon 04/22/2024  
0700 Continuous 1600  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	<b>4850 MW</b>	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES__-ADIRNDCK_230_MA1</b>					FWD (Import)	REV (Export)
Mon 03/18/2024	to	Mon 03/18/2024		MOSES SOUTH	<b>2300 MW</b>	
0700	Continuous	1730		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>S.RIPLEY-DUNKIRK_230_68</b>					FWD (Import)	REV (Export)
Mon 03/18/2024	to	Fri 03/22/2024		SCH - PJ - NY		
0800	Continuous	1600		Impacts Total Transfer Capability		
Work scheduled by: PJM				TTC with All Lines In Service		
<b>MILLWOOD-EASTVIEW_345_W85</b>					FWD (Import)	REV (Export)
Fri 03/22/2024	to	Thu 03/28/2024		UPNY CONED	<b>7810 MW</b>	
0201	Continuous	0200		Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
<b>SPRNBK_345KV_RNS3</b>					FWD (Import)	REV (Export)
Fri 03/22/2024	to	Fri 03/22/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0201	Continuous	0230		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>BERKSHIR-ALPS___345_393</b>					FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024		SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
1201	Continuous	1600	ARR: 78	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
<b>BERKSHIR-ALPS___345_393</b>					FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024		SCH - NE - NY	<b>1100 MW</b>	<b>1700 MW</b>
1201	Continuous	1600	ARR: 78	Impacts Total Transfer Capability	300 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	1800 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-ALPS\_\_\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Wed 03/27/2024 to Thu 03/28/2024  
1201 1600

ARR: 78

FWD (Import) REV (Export)

SCH - NE - NY	<b>1100 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW	700 MW
TTC with All Lines In Service	1400 MW	1800 MW

Work scheduled by:

### BERKSHIR-NORTHFLD\_345\_312

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1600

FWD (Import) REV (Export)

SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

Work scheduled by: NGrid

### BERKSHIR-NORTHFLD\_345\_312

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1600

FWD (Import) REV (Export)

SCH - NE - NY	<b>1300 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1400 MW	

Work scheduled by: NGrid

### SCH-NE-NYISO\_LIMIT\_1100

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1600

FWD (Import) REV (Export)

SCH - NE - NY	<b>1300 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1400 MW	

Work scheduled by: NGrid

### SCH-NE-NYISO\_LIMIT\_900

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1600

FWD (Import) REV (Export)

SCH - NE - NY	<b>1100 MW</b>	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	1400 MW	

Work scheduled by: NGrid

### SCH-NYISO-NE\_LIMIT\_900

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1600

FWD (Import) REV (Export)

SCH - NE - NY		<b>1100 MW</b>
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1800 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LADENTWN-BUCHAN\_S\_345\_Y88

Mon 04/01/2024 to Fri 05/17/2024

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

**7695 MW**

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Mon 04/01/2024 to Mon 04/01/2024

2130 2200

Work scheduled by:

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

### NIAGARA\_DYSINGER\_345\_ND1

Mon 04/08/2024 to Fri 04/12/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

**2700 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 04/08/2024 to Sat 04/13/2024

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT

FWD (Import)

REV (Export)

**0 MW**

**0 MW**

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

### NIAGARA\_DYSINGER\_345\_ND2

Mon 04/15/2024 to Fri 04/19/2024

0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

**2700 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

### SCH-NPX\_1385-NYISO\_LIMIT\_100

Mon 04/15/2024 to Fri 04/26/2024

0600 Continuous 2200

Work scheduled by: ISONE

SCH - NPX\_1385

FWD (Import)

REV (Export)

**100 MW**

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS\_345KV\_5

Thu 04/18/2024 to Thu 04/18/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LINDEN\_-GOETHALS\_230\_A2253

Thu 04/18/2024 to Thu 04/25/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Thu 04/18/2024 to Thu 04/18/2024  
1500 Continuous 1800  
Work scheduled by: PJM

SCH - PJM\_VFT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
315 MW 315 MW  
315 MW 315 MW

### W49TH\_ST\_345KV\_8

Sat 04/20/2024 to Thu 04/25/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**310 MW**  
350 MW  
660 MW

### PANNELL\_-CLAY\_\_\_345\_1

Mon 04/22/2024 to Fri 04/26/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1300 MW**  
950 MW  
2250 MW

### GOETHALS\_345KV\_5

Thu 04/25/2024 to Thu 04/25/2024  
0130 Continuous 0200  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DYSINGER-STA\_255\_345\_DH1

Fri 04/26/2024 to Tue 05/07/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### MARCY\_\_-FRASANNX\_345\_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3225 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3725 MW

### PANNELL\_-CLAY\_\_\_345\_2

Mon 04/29/2024 to Fri 05/03/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/06/2024 to Fri 05/10/2024  
0600 Continuous 1800  
Work scheduled by: LI

FWD (Import) REV (Export)  
SCH - NPX\_CSC **0 MW** **0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### NIAGARA\_-ROBNSNRD\_230\_64

Mon 05/13/2024 to Fri 05/17/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
SCH - OH - NY **1500 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1650 MW

### BUCHAN\_S-MILLWOOD\_345\_W97

Fri 05/17/2024 to Sat 05/18/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
UPNY CONED **8015 MW**  
Impacts Total Transfer Capability 35 MW  
TTC with All Lines In Service 8050 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		OSWEGO EXPORT	<b>4800 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	<b>4800 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>BECK__-PACKARD_230_BP76</b>					FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024		SCH - OH - NY	<b>1600 MW</b>	<b>1050 MW</b>
0730	Continuous	1630		Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid				TTC with All Lines In Service	2050 MW	1650 MW
<b>CHASLAKE-PORTER__230_11</b>					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024		MOSES SOUTH	<b>2100 MW</b>	
0530	Continuous	1600		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_345\_230\_AT4

Tue 06/11/2024 to Wed 06/12/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 1200 MW  
REV (Export) 450 MW  
1650 MW

### CHASLAKE-PORTER\_\_230\_11

Mon 07/08/2024 to Fri 08/30/2024  
0700 Continuous 1900  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2100 MW  
REV (Export) 1050 MW  
3150 MW

### DYSINGER-STA\_255\_345\_DH2

Mon 07/15/2024 to Sun 08/04/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2850 MW  
REV (Export) 350 MW  
3200 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 09/02/2024 to Mon 09/02/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2100 MW  
REV (Export) 1050 MW  
3150 MW

### CHASLAKE-PORTER\_\_230\_11

Tue 09/03/2024 to Fri 11/15/2024  
0530 Continuous 2000  
Work scheduled by: NGrid

MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 2100 MW  
REV (Export) 1050 MW  
3150 MW

### FITZPTRK-EDIC\_\_\_345\_FE-1

Mon 09/09/2024 to Mon 09/09/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service  
FWD (Import) 4800 MW  
REV (Export) 450 MW  
5250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FITZPTRK-EDIC\_\_345\_FE-1

Mon 09/09/2024 to Mon 09/09/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
CENTRAL EAST - VC **3520 MW**  
Impacts Total Transfer Capability 205 MW  
TTC with All Lines In Service 3725 MW

### ROCHESTR-PANNELL\_\_345\_RP1

Mon 09/09/2024 to Fri 09/13/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 3200 MW

### MOTTHAVN-RAINEY\_\_345\_Q11

Sun 09/15/2024 to Sat 10/26/2024  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD (Import) REV (Export)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DYSINGER-STA\_255\_\_345\_DH2

Mon 09/16/2024 to Mon 10/28/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

### ROCHESTR-PANNELL\_\_345\_RP2

Mon 09/16/2024 to Fri 09/20/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 3200 MW

### STLAWRNC-MOSES\_\_230\_L34P

Mon 09/16/2024 to Fri 09/20/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD (Import) REV (Export)  
SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PANNELL-CLAY\_\_\_345\_1

Mon 09/23/2024 to Fri 09/27/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
	<b>1300 MW</b>	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

### STLAWRNC-MOSES\_\_\_230\_L34P

Mon 09/23/2024 to Fri 09/27/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

### FITZPTRK-EDIC\_\_\_345\_FE-1

Thu 09/26/2024 to Thu 09/26/2024  
0900 Continuous 1000  
Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	<b>4800 MW</b>	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

### FITZPTRK-EDIC\_\_\_345\_FE-1

Thu 09/26/2024 to Thu 09/26/2024  
0900 Continuous 1000  
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	<b>3520 MW</b>	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

### STLAWRNC-MOSES\_\_\_230\_L34P

Mon 09/30/2024 to Fri 10/04/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

### FITZPTRK-EDIC\_\_\_345\_FE-1

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	<b>4800 MW</b>	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FITZPTRK-EDIC_345_FE-1</b>					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	<b>3520 MW</b>	
1700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>BECK_-NIAGARA_345_PA302</b>					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - OH - NY	<b>1000 MW</b>	<b>850 MW</b>
0500	Continuous	1900		Impacts Total Transfer Capability	1050 MW	800 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2050 MW	1650 MW
<b>NEPTUNE-DUFFYAVE_345_NEPTUNE</b>					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	<b>0 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
<b>NEWBRDGE_345_138_BK_1</b>					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	<b>375 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
<b>NEWBRDGE_345_138_BK_2</b>					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	<b>375 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
<b>NEWBRDGE-DUFFYAVE_345_501</b>					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	<b>0 MW</b>	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1800  
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

### MARCY\_\_FRASANNX\_345\_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

### MARCY\_\_N.SCTLND\_345\_18

Tue 10/15/2024 to Thu 10/17/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2665 MW	
Impacts Total Transfer Capability	1060 MW	
TTC with All Lines In Service	3725 MW	

### MARCY\_\_N.SCTLND\_345\_18

Mon 10/21/2024 to Fri 10/25/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2665 MW	
Impacts Total Transfer Capability	1060 MW	
TTC with All Lines In Service	3725 MW	

### MARCY\_\_345KV\_CSC

Mon 10/28/2024 to Sun 11/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3650 MW	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DYSINGER-STA\_255\_345\_DH2

Tue 10/29/2024 to Thu 10/31/2024  
0500 Continuous 2100  
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### DYSINGER-STA\_255\_345\_DH1

Mon 11/04/2024 to Sat 11/16/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### BECK\_\_-NIAGARA\_230\_PA27

Fri 11/15/2024 to Fri 11/15/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	<b>2100 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	2450 MW	

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>1550 MW</b>	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

### CHATGUAY-MASSENA\_765\_7040 , MASSENA-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 2359  
Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>500 MW</b>	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___765_345_AT1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>1750 MW</b>	
0001	Continuous	2359	ARR: 19	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MARCY___765_345_AT2</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>1700 MW</b>	
0001	Continuous	2359	ARR: 19	Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	<b>90 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
0001	Continuous	2359		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	<b>500 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
<b>MASSENA_-MARCY___765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	<b>2595 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 6, 2024 to Saturday, July 5, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_-MASSENA\_\_230\_MMS2 , MOSES\_\_-MASSENA\_\_230\_MMS1

Sat 11/16/2024 to Fri 11/29/2024  
0001 2359

Work scheduled by:

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

90 MW

189 MW

279 MW

REV (Export)

MOSES\_\_-MASSENA\_\_230\_MMS2 , MOSES\_\_-MASSENA\_\_230\_MMS1

Sat 11/16/2024 to Fri 11/29/2024  
0001 2359

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

850 MW

650 MW

1500 MW

REV (Export)

0 MW

1000 MW

1000 MW

ADIRNDCK-PORTER\_\_230\_12

Sun 12/01/2024 to Sat 05/31/2025  
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

850 MW

3150 MW

REV (Export)