

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 03/31/2024	<u>EXT FORCED by ConEd 12/20/2023 15:20</u>	SCH - PJ - NY			
0001	Continuous	2359		Impacts Total Transfer Capability			
Work scheduled by: ConEd				TTC with All Lines In Service			
MARION_-FARRAGUT_345_C3403						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 03/31/2024	<u>EXT FORCED by ConEd 12/20/2023 15:20</u>	SCH - PJ - NY			
0001	Continuous	2359		Impacts Total Transfer Capability			
Work scheduled by: ConEd				TTC with All Lines In Service			
MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402						FWD (Import)	REV (Export)
Mon 01/15/2018	to	Sun 03/31/2024		SCH - PJ - NY		2400 MW	2400 MW
0001		2359		Impacts Total Transfer Capability		150 MW	250 MW
Work scheduled by:				TTC with All Lines In Service		2550 MW	2650 MW
HOMRC_NY-MAINS_NY_345_47						FWD (Import)	REV (Export)
Fri 09/08/2023	to	Wed 01/31/2024	<u>EXT FORCED by PJM 12/14/2023 17:00</u>	SCH - PJ - NY			
1612	Continuous	2359		Impacts Total Transfer Capability			
Work scheduled by: PJM				TTC with All Lines In Service			
SCH-IMO-NYISO_LIMIT_1900						FWD (Import)	REV (Export)
Wed 11/01/2023	to	Tue 04/30/2024		SCH - OH - NY		2200 MW	
0001	Continuous	2359		Impacts Total Transfer Capability		250 MW	
Work scheduled by: IESO				TTC with All Lines In Service		2450 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

Sun 12/24/2023 to Fri 01/26/2024
1827 Continuous 2300

EXT FORCED by ConEd 01/02/2024 14:46

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3655 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_1100

Fri 01/12/2024 to Mon 01/22/2024
0001 Continuous 2200

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_400

Sat 01/13/2024 to Sun 01/14/2024
2300 Continuous 0659

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_400

Sun 01/14/2024 to Mon 01/15/2024
2300 Continuous 0659

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

BECK__PACKARD_230_BP76

Mon 01/15/2024 to Sun 01/21/2024
0400 Continuous 1700

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

650 MW

550 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1300

Mon 01/15/2024 to Sun 01/21/2024
0400 Continuous 1700
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 2450 MW

FWD (Import) REV (Export)

1600 MW

SCH-NE-NYISO_LIMIT_400

Mon 01/15/2024 to Tue 01/16/2024
2300 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

600 MW

SCH-NE-NYISO_LIMIT_400

Tue 01/16/2024 to Wed 01/17/2024
2300 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

600 MW

SCH-NE-NYISO_LIMIT_400

Wed 01/17/2024 to Thu 01/18/2024
2300 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

600 MW

SCH-NE-NYISO_LIMIT_400

Thu 01/18/2024 to Fri 01/19/2024
2300 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

600 MW

SCH-NE-NYISO_LIMIT_400

Fri 01/19/2024 to Sat 01/20/2024
2300 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Sat 01/20/2024 to Sun 01/21/2024
2300 Continuous 0659

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_400

Sun 01/21/2024 to Mon 01/22/2024
2300 Continuous 0659

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1550 MW

1450 MW

Impacts Total Transfer Capability

900 MW

450 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NYPA

EDIC__-PRINCTWN_345_351

Thu 02/01/2024 to Thu 02/01/2024
0700 Daily 1600

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3335 MW

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

MILLWOOD-EASTVIEW_345_W82

Wed 02/07/2024 to Fri 02/16/2024
0001 Continuous 2200

UPDATED by ConEd 01/12/2024 08:51

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-PRINCTWN_345_352

Thu 02/08/2024 to Thu 02/08/2024
0700 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
CENTRAL EAST - VC **3335 MW**
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1550 MW 1450 MW**
Impacts Total Transfer Capability 900 MW 450 MW
TTC with All Lines In Service 2450 MW 1900 MW

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1750 MW 1850 MW**
Impacts Total Transfer Capability 700 MW 50 MW
TTC with All Lines In Service 2450 MW 1900 MW

MILLWOOD-EASTVIEW_345_W85

Sat 02/17/2024 to Mon 02/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 08:46

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_W49TH_ST_345_M52

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 1930
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_5

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 1930
Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

SPRNBK_345KV_RNS4

Mon 02/19/2024 to Mon 02/19/2024
1900 Continuous 1930
Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600
Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600
Work scheduled by: NGrid

ARR: 78

SCH - NE - NY	FWD (Import)	REV (Export)
	1100 MW	1700 MW
Impacts Total Transfer Capability	300 MW	100 MW
TTC with All Lines In Service	1400 MW	1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 1600

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1100 MW

Impacts Total Transfer Capability

300 MW

700 MW

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

FWD (Import)

REV (Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

FWD (Import)

REV (Export)

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_1100

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

FWD (Import)

REV (Export)

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

FWD (Import)

REV (Export)

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1600

FWD (Import)

REV (Export)

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q12					FWD (Import)	REV (Export)
Sat 02/24/2024	to	Fri 04/05/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Sat 02/24/2024	to	Sun 03/03/2024	<u>CANCELLED by TO 01/14/2024 16:49</u>	SCH - PJM_HTP	310 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD (Import)	REV (Export)
Sat 02/24/2024	to	Mon 03/04/2024	<u>CANCELLED by TO 01/14/2024 16:49</u>	SCH - PJM_HTP	310 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_6					FWD (Import)	REV (Export)
Mon 03/04/2024	to	Tue 04/30/2024	<u>CANCELLED by TO 01/14/2024 15:43</u>	SCH - PJM_HTP	310 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	350 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
W49TH_ST-E13THSTA_345_M55					FWD (Import)	REV (Export)
Mon 03/04/2024	to	Tue 04/30/2024	<u>CANCELLED by TO 01/14/2024 15:43</u>	SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
STLAWRNC-MOSES__230_L33P					FWD (Import)	REV (Export)
Mon 03/04/2024	to	Mon 03/04/2024		SCH - OH - NY		
0700	Continuous	1930		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-PACKARD__230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1800 MW

1350 MW

650 MW

550 MW

2450 MW

1900 MW

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0700 Continuous 1930

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

SCRIBA_-VOLNEY__345_21

Thu 03/07/2024 to Thu 03/14/2024
0800 Continuous 1630

Work scheduled by: NGrid

UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

SPRNBK__345KV_RS3 , SPRNBK__345KV_RS4

Mon 03/11/2024 to Mon 03/11/2024
0001 Continuous 0030

Work scheduled by:

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Sun 03/24/2024 to Sat 03/30/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS3

Sun 03/24/2024 to Sun 03/24/2024
0201 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3800 MW
800 MW
4600 MW

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1100 MW **1700 MW**
300 MW 100 MW
1400 MW 1800 MW

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by:

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

1100 MW **1100 MW**
300 MW 700 MW
1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
100 MW
1400 MW

SCH-NE-NYISO_LIMIT_1100

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
100 MW
1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
300 MW
1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 03/27/2024 to Sun 03/31/2024
2200 Continuous 1800
Work scheduled by: ConEd

CANCELLED by TO 01/12/2024 07:31

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7470 MW
580 MW
8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200

UPDATED by ConEd 01/12/2024 07:57

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359

FWD (Import) REV (Export)

7695 MW

355 MW

8050 MW

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by:

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900

FWD (Import) REV (Export)

2700 MW

500 MW

3200 MW

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDN_CG-LNDVFT_345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

FWD (Import) REV (Export)

0 MW

315 MW

315 MW

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900

FWD (Import) REV (Export)

2700 MW

500 MW

3200 MW

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200
Work scheduled by: ISONE

SCH - NPX_1385	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	200 MW	

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

W49TH_ST_345KV_8

Sat 04/20/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 01/14/2024 15:47

SCH - PJM_HTP	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	350 MW	

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1300 MW	
TTC with All Lines In Service	950 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

PANNELL_-CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1650 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

8015 MW

Impacts Total Transfer Capability

35 MW

TTC with All Lines In Service

8050 MW

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3520 MW

Impacts Total Transfer Capability

205 MW

TTC with All Lines In Service

3725 MW

FITZPTRK-EDIC_345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

BECK__PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630
Work scheduled by: NGrid

FWD (Import) REV (Export)
SCH - OH - NY **1600 MW** **1050 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 2050 MW 1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1650 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

FWD (Import) REV (Export)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

PANNELL_-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3520 MW	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW **850 MW**
1050 MW 800 MW
2050 MW 1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2665 MW	
Impacts Total Transfer Capability	1060 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3650 MW
75 MW
3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
350 MW
3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2100 MW
350 MW
2450 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
1500 MW 1000 MW
1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 2359

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, January 14, 2024 to Sunday, July 13, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
2595 MW
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ_CEDARS FWD (Import) REV (Export)
90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ - NY FWD (Import) REV (Export)
850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

ADIRNDCK-PORTER___230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW