

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Wed 01/31/2024
1612 Continuous 2359
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

Sun 12/24/2023 to Fri 03/01/2024
1827 Continuous 2300

EXT FORCED by ConEd 01/02/2024 14:46

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3655 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_1100

Fri 01/12/2024 to Mon 01/22/2024
0001 Continuous 2200

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

BECK__-PACKARD_230_BP76

Mon 01/15/2024 to Sat 01/20/2024
0400 Continuous 1517

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

650 MW

550 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1300

Mon 01/15/2024 to Sat 01/20/2024
0400 Continuous 1517

SCH - OH - NY

FWD (Import)

REV (Export)

1600 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_400

Fri 01/19/2024 to Sat 01/20/2024
2300 Continuous 0659

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY

FWD (Import)

REV (Export)

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Sat 01/20/2024 to Sun 01/21/2024
2300 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
800 MW
1400 MW

SCH-NE-NYISO_LIMIT_400

Sun 01/21/2024 to Mon 01/22/2024
2300 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/14/2024 11:06

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
600 MW
800 MW
1400 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Mon 01/22/2024 to Mon 01/22/2024
0500 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 01/19/2024 11:40

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1600 MW **1400 MW**
850 MW 500 MW
2450 MW 1900 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Tue 01/23/2024 to Wed 01/24/2024
0500 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 01/19/2024 11:48

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW **1750 MW**
150 MW 150 MW
2450 MW 1900 MW

SCH-IMO_NY_NIAG_NRTH_BUS_W/BB

Fri 01/26/2024 to Fri 01/26/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1550 MW **1450 MW**
900 MW 450 MW
2450 MW 1900 MW

EDIC__-PRINCTWN_345_351

Thu 02/01/2024 to Thu 02/01/2024
0700 Daily 1700
Work scheduled by: NGrid

UPDATED by LS 01/18/2024 14:00

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3335 MW
390 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MILLWOOD-EASTVIEW_345_W82

Wed 02/07/2024 to Sun 02/11/2024
0001 Continuous 2200
Work scheduled by: ConEd
UPDATED by ConEd 01/12/2024 08:51

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

EDIC__-PRINCTWN_345_352

Thu 02/08/2024 to Thu 02/08/2024
0700 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1550 MW 1450 MW
Impacts Total Transfer Capability 900 MW 450 MW
TTC with All Lines In Service 2450 MW 1900 MW

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROTTDAM-EASTOVER_230_38

Wed 02/14/2024 to Fri 02/16/2024
0700 Continuous 1700

ARR: 77

SCH - NE - NY

FWD (Import)

REV (Export)

1400 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

1750 MW

1850 MW

Impacts Total Transfer Capability

700 MW

50 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NYPA

MILLWOOD-EASTVIEW_345_W85

Sat 02/17/2024 to Mon 02/19/2024
0001 Continuous 0200

UPDATED by ConEd 01/12/2024 08:46

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 0030

CANCELLED by TO 01/17/2024 07:22

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_W49TH_ST_345_M52

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 1930

CANCELLED by TO 01/17/2024 07:22

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 1930

CANCELLED by TO 01/17/2024 07:22

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS4

Mon 02/19/2024 to Mon 02/19/2024
1900 Continuous 1930

CANCELLED by TO 01/17/2024 07:22

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1700 MW

Impacts Total Transfer Capability

300 MW

100 MW

TTC with All Lines In Service

1400 MW

1800 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1100 MW

Impacts Total Transfer Capability

300 MW

700 MW

TTC with All Lines In Service

1400 MW

1800 MW

Work scheduled by:

ARR: 78

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1100

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

MOTTHAVN-RAINEY__345_Q12

Sat 03/02/2024 to Thu 04/11/2024
0001 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Mon 03/04/2024 to Fri 05/03/2024
0001 Continuous 2359

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

STLAWRNC-MOSES__230_L33P

Mon 03/04/2024 to Mon 03/04/2024
0700 Continuous 1930

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-PACKARD__230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1800 MW	1350 MW
650 MW	550 MW
2450 MW	1900 MW

SCRIBA_-VOLNEY__345_20

Mon 03/04/2024 to Mon 03/11/2024
0800 Continuous 1900
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0700 Continuous 1930
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 03/11/2024 to Mon 03/11/2024
0001 0030
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

SCRIBA_-VOLNEY__345_21

Tue 03/12/2024 to Tue 03/19/2024
0800 Continuous 1630
Work scheduled by: NGrid

UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4850 MW	
400 MW	
5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MAINESBG-WATRCURE_345_30

Wed 03/20/2024 to Wed 03/20/2024
0800 Continuous 1300
Work scheduled by: NYSEG

SCH - PJ - NY FWD (Import) REV (Export)
2400 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2550 MW

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 01/12/2024 07:57

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230
Work scheduled by: ConEd
UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS___345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid
UPDATED by ISONE 01/09/2024 16:12
ARR: 78

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

1700 MW

300 MW

100 MW

1400 MW

1800 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 1500

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

1100 MW

300 MW

700 MW

1400 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

REV (Export)

100 MW

100 MW

100 MW

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

REV (Export)

100 MW

1400 MW

SCH-NE-NYISO_LIMIT_1100

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

REV (Export)

100 MW

1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

300 MW

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 04/01/2024 to Fri 05/17/2024
0001 Continuous 2359
Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7695 MW
355 MW
8050 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200
Work scheduled by:

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NIAGARA-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2700 MW
500 MW
3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
315 MW 315 MW
315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200
Work scheduled by: ISONE

SCH - NPX_1385	FWD (Import)	REV (Export)
	100 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	200 MW	

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024
0700 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT	FWD (Import)	REV (Export)
	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

LINDEN_GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

LINDN_CG-LNDVFT_345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1					FWD (Import)	REV (Export)
Mon 04/22/2024	to	Fri 04/26/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
GOETHALS_345KV_5					FWD (Import)	REV (Export)
Thu 04/25/2024	to	Thu 04/25/2024		STATEN ISLAND		
0130	Continuous	0200		Impacts Total Transfer Capability		
Work scheduled by: ConEd				TTC with All Lines In Service		
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Fri 04/26/2024	to	Tue 05/07/2024		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
MARCY_-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	3225 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
PANNELL_-CLAY___345_2					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/03/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
W49TH_ST_345KV_5					FWD (Import)	REV (Export)
Wed 05/01/2024	to	Fri 05/03/2024		SCH - PJM_HTP	300 MW	
0001	Continuous	0200		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
300 MW	
360 MW	
660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
330 MW	330 MW
330 MW	330 MW

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
	1500 MW
	150 MW
	1650 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
8015 MW	
35 MW	
8050 MW	

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
4800 MW	
450 MW	
5250 MW	

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3520 MW	
205 MW	
3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

BECK__PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630
Work scheduled by: NGrid

SCH - OH - NY FWD (Import) REV (Export)
1600 MW 1050 MW
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 2050 MW 1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1200 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1650 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

LEEDS_345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3675 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3725 MW	

CHASLAKE-PORTER_230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

FITZPTRK-EDIC_345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC_345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3520 MW	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

MOTTHAVN-RAINEY_345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

STLAWRNC-MOSES_230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL-CLAY_345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

4800 MW
450 MW
5250 MW

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3520 MW
205 MW
3725 MW

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

4800 MW
450 MW
5250 MW

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3520 MW
205 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	850 MW
Impacts Total Transfer Capability	1050 MW	800 MW
TTC with All Lines In Service	2050 MW	1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024		CENTRAL EAST - VC	3225 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__345KV_CSC					FWD (Import)	REV (Export)
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC	3650 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	75 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Tue 10/29/2024	to	Thu 10/31/2024		DYSINGER EAST	2850 MW	
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Mon 11/04/2024	to	Sat 11/16/2024		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2100 MW
REV (Export)
350 MW
2450 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
1500 MW
1000 MW
1500 MW
1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export)
1600 MW
3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export)
2650 MW
3150 MW

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
REV (Export)
1400 MW
3150 MW

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1700 MW
REV (Export)
1450 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 20, 2024 to Saturday, July 19, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 90 MW
REV (Export) 189 MW
279 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 475 MW
REV (Export) 1000 MW
1025 MW
1500 MW
1000 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 500 MW
REV (Export) 2650 MW
3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2595 MW
REV (Export) 1130 MW
3725 MW

MOSES___-MASSENA_230_MMS2 , MOSES___-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 90 MW
REV (Export) 189 MW
279 MW

MOSES___-MASSENA_230_MMS2 , MOSES___-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 850 MW
REV (Export) 0 MW
650 MW
1500 MW
1000 MW
1000 MW

Seasonal Limits

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025

0530	Continuous	1700
------	------------	------

Work scheduled by: NGrid

FWD (Import)

REV (Export)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW