

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 03/31/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 03/31/2024  
0001 Continuous 2359  
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 03/31/2024  
0001 2359  
Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2400 MW** **2400 MW**  
150 MW 250 MW  
2550 MW 2650 MW

### HOMRC\_NY-MAINS\_NY\_345\_47

Fri 09/08/2023 to Wed 01/31/2024  
1612 Continuous 2359  
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### SCH-IMO-NYISO\_LIMIT\_1900

Wed 11/01/2023 to Tue 04/30/2024  
0001 Continuous 2359  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2200 MW**  
250 MW  
2450 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_6

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### DUNWODIE-SHORE\_RD\_345\_Y50

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

**800 MW**

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### SHORE\_RD\_345\_138\_BK 1

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### SHORE\_RD\_345\_138\_BK 2

Fri 12/15/2023 to Fri 02/16/2024  
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

**1350 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

### DUNWODIE-MOTTHAVN\_345\_71

Sun 12/24/2023 to Fri 03/01/2024  
1827 Continuous 2300

EXT FORCED by ConEd 01/02/2024 14:46

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### ADIRNDCK-PORTER\_\_230\_12

Tue 01/02/2024 to Fri 05/31/2024  
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

**2300 MW**

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1750

Tue 01/02/2024 to Fri 05/31/2024  
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

**2050 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

### FRASER\_345\_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024  
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3655 MW**

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

### SCH-IMO\_NY\_NIAG\_NRTH\_BUS\_W/BB

Fri 01/26/2024 to Fri 01/26/2024  
0500 Continuous 1900

SCH - OH - NY

FWD (Import)

REV (Export)

**1550 MW**

**1450 MW**

Impacts Total Transfer Capability

900 MW

450 MW

TTC with All Lines In Service

2450 MW

1900 MW

Work scheduled by: NYPA

### EDIC\_\_-PRINCTWN\_345\_351

Thu 02/01/2024 to Thu 02/01/2024  
0700 Daily 1700

UPDATED by LS 01/18/2024 14:00

CENTRAL EAST - VC

FWD (Import)

REV (Export)

**3335 MW**

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

### CLAY\_\_-EDIC\_\_345\_2-15

Mon 02/05/2024 to Mon 03/11/2024  
0700 Continuous 1600

OSWEGO EXPORT

FWD (Import)

REV (Export)

**4850 MW**

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

### MILLWOOD-EASTVIEW\_345\_W82

Wed 02/07/2024 to Sun 02/11/2024  
0001 Continuous 2200

UPDATED by ConEd 01/12/2024 08:51

UPNY CONED

FWD (Import)

REV (Export)

**7810 MW**

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EDIC__-PRINCTWN_345_352</b>					FWD (Import)	REV (Export)
Thu 02/08/2024	to	Thu 02/08/2024		CENTRAL EAST - VC	<b>3335 MW</b>	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
<b>SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB</b>					FWD (Import)	REV (Export)
Fri 02/09/2024	to	Fri 02/09/2024		SCH - OH - NY	<b>1550 MW</b>	<b>1450 MW</b>
0500	Continuous	1900		Impacts Total Transfer Capability	900 MW	450 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2450 MW	1900 MW
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD (Import)	REV (Export)
Mon 02/12/2024	to	Mon 02/12/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD (Import)	REV (Export)
Mon 02/12/2024	to	Mon 02/12/2024		SPR/DUN-SOUTH	<b>3800 MW</b>	
0330	Continuous	0400		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
<b>ROTTDAM-EASTOVER_230_38</b>					FWD (Import)	REV (Export)
Wed 02/14/2024	to	Fri 02/16/2024		SCH - NE - NY	<b>1400 MW</b>	
0700	Continuous	1700	ARR: 77	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	
<b>BECK__-NIAGARA_230_PA27</b>					FWD (Import)	REV (Export)
Thu 02/15/2024	to	Fri 02/16/2024		SCH - OH - NY	<b>2100 MW</b>	
0800	Continuous	1600		Impacts Total Transfer Capability	350 MW	
Work scheduled by: IESO				TTC with All Lines In Service	2450 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NIAGARA_PACKARD_230_62</b>					FWD (Import)	REV (Export)
Fri 02/16/2024	to	Fri 02/16/2024		SCH - OH - NY	<b>1750 MW</b>	<b>1850 MW</b>
0500	Continuous	1900		Impacts Total Transfer Capability	700 MW	50 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2450 MW	1900 MW
<b>SCH-IMO-NYISO_LIMIT_1400</b>					FWD (Import)	REV (Export)
Fri 02/16/2024	to	Fri 02/16/2024		SCH - OH - NY	<b>1700 MW</b>	
0500	Continuous	1900		Impacts Total Transfer Capability	750 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2450 MW	
<b>MILLWOOD-EASTVIEW_345_W85</b>					FWD (Import)	REV (Export)
Sat 02/17/2024	to	Mon 02/19/2024	<u>UPDATED by ConEd 01/12/2024 08:46</u>	UPNY CONED	<b>7810 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	240 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
<b>BERKSHIR-ALPS_345_393</b>					FWD (Import)	REV (Export)
Wed 02/21/2024	to	Thu 02/22/2024	<u>UPDATED by ISONE 01/18/2024 13:55</u>	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
1201	Continuous	1500	ARR: 78	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-ALPS\_\_\_345\_393

Wed 02/21/2024 to Thu 02/22/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

**1700 MW**

100 MW

1800 MW

### BERKSHIR-ALPS\_\_\_345\_393 , BERKSHIR-NORTHFLD\_345\_312

Wed 02/21/2024 to Thu 02/22/2024

1201 Continuous 1500

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

**1100 MW**

700 MW

1800 MW

### BERKSHIR-NORTHFLD\_345\_312

Wed 02/21/2024 to Thu 02/22/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**100 MW**

100 MW

200 MW

REV (Export)

**100 MW**

100 MW

200 MW

### BERKSHIR-NORTHFLD\_345\_312

Wed 02/21/2024 to Thu 02/22/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1300 MW**

100 MW

1400 MW

REV (Export)

### SCH-NE-NYISO\_LIMIT\_1100

Wed 02/21/2024 to Thu 02/22/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1300 MW**

100 MW

1400 MW

REV (Export)

### SCH-NE-NYISO\_LIMIT\_900

Wed 02/21/2024 to Thu 02/22/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

**1100 MW**

300 MW

1400 MW

REV (Export)

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_900

Wed 02/21/2024 to Thu 02/22/2024  
1201 Continuous 1500  
Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1100 MW**  
700 MW  
1800 MW

### MOTTHAVN-RAINEY\_\_345\_Q12

Sat 03/02/2024 to Thu 04/11/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
800 MW  
4600 MW

### SHORE\_RD\_345\_138\_BK 2

Mon 03/04/2024 to Fri 05/03/2024  
0001 Continuous 2359  
Work scheduled by: LI

UPDATED by ConEd 01/23/2024 10:28

CONED - LIPA  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1350 MW**  
150 MW  
1500 MW

### STLAWRNC-MOSES\_\_230\_L33P

Mon 03/04/2024 to Mon 03/04/2024  
0700 Continuous 1930  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1800 MW**  
650 MW  
2450 MW

### BECK\_\_PACKARD\_230\_BP76

Mon 03/04/2024 to Fri 05/24/2024  
0800 Continuous 1600  
Work scheduled by: NGrid

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1800 MW**  
650 MW  
2450 MW

### SCRIBA\_-VOLNEY\_\_345\_20

Mon 03/04/2024 to Mon 03/11/2024  
0800 Continuous 1900  
Work scheduled by: NGrid

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**5250 MW**  
0 MW  
5250 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### STLAWRNC-MOSES\_\_230\_L34P

Tue 03/05/2024 to Tue 03/05/2024  
0700 Continuous 1930  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### W49TH\_ST\_345KV\_6

Thu 03/07/2024 to Fri 03/15/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**310 MW**  
350 MW  
660 MW

### W49TH\_ST-E13THSTA\_345\_M55

Thu 03/07/2024 to Fri 03/15/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
800 MW  
4600 MW

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Mon 03/11/2024 to Mon 03/11/2024  
0001 0030  
Work scheduled by:

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
800 MW  
4600 MW

### SCRIBA\_-VOLNEY\_\_345\_21

Tue 03/12/2024 to Tue 03/19/2024  
0800 Continuous 1630  
Work scheduled by: NGrid

UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**5250 MW**  
0 MW  
5250 MW

### CLAY\_-EDIC\_\_345\_1-16

Mon 03/18/2024 to Mon 04/22/2024  
0700 Continuous 1600  
Work scheduled by: NGrid

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**4850 MW**  
400 MW  
5250 MW



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 03/18/2024 to Mon 03/18/2024  
0700 Continuous 1730  
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>2300 MW</b>	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

### S.RIPLEY-DUNKIRK\_230\_68

Mon 03/18/2024 to Fri 03/22/2024  
0800 Continuous 1600  
Work scheduled by: PJM

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

### MAINESBG-WATRCURE\_345\_30

Wed 03/20/2024 to Wed 03/20/2024  
0800 Continuous 1300  
Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
	<b>2400 MW</b>	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	2550 MW	

### MILLWOOD-EASTVIEW\_345\_W85

Mon 03/25/2024 to Sat 03/30/2024  
0201 Continuous 0200  
Work scheduled by: ConEd  
UPDATED by ConEd 01/12/2024 07:57

UPNY CONED	FWD (Import)	REV (Export)
	<b>7810 MW</b>	
Impacts Total Transfer Capability	240 MW	
TTC with All Lines In Service	8050 MW	

### SPRNBK\_345KV\_RNS3

Mon 03/25/2024 to Mon 03/25/2024  
0201 Continuous 0230  
Work scheduled by: ConEd  
UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### BERKSHIR-ALPS\_\_\_345\_393

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1500  
Work scheduled by: NGrid  
UPDATED by ISONE 01/09/2024 16:12  
ARR: 78

SCH - NPX_1385	FWD (Import)	REV (Export)
	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS___345_393</b>						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY		<b>1100 MW</b>	<b>1700 MW</b>
1201	Continuous	1500	ARR: 78	Impacts Total Transfer Capability		300 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW 1800 MW
<b>BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312</b>						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024		SCH - NE - NY		<b>1100 MW</b>	<b>1100 MW</b>
1201		1500	ARR: 78	Impacts Total Transfer Capability		300 MW	700 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW 1800 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NPX_1385		<b>100 MW</b>	<b>100 MW</b>
1201	Continuous	1500		Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY		<b>1300 MW</b>	
1201	Continuous	1500		Impacts Total Transfer Capability		100 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_1100</b>						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY		<b>1300 MW</b>	
1201	Continuous	1500		Impacts Total Transfer Capability		100 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_900</b>						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY		<b>1100 MW</b>	
1201	Continuous	1500		Impacts Total Transfer Capability		300 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_900

Wed 03/27/2024 to Thu 03/28/2024  
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

### SPRNBK\_345KV\_RNS3

Sat 03/30/2024 to Sat 03/30/2024  
0130 Continuous 0200

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4

Mon 04/01/2024 to Mon 04/01/2024  
2130 2200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by:

### LADENTWN-BUCHAN\_S\_345\_Y88

Thu 04/04/2024 to Mon 05/20/2024  
0001 Continuous 2359

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

### NIAGARA\_-DYSINGER\_345\_ND1

Mon 04/08/2024 to Fri 04/12/2024  
0500 Continuous 1900

DYSINGER EAST

FWD (Import)

REV (Export)

2700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 04/08/2024 to Sat 04/13/2024  
0800 Continuous 1500

SCH - PJM\_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_DYSINGER\_345\_ND2

Mon 04/15/2024 to Fri 04/19/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)  
**2700 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 3200 MW

### SCH-NPX\_1385-NYISO\_LIMIT\_100

Mon 04/15/2024 to Fri 04/26/2024  
0600 Continuous 2200  
Work scheduled by: ISONE

SCH - NPX\_1385 FWD (Import) REV (Export)  
**100 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 200 MW

### ELBRIDGE-LAFAYTTE\_345\_17-LE

Tue 04/16/2024 to Fri 05/03/2024  
0700 Continuous 1630  
Work scheduled by: NGrid ARR: 75

OSWEGO EXPORT FWD (Import) REV (Export)  
**5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### GOETHALS\_345KV\_5

Thu 04/18/2024 to Thu 04/18/2024  
0001 Continuous 0030  
Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### LINDEN\_-GOETHALS\_230\_A2253

Thu 04/18/2024 to Thu 04/25/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

SCH - PJ - NY FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Thu 04/18/2024 to Thu 04/18/2024  
1500 Continuous 1800  
Work scheduled by: PJM

SCH - PJM\_VFT FWD (Import) REV (Export)  
**0 MW** **0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PANNELL\_CLAY\_\_\_345\_1

Mon 04/22/2024 to Fri 04/26/2024  
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)  
**1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### W49TH\_ST\_345KV\_6

Wed 04/24/2024 to Sat 05/04/2024  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
**310 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Wed 04/24/2024 to Sat 05/04/2024  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP FWD (Import) REV (Export)  
**310 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST-E13THSTA\_345\_M55

Wed 04/24/2024 to Sat 05/04/2024  
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)  
**3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### GOETHALS\_345KV\_5

Thu 04/25/2024 to Thu 04/25/2024  
0130 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND FWD (Import) REV (Export)  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### DYSINGER\_STA\_255\_345\_DH1

Fri 04/26/2024 to Tue 05/07/2024  
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)  
**2850 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 3200 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY__-FRASANNX_345_UCC2-41</b>					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Tue 07/16/2024		CENTRAL EAST - VC	<b>3225 MW</b>	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>PANNELL_-CLAY___345_2</b>					FWD (Import)	REV (Export)
Mon 04/29/2024	to	Fri 05/03/2024		WEST CENTRAL	<b>1300 MW</b>	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
<b>W49TH_ST_345KV_5</b>					FWD (Import)	REV (Export)
Wed 05/01/2024	to	Fri 05/03/2024		SCH - PJM_HTP	<b>300 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
<b>W49TH_ST_345KV_7</b>					FWD (Import)	REV (Export)
Wed 05/01/2024	to	Fri 05/03/2024		SCH - PJM_HTP	<b>300 MW</b>	
0001	Continuous	0200		Impacts Total Transfer Capability	360 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	660 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD (Import)	REV (Export)
Mon 05/06/2024	to	Fri 05/10/2024		SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
0600	Continuous	1800		Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW	330 MW
<b>NIAGARA_-ROBNSNRD_230_64</b>					FWD (Import)	REV (Export)
Mon 05/13/2024	to	Fri 05/17/2024		SCH - OH - NY		<b>1500 MW</b>
0500	Continuous	1900		Impacts Total Transfer Capability		150 MW
Work scheduled by: NYPA				TTC with All Lines In Service		1650 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BUCHAN\_S-MILLWOOD\_345\_W97

Fri 05/17/2024 to Sat 05/18/2024  
0001 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	<b>8015 MW</b>	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8050 MW	

### FITZPTRK-EDIC\_345\_FE-1

Mon 05/20/2024 to Fri 05/24/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	<b>4800 MW</b>	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

### FITZPTRK-EDIC\_345\_FE-1

Mon 05/20/2024 to Fri 05/24/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	<b>3520 MW</b>	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

### FITZPTRK-EDIC\_345\_FE-1

Tue 05/28/2024 to Fri 05/31/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	<b>4800 MW</b>	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

### FITZPTRK-EDIC\_345\_FE-1

Tue 05/28/2024 to Fri 05/31/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	<b>3520 MW</b>	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

### BECK\_-PACKARD\_230\_BP76

Fri 05/31/2024 to Fri 05/31/2024  
0730 Continuous 1630  
Work scheduled by: NGrid

SCH - OH - NY	FWD (Import)	REV (Export)
	<b>1600 MW</b>	<b>1050 MW</b>
Impacts Total Transfer Capability	450 MW	600 MW
TTC with All Lines In Service	2050 MW	1650 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHASLAKE-PORTER\_\_230\_11

Sat 06/01/2024 to Wed 07/03/2024  
0530 Continuous 1600  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>2100 MW</b>	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

### NIAGARA\_345\_230\_AT4

Tue 06/11/2024 to Wed 06/12/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		<b>1200 MW</b>
Impacts Total Transfer Capability		450 MW
TTC with All Lines In Service		1650 MW

### CHASLAKE-PORTER\_\_230\_11

Mon 07/08/2024 to Fri 08/30/2024  
0700 Continuous 1900  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>2100 MW</b>	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

### DYSINGER-STA\_255\_345\_DH2

Mon 07/15/2024 to Sun 08/04/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### ROSETON\_-EFISHKIL\_345\_RFK305

Sat 07/20/2024 to Sun 07/21/2024  
0700 Continuous 1600  
Work scheduled by: CHGE

	FWD (Import)	REV (Export)
UPNY CONED	<b>7215 MW</b>	
Impacts Total Transfer Capability	835 MW	
TTC with All Lines In Service	8050 MW	

### LEEDS\_\_345\_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024  
0730 Continuous 1600  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	<b>3675 MW</b>	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	3725 MW	



# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHASLAKE-PORTER\_\_230\_11

Tue 09/03/2024 to Fri 11/15/2024  
0530 Continuous 2000  
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>2100 MW</b>	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

### FITZPTRK-EDIC\_\_345\_FE-1

Mon 09/09/2024 to Mon 09/09/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	<b>4800 MW</b>	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

### FITZPTRK-EDIC\_\_345\_FE-1

Mon 09/09/2024 to Mon 09/09/2024  
0001 Continuous 0100  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	<b>3520 MW</b>	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

### ROCHESTR-PANNELL\_345\_RP1

Mon 09/09/2024 to Fri 09/13/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	<b>2300 MW</b>	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

### MOTTHAVN-RAINEY\_\_345\_Q11

Sun 09/15/2024 to Sat 10/26/2024  
0001 Continuous 0300  
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

### DYSINGER-STA\_255\_345\_DH2

Mon 09/16/2024 to Mon 10/28/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ROCHESTR-PANNELL__345_RP2</b>				FWD (Import)	REV (Export)
Mon 09/16/2024	to	Fri 09/20/2024	DYSINGER EAST	<b>2300 MW</b>	
0700	Continuous	1530	Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3200 MW	
<b>STLAWRNC-MOSES__230_L34P</b>				FWD (Import)	REV (Export)
Mon 09/16/2024	to	Fri 09/20/2024	SCH - OH - NY		
0700	Continuous	1530	Impacts Total Transfer Capability		
Work scheduled by: NYPA			TTC with All Lines In Service		
<b>PANNELL_-CLAY__345_1</b>				FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024	WEST CENTRAL	<b>1300 MW</b>	
0700	Continuous	1530	Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW	
<b>STLAWRNC-MOSES__230_L34P</b>				FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024	SCH - OH - NY		
0700	Continuous	1530	Impacts Total Transfer Capability		
Work scheduled by: NYPA			TTC with All Lines In Service		
<b>FITZPTRK-EDIC__345_FE-1</b>				FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 09/26/2024	OSWEGO EXPORT	<b>4800 MW</b>	
0900	Continuous	1000	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
<b>FITZPTRK-EDIC__345_FE-1</b>				FWD (Import)	REV (Export)
Thu 09/26/2024	to	Thu 09/26/2024	CENTRAL EAST - VC	<b>3520 MW</b>	
0900	Continuous	1000	Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### STLAWRNC-MOSES\_\_230\_L34P

Mon 09/30/2024 to Fri 10/04/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

### FITZPTRK-EDIC\_\_345\_FE-1

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

OSWEGO EXPORT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**4800 MW**  
450 MW  
5250 MW

### FITZPTRK-EDIC\_\_345\_FE-1

Mon 09/30/2024 to Fri 10/04/2024  
1700 Continuous 1530  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3520 MW**  
205 MW  
3725 MW

### BECK\_\_-NIAGARA\_345\_PA302

Mon 10/07/2024 to Fri 10/11/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1000 MW** **850 MW**  
1050 MW 800 MW  
2050 MW 1650 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW**  
660 MW  
660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600  
Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**375 MW**  
285 MW  
660 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE\_345\_138\_BK\_2

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**375 MW**  
285 MW  
660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW**  
660 MW  
660 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/07/2024 to Fri 10/11/2024  
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX\_CSC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW** **0 MW**  
330 MW 330 MW  
330 MW 330 MW

### MARCY\_\_FRASANNX\_345\_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3225 MW**  
500 MW  
3725 MW

### MARCY\_\_N.SCTLND\_345\_18

Tue 10/15/2024 to Thu 10/17/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2665 MW**  
1060 MW  
3725 MW

### MARCY\_\_N.SCTLND\_345\_18

Mon 10/21/2024 to Fri 10/25/2024  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**2665 MW**  
1060 MW  
3725 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_345KV\_CSC

Mon 10/28/2024 to Sun 11/10/2024  
0700 Continuous 1530  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	<b>3650 MW</b>	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

### DYSINGER-STA\_255\_345\_DH2

Tue 10/29/2024 to Thu 10/31/2024  
0500 Continuous 2100  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### DYSINGER-STA\_255\_345\_DH1

Mon 11/04/2024 to Sat 11/16/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

### BECK\_\_-NIAGARA\_230\_PA27

Fri 11/15/2024 to Fri 11/15/2024  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>2100 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	2450 MW	

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### CHATGUAY-MASSENA\_765\_7040

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359  
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>1550 MW</b>	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST 7550 MW  
CENTRAL EAST - VC 3725 MW  
TOTAL EAST 6150 MW  
UPNY CONED 8050 MW  
SPR/DUN-SOUTH 4600 MW  
DYSINGER EAST 3200 MW  
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHATGUAY-MASSENA\_\_765\_7040 , MASSENA\_-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 2359

Work scheduled by:

MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_765\_345\_AT1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_765\_345\_AT2

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 189 MW  
TTC with All Lines In Service 279 MW

### MASSENA\_-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### MASSENA\_-MARCY\_\_765\_MSU1

Sat 11/16/2024 to Fri 11/29/2024  
0001 Continuous 2359

Work scheduled by: NYPA

MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

## Seasonal Limits

Thursday, January 25, 2024 to Thursday, July 24, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY__765_MSU1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	<b>2595 MW</b>	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
<b>MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	<b>90 MW</b>	
0001		2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	
<b>MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1</b>					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
0001		2359		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
<b>ADIRNDCK-PORTER__230_12</b>					FWD (Import)	REV (Export)
Sun 12/01/2024	to	Sat 05/31/2025		MOSES SOUTH	<b>2300 MW</b>	
0530	Continuous	1700		Impacts Total Transfer Capability	850 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
<b>MARCY__345KV_CSC</b>					FWD (Import)	REV (Export)
Mon 05/05/2025	to	Wed 05/14/2025	<u>CANCELLED by NYISO 01/23/2024 11:03</u>	CENTRAL EAST - VC	<b>3650 MW</b>	
0600	Continuous	1730		Impacts Total Transfer Capability	75 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	