

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Wed 01/31/2024
1612 Continuous 2359
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Fri 02/16/2024
0000 Continuous 2359

EXT FORCED by ConEd 12/20/2023 15:29

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

Sun 12/24/2023 to Fri 03/01/2024
1827 Continuous 2300

EXT FORCED by ConEd 01/02/2024 14:46

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Fri 05/31/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3655 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

EDIC__-PRINCTWN_345_351

Thu 02/01/2024 to Thu 02/01/2024
0700 Daily 1700

UPDATED by LS 01/18/2024 14:00

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3335 MW

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

MILLWOOD-EASTVIEW_345_W82

Wed 02/07/2024 to Sun 02/11/2024
0001 Continuous 2200

UPDATED by ConEd 01/12/2024 08:51

UPNY CONED

FWD (Import)

REV (Export)

7810 MW

Impacts Total Transfer Capability

240 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

EDIC__-PRINCTWN_345_352

Thu 02/08/2024 to Thu 02/08/2024
0700 Continuous 1700

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3335 MW

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 6150 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
 0500 Continuous 1900
 Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|----------------|
| SCH - OH - NY | 1550 MW | 1450 MW |
| Impacts Total Transfer Capability | 900 MW | 450 MW |
| TTC with All Lines In Service | 2450 MW | 1900 MW |

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
 0001 Continuous 0030
 Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
 0330 Continuous 0400
 Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

ROTTDAM-EASTOVER_230_38

Wed 02/14/2024 to Fri 02/16/2024
 0700 Continuous 1700
 Work scheduled by: NGrid

ARR: 77

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SCH - NE - NY | 1400 MW | |
| Impacts Total Transfer Capability | 0 MW | |
| TTC with All Lines In Service | 1400 MW | |

BECK__-NIAGARA_230_PA27

Thu 02/15/2024 to Fri 02/16/2024
 0800 Continuous 1600
 Work scheduled by: IESO

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SCH - OH - NY | 2100 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 2450 MW | |

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
 0500 Continuous 1900
 Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|----------------|
| SCH - OH - NY | 1750 MW | 1850 MW |
| Impacts Total Transfer Capability | 700 MW | 50 MW |
| TTC with All Lines In Service | 2450 MW | 1900 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1700 MW

750 MW

2450 MW

MILLWOOD-EASTVIEW_345_W85

Sat 02/17/2024 to Mon 02/19/2024
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 08:46

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7810 MW

240 MW

8050 MW

E13THSTA-FARRAGUT_345_45

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

1700 MW

300 MW

100 MW

1400 MW

1800 MW

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

1100 MW

300 MW

700 MW

1400 MW

1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|----------------------------------|------------|----------------|--|-----------------------------------|-------------------------------|----------------|----------------|
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD (Import) | REV (Export) |
| Wed 02/21/2024 | to | Thu 02/22/2024 | <u>UPDATED by ISONE 01/18/2024 13:55</u> | SCH - NPX_1385 | | 100 MW | 100 MW |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | TTC with All Lines In Service | 200 MW | 200 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD (Import) | REV (Export) |
| Wed 02/21/2024 | to | Thu 02/22/2024 | <u>UPDATED by ISONE 01/18/2024 13:55</u> | SCH - NE - NY | | 1300 MW | |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | 100 MW | |
| Work scheduled by: NGrid | | | | | TTC with All Lines In Service | 1400 MW | |
| SCH-NE-NYISO_LIMIT_1100 | | | | | | FWD (Import) | REV (Export) |
| Wed 02/21/2024 | to | Thu 02/22/2024 | <u>UPDATED by ISONE 01/18/2024 13:55</u> | SCH - NE - NY | | 1300 MW | |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | 100 MW | |
| Work scheduled by: NGrid | | | | | TTC with All Lines In Service | 1400 MW | |
| SCH-NE-NYISO_LIMIT_900 | | | | | | FWD (Import) | REV (Export) |
| Wed 02/21/2024 | to | Thu 02/22/2024 | <u>UPDATED by ISONE 01/18/2024 13:55</u> | SCH - NE - NY | | 1100 MW | |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | 300 MW | |
| Work scheduled by: NGrid | | | | | TTC with All Lines In Service | 1400 MW | |
| SCH-NYISO-NE_LIMIT_900 | | | | | | FWD (Import) | REV (Export) |
| Wed 02/21/2024 | to | Thu 02/22/2024 | <u>UPDATED by ISONE 01/18/2024 13:55</u> | SCH - NE - NY | | | 1100 MW |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | | 700 MW |
| Work scheduled by: NGrid | | | | | TTC with All Lines In Service | | 1800 MW |
| E13THSTA-FARRAGUT_345_45 | | | | | | FWD (Import) | REV (Export) |
| Sat 02/24/2024 | to | Sat 02/24/2024 | | SPR/DUN-SOUTH | | 3800 MW | |
| 0130 | Continuous | 0200 | | Impacts Total Transfer Capability | | 800 MW | |
| Work scheduled by: ConEd | | | | | TTC with All Lines In Service | 4600 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q12

Sat 03/02/2024 to Thu 04/11/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **3800 MW**
800 MW
4600 MW

SHORE_RD_345_138_BK 2

Mon 03/04/2024 to Fri 05/03/2024
0001 Continuous 2359
Work scheduled by: LI

UPDATED by ConEd 01/23/2024 10:28

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1350 MW**
150 MW
1500 MW

STLAWRNC-MOSES__230_L33P

Mon 03/04/2024 to Mon 03/04/2024
0700 Continuous 1930
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **REV (Export)**

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **1800 MW** **1350 MW**
650 MW 550 MW
2450 MW 1900 MW

SCRIBA_-VOLNEY__345_20

Mon 03/04/2024 to Mon 03/11/2024
0800 Continuous 1900
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **5250 MW**
0 MW
5250 MW

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0700 Continuous 1930
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) **REV (Export)**

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 03/07/2024 to Fri 03/15/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|--------------|--------------|
| FWD (Import) | REV (Export) |
| 310 MW | |
| 350 MW | |
| 660 MW | |

W49TH_ST-E13THSTA_345_M55

Thu 03/07/2024 to Fri 03/15/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|--------------|--------------|
| FWD (Import) | REV (Export) |
| 3800 MW | |
| 800 MW | |
| 4600 MW | |

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 03/11/2024 to Mon 03/11/2024
0001 0030
Work scheduled by:

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|--------------|--------------|
| FWD (Import) | REV (Export) |
| 3800 MW | |
| 800 MW | |
| 4600 MW | |

SCRIBA_-VOLNEY__345_21

Tue 03/12/2024 to Tue 03/19/2024
0800 Continuous 1630
Work scheduled by: NGrid

UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|--------------|--------------|
| FWD (Import) | REV (Export) |
| 5250 MW | |
| 0 MW | |
| 5250 MW | |

CLAY_-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|--------------|--------------|
| FWD (Import) | REV (Export) |
| 4850 MW | |
| 400 MW | |
| 5250 MW | |

MOSES_-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|--------------|--------------|
| FWD (Import) | REV (Export) |
| 2300 MW | |
| 850 MW | |
| 3150 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MAINESBG-WATRCURE_345_30

Wed 03/20/2024 to Wed 03/20/2024
0800 Continuous 1300
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW
150 MW
2550 MW

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW **1700 MW**
300 MW 100 MW
1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 1500

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

1100 MW

300 MW

700 MW

1400 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

REV (Export)

100 MW

100 MW

100 MW

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

REV (Export)

100 MW

1400 MW

SCH-NE-NYISO_LIMIT_1100

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

REV (Export)

100 MW

1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

300 MW

1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

REV (Export)

700 MW

1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200

UPDATED by ConEd 01/12/2024 07:57

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by:

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

LADENTWN-BUCHAN_S_345_Y88

Thu 04/04/2024 to Mon 05/20/2024
0001 Continuous 2359

FWD (Import) REV (Export)

7695 MW

355 MW

8050 MW

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900

FWD (Import) REV (Export)

2700 MW

500 MW

3200 MW

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

FWD (Import) REV (Export)

0 MW

315 MW

315 MW

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900

FWD (Import) REV (Export)

2700 MW

500 MW

3200 MW

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024
0700 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GOETHALS_345KV_5

Thu 04/18/2024 to Thu 04/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 01/27/2024 09:05

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Thu 04/18/2024 to Thu 04/25/2024
0001 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 01/27/2024 09:05

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 315 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 04/24/2024 to Sat 05/04/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Wed 04/24/2024 to Sat 05/04/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Wed 04/24/2024 to Sat 05/04/2024
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Thu 04/25/2024 to Thu 04/25/2024
 0130 Continuous 0200
 Work scheduled by: ConEd

CANCELLED by TO 01/27/2024 09:05

STATEN ISLAND FWD (Import) REV (Export)
 Impacts Total Transfer Capability
 TTC with All Lines In Service

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
 0500 Continuous 1900
 Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 3200 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
3225 MW
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC FWD (Import) REV (Export)
0 MW **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1500 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1650 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
8015 MW
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC FWD (Import) REV (Export)
3520 MW
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

BECK__-PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630
Work scheduled by: NGrid

SCH - OH - NY FWD (Import) REV (Export)
1600 MW 1050 MW
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 2050 MW 1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600
Work scheduled by: NGrid

MOSES SOUTH FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 450 MW
1650 MW

CHASLAKE-PORTER_230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 2850 MW
TTC with All Lines In Service 350 MW
3200 MW

ROSETON_EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 7215 MW
TTC with All Lines In Service 835 MW
8050 MW

LEEDS_345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability 3675 MW
TTC with All Lines In Service 50 MW
3725 MW

CHASLAKE-PORTER_230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 2100 MW
TTC with All Lines In Service 1050 MW
3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|---------------------------------|------------|----------------|--|-----------------------------------|----------------|--------------|
| FITZPTRK-EDIC__345_FE-1 | | | | | FWD (Import) | REV (Export) |
| Mon 09/09/2024 | to | Mon 09/09/2024 | | OSWEGO EXPORT | 4800 MW | |
| 0001 | Continuous | 0100 | | Impacts Total Transfer Capability | 450 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 5250 MW | |
| FITZPTRK-EDIC__345_FE-1 | | | | | FWD (Import) | REV (Export) |
| Mon 09/09/2024 | to | Mon 09/09/2024 | | CENTRAL EAST - VC | 3520 MW | |
| 0001 | Continuous | 0100 | | Impacts Total Transfer Capability | 205 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3725 MW | |
| ROCHESTR-PANNELL_345_RP1 | | | | | FWD (Import) | REV (Export) |
| Mon 09/09/2024 | to | Fri 09/13/2024 | | DYSINGER EAST | 2300 MW | |
| 0700 | Continuous | 1530 | | Impacts Total Transfer Capability | 900 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3200 MW | |
| MOTTHAVN-RAINEY__345_Q11 | | | | | FWD (Import) | REV (Export) |
| Sun 09/15/2024 | to | Sat 10/26/2024 | | SPR/DUN-SOUTH | 3800 MW | |
| 0001 | Continuous | 0300 | | Impacts Total Transfer Capability | 800 MW | |
| Work scheduled by: ConEd | | | | TTC with All Lines In Service | 4600 MW | |
| DYSINGER-STA_255_345_DH2 | | | | | FWD (Import) | REV (Export) |
| Mon 09/16/2024 | to | Mon 10/28/2024 | | DYSINGER EAST | 2850 MW | |
| 0500 | Continuous | 1900 | | Impacts Total Transfer Capability | 350 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3200 MW | |
| ROCHESTR-PANNELL_345_RP2 | | | | | FWD (Import) | REV (Export) |
| Mon 09/16/2024 | to | Fri 09/20/2024 | | DYSINGER EAST | 2300 MW | |
| 0700 | Continuous | 1530 | | Impacts Total Transfer Capability | 900 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3200 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PANNELL-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
950 MW
2250 MW

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--------------------------------------|------------|----------------|--|-----------------------------------|----------------|---------------|
| FITZPTRK-EDIC_345_FE-1 | | | | | FWD (Import) | REV (Export) |
| Mon 09/30/2024 | to | Fri 10/04/2024 | | OSWEGO EXPORT | 4800 MW | |
| 1700 | Continuous | 1530 | | Impacts Total Transfer Capability | 450 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 5250 MW | |
| FITZPTRK-EDIC_345_FE-1 | | | | | FWD (Import) | REV (Export) |
| Mon 09/30/2024 | to | Fri 10/04/2024 | | CENTRAL EAST - VC | 3520 MW | |
| 1700 | Continuous | 1530 | | Impacts Total Transfer Capability | 205 MW | |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3725 MW | |
| BECK_-NIAGARA_345_PA302 | | | | | FWD (Import) | REV (Export) |
| Mon 10/07/2024 | to | Fri 10/11/2024 | | SCH - OH - NY | 1000 MW | 850 MW |
| 0500 | Continuous | 1900 | | Impacts Total Transfer Capability | 1050 MW | 800 MW |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 2050 MW | 1650 MW |
| NEPTUNE_-DUFFYAVE_345_NEPTUNE | | | | | FWD (Import) | REV (Export) |
| Mon 10/07/2024 | to | Fri 10/11/2024 | | SCH - PJM_NEPTUNE | 0 MW | |
| 0600 | Continuous | 1600 | | Impacts Total Transfer Capability | 660 MW | |
| Work scheduled by: LI | | | | TTC with All Lines In Service | 660 MW | |
| NEWBRDGE_345_138_BK_1 | | | | | FWD (Import) | REV (Export) |
| Mon 10/07/2024 | to | Fri 10/11/2024 | | SCH - PJM_NEPTUNE | 375 MW | |
| 0600 | Continuous | 1600 | | Impacts Total Transfer Capability | 285 MW | |
| Work scheduled by: LI | | | | TTC with All Lines In Service | 660 MW | |
| NEWBRDGE_345_138_BK_2 | | | | | FWD (Import) | REV (Export) |
| Mon 10/07/2024 | to | Fri 10/11/2024 | | SCH - PJM_NEPTUNE | 375 MW | |
| 0600 | Continuous | 1600 | | Impacts Total Transfer Capability | 285 MW | |
| Work scheduled by: LI | | | | TTC with All Lines In Service | 660 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 0 MW | |
| 660 MW | |
| 660 MW | |

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 0 MW | 0 MW |
| 330 MW | 330 MW |
| 330 MW | 330 MW |

MARCY__-FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 3225 MW | |
| 500 MW | |
| 3725 MW | |

MARCY__-N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 2665 MW | |
| 1060 MW | |
| 3725 MW | |

MARCY__-N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 2665 MW | |
| 1060 MW | |
| 3725 MW | |

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 3650 MW | |
| 75 MW | |
| 3725 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
2100 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2450 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY FWD (Import) REV (Export)
0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040 , MASSENA-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH FWD (Import) REV (Export)
500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MARCY___765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC 2595 MW
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, January 27, 2024 to Saturday, July 26, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024

0001 2359

Work scheduled by:

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

90 MW

189 MW

279 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024

0001 2359

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

850 MW

650 MW

1500 MW

0 MW

1000 MW

1000 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025

0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

MARCY__345KV_CSC

Mon 05/05/2025 to Wed 05/14/2025

0600 Continuous 1730

Work scheduled by: NYPA

CANCELLED by NYISO 01/23/2024 11:03

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3650 MW

75 MW

3725 MW