

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Sat 03/09/2024
1612 Continuous 1600
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Thu 02/29/2024
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Thu 02/29/2024
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

Fri 12/15/2023 to Thu 02/29/2024
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Thu 02/29/2024
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

Sun 12/24/2023 to Sat 03/02/2024
1827 Continuous 0200

EXT FORCED by ConEd 02/01/2024 12:12

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3655 MW

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NYPA

SPRNBK -W49TH_ST_345_M51

Tue 01/30/2024 to Sun 02/11/2024
0202 Continuous 2359

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

EDIC__ -PRINCTWN_345_351

Thu 02/01/2024 to Thu 02/01/2024
0700 Daily 1700

UPDATED by LS 01/18/2024 14:00

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3335 MW

Impacts Total Transfer Capability

390 MW

TTC with All Lines In Service

3725 MW

Work scheduled by: NGrid

GOETHALS_345KV_5

Mon 02/05/2024 to Mon 02/05/2024
0001 Continuous 0030

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 0200

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2400 MW

REV (Export)

2400 MW

150 MW

250 MW

2550 MW

2650 MW

LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 0200

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2400 MW

REV (Export)

2400 MW

150 MW

250 MW

2550 MW

2650 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 0200

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2400 MW

REV (Export)

2400 MW

150 MW

250 MW

2550 MW

2650 MW

CLAY_-EDIC_345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4850 MW

REV (Export)

400 MW

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC__-PRINCTWN_345_352

Thu 02/08/2024 to Thu 02/08/2024
0700 Continuous 1700
Work scheduled by: NGrid

FWD (Import) REV (Export)
CENTRAL EAST - VC **3335 MW**
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **1550 MW 1450 MW**
Impacts Total Transfer Capability 900 MW 450 MW
TTC with All Lines In Service 2450 MW 1900 MW

GOETHALS_345KV_5

Sun 02/11/2024 to Sun 02/11/2024
0130 Continuous 0200
Work scheduled by: ConEd

FWD (Import) REV (Export)
STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Wed 02/14/2024 to Wed 02/14/2024
0201 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 08:51

FWD (Import) REV (Export)
UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROTTDAM-EASTOVER_230_38

Wed 02/14/2024 to Fri 02/16/2024
0700 Continuous 1700

ARR: 77

FWD (Import) REV (Export)

1400 MW

0 MW

1400 MW

BECK__-NIAGARA_230_PA27

Thu 02/15/2024 to Fri 02/16/2024
0800 Continuous 1600

FWD (Import) REV (Export)

2100 MW

350 MW

2450 MW

NIAGARA_PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900

FWD (Import) REV (Export)

1750 MW

1850 MW

700 MW

50 MW

2450 MW

1900 MW

SCH-IMO-NYISO_LIMIT_1400

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900

FWD (Import) REV (Export)

1700 MW

750 MW

2450 MW

MILLWOOD-EASTVIEW_345_W85

Sat 02/17/2024 to Mon 02/19/2024
0001 Continuous 0200

UPDATED by ConEd 01/12/2024 08:46

FWD (Import) REV (Export)

7810 MW

240 MW

8050 MW

E13THSTA-FARRAGUT_345_45

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 0030

FWD (Import) REV (Export)

3800 MW

800 MW

4600 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-ALPS___345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1700 MW

100 MW

1800 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 1500

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

700 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

1300 MW

100 MW

1400 MW

SCH-NE-NYISO_LIMIT_1100

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

1300 MW

100 MW

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

300 MW

1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

700 MW

1800 MW

DUNWODIE_345KV_3

Fri 02/23/2024 to Fri 02/23/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_5

Fri 02/23/2024 to Fri 02/23/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

E13THSTA-FARRAGUT_345_45

Sat 02/24/2024 to Sat 02/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_3

Sat 03/02/2024 to Sat 03/02/2024
0130 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Sat 03/02/2024 to Sat 03/02/2024

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

MOTTHAVN-RAINEY__345_Q12

Sat 03/02/2024 to Thu 04/11/2024

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

SHORE_RD_345_138_BK 2

Mon 03/04/2024 to Fri 05/03/2024

0001 Continuous 2359

Work scheduled by: LI

CANCELLED by TO 02/01/2024 14:41

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

STLAWRNC-MOSES__230_L33P

Mon 03/04/2024 to Mon 03/04/2024

0700 Continuous 1930

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK__PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024

0800 Continuous 1600

Work scheduled by: NGrid

SCH - OH - NY

FWD (Import)

REV (Export)

1800 MW

1350 MW

Impacts Total Transfer Capability

650 MW

550 MW

TTC with All Lines In Service

2450 MW

1900 MW

SCRIBA_-VOLNEY__345_20

Mon 03/04/2024 to Mon 03/11/2024

0800 Continuous 1900

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Tue 03/05/2024 to Fri 05/03/2024
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0700 Continuous 1930

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Thu 03/07/2024 to Fri 03/15/2024
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M55

Thu 03/07/2024 to Fri 03/15/2024
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 03/11/2024 to Mon 03/11/2024
0001 0030

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

SCRIBA_-VOLNEY__345_21

Tue 03/12/2024 to Tue 03/19/2024
0800 Continuous 1630

Work scheduled by: NGrid

UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MAINESBG-WATRCURE_345_30

Wed 03/20/2024 to Wed 03/20/2024
0800 Continuous 1300
Work scheduled by: NYSEG

SCH - PJ - NY FWD (Import) REV (Export)
2400 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2550 MW

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-ALPS___345_393

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1700 MW

100 MW

1800 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 1500

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

700 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

SCH-NE-NYISO_LIMIT_1100

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by:

E13THSTA-FARRAGUT_345_46

Mon 04/08/2024 to Wed 04/10/2024
0301 Continuous 0300

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NIAGARA_DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900

DYSINGER EAST

FWD (Import)

REV (Export)

2700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

NIAGARA_DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2700 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3200 MW

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200

Work scheduled by: ISONE

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024
0700 Continuous 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

PANNELL_-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 04/24/2024 to Sat 05/04/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Wed 04/24/2024 to Sat 05/04/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	310 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Wed 04/24/2024 to Sat 05/04/2024
0001 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

PANNELL_-CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Tue 04/30/2024 to Sun 05/19/2024

0201 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024

0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

E13THSTA-FARRAGUT_345_46

Wed 05/08/2024 to Sun 05/12/2024

0201 Continuous 0301

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024

0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_1

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

8015 MW

Impacts Total Transfer Capability

35 MW

TTC with All Lines In Service

8050 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024	CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	OSWEGO EXPORT	4800 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1				FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024	CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530	Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	3725 MW	
BECK__-PACKARD__230_BP76				FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024	SCH - OH - NY	1600 MW	1050 MW
0730	Continuous	1630	Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid			TTC with All Lines In Service	2050 MW	1650 MW
CHASLAKE-PORTER__230_11				FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024	MOSES SOUTH	2100 MW	
0530	Continuous	1600	Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW	
NIAGARA_345_230_AT4				FWD (Import)	REV (Export)
Tue 06/11/2024	to	Wed 06/12/2024	SCH - OH - NY		1200 MW
0500	Continuous	1900	Impacts Total Transfer Capability		450 MW
Work scheduled by: NYPA			TTC with All Lines In Service		1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2100 MW	
1050 MW	
3150 MW	

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2850 MW	
350 MW	
3200 MW	

ROSETON_-EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
7215 MW	
835 MW	
8050 MW	

LEEDS__345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3675 MW	
50 MW	
3725 MW	

EDIC__-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
3335 MW	
390 MW	
3725 MW	

MARCY_-EDIC__345_UE1-7

Sun 08/25/2024 to Fri 08/30/2024
0800 Continuous 1600
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3520 MW	
Impacts Total Transfer Capability	205 MW	
TTC with All Lines In Service	3725 MW	

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 2300 MW
REV (Export) 900 MW
3200 MW

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

PANNELL_-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) 3520 MW
REV (Export) 205 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW **850 MW**
1050 MW 800 MW
2050 MW 1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
330 MW 330 MW
330 MW 330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3650 MW**
Impacts Total Transfer Capability 75 MW
TTC with All Lines In Service 3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2450 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040 , MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 2359

Work scheduled by:

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

189 MW

TTC with All Lines In Service

279 MW

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024

0001 Continuous 2359

Work scheduled by: NYPA

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 1, 2024 to Thursday, July 31, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2595 MW	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	