

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Sat 03/09/2024
1612 Continuous 1600
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Thu 02/29/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Thu 02/29/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 1

Fri 12/15/2023 to Thu 02/29/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Thu 02/29/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

DUNWODIE-MOTTHAVN_345_71

Sun 12/24/2023 to Sat 03/02/2024

1827 Continuous 0200

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 12:12

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

FWD (Import) REV (Export)

2050 MW

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530

FWD (Import) REV (Export)

3655 MW

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

70 MW

TTC with All Lines In Service

3725 MW

SPRNBK_-W49TH_ST_345_M51

Tue 01/30/2024 to Sun 02/11/2024
0202 Continuous 2359

FWD (Import) REV (Export)

3200 MW

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

GOETHALS_345KV_5

Mon 02/05/2024 to Mon 02/05/2024
0001 Continuous 0030

FWD (Import) REV (Export)

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 0200

FWD (Import) REV (Export)

2400 MW

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

150 MW

2550 MW

250 MW

2650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_- FARRAGUT_345_B3402 , LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

MARION_-FARRAGUT_345_C3403 , LINDEN_-GOETHALS_230_A2253

Mon 02/05/2024 to Sun 02/11/2024
0001 0200
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

CLAY_-EDIC_345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600
Work scheduled by: NGrid
UPDATED by NYPA 02/02/2024 14:53

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
4850 MW
400 MW
5250 MW

SCH-IMO-NYISO_LIMIT_1200

Tue 02/06/2024 to Tue 02/06/2024
0815 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1500 MW
950 MW
2450 MW

SCH-NYISO-IMO_LIMIT_1000

Tue 02/06/2024 to Tue 02/06/2024
0815 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)
1300 MW
600 MW
1900 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC___-PRINCTWN_345_352

Thu 02/08/2024 to Thu 02/08/2024
0700 Continuous 1700
Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3335 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	3725 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 02/09/2024 to Fri 02/09/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1550 MW	1450 MW
Impacts Total Transfer Capability	900 MW	450 MW
TTC with All Lines In Service	2450 MW	1900 MW

GOETHALS_345KV_5

Sun 02/11/2024 to Sun 02/11/2024
0130 Continuous 0200
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
STATEN ISLAND		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0001 Continuous 0030
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST-E13THSTA_345_M54

Mon 02/12/2024 to Mon 02/12/2024
0330 Continuous 0400
Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Wed 02/14/2024 to Wed 02/14/2024
0201 Continuous 2200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 08:51

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

ROTTRDAM-EASTOVER_230_38

Wed 02/14/2024 to Fri 02/16/2024
0700 Continuous 1700
Work scheduled by: NGrid

ARR: 77

SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1400 MW

FWD (Import) REV (Export)

BECK_-NIAGARA_230_PA27

Thu 02/15/2024 to Fri 02/16/2024
0800 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2450 MW

FWD (Import) REV (Export)

NIAGARA_-PACKARD_230_62

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY **1750 MW** **1850 MW**
Impacts Total Transfer Capability 700 MW 50 MW
TTC with All Lines In Service 2450 MW 1900 MW

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1400

Fri 02/16/2024 to Fri 02/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 2450 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W85

Sat 02/17/2024 to Mon 02/19/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 08:46

UPNY CONED **7810 MW**
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Mon 02/19/2024 to Mon 02/19/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024 UPDATED by ISONE 01/18/2024 13:55
1201 Continuous 1500
Work scheduled by: NGrid ARR: 78

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

BERKSHIR-ALPS_345_393

Wed 02/21/2024 to Thu 02/22/2024 UPDATED by ISONE 01/18/2024 13:55
1201 Continuous 1500
Work scheduled by: NGrid ARR: 78

SCH - NE - NY FWD (Import) REV (Export)
1100 MW 1700 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500
Work scheduled by: ARR: 78

SCH - NE - NY FWD (Import) REV (Export)
1100 MW 1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024 UPDATED by ISONE 01/18/2024 13:55
1201 Continuous 1500
Work scheduled by: NGrid

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW 100 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024 UPDATED by ISONE 01/18/2024 13:55
1201 Continuous 1500
Work scheduled by: NGrid

SCH - NE - NY FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1100

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

DUNWODIE_345KV_3

Fri 02/23/2024 to Fri 02/23/2024
0001 Continuous 0030

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

Fri 02/23/2024 to Fri 02/23/2024
0001 Continuous 0030

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

Sat 02/24/2024 to Sat 02/24/2024
0130 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 02/26/2024 to Wed 03/06/2024
0001 Continuous 2359

UPDATED by ConEd 02/02/2024 16:20

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

Mon 02/26/2024 to Wed 03/06/2024
0001 Continuous 2359

UPDATED by ConEd 02/02/2024 16:20

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

Sat 03/02/2024 to Sat 03/02/2024
0130 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

Sat 03/02/2024 to Sat 03/02/2024
0130 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q12

Sat 03/02/2024 to Thu 04/11/2024
0201 Continuous 0200

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Mon 03/04/2024 to Fri 05/03/2024
0001 Continuous 2359

CANCELLED by TO 02/01/2024 14:41

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L33P

Mon 03/04/2024 to Mon 03/04/2024
0700 Continuous 1930
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

BECK__-PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0800 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1800 MW **1350 MW**
650 MW 550 MW
2450 MW 1900 MW

SCRIBA_-VOLNEY__345_20

Mon 03/04/2024 to Mon 03/11/2024
0800 Continuous 1900
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

SHORE_RD_345_138_BK 1

Tue 03/05/2024 to Fri 05/03/2024
0001 Continuous 2359
Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1350 MW
150 MW
1500 MW

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0700 Continuous 1930
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Thu 03/07/2024 to Sat 05/04/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/02/2024 16:20

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
310 MW
350 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Thu 03/07/2024 to Sat 05/04/2024
0001 Continuous 0200

UPDATED by ConEd 02/02/2024 16:20

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 03/11/2024 to Mon 03/11/2024
0001 0030

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by:

SCRIBA_-VOLNEY_345_21

Tue 03/12/2024 to Tue 03/19/2024
0800 Continuous 1630

UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

CLAY_-EDIC_345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600

OSWEGO EXPORT

FWD (Import)

REV (Export)

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600

SCH - PJ - NY

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Wed 03/20/2024 to Wed 03/20/2024
0800 Continuous 1300
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2400 MW
REV (Export) 150 MW
2550 MW

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200
Work scheduled by: ConEd
UPDATED by ConEd 01/12/2024 07:57

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7810 MW
REV (Export) 240 MW
8050 MW

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230
Work scheduled by: ConEd
UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3800 MW
REV (Export) 800 MW
4600 MW

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid
UPDATED by ISONE 01/09/2024 16:12
ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 100 MW
REV (Export) 100 MW
100 MW
200 MW

BERKSHIR-ALPS_345_393

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid
UPDATED by ISONE 01/09/2024 16:12
ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1100 MW
REV (Export) 1700 MW
300 MW
1400 MW

BERKSHIR-ALPS_345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by:
ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1100 MW
REV (Export) 1100 MW
300 MW
1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NPX_1385		100 MW	100 MW
1201	Continuous	1500		Impacts Total Transfer Capability		100 MW	100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-NORTHFLD_345_312						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY		1300 MW	
1201	Continuous	1500		Impacts Total Transfer Capability		100 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_1100						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY		1300 MW	
1201	Continuous	1500		Impacts Total Transfer Capability		100 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_900						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY		1100 MW	
1201	Continuous	1500		Impacts Total Transfer Capability		300 MW	
Work scheduled by: NGrid					TTC with All Lines In Service	1400 MW	
SCH-NYISO-NE_LIMIT_900						FWD (Import)	REV (Export)
Wed 03/27/2024	to	Thu 03/28/2024	<u>UPDATED by ISONE 01/09/2024 16:12</u>	SCH - NE - NY			1100 MW
1201	Continuous	1500		Impacts Total Transfer Capability			700 MW
Work scheduled by: NGrid					TTC with All Lines In Service		1800 MW
SPRNBK_345KV_RNS3						FWD (Import)	REV (Export)
Sat 03/30/2024	to	Sat 03/30/2024	<u>UPDATED by ConEd 01/12/2024 07:57</u>	SPR/DUN-SOUTH		3800 MW	
0130	Continuous	0200		Impacts Total Transfer Capability		800 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/01/2024 to Mon 04/01/2024
2130 2200

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

MARCY_765_345_AT1

Fri 04/05/2024 to Fri 04/05/2024
0500 Continuous 1930

FWD (Import) REV (Export)

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY_765_345_AT2

Sat 04/06/2024 to Sat 04/06/2024
0500 Continuous 1930

FWD (Import) REV (Export)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

E13THSTA-FARRAGUT_345_46

Mon 04/08/2024 to Wed 04/10/2024
0301 Continuous 0300

FWD (Import) REV (Export)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

UPDATED by ConEd 02/02/2024 16:35

NIAGARA_-DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900

FWD (Import) REV (Export)

DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

LINDN_CG-LNDVFT_345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500

FWD (Import) REV (Export)

SCH - PJM_VFT **0 MW** **0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
2700 MW	
500 MW	
3200 MW	

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	
100 MW	
200 MW	

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024
0700 Continuous 1630
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
5250 MW	
0 MW	
5250 MW	

LINDN_CG-LNDVFT_345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

PANNELL-CLAY_345_1

Mon 04/22/2024 to Fri 04/26/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1300 MW	
950 MW	
2250 MW	

W49TH_ST_345KV_8

Wed 04/24/2024 to Sat 05/04/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/02/2024 16:20

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
310 MW	
350 MW	
660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2850 MW
REV (Export) 350 MW
3200 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 04/29/2024 to Tue 07/16/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3225 MW
REV (Export) 500 MW
3725 MW

PANNELL_-CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 04/30/2024 to Sun 05/19/2024
0201 Continuous 2359
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7695 MW
REV (Export) 355 MW
8050 MW

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 300 MW
REV (Export) 360 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

PANNELL_CLAY_345_2

Tue 05/07/2024 to Tue 05/07/2024
0730 Continuous 1430

Work scheduled by: NGrid

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

E13THSTA-FARRAGUT_345_46

Wed 05/08/2024 to Sun 05/12/2024
0201 Continuous 0301

Work scheduled by: ConEd

UPDATED by ConEd 02/02/2024 16:35

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

PANNELL_CLAY_345_1

Thu 05/09/2024 to Thu 05/09/2024
0730 Continuous 1430

Work scheduled by: NGrid

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

NIAGARA_ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1500 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1650 MW

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE_345_138_BK_2

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

375 MW

Impacts Total Transfer Capability

285 MW

TTC with All Lines In Service

660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

8015 MW

Impacts Total Transfer Capability

35 MW

TTC with All Lines In Service

8050 MW

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

FWD (Import)

REV (Export)

4800 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

5250 MW

FITZPTRK-EDIC_345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3520 MW

Impacts Total Transfer Capability

205 MW

TTC with All Lines In Service

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	SCH - HQ - NY	0 MW	0 MW
1800	Continuous	0500		Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1550 MW	
1800	Continuous	0500		Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MARCY__765_345_AT1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1750 MW	
1800	Continuous	0500	ARR: 19	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MARCY__765_345_AT2					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1700 MW	
1800	Continuous	0500	ARR: 19	Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2595 MW

Impacts Total Transfer Capability

1130 MW

TTC with All Lines In Service

3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

BECK__-PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630

Work scheduled by: NGrid

SCH - OH - NY

FWD (Import)

REV (Export)

1600 MW

1050 MW

Impacts Total Transfer Capability

450 MW

600 MW

TTC with All Lines In Service

2050 MW

1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1650 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_EFISHKIL_345_RFK305					FWD (Import)	REV (Export)
Sat 07/20/2024	to	Sun 07/21/2024		UPNY CONED	7215 MW	
0700	Continuous	1600		Impacts Total Transfer Capability	835 MW	
Work scheduled by: CHGE				TTC with All Lines In Service	8050 MW	
LEEDS___345_LEEDS SVC					FWD (Import)	REV (Export)
Mon 07/22/2024	to	Thu 07/25/2024		CENTRAL EAST - VC	3675 MW	
0730	Continuous	1600		Impacts Total Transfer Capability	50 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
EDIC___-PRINCTWN_345_351					FWD (Import)	REV (Export)
Mon 08/19/2024	to	Sat 08/24/2024	<u>UPDATED by NGrid 02/02/2024 14:41</u>	CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
MARCY___-EDIC___345_UE1-7					FWD (Import)	REV (Export)
Sun 08/25/2024	to	Fri 08/30/2024		OSWEGO EXPORT	5250 MW	
0800	Continuous	1600	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
CHASLAKE-PORTER___230_11					FWD (Import)	REV (Export)
Tue 09/03/2024	to	Fri 11/15/2024		MOSES SOUTH	2100 MW	
0530	Continuous	2000		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
FITZPTRK-EDIC___345_FE-1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		OSWEGO EXPORT	4800 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

ROCHESTR-PANNELL__345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DYSINGER-STA_255__345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL-CLAY___345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1300 MW
REV (Export) 950 MW
2250 MW

STLAWRNC-MOSES___230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3520 MW
REV (Export) 205 MW
3725 MW

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) REV (Export)

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 4800 MW
REV (Export) 450 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_345_FE-1					FWD (Import)	REV (Export)
Mon 09/30/2024	to	Fri 10/04/2024		CENTRAL EAST - VC	3520 MW	
1700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
BECK_-NIAGARA_345_PA302					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - OH - NY	1000 MW	850 MW
0500	Continuous	1900		Impacts Total Transfer Capability	1050 MW	800 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2050 MW	1650 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501					FWD (Import)	REV (Export)
Mon 10/07/2024	to	Fri 10/11/2024		SCH - PJM_NEPTUNE	0 MW	
0600	Continuous	1600		Impacts Total Transfer Capability	660 MW	
Work scheduled by: LI				TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3225 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

3725 MW

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2665 MW

Impacts Total Transfer Capability

1060 MW

TTC with All Lines In Service

3725 MW

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC

FWD (Import)

REV (Export)

3650 MW

Impacts Total Transfer Capability

75 MW

TTC with All Lines In Service

3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

DYSINGER EAST

FWD (Import)

REV (Export)

2850 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

3200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	2100 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	2450 MW	

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	1550 MW	
Impacts Total Transfer Capability	1600 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1750 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	3150 MW	

MARCY__765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

	FWD (Import)	REV (Export)
MOSES SOUTH	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	279 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ - NY	475 MW	1000 MW
0001	Continuous	2359		Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY___765_MSU1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		CENTRAL EAST - VC	2595 MW	
0001	Continuous	2359		Impacts Total Transfer Capability	1130 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		MOSES SOUTH	500 MW	
0001		2359		Impacts Total Transfer Capability	2650 MW	
Work scheduled by:				TTC with All Lines In Service	3150 MW	
MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1					FWD (Import)	REV (Export)
Sat 11/16/2024	to	Fri 11/29/2024		SCH - HQ_CEDARS	90 MW	
0001		2359		Impacts Total Transfer Capability	189 MW	
Work scheduled by:				TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Saturday, February 3, 2024 to Saturday, August 2, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA__230_MMS2 , MOSES__-MASSENA__230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

850 MW 0 MW

650 MW 1000 MW

1500 MW 1000 MW

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import) REV (Export)

2300 MW

850 MW

3150 MW