

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Sat 03/09/2024
1612 Continuous 1600
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Sun 03/10/2024
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Sun 03/10/2024
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

FWD (Import)

REV (Export)

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Sun 03/10/2024
0000 Continuous 2359

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

FWD (Import)

REV (Export)

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

Sun 12/24/2023 to Sat 03/02/2024
1827 Continuous 0200

EXT FORCED by ConEd 02/01/2024 12:12

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

FWD (Import)

REV (Export)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024
0630 Continuous 1730

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

FWD (Import)

REV (Export)

2050 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

2450 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/01/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3655 MW**
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 3725 MW

SPRNBK_-W49TH_ST_345_M51

Tue 01/30/2024 to Sun 03/31/2024
0202 Continuous 2359
Work scheduled by: ConEd

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024
0700 Continuous 1600
Work scheduled by: NGrid

UPDATED by NYPA 02/02/2024 14:53

FWD (Import) REV (Export)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SHORE_RD_345_138_BK 1

Mon 02/12/2024 to Fri 05/03/2024
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 02/07/2024 12:08

FWD (Import) REV (Export)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Tue 02/13/2024 to Fri 03/01/2024
1525 Continuous 2359
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **2300 MW** **1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 2450 MW 1900 MW

DUNWODIE_345KV_3

Sun 02/18/2024 to Sun 02/18/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 02/17/2024 14:53

FWD (Import) REV (Export)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Sun 02/18/2024 to Sun 02/18/2024

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by ConEd 02/17/2024 14:53

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

800 MW

4600 MW

REV (Export)

ROTTDAM-EASTOVER_230_38

Sun 02/18/2024 to Mon 02/19/2024

0700 Continuous 1700

Work scheduled by: NGrid

ARR: 77

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1400 MW

0 MW

1400 MW

REV (Export)

E13THSTA-FARRAGUT_345_45

Mon 02/19/2024 to Mon 02/19/2024

0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by TO 02/18/2024 15:14

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

800 MW

4600 MW

REV (Export)

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 02/21/2024 to Thu 02/22/2024

0700 Continuous 1730

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

0 MW

5250 MW

REV (Export)

OSWEGO_-ELBRIDGE_345_17

Wed 02/21/2024 to Wed 02/21/2024

0700 Continuous 0900

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

0 MW

5250 MW

REV (Export)

BERKSHIR-ALPS___345_393

Wed 02/21/2024 to Thu 02/22/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1700 MW

Impacts Total Transfer Capability

300 MW

100 MW

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 1500

ARR: 78

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1100 MW

Impacts Total Transfer Capability

300 MW

700 MW

TTC with All Lines In Service

1400 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_1100

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Wed 02/21/2024 to Thu 02/22/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/18/2024 13:55

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1100 MW
700 MW
1800 MW

SCH-NE-NYISO_LIMIT_700

Thu 02/22/2024 to Thu 02/22/2024
0201 Continuous 0659
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 08:34

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
500 MW
1400 MW

SCH-NE-NYISO_LIMIT_1100

Thu 02/22/2024 to Sun 02/25/2024
1501 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 08:34

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
100 MW
1400 MW

OSWEGO_-ELBRIDGE_345_17

Thu 02/22/2024 to Thu 02/22/2024
1600 Continuous 1730
Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

E13THSTA-FARRAGUT_345_45

Sat 02/24/2024 to Sat 02/24/2024
0130 Continuous 0200
Work scheduled by: ConEd

CANCELLED by TO 02/18/2024 15:14

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_3

Mon 02/26/2024 to Mon 02/26/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/17/2024 14:53

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Mon 02/26/2024 to Mon 02/26/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/17/2024 14:53

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

BECK__-PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024
0500 Continuous 1600
Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1800 MW **1350 MW**
650 MW 550 MW
2450 MW 1900 MW

STLAWRNC-MOSES__230_L33P

Mon 03/04/2024 to Mon 03/04/2024
0700 Continuous 1930
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCRIBA_-VOLNEY__345_20

Mon 03/04/2024 to Mon 03/11/2024
0800 Continuous 1900
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0700 Continuous 1930
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 04/11/2024
0800 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
240 MW
39 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 6150 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|------------------------------------|------------|----------------|--|-----------------------------------|----------------|---------------|
| SCH-NYISO-HQ_CEDARS_LIMIT_0 | | | | | FWD (Import) | REV (Export) |
| Mon 03/11/2024 | to | Thu 04/11/2024 | | SCH - HQ_CEDARS | | 0 MW |
| 0800 | Continuous | 1800 | | Impacts Total Transfer Capability | | 100 MW |
| Work scheduled by: HQ | | | | TTC with All Lines In Service | | 100 MW |
| ELBRIDGE-LAFAYTTE_345_17-LE | | | | | FWD (Import) | REV (Export) |
| Tue 03/12/2024 | to | Tue 03/12/2024 | | OSWEGO EXPORT | 5250 MW | |
| 0700 | Continuous | 0900 | ARR: 75 | Impacts Total Transfer Capability | 0 MW | |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 5250 MW | |
| OSWEGO_-ELBRIDGE_345_17 | | | | | FWD (Import) | REV (Export) |
| Tue 03/12/2024 | to | Thu 03/14/2024 | | OSWEGO EXPORT | 5250 MW | |
| 0700 | Continuous | 1700 | ARR: 75 | Impacts Total Transfer Capability | 0 MW | |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 5250 MW | |
| SCRIBA_-VOLNEY__345_21 | | | | | FWD (Import) | REV (Export) |
| Tue 03/12/2024 | to | Tue 03/19/2024 | <u>UPDATED by NGrid 12/29/2023 11:38</u> | OSWEGO EXPORT | 5250 MW | |
| 0800 | Continuous | 1630 | | Impacts Total Transfer Capability | 0 MW | |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 5250 MW | |
| NRTH1385-NOR HBR_138_601 | | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | | SCH - NPX_1385 | 100 MW | 100 MW |
| 0700 | Continuous | 1900 | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| Work scheduled by: ISONE | | | | TTC with All Lines In Service | 200 MW | 200 MW |
| NRTH1385-NOR HBR_138_602 | | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | | SCH - NPX_1385 | 100 MW | 100 MW |
| 0700 | Continuous | 1900 | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| Work scheduled by: ISONE | | | | TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
 CENTRAL EAST - VC 3725 MW
 TOTAL EAST 6150 MW
 UPNY CONED 8050 MW
 SPR/DUN-SOUTH 4600 MW
 DYSINGER EAST 3200 MW
 MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|--|------------|----------------|-----------------------------------|----------------|---------------|
| NRTH1385-NOR HBR_138_603 | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | SCH - NPX_1385 | 100 MW | 100 MW |
| 0700 | Continuous | 1900 | Impacts Total Transfer Capability | 100 MW | 100 MW |
| Work scheduled by: ISONE | | | TTC with All Lines In Service | 200 MW | 200 MW |
| NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602 | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | SCH - NPX_1385 | 0 MW | 0 MW |
| 0700 | | 1900 | Impacts Total Transfer Capability | 200 MW | 200 MW |
| Work scheduled by: | | | TTC with All Lines In Service | 200 MW | 200 MW |
| NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603 | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | SCH - NPX_1385 | 0 MW | 0 MW |
| 0700 | | 1900 | Impacts Total Transfer Capability | 200 MW | 200 MW |
| Work scheduled by: | | | TTC with All Lines In Service | 200 MW | 200 MW |
| NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602 | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | SCH - NPX_1385 | 0 MW | 0 MW |
| 0700 | | 1900 | Impacts Total Transfer Capability | 200 MW | 200 MW |
| Work scheduled by: | | | TTC with All Lines In Service | 200 MW | 200 MW |
| NRTH1385-NRTHPORT_138_NNC | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | SCH - NPX_1385 | 0 MW | 0 MW |
| 0700 | Continuous | 1900 | Impacts Total Transfer Capability | 200 MW | 200 MW |
| Work scheduled by: ISONE | | | TTC with All Lines In Service | 200 MW | 200 MW |
| ELBRIDGE-LAFAYTTE_345_17-LE | | | | FWD (Import) | REV (Export) |
| Thu 03/14/2024 | to | Thu 03/14/2024 | OSWEGO EXPORT | 5250 MW | |
| 1500 | Continuous | 1700 | Impacts Total Transfer Capability | 0 MW | |
| Work scheduled by: NGrid | | | TTC with All Lines In Service | 5250 MW | |

ARR: 75

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730
Work scheduled by: NYPA

MOSES SOUTH FWD (Import) REV (Export)
2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

MAINESBG-WATRCURE_345_30

Wed 03/20/2024 to Wed 03/20/2024
0800 Continuous 1300
Work scheduled by: NYSEG

SCH - PJ - NY FWD (Import) REV (Export)
2400 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2550 MW

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED FWD (Import) REV (Export)
7810 MW
Impacts Total Transfer Capability 240 MW
TTC with All Lines In Service 8050 MW

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|--|------------|----------------|--|-----------------------------------|--|-------------------------------|----------------|
| BERKSHIR-ALPS___345_393 | | | | | | FWD (Import) | REV (Export) |
| Wed 03/27/2024 | to | Thu 03/28/2024 | <u>UPDATED by ISONE 01/09/2024 16:12</u> | SCH - NPX_1385 | | 100 MW | 100 MW |
| 1201 | Continuous | 1500 | ARR: 78 | Impacts Total Transfer Capability | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | | TTC with All Lines In Service | 200 MW |
| BERKSHIR-ALPS___345_393 | | | | | | FWD (Import) | REV (Export) |
| Wed 03/27/2024 | to | Thu 03/28/2024 | <u>UPDATED by ISONE 01/09/2024 16:12</u> | SCH - NE - NY | | 1100 MW | 1700 MW |
| 1201 | Continuous | 1500 | ARR: 78 | Impacts Total Transfer Capability | | 300 MW | 100 MW |
| Work scheduled by: NGrid | | | | | | TTC with All Lines In Service | 1400 MW |
| BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312 | | | | | | FWD (Import) | REV (Export) |
| Wed 03/27/2024 | to | Thu 03/28/2024 | | SCH - NE - NY | | 1100 MW | 1100 MW |
| 1201 | | 1500 | ARR: 78 | Impacts Total Transfer Capability | | 300 MW | 700 MW |
| Work scheduled by: | | | | | | TTC with All Lines In Service | 1400 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD (Import) | REV (Export) |
| Wed 03/27/2024 | to | Thu 03/28/2024 | <u>UPDATED by ISONE 01/09/2024 16:12</u> | SCH - NPX_1385 | | 100 MW | 100 MW |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | | TTC with All Lines In Service | 200 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD (Import) | REV (Export) |
| Wed 03/27/2024 | to | Thu 03/28/2024 | <u>UPDATED by ISONE 01/09/2024 16:12</u> | SCH - NE - NY | | 1300 MW | |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | 100 MW | |
| Work scheduled by: NGrid | | | | | | TTC with All Lines In Service | 1400 MW |
| SCH-NE-NYISO_LIMIT_1100 | | | | | | FWD (Import) | REV (Export) |
| Wed 03/27/2024 | to | Thu 03/28/2024 | <u>UPDATED by ISONE 01/09/2024 16:12</u> | SCH - NE - NY | | 1300 MW | |
| 1201 | Continuous | 1500 | | Impacts Total Transfer Capability | | 100 MW | |
| Work scheduled by: NGrid | | | | | | TTC with All Lines In Service | 1400 MW |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

RAMAPO_-BUCHAN_N_345_Y94

Tue 04/02/2024 to Tue 04/30/2024
0201 Continuous 0200

UPNY CONED

FWD (Import)

REV (Export)

7755 MW

Impacts Total Transfer Capability

295 MW

TTC with All Lines In Service

8050 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_345_393

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NPX_1385

FWD (Import)

REV (Export)

100 MW

100 MW

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_345_393

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

1700 MW

Impacts Total Transfer Capability

300 MW

100 MW

TTC with All Lines In Service

1400 MW

1800 MW

Work scheduled by: NGrid

ARR: 78

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 04/03/2024 to Sun 04/07/2024

1200 1000

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

700 MW

1800 MW

Work scheduled by:

BERKSHIR-NORTHFLD_345_312

Wed 04/03/2024 to Sun 04/07/2024

1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

Work scheduled by: NGrid

BERKSHIR-NORTHFLD_345_312

Wed 04/03/2024 to Sun 04/07/2024

1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

1300 MW

100 MW

1400 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

Wed 04/03/2024 to Sun 04/07/2024

1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

300 MW

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Wed 04/03/2024 to Sun 04/07/2024

1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

700 MW

1800 MW

REV (Export)

1100 MW

700 MW

1800 MW

Work scheduled by: NGrid

MARCY___765_345_AT1

Fri 04/05/2024 to Fri 04/05/2024

0500 Continuous 1930

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1750 MW

1400 MW

3150 MW

REV (Export)

1750 MW

1400 MW

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Fri 04/05/2024 to Fri 04/05/2024
0800 Continuous 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability 2400 MW
TTC with All Lines In Service 150 MW
2550 MW

MARCY__765_345_AT2

Sat 04/06/2024 to Sat 04/06/2024
0500 Continuous 1930
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 1450 MW
3150 MW

E13THSTA-FARRAGUT_345_46

Mon 04/08/2024 to Wed 04/10/2024
0301 Continuous 0300
Work scheduled by: ConEd

UPDATED by ConEd 02/02/2024 16:35

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3800 MW
TTC with All Lines In Service 800 MW
4600 MW

NIAGARA_DYSINGER_345_ND1

Mon 04/08/2024 to Fri 04/12/2024
0500 Continuous 1900
Work scheduled by: NYPA

CANCELLED by TO 02/15/2024 10:05

DYSINGER EAST
Impacts Total Transfer Capability 2700 MW
TTC with All Lines In Service 500 MW
3200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 315 MW 315 MW
315 MW 315 MW

BERKSHIR-ALPS__345_393

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 100 MW 100 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1700 MW

100 MW

1800 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024
0600 1500
Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

700 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

SCH-NE-NYISO_LIMIT_900

Tue 04/09/2024 to Tue 04/30/2024
0600 Continuous 2359
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

SCH-NYISO-NE_LIMIT_900

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 2359
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

700 MW

1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Fri 04/12/2024 to Mon 04/22/2024

0001 Continuous 2200

Work scheduled by: ConEd

CANCELLED by TO 02/15/2024 08:45

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

7810 MW

240 MW

8050 MW

NIAGARA-DYSINGER_345_ND2

Mon 04/15/2024 to Fri 04/19/2024

0500 Continuous 1900

Work scheduled by: NYPA

CANCELLED by TO 02/15/2024 10:07

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2700 MW

500 MW

3200 MW

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024

0600 Continuous 2200

Work scheduled by: ISONE

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024

0700 Continuous 1630

Work scheduled by: NGrid

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

5250 MW

0 MW

5250 MW

LINDN_CG-LNDVFT__345_V-3022

Thu 04/18/2024 to Thu 04/18/2024

1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

315 MW

315 MW

0 MW

315 MW

315 MW

PANNELL-CLAY__345_1

Mon 04/22/2024 to Fri 04/26/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1300 MW

950 MW

2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Tue 04/23/2024 to Tue 04/23/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 04/23/2024 to Tue 04/23/2024
0001 Continuous 0030
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Wed 04/24/2024 to Wed 04/24/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 04/24/2024 to Wed 04/24/2024
2130 Continuous 2200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Fri 05/24/2024
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/13/2024 10:53

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
3225 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_CLAY___345_2

Mon 04/29/2024 to Fri 05/03/2024

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 04/30/2024 to Sun 05/19/2024

0201 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

FWD (Import)

REV (Export)

7695 MW

Impacts Total Transfer Capability

355 MW

TTC with All Lines In Service

8050 MW

SCH-NE-NYISO_LIMIT_700

Wed 05/01/2024 to Fri 05/10/2024

0001 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

SPRNBK_345KV_RNS4

Sun 05/05/2024 to Sun 05/05/2024

0001 Continuous 1930

Work scheduled by: ConEd

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK-W49TH_ST_345_M52

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1730

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
1900 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

Work scheduled by: LI

PANNELL-CLAY_345_2

Tue 05/07/2024 to Tue 05/07/2024
0730 Continuous 1430

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

Wed 05/08/2024 to Sun 05/12/2024
0201 Continuous 0301

UPDATED by ConEd 02/02/2024 16:35

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY___-INDPDNCE_345_26

Wed 05/08/2024 to Wed 05/08/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5000 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY___345_1

Thu 05/09/2024 to Thu 05/09/2024
0730 Continuous 1430
Work scheduled by: NGrid

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NIAGARA_-ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY FWD (Import) REV (Export)
1500 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE FWD (Import) REV (Export)
375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 0 MW | |
| 660 MW | |
| 660 MW | |

VOLNEY_-CLAY___345_6

Tue 05/14/2024 to Tue 05/14/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 5250 MW | |
| 0 MW | |
| 5250 MW | |

CLAY_-EDIC___345_2-15

Wed 05/15/2024 to Wed 05/15/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 4850 MW | |
| 400 MW | |
| 5250 MW | |

NINEMILE-CLAY___345_8

Thu 05/16/2024 to Thu 05/16/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 5150 MW | |
| 100 MW | |
| 5250 MW | |

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 8015 MW | |
| 35 MW | |
| 8050 MW | |

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

| FWD (Import) | REV (Export) |
|--------------|--------------|
| 4800 MW | |
| 450 MW | |
| 5250 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC__345_FE-1

Tue 05/28/2024 to Fri 05/31/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3520 MW**
Impacts Total Transfer Capability 205 MW
TTC with All Lines In Service 3725 MW

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

FWD (Import) REV (Export)
SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

FWD (Import) REV (Export)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500
Work scheduled by: NYPA

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

FWD (Import) REV (Export)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2595 MW

Impacts Total Transfer Capability

1130 MW

TTC with All Lines In Service

3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

Work scheduled by:

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MOSES__-MASSENA_230_MMS2 , MOSES__-MASSENA_230_MMS1

Wed 05/29/2024 to Sat 06/01/2024
1800 0500

Work scheduled by:

SCH - HQ - NY

FWD (Import)

REV (Export)

850 MW

0 MW

Impacts Total Transfer Capability

650 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

BECK__-PACKARD_230_BP76

Fri 05/31/2024 to Fri 05/31/2024
0730 Continuous 1630

Work scheduled by: NGrid

SCH - OH - NY

FWD (Import)

REV (Export)

1600 MW

1050 MW

Impacts Total Transfer Capability

450 MW

600 MW

TTC with All Lines In Service

2050 MW

1650 MW

CHASLAKE-PORTER__230_11

Sat 06/01/2024 to Wed 07/03/2024
0530 Continuous 1600

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NIAGARA_345_230_AT4

Tue 06/11/2024 to Wed 06/12/2024
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY

FWD (Import)

REV (Export)

1200 MW

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

1650 MW

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900

Work scheduled by: NGrid

MOSES SOUTH

FWD (Import)

REV (Export)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

ROSETON_EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600
Work scheduled by: CHGE

UPNY CONED FWD (Import) REV (Export)
7215 MW
Impacts Total Transfer Capability 835 MW
TTC with All Lines In Service 8050 MW

LEEDS_345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC FWD (Import) REV (Export)
3675 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3725 MW

FRASER_345_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024
0800 Continuous 1400
Work scheduled by: NYSEG

CENTRAL EAST - VC FWD (Import) REV (Export)
3655 MW
Impacts Total Transfer Capability 70 MW
TTC with All Lines In Service 3725 MW

EDIC_-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC FWD (Import) REV (Export)
3335 MW
Impacts Total Transfer Capability 390 MW
TTC with All Lines In Service 3725 MW

MARCY_-EDIC_345_UE1-7

Sun 08/25/2024 to Fri 08/30/2024
0800 Continuous 1600
Work scheduled by: NGrid

ARR: 16 & 19

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 6150 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Tue 09/03/2024 to Fri 11/15/2024
0530 Continuous 2000
Work scheduled by: NGrid

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| MOSES SOUTH | 2100 MW | |
| Impacts Total Transfer Capability | 1050 MW | |
| TTC with All Lines In Service | 3150 MW | |

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| OSWEGO EXPORT | 4800 MW | |
| Impacts Total Transfer Capability | 450 MW | |
| TTC with All Lines In Service | 5250 MW | |

FITZPTRK-EDIC__345_FE-1

Mon 09/09/2024 to Mon 09/09/2024
0001 Continuous 0100
Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| CENTRAL EAST - VC | 3520 MW | |
| Impacts Total Transfer Capability | 205 MW | |
| TTC with All Lines In Service | 3725 MW | |

ROCHESTR-PANNELL_345_RP1

Mon 09/09/2024 to Fri 09/13/2024
0700 Continuous 1530
Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| DYSINGER EAST | 2300 MW | |
| Impacts Total Transfer Capability | 900 MW | |
| TTC with All Lines In Service | 3200 MW | |

MOTTHAVN-RAINEY__345_Q11

Sun 09/15/2024 to Sat 10/26/2024
0001 Continuous 0300
Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

DYSINGER-STA_255_345_DH2

Mon 09/16/2024 to Mon 10/28/2024
0500 Continuous 1900
Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|----------------|--------------|
| DYSINGER EAST | 2850 MW | |
| Impacts Total Transfer Capability | 350 MW | |
| TTC with All Lines In Service | 3200 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 6150 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| DYSINGER EAST | 2300 MW | |
| Impacts Total Transfer Capability | 900 MW | |
| TTC with All Lines In Service | 3200 MW | |

STLAWRNC-MOSES__230_L34P

Mon 09/16/2024 to Fri 09/20/2024
0700 Continuous 1530
Work scheduled by: NYPA

| | | |
|-----------------------------------|--------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - OH - NY | | |
| Impacts Total Transfer Capability | | |
| TTC with All Lines In Service | | |

PANNELL_-CLAY__345_1

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| WEST CENTRAL | 1300 MW | |
| Impacts Total Transfer Capability | 950 MW | |
| TTC with All Lines In Service | 2250 MW | |

STLAWRNC-MOSES__230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

| | | |
|-----------------------------------|--------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - OH - NY | | |
| Impacts Total Transfer Capability | | |
| TTC with All Lines In Service | | |

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| OSWEGO EXPORT | 4800 MW | |
| Impacts Total Transfer Capability | 450 MW | |
| TTC with All Lines In Service | 5250 MW | |

FITZPTRK-EDIC__345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| CENTRAL EAST - VC | 3520 MW | |
| Impacts Total Transfer Capability | 205 MW | |
| TTC with All Lines In Service | 3725 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
4800 MW
450 MW
5250 MW

FITZPTRK-EDIC__345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3520 MW
205 MW
3725 MW

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1000 MW **850 MW**
1050 MW 800 MW
2050 MW 1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
375 MW
285 MW
660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW
660 MW
660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
330 MW 330 MW
330 MW 330 MW

MARCY__FRASANNX_345_UCC2-41

Wed 10/09/2024 to Thu 10/10/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3225 MW
500 MW
3725 MW

MARCY__N.SCTLND_345_18

Tue 10/15/2024 to Thu 10/17/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

MARCY__N.SCTLND_345_18

Mon 10/21/2024 to Fri 10/25/2024
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2665 MW
1060 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Mon 10/28/2024 to Sun 11/10/2024
0700 Continuous 1530
Work scheduled by: NYPA

FWD (Import) REV (Export)
CENTRAL EAST - VC **3650 MW**
Impacts Total Transfer Capability 75 MW
TTC with All Lines In Service 3725 MW

DYSINGER-STA_255_345_DH2

Tue 10/29/2024 to Thu 10/31/2024
0500 Continuous 2100
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

DYSINGER-STA_255_345_DH1

Mon 11/04/2024 to Sat 11/16/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - OH - NY **2100 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2450 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

FWD (Import) REV (Export)
SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

FWD (Import) REV (Export)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|----------------------------------|------------|----------------|--|---------|-----------------------------------|----------------|----------------|
| MARCY___765_345_AT1 | | | | | | FWD (Import) | REV (Export) |
| Sat 11/16/2024 | to | Fri 11/29/2024 | | | MOSES SOUTH | 1750 MW | |
| 0001 | Continuous | 2359 | | ARR: 19 | Impacts Total Transfer Capability | 1400 MW | |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 3150 MW | |
| MARCY___765_345_AT2 | | | | | | FWD (Import) | REV (Export) |
| Sat 11/16/2024 | to | Fri 11/29/2024 | | | MOSES SOUTH | 1700 MW | |
| 0001 | Continuous | 2359 | | ARR: 19 | Impacts Total Transfer Capability | 1450 MW | |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 3150 MW | |
| MASSENA_-MARCY___765_MSU1 | | | | | | FWD (Import) | REV (Export) |
| Sat 11/16/2024 | to | Fri 11/29/2024 | | | SCH - HQ_CEDARS | 90 MW | |
| 0001 | Continuous | 2359 | | | Impacts Total Transfer Capability | 189 MW | |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 279 MW | |
| MASSENA_-MARCY___765_MSU1 | | | | | | FWD (Import) | REV (Export) |
| Sat 11/16/2024 | to | Fri 11/29/2024 | | | SCH - HQ - NY | 475 MW | 1000 MW |
| 0001 | Continuous | 2359 | | | Impacts Total Transfer Capability | 1025 MW | 0 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 1500 MW | 1000 MW |
| MASSENA_-MARCY___765_MSU1 | | | | | | FWD (Import) | REV (Export) |
| Sat 11/16/2024 | to | Fri 11/29/2024 | | | MOSES SOUTH | 500 MW | |
| 0001 | Continuous | 2359 | | | Impacts Total Transfer Capability | 2650 MW | |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 3150 MW | |
| MASSENA_-MARCY___765_MSU1 | | | | | | FWD (Import) | REV (Export) |
| Sat 11/16/2024 | to | Fri 11/29/2024 | | | CENTRAL EAST - VC | 2595 MW | |
| 0001 | Continuous | 2359 | | | Impacts Total Transfer Capability | 1130 MW | |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 3725 MW | |

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday, February 18, 2024 to Sunday, August 17, 2025

| | |
|-------------------|---------|
| CENTRAL EAST | 7550 MW |
| CENTRAL EAST - VC | 3725 MW |
| TOTAL EAST | 6150 MW |
| UPNY CONED | 8050 MW |
| SPR/DUN-SOUTH | 4600 MW |
| DYSINGER EAST | 3200 MW |
| MOSES SOUTH | 3150 MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

| | | |
|-----------------------------------|---------------|--------------|
| | FWD (Import) | REV (Export) |
| MOSES SOUTH | 500 MW | |
| Impacts Total Transfer Capability | 2650 MW | |
| TTC with All Lines In Service | 3150 MW | |

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

| | | |
|-----------------------------------|--------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - HQ_CEDARS | 90 MW | |
| Impacts Total Transfer Capability | 189 MW | |
| TTC with All Lines In Service | 279 MW | |

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359

Work scheduled by:

| | | |
|-----------------------------------|---------------|--------------|
| | FWD (Import) | REV (Export) |
| SCH - HQ - NY | 850 MW | 0 MW |
| Impacts Total Transfer Capability | 650 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

ADIRNDCK-PORTER__230_12

Sun 12/01/2024 to Sat 05/31/2025
0530 Continuous 1700

Work scheduled by: NGrid

| | | |
|-----------------------------------|----------------|--------------|
| | FWD (Import) | REV (Export) |
| MOSES SOUTH | 2300 MW | |
| Impacts Total Transfer Capability | 850 MW | |
| TTC with All Lines In Service | 3150 MW | |