

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 03/31/2024
0001 Continuous 2359
Work scheduled by: ConEd

EXT FORCED by ConEd 12/20/2023 15:20

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 03/31/2024
0001 2359
Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW **2400 MW**
150 MW 250 MW
2550 MW 2650 MW

HOMRC_NY-MAINS_NY_345_47

Fri 09/08/2023 to Sat 03/09/2024
1612 Continuous 1600
Work scheduled by: PJM

EXT FORCED by PJM 12/14/2023 17:00

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1900

Wed 11/01/2023 to Tue 04/30/2024
0001 Continuous 2359
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
250 MW
2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 2

Fri 12/15/2023 to Sun 03/10/2024

0000 Continuous 2359

Work scheduled by: ConEd

EXT FORCED by ConEd 02/01/2024 13:54

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

ADIRNDCK-PORTER__230_12

Tue 01/02/2024 to Wed 05/29/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

850 MW

3150 MW

SCH-IMO-NYISO_LIMIT_1750

Tue 01/02/2024 to Wed 05/29/2024

0630 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGrid 07/11/2023 11:44

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2050 MW

400 MW

2450 MW

FRASER__345_FRASER SVC

Tue 01/02/2024 to Fri 03/15/2024

0700 Continuous 1530

Work scheduled by: NYPA

EXTENDED by NYPA 02/22/2024 14:18

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3655 MW

70 MW

3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Tue 01/30/2024 to Sun 03/31/2024

0202 Continuous 2359

Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

CLAY__-EDIC__345_2-15

Mon 02/05/2024 to Mon 03/11/2024

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NYPA 02/02/2024 14:53

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

4850 MW

400 MW

5250 MW

SHORE_RD_345_138_BK 1

Mon 02/12/2024 to Fri 05/03/2024

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 02/07/2024 12:08

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1350 MW

150 MW

1500 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Tue 02/13/2024 to Fri 03/01/2024

1525 Continuous 2359

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

2300 MW

150 MW

2450 MW

1750 MW

150 MW

1900 MW

BECK__-PACKARD_230_BP76

Mon 03/04/2024 to Fri 05/24/2024

0500 Continuous 1600

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1800 MW

650 MW

2450 MW

1350 MW

550 MW

1900 MW

SCH-IMO-NYISO_LIMIT_1300

Mon 03/04/2024 to Mon 05/20/2024

0500 Continuous 0800

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

REV (Export)

1600 MW

850 MW

2450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA_-VOLNEY__345_20

Mon 03/04/2024 to Mon 03/11/2024
0800 Continuous 1900
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES__230_L33P

Mon 03/04/2024 to Mon 03/04/2024
1030 Continuous 1600
Work scheduled by: NYPA
UPDATED by IESO 02/27/2024 14:21

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES__230_L34P

Tue 03/05/2024 to Tue 03/05/2024
0830 Continuous 1600
Work scheduled by: NYPA
UPDATED by NYPA 02/27/2024 14:28

SCH - OH - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-HQ_CEDARS-NYISO_LIMIT_240

Mon 03/11/2024 to Thu 04/11/2024
0800 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
240 MW
Impacts Total Transfer Capability 39 MW
TTC with All Lines In Service 279 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/11/2024 to Thu 04/11/2024
0800 Continuous 1800
Work scheduled by: HQ

SCH - HQ_CEDARS FWD (Import) REV (Export)
0 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

SCRIBA_-VOLNEY__345_21

Tue 03/12/2024 to Tue 03/19/2024
0800 Continuous 1630
Work scheduled by: NGrid
UPDATED by NGrid 12/29/2023 11:38

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 03/13/2024 to Wed 03/13/2024
0700 Continuous 0900
Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

OSWEGO_-ELBRIDGE_345_17

Wed 03/13/2024 to Fri 03/15/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
5250 MW
0 MW
5250 MW

NRTH1385-NOR HBR_138_601

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NOR HBR_138_603

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900
Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
100 MW 100 MW
200 MW 200 MW

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700
Work scheduled by:

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
200 MW 200 MW
200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Thu 03/14/2024 to Thu 03/14/2024
0700 1900

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NORHBR_138_603 , NRTH1385-NORHBR_138_602

Thu 03/14/2024 to Thu 03/14/2024
0700 1900

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

NRTH1385-NRTHPORT_138_NNC

Thu 03/14/2024 to Thu 03/14/2024
0700 Continuous 1900

Work scheduled by: ISONE

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

0 MW

200 MW

200 MW

REV (Export)

0 MW

200 MW

200 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Fri 03/15/2024 to Fri 03/15/2024
1500 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGrid 02/26/2024 13:51

ARR: 75

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

5250 MW

0 MW

5250 MW

REV (Export)

CLAY__-EDIC__345_1-16

Mon 03/18/2024 to Mon 04/22/2024
0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

4850 MW

400 MW

5250 MW

REV (Export)

MOSES__-ADIRNDCK_230_MA1

Mon 03/18/2024 to Mon 03/18/2024
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

2300 MW

850 MW

3150 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK_230_68

Mon 03/18/2024 to Fri 03/22/2024
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Tue 03/19/2024 to Tue 03/19/2024
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

SPRNBK_345KV_RNS5

Wed 03/20/2024 to Sun 03/24/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
1400 MW
4600 MW

MAINESBG-WATRCURE_345_30

Thu 03/21/2024 to Thu 03/21/2024
0800 Continuous 1300
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW
150 MW
2550 MW

MILLWOOD-EASTVIEW_345_W85

Mon 03/25/2024 to Sat 03/30/2024
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
7810 MW
240 MW
8050 MW

SPRNBK_345KV_RNS3

Mon 03/25/2024 to Mon 03/25/2024
0201 Continuous 0230
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-ALPS___345_393

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1700 MW

100 MW

1800 MW

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 1500

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

700 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Wed 03/27/2024 to Thu 03/28/2024

1201 Continuous 1500

Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1100

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

1300 MW

100 MW

1400 MW

SCH-NE-NYISO_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

300 MW

1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 03/27/2024 to Thu 03/28/2024
1201 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 01/09/2024 16:12

SCH - NE - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

700 MW

1800 MW

SPRNBK_345KV_RNS3

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 01/12/2024 07:57

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

SPRNBK_345KV_RNS5

Sat 03/30/2024 to Sat 03/30/2024
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 02/21/2024 13:28

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

3200 MW

1400 MW

4600 MW

MOTTHAVN-RAINEY__345_Q12

Mon 04/01/2024 to Thu 04/11/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__BUCHAN_N_345_Y94					FWD (Import)	REV (Export)
Tue 04/02/2024	to	Tue 04/30/2024		UPNY CONED	7755 MW	
0201	Continuous	0200		Impacts Total Transfer Capability	295 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	8050 MW	
BERKSHIR-ALPS__345_393					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385	100 MW	100 MW
1200	Continuous	1000	ARR: 78	Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-ALPS__345_393					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NE - NY	1100 MW	1700 MW
1200	Continuous	1000	ARR: 78	Impacts Total Transfer Capability	300 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	1400 MW	1800 MW
BERKSHIR-ALPS__345_393 , BERKSHIR-NORTHFLD_345_312					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024		SCH - NE - NY	1100 MW	1100 MW
1200		1000	ARR: 78	Impacts Total Transfer Capability	300 MW	700 MW
Work scheduled by:				TTC with All Lines In Service	1400 MW	1800 MW
BERKSHIR-NORTHFLD_345_312					FWD (Import)	REV (Export)
Wed 04/03/2024	to	Sun 04/07/2024	<u>UPDATED by ISONE 02/08/2024 16:42</u>	SCH - NPX_1385	100 MW	100 MW
1200	Continuous	1000		Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid				TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NE-NYISO_LIMIT_900

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_900

Wed 04/03/2024 to Sun 04/07/2024
1200 Continuous 1000

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

1100 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1800 MW

Work scheduled by: NGrid

MARCY___765_345_AT1

Fri 04/05/2024 to Fri 04/05/2024
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

WATRCURE-OAKDALE_345_31

Fri 04/05/2024 to Fri 04/05/2024
0800 Continuous 1500

SCH - PJ - NY

FWD (Import)

REV (Export)

2400 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2550 MW

Work scheduled by: NYSEG

MARCY___765_345_AT2

Sat 04/06/2024 to Sat 04/06/2024
0500 Continuous 1930

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Mon 04/08/2024 to Mon 04/08/2024
0001 Continuous 0030
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

LINDEN_-GOETHALS_230_A2253

Mon 04/08/2024 to Tue 04/09/2024
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

LINDN_CG-LNDVFT__345_V-3022

Mon 04/08/2024 to Sat 04/13/2024
0800 Continuous 1500
Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

0 MW

0 MW

315 MW

315 MW

315 MW

315 MW

GOETHALS_345KV_5

Tue 04/09/2024 to Tue 04/09/2024
0130 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

BERKSHIR-ALPS__345_393

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NPX_1385
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

100 MW

100 MW

100 MW

100 MW

200 MW

200 MW

BERKSHIR-ALPS__345_393

Tue 04/09/2024 to Fri 05/10/2024
0600 Continuous 1500
Work scheduled by: NGrid

UPDATED by ISONE 02/08/2024 16:42

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)

REV (Export)

1100 MW

1700 MW

300 MW

100 MW

1400 MW

1800 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS___345_393 , BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024

0600 1500

ARR: 78

Work scheduled by:

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

1100 MW

700 MW

1800 MW

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

100 MW

100 MW

200 MW

REV (Export)

100 MW

100 MW

200 MW

BERKSHIR-NORTHFLD_345_312

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1300 MW

100 MW

1400 MW

REV (Export)

SCH-NE-NYISO_LIMIT_900

Tue 04/09/2024 to Tue 04/30/2024

0600 Continuous 2359

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

300 MW

1400 MW

REV (Export)

SCH-NYISO-NE_LIMIT_900

Tue 04/09/2024 to Fri 05/10/2024

0600 Continuous 2359

UPDATED by ISONE 02/08/2024 16:42

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

1100 MW

700 MW

1800 MW

REV (Export)

E13THSTA-FARRAGUT_345_46

Thu 04/11/2024 to Tue 04/16/2024

0001 Continuous 0200

UPDATED by ConEd 02/27/2024 15:33

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD (Import)

3800 MW

800 MW

4600 MW

REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Thu 04/11/2024 to Tue 04/16/2024
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 04/11/2024 to Thu 04/11/2024
0201 0230
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NPX_1385-NYISO_LIMIT_100

Mon 04/15/2024 to Fri 04/26/2024
0600 Continuous 2200
Work scheduled by: ISONE

SCH - NPX_1385 FWD (Import) REV (Export)
100 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 04/15/2024 to Mon 04/15/2024
2130 2200
Work scheduled by:

SPR/DUN-SOUTH FWD (Import) REV (Export)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Tue 04/16/2024 to Tue 04/16/2024
0001 Continuous 0030
Work scheduled by: ConEd

CANCELLED by TO 02/29/2024 09:41

STATEN ISLAND FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Tue 04/16/2024 to Wed 04/17/2024
0001 Continuous 1000
Work scheduled by: ConEd

CANCELLED by TO 02/29/2024 09:41

SCH - PJ - NY FWD (Import) REV (Export)
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 04/16/2024 to Fri 05/03/2024
0700 Continuous 1630

ARR: 75

Work scheduled by: NGrid

OSWEGO EXPORT

FWD (Import)

REV (Export)

5250 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

GOETHALS_345KV_5

Wed 04/17/2024 to Wed 04/17/2024
0930 Continuous 1000

CANCELLED by TO 02/29/2024 09:41

Work scheduled by: ConEd

STATEN ISLAND

FWD (Import)

REV (Export)

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDN_CG-LNDVFT_345_V-3022

Thu 04/18/2024 to Thu 04/18/2024
1500 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/22/2024 to Fri 04/26/2024
0600 Continuous 1600

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

0 MW

Impacts Total Transfer Capability

660 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_7

Mon 04/22/2024 to Mon 04/22/2024
0600 Continuous 0630

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

W49TH_ST_345KV_8

Mon 04/22/2024 to Mon 04/22/2024
0600 Continuous 0630

Work scheduled by: ConEd

SCH - PJM_HTP

FWD (Import)

REV (Export)

310 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1					FWD (Import)	REV (Export)
Mon 04/22/2024	to	Fri 04/26/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	
DUNWODIE_345KV_6					FWD (Import)	REV (Export)
Tue 04/23/2024	to	Tue 04/23/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD (Import)	REV (Export)
Tue 04/23/2024	to	Tue 04/23/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0030		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
OSWEGO_-ELBRIDGE_345_17					FWD (Import)	REV (Export)
Tue 04/23/2024	to	Sat 04/27/2024		OSWEGO EXPORT	5250 MW	
0730	Continuous	1630	ARR: 75	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
DUNWODIE_345KV_6					FWD (Import)	REV (Export)
Wed 04/24/2024	to	Wed 04/24/2024		SPR/DUN-SOUTH	3800 MW	
2130	Continuous	2200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD (Import)	REV (Export)
Wed 04/24/2024	to	Wed 04/24/2024		SPR/DUN-SOUTH	3800 MW	
2130	Continuous	2200		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1

Fri 04/26/2024 to Tue 05/07/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST FWD (Import) REV (Export)
2850 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

W49TH_ST_345KV_7

Fri 04/26/2024 to Fri 04/26/2024
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 04/26/2024 to Fri 04/26/2024
1530 Continuous 1600
Work scheduled by: ConEd

SCH - PJM_HTP FWD (Import) REV (Export)
310 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

MARCY__FRASANNX_345_UCC2-41

Mon 04/29/2024 to Fri 05/24/2024
0700 Continuous 1730
Work scheduled by: NYPA

UPDATED by NYPA 02/13/2024 10:53

ARR: 19

CENTRAL EAST - VC FWD (Import) REV (Export)
3225 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3725 MW

PANNELL_-CLAY__345_2

Mon 04/29/2024 to Fri 05/03/2024
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL FWD (Import) REV (Export)
1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 04/30/2024 to Sun 05/19/2024
0201 Continuous 2359
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
7695 MW
Impacts Total Transfer Capability 355 MW
TTC with All Lines In Service 8050 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

Wed 05/01/2024 to Fri 05/10/2024
0001 Continuous 1500

UPDATED by ISONE 02/08/2024 16:42

SCH - NE - NY

FWD (Import)

REV (Export)

900 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: NGrid

W49TH_ST_345KV_5

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

Wed 05/01/2024 to Fri 05/03/2024
0001 Continuous 0200

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS4

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

SPRNBK_W49TH_ST_345_M52

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
0001 Continuous 1730

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sun 05/05/2024 to Sun 05/05/2024
1900 Continuous 1930

UPDATED by ConEd 02/07/2024 10:31

SCH - PJM_HTP

FWD (Import)

REV (Export)

300 MW

Impacts Total Transfer Capability

360 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

SPRNBK_-EGRDNCTR_345_Y49

Mon 05/06/2024 to Wed 05/08/2024
0001 Continuous 2200

CONED - LIPA

FWD (Import)

REV (Export)

775 MW

Impacts Total Transfer Capability

725 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
0600 Continuous 1800

SCH - NPX_CSC

FWD (Import)

REV (Export)

0 MW

0 MW

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

Work scheduled by: LI

PANNELL_-CLAY___345_2

Tue 05/07/2024 to Tue 05/07/2024
0730 Continuous 1430

WEST CENTRAL

FWD (Import)

REV (Export)

1300 MW

Impacts Total Transfer Capability

950 MW

TTC with All Lines In Service

2250 MW

Work scheduled by: NGrid

E13THSTA-FARRAGUT_345_46

Wed 05/08/2024 to Sun 05/12/2024
0201 Continuous 0301

UPDATED by ConEd 02/27/2024 15:33

SPR/DUN-SOUTH

FWD (Import)

REV (Export)

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

CLAY___-INDPDNCE_345_26

Wed 05/08/2024 to Wed 05/08/2024
0730 Continuous 1430

OSWEGO EXPORT

FWD (Import)

REV (Export)

5000 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY___345_1

Thu 05/09/2024 to Thu 05/09/2024
0730 Continuous 1430
Work scheduled by: NGrid

WEST CENTRAL	FWD (Import)	REV (Export)
	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

NIAGARA_-ROBNSNRD_230_64

Mon 05/13/2024 to Fri 05/17/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
		1500 MW
Impacts Total Transfer Capability		150 MW
TTC with All Lines In Service		1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/13/2024 to Fri 05/17/2024
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY_-CLAY___345_6

Tue 05/14/2024 to Tue 05/14/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

CLAY_-EDIC___345_2-15

Wed 05/15/2024 to Wed 05/15/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NINEMILE-CLAY___345_8

Thu 05/16/2024 to Thu 05/16/2024
0730 Continuous 1430
Work scheduled by: NGrid

OSWEGO EXPORT FWD (Import) REV (Export)
5150 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/17/2024 to Sat 05/18/2024
0001 Continuous 0200
Work scheduled by: ConEd

UPNY CONED FWD (Import) REV (Export)
8015 MW
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 8050 MW

KNICRBKR-PLSNTVLY_345_Y57

Sat 05/18/2024 to Sun 05/26/2024
2300 Continuous 0100
Work scheduled by: NGrid

ARR: 78

UPNY CONED FWD (Import) REV (Export)
7885 MW
Impacts Total Transfer Capability 165 MW
TTC with All Lines In Service 8050 MW

FITZPTRK-EDIC___345_FE-1

Mon 05/20/2024 to Fri 05/24/2024
0700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT FWD (Import) REV (Export)
4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 05/20/2024	to	Fri 05/24/2024		CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		OSWEGO EXPORT	4800 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Tue 05/28/2024	to	Fri 05/31/2024		CENTRAL EAST - VC	3520 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	SCH - HQ - NY	0 MW	0 MW
1800	Continuous	0500		Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW	1000 MW
CHATGUAY-MASSENA_765_7040					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1550 MW	
1800	Continuous	0500		Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	
MARCY__765_345_AT1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024	<u>UPDATED by NYPA 02/02/2024 10:05</u>	MOSES SOUTH	1750 MW	
1800	Continuous	0500	ARR: 19	Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

ARR: 19

MOSES SOUTH

FWD (Import)

REV (Export)

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ_CEDARS

FWD (Import)

REV (Export)

90 MW

Impacts Total Transfer Capability

180 MW

TTC with All Lines In Service

270 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

SCH - HQ - NY

FWD (Import)

REV (Export)

475 MW

1000 MW

Impacts Total Transfer Capability

1025 MW

0 MW

TTC with All Lines In Service

1500 MW

1000 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

MASSENA_-MARCY___765_MSU1

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

UPDATED by NYPA 02/02/2024 10:05

CENTRAL EAST - VC

FWD (Import)

REV (Export)

2595 MW

Impacts Total Transfer Capability

1130 MW

TTC with All Lines In Service

3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 05/29/2024 to Sat 06/01/2024
1800 Continuous 0500

MOSES SOUTH

FWD (Import)

REV (Export)

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA__230_MMS2 , MOSES__-MASSENA__230_MMS1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		SCH - HQ_CEDARS	90 MW	
1800		0500		Impacts Total Transfer Capability	180 MW	
Work scheduled by:				TTC with All Lines In Service	270 MW	
MOSES__-MASSENA__230_MMS2 , MOSES__-MASSENA__230_MMS1					FWD (Import)	REV (Export)
Wed 05/29/2024	to	Sat 06/01/2024		SCH - HQ - NY	850 MW	0 MW
1800		0500		Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW	1000 MW
BECK__-PACKARD__230_BP76					FWD (Import)	REV (Export)
Fri 05/31/2024	to	Fri 05/31/2024		SCH - OH - NY	1600 MW	1050 MW
0730	Continuous	1630		Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid				TTC with All Lines In Service	2050 MW	1650 MW
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Sat 06/01/2024	to	Wed 07/03/2024		MOSES SOUTH	2100 MW	
0530	Continuous	1600		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
WATRCURE-OAKDALE__345_31					FWD (Import)	REV (Export)
Mon 06/03/2024	to	Fri 06/07/2024		SCH - PJ - NY	2050 MW	
0700	Continuous	1430		Impacts Total Transfer Capability	200 MW	
Work scheduled by: NYSEG				TTC with All Lines In Service	2250 MW	
NIAGARA__345_230_AT4					FWD (Import)	REV (Export)
Tue 06/11/2024	to	Wed 06/12/2024		SCH - OH - NY		1200 MW
0500	Continuous	1900		Impacts Total Transfer Capability		450 MW
Work scheduled by: NYPA				TTC with All Lines In Service		1650 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Mon 07/08/2024 to Fri 08/30/2024
0700 Continuous 1900
Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2100 MW
REV (Export) 1050 MW
3150 MW

DYSINGER-STA_255_345_DH2

Mon 07/15/2024 to Sun 08/04/2024
0500 Continuous 1900
Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2850 MW
REV (Export) 350 MW
3200 MW

ROSETON_-EFISHKIL_345_RFK305

Sat 07/20/2024 to Sun 07/21/2024
0700 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 7215 MW
REV (Export) 835 MW
8050 MW

LEEDS__345_LEEDS SVC

Mon 07/22/2024 to Thu 07/25/2024
0730 Continuous 1600
Work scheduled by: NGrid

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3675 MW
REV (Export) 50 MW
3725 MW

FRASER__345_FRASER SVC

Mon 07/29/2024 to Fri 08/02/2024
0800 Continuous 1400
Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3655 MW
REV (Export) 70 MW
3725 MW

EDIC__-PRINCTWN_345_351

Mon 08/19/2024 to Sat 08/24/2024
0700 Continuous 1700
Work scheduled by: NGrid

UPDATED by NGrid 02/02/2024 14:41

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 3335 MW
REV (Export) 390 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Sun 08/25/2024	to	Fri 08/30/2024		OSWEGO EXPORT	5250 MW	
0800	Continuous	1600	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
CHASLAKE-PORTER__230_11					FWD (Import)	REV (Export)
Tue 09/03/2024	to	Fri 11/15/2024		MOSES SOUTH	2100 MW	
0530	Continuous	2000		Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3150 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		OSWEGO EXPORT	4800 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	450 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	5250 MW	
FITZPTRK-EDIC__345_FE-1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Mon 09/09/2024		CENTRAL EAST - VC	3520 MW	
0001	Continuous	0100		Impacts Total Transfer Capability	205 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
EDIC__-PRINCTWN_345_351					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Wed 09/11/2024		CENTRAL EAST - VC	3335 MW	
0700	Continuous	1700		Impacts Total Transfer Capability	390 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	3725 MW	
ROCHESTR-PANNELL_345_RP1					FWD (Import)	REV (Export)
Mon 09/09/2024	to	Fri 09/13/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7					FWD (Import)	REV (Export)
Thu 09/12/2024	to	Sat 09/14/2024		OSWEGO EXPORT	5250 MW	
0700	Continuous	1700	ARR: 16 & 19	Impacts Total Transfer Capability	0 MW	
Work scheduled by: NGrid				TTC with All Lines In Service	5250 MW	
MOTTHAVN-RAINEY__345_Q11					FWD (Import)	REV (Export)
Sun 09/15/2024	to	Sat 10/26/2024		SPR/DUN-SOUTH	3800 MW	
0001	Continuous	0300		Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Mon 10/28/2024		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
ROCHESTR-PANNELL__345_RP2					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Fri 09/20/2024		DYSINGER EAST	2300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	900 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
STLAWRNC-MOSES__230_L34P					FWD (Import)	REV (Export)
Mon 09/16/2024	to	Fri 09/20/2024		SCH - OH - NY		
0700	Continuous	1530		Impacts Total Transfer Capability		
Work scheduled by: NYPA				TTC with All Lines In Service		
PANNELL_-CLAY__345_1					FWD (Import)	REV (Export)
Mon 09/23/2024	to	Fri 09/27/2024		WEST CENTRAL	1300 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	2250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L34P

Mon 09/23/2024 to Fri 09/27/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

4800 MW
450 MW
5250 MW

FITZPTRK-EDIC___345_FE-1

Thu 09/26/2024 to Thu 09/26/2024
0900 Continuous 1000
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3520 MW
205 MW
3725 MW

STLAWRNC-MOSES___230_L34P

Mon 09/30/2024 to Fri 10/04/2024
0700 Continuous 1530
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

OSWEGO EXPORT
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

4800 MW
450 MW
5250 MW

FITZPTRK-EDIC___345_FE-1

Mon 09/30/2024 to Fri 10/04/2024
1700 Continuous 1530
Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

3520 MW
205 MW
3725 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA302

Mon 10/07/2024 to Fri 10/11/2024
0500 Continuous 1900
Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	850 MW
Impacts Total Transfer Capability	1050 MW	800 MW
TTC with All Lines In Service	2050 MW	1650 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1600
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/07/2024 to Fri 10/11/2024
0600 Continuous 1800
Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-FRASANNX_345_UCC2-41					FWD (Import)	REV (Export)
Wed 10/09/2024	to	Thu 10/10/2024		CENTRAL EAST - VC	3225 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	500 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Tue 10/15/2024	to	Thu 10/17/2024		CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__-N.SCTLND_345_18					FWD (Import)	REV (Export)
Mon 10/21/2024	to	Fri 10/25/2024		CENTRAL EAST - VC	2665 MW	
0700	Continuous	1530	ARR: 19	Impacts Total Transfer Capability	1060 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
MARCY__345KV_CSC					FWD (Import)	REV (Export)
Mon 10/28/2024	to	Sun 11/10/2024		CENTRAL EAST - VC	3650 MW	
0700	Continuous	1530		Impacts Total Transfer Capability	75 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW	
DYSINGER-STA_255_345_DH2					FWD (Import)	REV (Export)
Tue 10/29/2024	to	Thu 10/31/2024		DYSINGER EAST	2850 MW	
0500	Continuous	2100		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	
DYSINGER-STA_255_345_DH1					FWD (Import)	REV (Export)
Mon 11/04/2024	to	Sat 11/16/2024		DYSINGER EAST	2850 MW	
0500	Continuous	1900		Impacts Total Transfer Capability	350 MW	
Work scheduled by: NYPA				TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_230_PA27

Fri 11/15/2024 to Fri 11/15/2024
0500 Continuous 1900
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 2100 MW
REV (Export)
350 MW
2450 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 0 MW
REV (Export) 0 MW
1500 MW
1000 MW
1500 MW
1000 MW

CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1550 MW
REV (Export)
1600 MW
3150 MW

MARCY_765_345_AT1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1750 MW
REV (Export)
1400 MW
3150 MW

MARCY_765_345_AT2

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 1700 MW
REV (Export)
1450 MW
3150 MW

MASSENA-MARCY_765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ_CEDARS
Impacts Total Transfer Capability
TTC with All Lines In Service
FWD (Import) 90 MW
REV (Export)
189 MW
279 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST 7550 MW
CENTRAL EAST - VC 3725 MW
TOTAL EAST 6150 MW
UPNY CONED 8050 MW
SPR/DUN-SOUTH 4600 MW
DYSINGER EAST 3200 MW
MOSES SOUTH 3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

SCH - HQ - NY
FWD (Import) 475 MW
REV (Export) 1000 MW
Impacts Total Transfer Capability 1025 MW
TTC with All Lines In Service 1500 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

MOSES SOUTH
FWD (Import) 500 MW
REV (Export)
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 11/16/2024 to Fri 11/29/2024
0001 Continuous 2359
Work scheduled by: NYPA

CENTRAL EAST - VC
FWD (Import) 2595 MW
REV (Export)
Impacts Total Transfer Capability 1130 MW
TTC with All Lines In Service 3725 MW

MASSENA_-MARCY___765_MSU1 , CHATGUAY-MASSENA_765_7040

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

MOSES SOUTH
FWD (Import) 500 MW
REV (Export)
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ_CEDARS
FWD (Import) 90 MW
REV (Export)
Impacts Total Transfer Capability 189 MW
TTC with All Lines In Service 279 MW

MOSES_-MASSENA_230_MMS2 , MOSES_-MASSENA_230_MMS1

Sat 11/16/2024 to Fri 11/29/2024
0001 2359
Work scheduled by:

SCH - HQ - NY
FWD (Import) 850 MW
REV (Export) 0 MW
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits Thursday, February 29, 2024 to Thursday, August 28, 2025

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	6150 MW
UPNY CONED	8050 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12			FWD (Import)	REV (Export)
Sun 12/01/2024	to	Tue 12/24/2024	MOSES SOUTH	2300 MW
0530	Continuous	1700	Impacts Total Transfer Capability	850 MW
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW
ADIRNDCK-PORTER__230_12			FWD (Import)	REV (Export)
Thu 01/02/2025	to	Sat 05/31/2025	MOSES SOUTH	2300 MW
0530	Continuous	1700	Impacts Total Transfer Capability	850 MW
Work scheduled by: NGrid			TTC with All Lines In Service	3150 MW